

TO: DIVISION OF INSPECTIONS

DATE: 10-10-80

FROM: HEALTH DEPARTMENT

1390

RE: NOTIFICATION OF ISSUANCE OF SEPTIC TANK PERMIT AND/OR WELL PERMIT

OWNER'S NAME: Ramesh Bakshi

BUILDING APPLICATION NUMBER: 8009B1623

SUBDIVISION: Seneca Farms SEC: 2 BLOCK LOT: 15

TAX MAP IDENTIFICATION AND ADDRESS: 2-2-002-15

227. Seneca Road, Great Falls, VA 22066

HEALTH DEPARTMENT PERMIT # 80-538

SEWAGE DISPOSAL PERMIT ISSUED FOR: Dwelling

WELL PERMIT ISSUED FOR: Dwelling

SEWAGE DISPOSAL SYSTEM DESIGNED FOR 4 BEDROOMS
(ALL PERMITS FOR DWELLINGS ARE DESIGNED TO INCLUDE AUTOMATIC WASHER AND GARBAGE DISPOSAL)

REMARKS: _____

THE ABOVE TO BE COMPLETED IN QUADRUPLICATE EACH TIME A PERMIT IS ISSUED. ONE COPY TO PLUMBING INSPECTION BRANCH. ONE COPY TO ELECTRICAL INSPECTION BRANCH. RETAIN TWO COPIES WITH PERMIT.

NOTIFICATION OF FINAL APPROVAL:

SEWAGE DISPOSAL SYSTEM

WATER SUPPLY SYSTEM

APPROVED: 7-14-81

APPROVED: 8-31-81

ENTERED JUL 14 1981

W. H. Beyers
(SIGNATURE) ENTERED AUG 31 1981

UPON FINAL APPROVAL, ONE COPY TO BE FORWARDED TO PLUMBING INSPECTION BRANCH. ORIGINAL TO BE ATTACHED TO PERMIT.

W49/3-8-80

FHD-EH-3



SPECIAL HANDLING

1390

Owner's Name

BAKSHI, RAMESH

Tax Map: 2-2 / 002 / 15
Map Grid Sub Block Lot

Street Address 227 SENECA RD

Subdivision SENECA FARMS

City, State, Zip GREAT FALLS VA 22066

Phone # 450-5052


DATE	COMMENTS	RESCH DATE	INITIALS
10-16-92	WATER SAMPLE IS POSITIVE ACCORDING TO THE LAB		
	I NOTIFIED THE HOMEOWNER WHO WILL DISINFECT THE WELL IMMEDIATELY.	10-22-92	KRW
10-20-92	RECEIVED A CALL FROM MR. BAKSHI WHO NEEDS EVALUATION ASAP. HE THINKS HE CAN GET GOOD WATER SAMPLE RESULTS BY FRIDAY; - RIGHT, OWNER WILL GET A PRIVATE LAB TO SAMPLE THE WATER I TOLD HIM THAT WE STILL NEED TO COLLECT THE TWO WATER SAMPLES. OK TO RELEASE 4-SALE WITH UNSATISFACTORY WATER SUPPLY SYSTEM. WATER SAMPLES HAVE BEEN SCHEDULED WITH J. JACKSON FOR OCT 22 AND OCT 29TH RELEASE 4-SALE EVALUATION		
10-22-92	WS #1 collected	SCHEDULED 10-22-92	KRW
10-29-92	WS #2 collected. Hold for both results. #1 sat. 3/owner informed.	Hold #2 Hold RESULTS	2HCO
11/5/92	WS #2 is satisfactory. Owner informed Please Wait Results.	FILED	2HCO

PERMIT: # 80-538

LOCATION: SENCA FARMS TM: 2-2-2-15
(Subdivision or Tax Map Ref.)

WATER SUPPLY AND/OR SEWAGE DISPOSAL SYSTEMS AS INSTALLED

227 Seneca Rd



Sketch to show location of septic tank flow diversion valve distribution boxes and well.

ptic.
ank

REJECTED FOR REASONS NOTED

FAIRFAX COUNTY HEALTH DEPARTMENT

Deck footers must be
5' from existing bldg sewer
10' from existing tank


3-16-89

CO. [Signature]

Date

8

Health Official



ickett Rail

flush w

deck pattern
ecks

Bakshi Residence

SCALE: 1" = 3/8"

APPROVED BY:

DRAWN BY

CH

DATE: 5/20/88

Virginia Craftsmen

REVISED

227 Seneca Rd


Great Falls, Va 22066

DRAWING NUMBER

1 of 1

HEALTH DEPARTMENT COPY

HEALTH DEPARTMENT COPY



All lumber to be Pressure Treated Pine

@ exception of 2'x6" handrail top cap and 2'x6"s on benches which will be Redwood

All decking to be NaI grade lumber

All columns to be 6'x6"s notched and double bolted

All hardware galvanized.

All footers to be 16"X16"X24" and to virgin soil, @ exception of landing footers which will be 12"X12"X24" and to virgin soil

Standard upper deck existing sl Herring bo on both

PERMIT TO INSTALL

REPAIR

REASONS FOR REJECTION

WATER SUPPLY

SEWAGE DISPOSAL SYSTEM

- (1) Void after (12) twelve months. (2) Automatically cancelled when site conditions are changed from those shown on permit.
(3) Automatically cancelled should facts later become known that a potential hazard would be created by continuing installation.

FHA/VA ☐ Yes ☐ No Date 10/18/80 Case No. _____

Owner Ramesh Bakshi Address 7011 96th Ave., Seabrook, MD Phone 864-5600 Ext. 2149
(Mailing Address) 20801 577-0526

Occupant _____ Address _____ Phone _____
(Mailing Address)

Exact Location

of premises 227 Seneca Rd., Great Falls, VA 22066 SENECA FARMS TM: 2-2-002-15

(Subdivision, Street or Road Name, Section or Lot No.)

FOR: ☒ Dwelling ☐ Other _____ Automatic Washing Machine ☒ Yes ☐ No Consumption 800 gal. per day
Actual ☐ Potential ☐ Bedrooms 4 Garbage Disposal Unit ☒ Yes ☐ No (☐ Actual ☐ estimated Water)
Additional wastes _____

(1) WATER SUPPLY (Existing) Class _____ Approved ☐ Yes ☐ No Other _____ Va. Plane Coordinates
(To be installed) Class _____ Cased ☒ ft. to be grouted ☒ ft. 505,000 N
2,334,000 E --

* PER COUNTY CODES (Unless supported by positive evidence Class III is to be considered as to be installed.)

SOIL STUDY Naturally drained, suitable by sight ☒ Yes ☐ No Technical Classification _____ (If Known)

(2) Estimated Percolation Rate 1-10 ☒ 11-25 ☐ 26-50 ☐ > 51 ☐ Percolation Test Required ☒ Yes ☐ No Rate 100-56
(Minutes per inch) (Minutes per inch to nearest 10 minutes)
Depth to Grey Mottles _____ inches (estimate over 4 ft.) OTHER _____
Surface drainage required ☐ Yes ☐ No OTHER DRAINAGE _____


(3) HOUSE SEWER LINE Size _____ inches. Type of material required _____ Distance from Water Supply _____ feet.

(4) DETAILS OF CONSTRUCTION Watertight Septic Tank of PRE-CAST CONCRETE Material Liquid Capacity 1480 gallons.
Inside Dimensions Length _____ feet. Width _____ feet. Liquid Depth _____ feet. Depth of Air Space _____ feet.

SUBSURFACE ABSORPTION FIELD Number of square feet required 976 Type aggregate required blue stone

(5) Depth of aggregate from base of tile to bottom of ditches 28 inches. Allowable fall 2 to 4 inches.
Total aggregate minimum depth 36 inches or more. Depth of drainfield to be 56 inches from surface of original ground.
Distance from well to septic tank 50 feet; distance from well to drainfield 100 feet.

Rough Sketch of Premises (including adjacent properties if pertinent, Showing Location of Lot Line, Buildings, Water Supplies, Sewage Disposal Systems, Trees, and Other Possible Sources of Contamination of Water Supplies, by Indicating Distances and Slope with regard to one another.



1. Install 8 lines, 61' long, 2' wide, 56" deep AFTER cut on 6' centers as shown at left.
2. Install a flow diversion valve and dist. boxes so that reserve may be used at a later date.
3. Install well where shown.
4. Maximum cover is to be twenty (20) inches.
5. Divert any/all surface water away from/off of septic system.
6. Install both systems in accordance with Fairfax Co. Codes.
7. Call for final grade inspection and water sample at least Thirty (30) days PRIOR to RUP request.

Note: Owner or his agent must notify FAIRFAX CO Health Department, Phone 691-2201 when installation is ready for inspection. If any Sewage Disposal System, or part thereof, is covered before being inspected by the Health Department, it shall be uncovered at the direction of the Health Director or his agent. CONDITIONS DISCOVERED DURING INSTALLATION MAY REQUIRE ADJUSTMENTS OF SYSTEM DESIGN. Changes from above specifications require Health Department approval before being made.

Based on the above information, the undersigned recommends that this permit be issued.

Date 10/18/80 Approved [Signature] Date 10/17/80 Signed 60 Jones
(Reviewing Authority) (Sanitarian or Health Director)

PERMIT # 80-538

LOCATION 2-2-002-15 Seneca Farms Sec. 2
Subdivision or Tax Map Ref.

PART I WATER SUPPLY INSPECTION REPORT (To Supplement LHS-143)

Well Installed By DOMINION Pump Installed By Dominion

I. GROUT INSPECTED OBSERVED GROUT TO SURFACE 4-27-81 JMM
Date Sanitarian

II. PIPE & ELECTRIC WIRE FROM WELL TO STORAGE TANK APPROVED 5-20-81 any
Date Sanitarian

III. TYPE OF INSTALLATION: ☒ PITLESS ADAPTOR ☐ PIT ☐ SURFACE
(4" Drain) (Drain) 5-20-81 any
Date Sanitarian

IV. STORAGE TANK X TROL 82 gal = 5-20-81 any
Date Sanitarian

Gate Valve ☒ Sample Tap and Elec. Dis. Switch ☒
Check Valve ☐ Backflow Preventer ☒ Press. Relief Valve ☒

V. INITIAL WATER SAMPLE COLLECTED in part + FG 7-13-81 any
Date Sanitarian

DATE	RECORD OF ADDITIONAL REMARKS OR VISITS	DISPOSITION	SANITARIAN
5-26-81	PLW LOGS IN	HOLD	any
7-20-81	WS post owner well re-chlorinate	# V7-27	any
7-27-81	Look WS (MPN) #1	HOLD	any
7-31-81	WS > 16. owner to chlorinate	HOLD	any

PART II SEWAGE DISPOSAL SYSTEM INSPECTION REPORT (To Supplement LHS-141)

DATE	RECORDS OF REMARKS AND VISITS	DISPOSITION	SANITARIAN
10-17-80	OK as shown - issued	HOLD	any
4/14/81	lines 1-6, DBs, & Tank ok & ok to BF. need to ✓ last 2 lines only	HOLD	AK
4-20-81	Lines 7, 8 OK TO BF. H2O FG ✓	HOLD	any
4-27-81	SDS FG VERY ROUGH	HOLD H2O	JMM
5-20-81	FG still very rough w/ roots. ✓ w/ H2O	HOLD	any
7-13-81	FG BASICALLY OK.	Appd	any
8-10-81	Look #1 MPN	HOLD	any
8-17-81	Look #2 MF	HOLD	any
8-24-81	Look #3 MPN repeat	HOLD	any

WATER SUPPLY

County/City Fairfax Date _____ Case No. _____

☐ Proposed ☐ Public ☒ Non-Public Drinking
☒ Record of Inspection ☐ Quasi - Public

Owner Ramesh Bakshi Address 7011 96th Ave., Seabrook, MD Phone 864-5600 Ext. 2149
 (Mailing Address) 20801 577-0526

Occupant _____ Address _____ Phone _____
 (Mailing Address)

Exact Location of Premises 227 Seneca Rd., Great Falls, VA 22066 SENECA FARMS TM: 2-2-2-15
 (Subdivision, Street or Road Name, Section or Lot No.)

TYPE CUSTOMERS: ☐ Community ☐ Industrial ☐ Recreational ☐ Other:

TYPE SOURCE PROPOSED: _____

TOTAL PROPOSED ULTIMATE CONNECTIONS: _____

TOTAL PROPOSED ULTIMATE PERSONS (EMPLOYEES) SERVED: _____

TOTAL PROPOSED PRESENT CONNECTIONS: _____

TOTAL PROPOSED PRESENT POPULATION SERVED: _____

* Notify Division of Engineering (Regional Engineer) of impending development of a Public Water Supply.

AN INDIVIDUAL WATER SUPPLY ☒ New ☐ Existing FROM ☒ Drilled Well ☐ Driven Well ☐ Bored Well
☐ Dug Well ☐ Other _____ FOR ☒ Home ☐ Restaurant ☐ Trailer Court ☐ Motel
☐ Service Station ☐ Other _____

If a new supply, inspect for compliance with standards. If an existing supply, furnish as much information as may be available.

SOURCE OF INFORMATION Well log & inspection IS PUBLIC WATER SUPPLY AVAILABLE ☐ Yes ☒ No

SEWAGE DISPOSAL BY ☐ PUBLIC SEWER ☐ COMMUNITY SYSTEM ☒ INDIVIDUAL SYSTEM ON SITE.

INSPECTION FINDINGS

DOMINION/Dominion
 (1) WATERSHED Surface Drainage away from source in all directions
☒ Yes ☐ No. Distance Source from possible causes of contamination Sewer Line 50+ feet. Type of material used in Sewer Line CND Septic Tank 50+ feet.
 (Describe)

Seepage Pit N/A feet. Subsurface Absorption Field (nearest point) 50+ feet. Other _____ feet.

Note any serious obstacles in watershed on back of form.

(2) TYPE OF SOIL FORMATION ☐ Tight Clay ☐ Limestone
☐ Sandstone ☒ Other _____
 (Describe)

(3) CLASSIFICATION OF WELL ☐ Type - 1 ☐ Type - 2A
☐ Type - 2B ☐ Type - 3 ☐ Other

(4) CONSTRUCTION DETAILS Total depth 330 feet.
 Diameter 6 1/4 inches. Type of casing STEEL
 (Describe)
 Depth of casing 93 feet. Exterior space around casing sealed with ☒ Concrete grout to depth of 50+ feet.
☐ Poured in place ☐ Pumped in under pressure ☐ Other type backfill _____ to depth of _____ feet.
 (Describe)
 casing extends 12+ inches above ground.

(5) WATER SOURCE COVER ☐ Concrete ☒ Metal ☐ Other
pittless & deeper Opening in Cover watertight
 (Kind of Material)
☐ Yes ☐ No. If no, explain _____

(6) PUMP ☐ Shallow Well ☒ Deep Well. Length of Drop Pipe _____ feet. Well capacity 2 gallons per minute.
 Size of Feeder Pipe _____ inches.

(7) PUMP LOCATION ☒ In Well ☐ Over Well ☐ Offset.
 If offset, does watertight casing extend to Pump ☐ Yes ☐ No
 Pump room located _____ feet from Well.

Pump room drained by gravity through 4 - inch or larger pipe to surface to ground ☐ Yes ☐ No. Pump platform of concrete or other impervious material, at least 4 inches thick at casing, extending at least 24 inches in all directions, sloped to drain;
☐ Yes ☐ No. Pump mounting watertight ☐ Yes ☐ No.
 Sanitary Well Seal in casing and properly vented ☐ Yes ☐ No.

(8) TYPE OF STORAGE ☒ Pressure ☐ Gravity. Capacity 425 gallons. If gravity, is overflow pipe screened ☐ Yes ☐ No.

THIS WATER SUPPLY SYSTEM ☒ Is ☐ Recommended by FAIRFAX CO ☐ Div. Engineering
☐ Is not ☒ Approved ☒ Health Department

REMARKS: 0'-85' Dirt
85'-92' TRASH ROCK
92'-105' TRASH ROCK & SHALE
105'-330' SHALE
 Date 8/28/81 Signed EO Jones Date 8/31/81 Approved [Signature]
 (Health Director)

Date _____ Approved _____ Date _____ Approved _____

(Reviewing Authority—Other Agency or Engineer)

RECORD OF INSPECTION-SEWAGE DISPOSAL SYSTEM

Date _____ Case No. _____

Owner Ramesh Bakshi Address 7011 96th St., Seabrook, MD Phone 864-5600 Ext. 2149
 (Mailing Address) 20801 Phone 577-0526 454-7157
 Occupant _____ Address _____ (Mailing Address) _____ Phone 450-5052

Exact Location of Premises 227 Seneca Rd., Great Falls, VA 22066 SENECA FARMS TM: 2-2-2-15
 (Subdivision, Street or Road Name, Section or Lot No.)

WATER SUPPLY INSPECTION

Installed according to Permit Design ☐ Yes ☐ No. Distance to nearest House Sewer _____ feet. Distance to nearest Sewage Disposal System _____ feet. (Use Form LHS-143 for Detailed inspection of Water Supply Reference Materials.)

SEWAGE DISPOSAL SYSTEM INSPECTION

(1) LOCATION

Allotted Area adequate ☐ Yes ☐ No. Distance from nearest lot lines _____ feet. Trees _____ feet. Water Supplies _____ feet. Buildings _____ feet.

(2) INSTALLATION AND DESIGN

Installed according to Permit Design ☒ Yes ☐ No. Have additional Household Appliances been added NOT on Permit: ☐ Automatic Washer ☐ Garbage Disposal ☐ Other _____ (Describe)

(3) SOIL CONDITION

Are there soil conditions now evident which indicate system may be unsatisfactory as designed: ☐ Yes ☒ No. If Yes, show adjustments required under "Remarks" below.

(4) HOUSE SEWER LINE

Installed ☐ Yes ☒ No. Type of material _____ Size _____ Inches.

(5) SEPTIC TANK

Constructed of precast concrete 1480 (Kind of Material) Inside Dimensions Length _____ feet. Width _____ feet. Liquid Depth _____ feet. Depth of Air Space _____ inches. Inside Fittings comply with requirements ☒ Yes ☐ No.

(6) DISTRIBUTION BOX

Watertight and equal surcharge to each line by Water Test ☒ Yes ☐ No. Distribution Box provided with _____ (Number) extra outlets for future use.

(7) SUBSURFACE ABSORPTION FIELD

Total Area in bottom of ditches 976 square feet. Number of ditches 8 Length of ditches 61 feet. Grade of ditches Minimum 2 Inches per 100 feet. Maximum 4 inches per 100 feet. Has system been checked by instruments (Level) ☐ Yes ☐ No. Type aggregate used crushed stone Depth of aggregate under Tile 28 inches Total depth of aggregate 36 inches Depth of backfill over aggregate 20 inches (15-20)

(8) SURFACE DRAINAGE

Storm Drains from House and Basement flowing away from Subsurface Drainage Field: ☒ Yes ☐ No. Was Surface Drainage required ☐ Yes ☐ No. If Yes, has this been provided ☐ Yes ☐ No. Has area been drained by lowering Ground Water Table: ☐ Yes ☐ No. ☐ Not required.

(9) Are follow-up inspections necessary ☐ Yes ☒ No.

Septic Tank Contractor: Roy Thomas Address _____ Phone _____

This Sewage Disposal System (Is) (Is Not) Approved by FAIRFAX CO Health Department

Date 7-13-81 Signed BO Jones (Sanitarian)
 Date 7/14/81 Approved [Signature] (Reviewing Authority)

With proper maintenance, approved Sewage Disposal systems may be expected to function satisfactorily, provided no overloading or physical damage occurs to the system. Remarks: Bill Ben FDV 1

COMMONWEALTH OF VIRGINIA
WATER WELL COMPLETION REPORT

• BWCM No. _____

MAY - 4 1981

State Water Control Board
P. O. Box 11143
2111 North Hamilton St.
Richmond, Va. 23230

(Certification of Completion/County Permit)

County/City _____

227 Seneca Rd

County/City Stamp

• Virginia Plane Coordinates
N _____
E _____
Latitude & Longitude
N _____
W _____
• Topo. Map No. _____
• Elevation _____ ft.
• Formation _____
• Lithology _____
• River Basin _____
• Province _____
• Type Logs _____
• Cuttings _____
• Water Analysis _____
• Aquifer Test _____

• Owner Ramesh Bakshi
• Well Designation or Number Charlton-Ridge
Address 10403 Balls Ford Rd.
Manassas, Va. 22110
Phone 368-9209
• Drilling Contractor **DOMINION WELL COMPANY**
Address 10335 Balls Ford Road
Manassas, Virginia 22110
Phone 361-9126

WELL LOCATION: _____ (feet/miles _____ direction) of _____
and _____ feet/miles _____ (direction) of _____
(If possible please include map showing location marked)

SWCB Permit _____
County Permit Fairfax
Certification of inspecting official:
This well does _____ does not _____
meet code/low requirements.
S. _____
Date _____
For Office Use

Tax Map I.D. No. 2-2-002-15
Subdivision Senca Farms
Section _____
Block _____
Lot 15
Class Well: I _____, IIA _____,
IIB _____, IIIA _____, IIIB X,
IIIC _____, IIID _____, IIIE _____

DIRECTIONS: See Reverse

Date started 4/22/81 • Date completed 4/23/81 Type rig air zzø rotary

I. WELL DATA: New X Reworked _____ Deepened _____
• Total depth 330 ft.
• Depth to bedrock 85 ft.
• Hole size (Also include reamed zones)
• 10 inches from 0 to 92 ft.
• 6 1/8 inches from 92 to 330 ft.
• _____ inches from _____ to _____ ft.
• Casing size (I.D.) and material
• 6 5/8 inches from 0 to 93 ft.
Material steel
Wt. per foot 13 or wall thickness .188 in.
• _____ inches from _____ to _____ ft.
Material _____
Wt. per foot _____ or wall thickness _____ in.
• _____ inches from _____ to _____ ft.
Material _____
Wt. per foot _____ or wall thickness _____ in.
• Screen size and mesh for each zone (where applicable)
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• Gravel pack
• From _____ to _____ ft.
• From 45 to _____ ft.
• Grout
• From 0 to 50 x 20 ft., Type pressure
• From _____ to _____ ft., Type 25 bags

2. WATER DATA • Water temperature _____ OF
• Static water level (unpumped level-measured) 50 ft.
• Stabilized measured pumping water level _____ ft.
• Stabilized yield 2 gpm after 1 hours
Natural Flow: Yes _____ No X, flow rate: _____ gpm
Comment on quality clear

3. WATER ZONES: From 151 To 152
From 281 To 283 From _____ To _____
From _____ To _____ From _____ To _____

4. USE DATA:
Type of use: Drinking X, Livestock Watering _____,
Irrigation _____, Food processing _____, Household X,
Manufacturing _____, Fire safety _____, Cleaning _____,
Recreation _____, Aesthetic _____, Cooling or heating _____,
Injection _____, Other _____
• Type of facility: Domestic X, Public water supply _____,
Public institution _____, Farm _____, Industry _____,
Commercial _____, Other _____

5. PUMP DATA: Type _____ • Rated H.P. _____
• Intake depth _____ • Capacity _____ at _____ head

6. WELLHEAD: Type well seal _____
Pressure tank _____ gal., Loc. _____
Sample tap _____, Measurement port _____
Well vent _____, Pressure relief valve _____
Gate valve _____, Check valve (when required) _____
Electrical disconnect switch on power supply _____

7. DISINFECTION: Well disinfected _____ yes _____ no _____
Date _____, Disinfectant used _____
Amount _____, Hours used _____

8. ABANDONMENT (where applicable) • yes _____ no _____
Casing pulled yes _____ no _____ not applicable _____
Plugging grout From _____ to _____ material _____

OVER

Owner _____

BWCN No. _____

9. State law requires submitting to the Virginia State Water Control Board information about groundwater and wells for every well made in the State intended for water, or any other non-exempt well. This information must be submitted whether the well is completed, on standby, or abandoned. Information required includes: an accurately and completely prepared water well completion report, full data from any aquifer pumping tests, drill cuttings taken at ten foot intervals (unless exemption is secured), the results of any chemical analyses, and copies of any geophysical logs. Quarterly pumpage and use reports are required from owners of public supply and industrial wells. County or State permits to drill may be required in some parts of the state. Some counties require submission of a water well completion report. The Virginia State Health Department requires a water well completion report for public supply wells.

10. DRILLERS LOG (use additional Sheets if necessary)**11.****12. DIAGRAM OF WELL CONSTRUCTION**
(with dimensions)

DEPTH (feet)		TYPE OF ROCK OR SOIL (color, material, fossils, hardness, etc.)	REMARKS (water, caving, cavities, broken, core, shot, (etc.))	Drilling Time (Min.)
From	To			
0	88	Dirt		
88	92	Trash Rock		
92	105	Trash Rock & Schist		
105	330	Schist		
DIRECTIONS: Rt. 66 East to Rt. 29/211 R to Rt. 28 L to Sterling Blvd. R to Rt. 7 R to Rt. 193 L to Seneca Rd. L to 227 on R just before end of Seneca Rt.				

13. Well lot dedicated? _____; Size _____ ft. X _____ ft.; Well house? _____
 Distance to nearest pollutant source _____ ft., Type _____
 Distance to nearest property line _____ ft., Building _____ ft.

State Water Control Board Regional Offices

Valley Reg. Off.
 116 North Main Street
 P. O. Box 268
 Bridgewater, Va. 22812
 703-828-2595

Southwest Reg. Off.
 408 East Main Street
 P. O. Box 476
 Abingdon, Va. 24210
 703-628-5183

West Central Reg. Off.
 Executive Park
 5312 Peters Creek Road
 Roanoke, Va. 24019
 703-982-7432

Piedmont Reg. Off.
 4010 West Broad Street
 P. O. Box 6616
 Richmond, Va. 23230
 804-257-1006

Tidewater Reg. Off.
 287 Pembroke Office Park
 Suite 310 Pembroke No. 2
 Va. Beach, Va. 23462
 804-499-8742

Northern Virginia Reg. Off.
 5515 Cherokee Avenue
 Suite 404
 Alexandria, Va. 22312
 703-750-9111

14. WATER SERVICE PIPE: Checked under _____ p.s.i. for _____ minutes. Pipe size _____ inches, Material _____
 Installer _____
 Date _____

15. I certify that the information contained herein is true and correct and that this well and/or system has been installed and constructed in accordance with the requirements for well construction as specified in compliance with appropriate county or independent city ordinances and the laws and rules of the Commonwealth of Virginia.

Signature Harold G. Brown (Seal), Date 4-29-81
 (Well driller or authorized person)

License No. _____

State Water Control Board
P. O. Box 11143
2111 North Hamilton St.
Richmond, Va. 23230

COMMONWEALTH OF VIRGINIA

WATER WELL COMPLETION REPORT

• BWCM No. _____

(Certification of Completion/County Permit)

227 Seneca Rd

County/City _____

County/City Stamp

• Virginia Plane Coordinates
____ N
____ E
Latitude & Longitude
____ N
____ W
• Topo. Map No. _____
• Elevation _____ ft.
• Formation _____
• Lithology _____
• River Basin _____
• Province _____
• Type Logs _____
• Cuttings _____
• Water Analysis _____
• Aquifer Test _____

• Owner Ramesh Bakshi
• Well Designation or Number Charleton-Ridge Homes, Inc.
Address 10403 Balls Ford Rd.
Manassas, Va. 22110
Phone 368-9209
DOMINION WELL COMPANY
10335 Balls Ford Road
Address Manassas, Virginia 22110
Phone 631-0266

WELL LOCATION: _____ (feet/miles _____ direction) of _____
and _____ (feet/miles _____ direction) of _____
(If possible please include map showing location marked)

Date started _____ • Date completed _____ Type rig _____

SWCB Permit _____
County Permit Fairfax
Certification of inspecting official:
This well does _____ does not _____
meet code/low requirements.
S. _____
Date _____
For Office Use

Tax Map I.D. No. 2-2-002-15
Subdivision Seneca Farms
Section _____
Block _____
Lot 15
Class Well: I _____, IIA _____,
IIB _____, IIIA _____, IIIB _____,
IIIC _____, IIID _____, IIIE _____

I. WELL DATA: New _____ Reworked _____ Deepened _____
• Total depth _____ ft.
• Depth to bedrock _____ ft.
• Hole size (Also include reamed zones)
• _____ inches from _____ to _____ ft.
• _____ inches from _____ to _____ ft.
• _____ inches from _____ to _____ ft.
• Casing size (I.D.) and material
• _____ inches from _____ to _____ ft.
Material _____
Wt. per foot _____ or wall thickness _____ in.
• _____ inches from _____ to _____ ft.
Material _____
Wt. per foot _____ or wall thickness _____ in.
• _____ inches from _____ to _____ ft.
Material _____
Wt. per foot _____ or wall thickness _____ in.
• Screen size and mesh for each zone (where applicable)
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• _____ inches from _____ to _____ ft.
• Mesh size _____ Type _____
• Gravel pack
• From _____ to _____ ft.
• From _____ to _____ ft.
• Grout
• From _____ to _____ ft., Type _____
• From _____ to _____ ft., Type _____

2. WATER DATA • Water temperature _____ of _____
• Static water level (unpumped level-measured) _____ ft.
• Stabilized measured pumping water level _____ ft.
• Stabilized yield _____ gpm after _____ hours
Natural Flow: Yes _____ No _____, flow rate: _____ gpm
Comment on quality _____
3. WATER ZONES: From _____ To _____
From _____ To _____ From _____ To _____
From _____ To _____ From _____ To _____
4. USE DATA:
Type of use: Drinking _____, Livestock Watering _____,
Irrigation _____, Food processing _____, Household _____,
Manufacturing _____, Fire safety _____, Cleaning _____,
Recreation _____, Aesthetic _____, Cooling or heating _____,
Injection _____, Other _____
• Type of facility: Domestic _____, Public water supply _____,
Public institution _____, Farm _____, Industry _____,
Commercial _____, Other _____
5. PUMP DATA: Type Jacuzzi • Rated H.P. 3/4
• Intake depth 300' • Capacity 5 at 40 head
6. WELLHEAD: Type well seal pitless adaptor
Pressure tank x gal., Loc. basement
Sample tap x, Measurement port x
Well vent x, Pressure relief valve x
Gate valve x, Check valve (when required) x
Electrical disconnect switch on power supply x
7. DISINFECTION: Well disinfected x yes _____ no _____
Date 5/18/81, Disinfectant used 3 cups HTH Chlorine
Amount 3 cups, Hours used 24 ine _____
8. ABANDONMENT (where applicable) • yes _____ no _____
Casing pulled yes _____ no _____ not applicable _____
Plugging grout From _____ to _____ material _____

BWCM N°

10. DRILLERS LOG (use additional Sheets if necessary)

11.

12. DIAGRAM OF WELL CONSTRUCTION
(with dimensions)

13. Well lot dedicated? _____; Size _____ ft. X _____ ft.; Well house? _____
Distance to nearest pollutant source _____ ft., Type _____
Distance to nearest property line _____ ft., Building _____ ft.

Valley Reg. Off.
116 North Main Street
P. O. Box 268
Bridgewater, Va. 22812
703-828-2595

Southwest Reg. Off.
408 East Main Street
P. O. Box 476
Abingdon, Va. 24210
703-628-5183

West Central Reg. Off.
Executive Park
5312 Peters Creek Road
Roanoke, Va. 24019
703-982-7432

Piedmont Reg. Off.
4010 West Broad Street
P. O. Box 6616
Richmond, Va. 23230
804-257-1006

**Tidewater Reg. Off.
287 Pembroke Office Park
Suite 310 Pembroke No. 2
Va. Beach, Va. 23462
804-499-8742**

Northern Virginia Reg. Off.
5515 Cherokee Avenue
Suite 404
Alexandria, Va. 22312
703-750-9111

14. WATER SERVICE PIPE: Checked under 60 p.s.i. for 5 minutes. Pipe size 1" inches, Material POLY
Installer _____
Date _____

15. I certify that the information contained herein is true and correct and that this well and/or system has been installed and constructed in accordance with the requirements for well construction as specified in compliance with appropriate county or independent city ordinances and the laws and rules of the Commonwealth of Virginia.

Signature Harold G. Brown (Seal), Date 5-21-81
(Well driller or authorized person)

License No.

APPLICATION

☒ FOR PERMIT TO:

☒ (Install) or Repair Sewage Disposal System

☒ (Install) or Repair Water Supply System

☐ APPROVAL OF BUILDING APPLICATION FOR (Specify): SDW

MAP REFERENCE
Plat Subd. Blk. Lot

2 2 2 15

POST OFFICE AND
STREET ADDRESS: 227 SENECA RD

SENECA FARMS 2 15
SUBDIVISION SEC. LOT

OWNER'S NAME RAMESH BAKSHI Phone (301) 577-0526 (H) 864-5600 (301) R2149

OWNER'S ADDRESS 7011 96TH AVE SEABROOK, MD 20801
Street City & State Zip Code

CONTRACTOR'S NAME OWNER Phone SEE ABOVE

CONTRACTOR'S ADDRESS SEE ABOVE
Street City & State Zip Code

RELEASE PERMIT TO: OWNER ☒ BUILDER ☐

NEW DWELLING: No. of Bedrooms 3 Den yes/no Bath in Basement yes/no

*potential bedroom
work as study
Design for
bedrooms*

Method of Sewage Disposal: Public Sewer ☐ Septic Tank ☒ Other ☐ (describe)

Water Supply: Public ☐ Private Well ☒ Other ☐ (describe)

ADDITIONS TO EXISTING DWELLINGS: No. of bedrooms presently in house 80-538
No. of bedrooms to be added: 1

Describe other rooms in addition: 80-538

Method of Sewage Disposal: Public Sewer ☐ Septic Tank ☐ Other ☐ (Describe)

Water Supply: Public ☐ Private Well ☒ Other ☐ (Describe)

COMMERCIAL USE: No. of Employees Estimated daily water use gal/day

APPLICANT SIGNATURE: RISH BAKSHI DATE 9/30/80

TO BE FILLED IN BY HEALTH DEPARTMENT

Perc Rate 10 Depth 50 Building Permit Appl. No. 8009 B162.3
Septic Tank 1486 Gallons Absorption Field 488 linear feet. W.S.S.R. No. 835 00133 9130180 KW
Replacement area required VE, 249 linear feet. S.T.P.R. No. 02698 Pd 6-H-75

REMARKS: no lower than high tide level.

REVIEWED BY: M.2 DATE 10-9-80

REVIEWED BY: DATE

IRFAX COUNTY HEALTH DEPARTMENT
DIVISION OF ENVIRONMENTAL HEALTH

EVALUATION REPORT OF
INDIVIDUAL SEWAGE DISPOSAL AND WATER SUPPLY SYSTEMS

PROPERTY ADDRESS 227 Seneca Road, Great Falls, Va 22066 Seneca Farms Sec. 2
2-2-002-15
OWNER Remesh Bakshi PHONE: 864-5600 Ext. 2149
(Tax Map or Subdivision)
ADDRESS Same ZIP: _____
EVALUATION REQUESTED BY: Owner DATE: 3-7-83 PHONE: _____
SEND REPORT TO Hold for pick up.

WATER SUPPLY: PUBLIC _____ PRIVATE X PUBLIC WATER AVAILABLE YES _____ NO X
DUG WELL _____ BORED WELL _____ DRILLED WELL X OTHER _____
THE WATER SUPPLY SYSTEM APPEARS TO BE: SATISFACTORY X UNSATISFACTORY _____
REMARKS: _____

SEWAGE DISPOSAL: PUBLIC _____ PRIVATE X PUBLIC SEWER AVAILABLE YES _____ NO X
Number of bedrooms existing 5 Number of bedrooms system designed for 4
Automatic washer installed YES X NO _____ System designed for auto. washer YES X NO _____
Garbage disposal installed YES X NO _____ System designed for disposal YES X NO _____
Trees, driveways, swimming pools etc., over the drainfield YES _____ NO X
Dwelling continuously occupied prior to evaluation (How Long? 1.5 + years) YES X NO _____
Occupancy Confirmed by: Mrs. Bhatia

ON THE DATE OF EVALUATION:

_____ Sewage disposal system appears to be functioning satisfactorily.
X _____ Sewage disposal system appears to be functioning satisfactorily. However based upon the above information, the potential loading of the system is in excess of design and does not meet State and local regulations.
_____ Sewage disposal system appears to be malfunctioning as follows:
_____ Sewage surfacing
_____ Sewage (waste water) piped to ground surface.
_____ Sewage backing up in house plumbing.
_____ Other (See Remarks)

REMARKS: _____

EVALUATION OF THE WATER SUPPLY SYSTEM (INCLUDING BACTERIOLOGICAL ANALYSIS) AND/OR SEWAGE DISPOSAL SYSTEM IS BASED ON RECORDS, IF AVAILABLE, AND A VISUAL SURFACE INSPECTION.

DATE OF EVALUATION 3/16/83 SANITARIAN R. K. T.

DATE OF REVIEW 3/16/83 SUPERVISOR W. B. G. G. G.

ENVIRONMENTAL SERVICES SECTION
REFERRAL FORM

OWNER'S NAME RAMESH BAKSHI
SUBDIVISION SENECA FARMS
STREET ADDRESS 227 SENECA RD
TAX MAP REFERENCE 2-2-002-15
450-5052

REFERRAL FROM: CLARENCE HARRIS DATE RECEIVED: 3-8-89
ADDRESS _____ PHONE: 759-6394
SUBJECT: Bld # 8906780600
CHECK ASBUILT MEASUREMENT ON SEPTIC TANK
FOR A PROPOSED DECK INSTALLATION.
RECEIVED BY KRW
REFERRED TO RMS 3/10 FOR INVESTIGATION

DATE	INVESTIGATION REPORT	RESCH	SAN
3-10-89	Field measurements were made to verify the "as built" measurements. Ref to Tech Svc From drawings submitted the deck location is not clear. Contractor was not present.	Resch	San
3/16/89	BP # 8906780600 is REJECTED since proposed deck will not have footers >10' from tank or 5' from bldg sewer.	Tech Svc	Env
		Ill	coj

FAIRFAX COUNTY HEALTH DEPARTMENT
DIVISION OF ENVIRONMENTAL HEALTH
ENVIRONMENTAL SERVICES SECTION
10777 MAIN STREET, SUITE 102B
FAIRFAX, VA 22030

REGISTERED

EVALUATION REPORT (Must be accompanied by Application)

Property Address: 227 SENECA ROAD, GREAT FALLS, VA 22066 Tax Map- 2 - 2 / 002 / / 15

Owner RAMESH & REETA BAKSHI

The opinions given are rendered without knowledge of some of the individual parts of The Sewage Disposal System and Water Supply System, and apply only to the Date and Time the opinions are made. We can not guarantee the future performance of The Sewage Disposal System and/or Water Supply System.

Water Supply: Public Private: X Public Water Available: Yes No X Well Type: DRILED

Meets Min. Construction Stds: Yes X No If no, Explain

Sample Collected: Yes X No Bacteriological Results: Satisfactory X Unsatisfactory

The Water Supply Systems Appears to be: Satisfactory X Unsatisfactory

REMARKS:

Sewage Disposal System: Public Private X Public Sewer Available: Yes No X Year System Installed: 1981

Septic Tank and Dist. Box(es) Uncovered: Yes No X If Yes, are they Satisfactory: Yes No

Is There An Effluent Pump System: Yes No X If Yes, Is It Satisfactory Yes No Not Inspected

Flow Diversion Valve: Yes X No N/A Trees, Driveways, Swimming Pools, etc., Over System Yes No X
(Flow Diversion valve must be turned once a year)

Design Capacity (Per Available Records)

Existing: Per Owner ☐ Per Inspection ☒

Number of Bedrooms 4

Automatic Washer

Yes X No

Garbage Disposal

Yes X No

Yes X No

Yes X No

Recommend pumping septic tank in 1993

On The Date of The Evaluation

X Sewage disposal system appears to be functioning satisfactorily and with proper maintenance is not likely to create an insanitary condition.

 Sewage disposal system appears to be functioning satisfactorily. However, based upon the above information the potential loading of the system is in excess of design and does not meet State and/or Local Regulations.

 Sewage Disposal System Appears to be Unsatisfactory and is Malfunctioning as Follows:

- Sewage Surfacing
- Sewage (wastewater) Piped to Ground Surface
- Sewage Backing Up In House Plumbing

 Other (See Remarks)

REMARKS

Evaluation of the Water Supply System or Sewage Disposal System is Based on Health Department Records, Owner's Statements, and a Visual On-Site Inspection.

DATE OF EVALUATION 10-17-90 SANITARIAN K. R. W. W. W.

DATE OF REVIEW 10-24-90 SUPERVISOR Dennis A. Hill

FAIRFAX COUNTY HEALTH DEPARTMENT
DIVISION OF ENVIRONMENTAL HEALTH
ENVIRONMENTAL SERVICES SECTION
10777 MAIN STREET, SUITE 102B
FAIRFAX, VA 22030

EVALUATION REPORT (Must be accompanied by Application)

Property Address: 227 Seneca Road, Great Falls, VA 22066 Tax Map 2 - 2 / 002 / 15

Owner RAMESH AND REETA BAKSHI

The opinions given are rendered without knowledge of some of the individual parts of The Sewage Disposal System and Water Supply System, and apply only to the Date and Time the opinions are made. We can not guarantee the future performance of The Sewage Disposal System and/or Water Supply System.

Water Supply: Public ☐ Private: ☒ Public Water Available: Yes ☐ No ☒ Well Type: DRIED

Meets Min. Construction Stds: Yes ☒ No ☐ If no, Explain _____

Sample Collected: Yes ☒ No ☐ Bacteriological Results: Satisfactory ☐ Unsatisfactory ☒

The Water Supply Systems Appears to be: Satisfactory ☐ Unsatisfactory ☒

REMARKS: WELL HAS BEEN DISTINFECTED AND WATER SAMPLES ARE PENDING

Sewage Disposal System: Public ☐ Private ☒ Public Sewer Available: Yes ☐ No ☒ Year System Installed: 1981

Septic Tank and Dist. Box(es) Uncovered: Yes ☐ No ☒ If Yes, are they Satisfactory: Yes ☐ No ☐

Is There An Effluent Pump System: Yes ☐ No ☒ If Yes, Is It Satisfactory: Yes ☐ No ☐ Not Inspected ☐

Flow Diversion Valve: Yes ☒ No ☐ N/A ☐ Trees, Driveways, Swimming Pools, etc., Over System: Yes ☐ No ☒
(Flow Diversion valve must be turned once a year)

Design Capacity (Per Available Records)

Existing: Per Owner ☐ Per Inspection ☒

Number of Bedrooms 4

Automatic Washer

Garbage Disposal

Yes ☒ No ☐

Yes ☒ No ☐

Yes ☒ No ☐

Yes ☒ No ☐

Recommend pumping septic tank in 92

Section 68-1-29 of the Fairfax Code requires pumping of the septic tank once every five (5) years. The owner of the property is required to provide written notification and proof to this Department each time the tank is pumped

On The Date of The Evaluation

☒ Sewage disposal system appears to be functioning satisfactorily and with proper maintenance is not likely to create an insanitary condition.

☐ Sewage disposal system appears to be functioning satisfactorily. However, based upon the above information the potential loading of the system is in excess of design and does not meet State and/or Local Regulations.

☐ Sewage Disposal System Appears to be Unsatisfactory and is Malfunctioning as Follows:

☐ Sewage Surfacing

☐ Sewage (wastewater) Piped to Ground Surface

☐ Sewage Backing Up In House Plumbing

☐ Other (See Remarks)

REMARKS _____

Evaluation of the Water Supply System or Sewage Disposal System is Based on Health Department Records, Owner's Statements, and a Visual On-Site Inspection.

DATE OF EVALUATION 10-13-92 SANITARIAN K. R. W. W. W.

DATE OF REVIEW 10-10-92 SUPERVISOR C. D. Jones

APPROVED
FAIRFAX COUNTY HEALTH DEPARTMENT
3/17/89
Date
Health Official

APPROVED
DIVISION OF
DESIGN REVIEW
By
Date 3-8-89

LOT 15
2.119344c
464.38
200.00
S AC 14.41'E
AC1.43'

Date _____

3-8-89

20.00,

LOT 15 /
2.11934 ac

16

4-G1.43

3-8-88

Date-

By:

DIVISION OF
DESIGN REVIEW

APPROVED

APPROVED

Zoning Administrator

John W. Zuercher

REJECTED FOR REASONS NOTED

FAIRFAX COUNTY HEALTH DEPARTMENT

Back: ~~injection~~ must be 10" or
more from optic tank, and
5' or more from existing
fledg source line.
3-10-89 / *[Signature]*


Date _____

Health Official

circumstances

IRON PIPE
BENCH MARK
ASSUMED ELEV.
378.0
38

ELEVATION



HEALTH DEPARTMENT

Septic Tanks

APPROVED
FAIRFAX COUNTY HEALTH DEPARTMENT

3/17/89

Date

Health Official

Columns on footing

2x8 16 O.C.

2x8 16 O.C.

Double 2x10 Be

2x10 Joists
16" O.C.

2x10 Joists
24" O.C.

2x10 Ledger
1/2 Lags 16" Shields

2x10 Ledger
1/2 Lags 16" Shields

Double 2x10 Joist

Double Joist

Double Ledger
Double Bolter

Residence

HEALTH DEPARTMENT COPY

All lumber to be pressure treated pine @ exception of Top cap of benches and handrail, which will be 2'x6" redwood.

All columns to be 6'x6's

All decking to be 2'x6's


Standard Pickett handrail (Min 36" high, 4'x4's double bolted @ 1/2" carriage bolts, 2'x4" cross members 2x2" picketts (Max 6" spacing) redwood top cap).

Footers 16" x 16" x 24"

Max Rise on stairs 8"

All deck framing 2'x10"

All hardware galvanized



APPROVED
FAIRFAX COUNTY HEALTH DEPARTMENT

Sun deck ^{3/17/89} ^{CH}

Bokshi Residence

SCALE: 1' = 1/4"

APPROVED BY:

DRAWN BY CH

DATE: 3/16/89

Virginia Craftman

REVISED

227 Seneca Rd.

DRAWING NUMBER

HEALTH DEPARTMENT COPY

LOT 15 /
2.1193 AC

REJECTED FOR REASONS NOTED

FAIRFAX COUNTY HEALTH DEPARTMENT

Deck... must be 10' or more from septic tank and 5' or more from existing bldg sewer line

3,16189

Coyne
Health Official

16

68-8-2

03A
RECEIVED
10 NOV 1964

APPROVED

APPROVED

Zoning Administrator

N4° 05' 33" E 199.97

ELEVATION

HEALTH DEPARTMENT COPY

Grade

18' 10' 4' 3'

columns on
loading
platform

ONE

2" X 8" 16" O.C.

DN

Double 2" X 10" Beams

2" X 10" Joists
16" O.C.

3' 2' 4' 2' 14'

Joists
O.C.

Double 2" X 10" Joist

ON

Double
Joist

2" X 10" Ledger

1/2" Lags, 16" Shields

APPROVED
FAIRFAX COUNTY HEALTH DEPARTMENT

3/17/89

gy

Health Official

Double
Ledger
Double
Bolted


3' 2'

idence

FAIRFAX COUNTY HEALTH DEPARTMENT
Division of Environmental Health
Approval of plat plan only.
This is not a permit to install
a water supply or a sewage disposal
system.
All underground utility lines and utility easements
must be located a minimum of 4 feet from all
subsurface disposal systems.
All water service lines must be located a minimum
of 10 feet from all subsurface disposal systems.



SENECA ROAD
ROUTE # 602



- Septic System - 4 bedrooms
1. Construct 8 lines @ 68' = 544'
 2. Reserve - 4 lines @ 68' = 272' 50%
 3. all lines 6' on center - max 20' cover
 4. percolation rate - 10 @ 56"

SITE & GRADING PLAN LOT 15 SECTION 2 SENECA FARMS SCALE 1"=30' SEPT. 25, 1980 DATUM - ASSUMED C.I. = 2.0 FT.

Charles B. Shreve & Assoc.
Land Surveying
Herndon, Va.
471-4645

THE PROPERTY DELINEATED ON THIS PLAT
IS LOCATED ON ASSESSMENT MAP No. 2-2-2-15
AND IS ZONED RE-2 AS OF THE DATE
OF ITS APPROVAL

