



UNDER

1390

TO: DIVISION OF INSPECTIONS

DATE: 10/29/76

FROM: HEALTH DEPARTMENT

RE: NOTIFICATION OF ISSUANCE OF SEPTIC TANK PERMIT AND/OR WELL PERMIT

OWNER'S NAME: / Frank Jones

BUILDING APPLICATION NUMBER: B0518

SUBDIVISION: Seneca Farms SEC: 2 BLOCK: LOT: 9

TAX MAP IDENTIFICATION AND ADDRESS: 2-2 002 9
309 Seneca Rd.

SEWAGE DISPOSAL PERMIT # 76-1099

ISSUED FOR : Dwelling

WELL PERMIT ISSUED FOR: Dwelling

SEWAGE DISPOSAL SYSTEM DESIGNED FOR BEDROOMS
(ALL PERMITS FOR DWELLINGS ARE DESIGNED TO INCLUDE AUTOMATIC WASHER
& GARBAGE DISPOSAL)

RESTRICTIONS:

THE ABOVE TO BE COMPLETED IN QUADRUPLICATE EACH TIME A PERMIT IS
ISSUED. ONE COPY TO PLUMBING INSPECTION BRANCH. ONE COPY TO ELECTRI-
CAL INSPECTION BRANCH. RETAIN TWO COPIES WITH PERMIT

NOTIFICATION OF FINAL APPROVAL:

SEWAGE DISPOSAL SYSTEM



WATER SUPPLY SYSTEM

APPROVED: 11-8-77

FDV

APPROVED: 10-25-77

ENTERED NOV 8 1977

(SIGNATURE)

UPON FINAL APPROVAL ONE COPY TO BE FORWARDED TO PLUMBING INSPECTION
BRANCH. ORIGINAL TO BE ATTACHED TO PERMIT.

W49/3-18-74

P

SPECIAL HANDLING

FAIRFAX COUNTY HEALTH DEPARTMENT
SEWAGE DISPOSAL SYSTEM/WELL WATER SUPPLY AS-BUILT


Tax Map ID: 2-2-002-9

Street Address: 309 Seneca Rd.

Subdivision: Seneca Farms Sec.2

City, State, Zip: Great Falls, VA 22066

NB 10/31/13



RECORD OF INSPECTION-SEWAGE DISPOSAL SYSTEM

Date 10/29/76 Case No. _____

Owner R. F. Grefe Address 9809 Beach Mill Rd. Great Falls Phone (H) 759 2028 (O) 273 5616
(Mailing Address)

Occupant _____ Address _____ Phone _____
(Mailing Address)

Exact Location of Premises Seneca Farms Subd. Sec. #2 Lot #9 2-2-002-9
(Subdivision, Street or Road Name, Section or Lot No.)

WATER SUPPLY INSPECTION

Installed according to Permit Design ☐ Yes ☐ No. Distance to nearest House Sewer _____ feet. Distance to nearest Sewage Disposal System _____ feet. (Use Form LHS-143 for Detailed inspection of Water Supply Reference Materials.)

SEWAGE DISPOSAL SYSTEM INSPECTION

- (1) LOCATION
Allotted Area adequate ☒ Yes ☐ No. Distance from nearest lot lines 10+ feet. Trees 10+ feet. Water Supplies _____ feet. Buildings 20+ feet.
- (2) INSTALLATION AND DESIGN
Installed according to Permit Design ☒ Yes ☐ No
Have additional Household Appliances been added NOT on Permit:
☐ Automatic Washer ☐ Garbage Disposal
☐ Other _____ (Describe)
- (3) SOIL CONDITION
Are there soil conditions now evident which indicate system may be unsatisfactory as designed: ☐ Yes ☒ No. If Yes, show adjustments required under "Remarks" below.
- (4) HOUSE SEWER LINE
Installed ☐ Yes ☐ No. Type of material _____ Size _____ Inches.
- (5) SEPTIC TANK
Constructed of Precast Concrete "TAPP 1500"
(Kind of Material)
Inside Dimensions Length _____ feet. Width _____ feet.
Liquid Depth _____ feet. Depth of Air Space _____ inches.
Inside Fittings comply with requirements ☒ Yes ☐ No.
- (6) DISTRIBUTION BOX +FDV
Watertight and equal surcharge to each line by Water Test ☒ Yes ☐ No. Distribution Box provided with (2) (2) extra outlets for future use. (Number)
- (7) SUBSURFACE ABSORPTION FIELD
Total Area in bottom of ditches 1104 square feet.
Number of ditches 8 Length of ditches 69 feet.
Grade of ditches Minimum 2 Inches per 100 feet.
Maximum 4 inches per 100 feet. Has system been checked by instruments (Level) ☒ Yes ☐ No
Type aggregate used CRUSHED STONE
Depth of aggregate under Tile 29 inches
Total depth of aggregate 32 inches
Depth of backfill over aggregate 20 inches
- (8) SURFACE DRAINAGE
Storm Drains from House and Basement flowing away from Subsurface Drainage Field: ☒ Yes ☐ No. Was Surface Drainage required ☐ Yes ☒ No. If Yes, has this been provided ☐ Yes ☐ No. Has area been drained by lowering Ground Water Table: ☐ Yes ☐ No. ☒ Not required.
- (9) Are follow-up inspections necessary ☐ Yes ☒ No.

FRANKLIN FDV SET ON #1

Septic Tank Contractor: GENERAL EXCAVATING CONTRACTING Address _____ Phone _____
This Sewage Disposal System (Is) (Is Not) Approved by FAIRFAX COUNTY Health Department.
Date 11-7-77 Signed John M. Melgum Date 11-8-77 Approved W.B. Bay
(Sanitarian) (Health Director)
Date _____ Approved _____ Date _____ Approved _____
(Advisory Sanitarian) (Reviewing Authority - Other Agency)

With proper maintenance, approved Sewage Disposal systems may be expected to function satisfactorily, provided no overloading or physical damage occurs to the system. Remarks: _____

309 Seneca Rd

WATER SUPPLY

County/City Fairfax Date 10/29/76 Case No. _____

☐ Proposed
☒ Record of Inspection

☐ Public
☐ Quasi - Public

☒ Non - Public Drinking

Owner R. F. Grefe Address 9809 Beach Mill Rd. Great Falls Phone (H) 759 2928(0) 273
(Mailing Address) 5616

Occupant _____ Address _____ Phone _____
Exact Location of Premises Seneca Farms Subd. XXIX #2 Lot #9 2-2-002-9
(Subdivision, Street or Road Name, Section or Lot No.)

TYPE CUSTOMERS: ☐ Community ☐ Industrial ☐ Recreational ☐ Other:

TYPE SOURCE PROPOSED: _____

TOTAL PROPOSED ULTIMATE CONNECTIONS: _____

TOTAL PROPOSED ULTIMATE PERSONS (EMPLOYEES) SERVED: _____

TOTAL PROPOSED PRESENT CONNECTIONS: _____

TOTAL PROPOSED PRESENT POPULATION SERVED: _____

* Notify Division of Engineering (Regional Engineer) of impending development of a Public Water Supply.

AN INDIVIDUAL WATER SUPPLY ☒ New ☐ Existing FROM ☒ Drilled Well ☐ Driven Well ☐ Bored Well
☐ Dug Well ☐ Other _____ FOR ☒ Home ☐ Restaurant ☐ Trailer Court ☐ Motel
☐ Service Station ☐ Other _____

If a new supply, inspect for compliance with standards. If an existing supply, furnish as much information as may be available.

SOURCE OF INFORMATION ON-SITE INSPECTION, LOGS IS PUBLIC WATER SUPPLY AVAILABLE ☐ Yes ☒ No

SEWAGE DISPOSAL BY ☐ PUBLIC SEWER ☐ COMMUNITY SYSTEM ☒ INDIVIDUAL SYSTEM ON SITE.

INSPECTION FINDINGS

(1) WATERSHED Surface Drainage away from source in all directions
☒ Yes ☐ No. Distance Source from possible causes of contamination Sewer Line _____ feet. Type of material used in Sewer Line _____ (Describe) Septic Tank _____ feet.

Seepage Pit _____ feet. Subsurface Absorption Field (nearest point) _____ feet. Other _____ feet.

Note any serious obstacles in watershed on back of form.

(2) TYPE OF SOIL FORMATION ☒ Tight Clay ☐ Limestone
☐ Sandstone ☐ Other 47-320-ROCK

(3) CLASSIFICATION OF WELL ☐ Type - 1 ☐ Type - 2A
☐ Type - 2B ☐ Type - 3 ☐ Other

(4) CONSTRUCTION DETAILS Total depth 320 feet.
Diameter 64 inches. Type of casing STEEL (Describe)

Depth of casing 80 feet. Exterior space around casing sealed with ☒ Concrete grout to depth of 50' feet.

☐ Poured in place ☒ Pumped in under pressure ☐ Other type backfill _____ to depth of _____ feet.

(Describe) casing extends 12' inches above ground.

(5) WATER SOURCE COVER ☐ Concrete ☒ Metal ☐ Other
PITLOSS Opening in Cover watertight
(Kind of Material)

☐ Yes ☐ No. If no, explain _____

(6) PUMP ☐ Shallow Well ☒ Deep Well. Length of Drop Pipe _____ feet. Well capacity 1.5 gallons per minute.
Size of Feeder Pipe _____ inches.

(7) PUMP LOCATION ☒ In Well ☐ Over Well ☐ Offset.
If offset, does watertight casing extend to Pump ☐ Yes ☐ No
Pump room located _____ feet from Well.

Pump room drained by gravity through 4 - inch or larger pipe to surface to ground ☐ Yes ☐ No. Pump platform of concrete or other impervious material, at least 4 inches thick at casing, extending at least 24 inches in all directions, sloped to drain:
☐ Yes ☐ No. Pump mounting watertight ☐ Yes ☐ No.
Sanitary Well Seal in casing and properly vented ☐ Yes ☐ No.

(8) TYPE OF STORAGE ☒ Pressure ☐ Gravity. Capacity 42 gallons. If gravity, is overflow pipe screened ☐ Yes ☐ No.

THIS WATER SUPPLY SYSTEM ☒ Is ☐ Recommended by FX. CO. ☐ Div. Engineering
☐ Is not ☒ Approved ☒ Health Department

REMARKS: _____

Date 10/24/77 Signed Mark G. DeCraw Jr. Date 10/25/77 Approved W. H. Boyer
(Health Director)

Date _____ Approved _____ Date _____ Approved _____
(Reviewing Authority - Other Agency or Engineer)

309 Seneca Rd.

PERMIT TO INSTALL ☒ REPAIR, ☐ REASONS FOR REJECTION ☐ FDV WATER SUPPLY ☒ SEWAGE DISPOSAL SYSTEM ☒ C-1 PD. 6/4/75

- (1) Void after (12) twelve months. (2) Automatically cancelled when site conditions are changed from those shown on permit.
 (3) Automatically cancelled should facts later become known that a potential hazard would be created by continuing installation.

FHA/VA ☐ Yes ☐ No Date 10/29/76 Case No. _____

Owner R. F. Grefe Address 9809 Beach Mill Rd. Great Falls (H) 759 2028(0) 273 5616
 (Mailing Address) Phone _____

Occupant _____ Address _____ (Mailing Address) Phone _____

Exact Location of premises Seneca Farms 309 SENECA RD. Sec. #2 Lot #9 2-2-001-9
 (Subdivision, Street or Road Name, Section or Lot No.)

FOR: ☒ Dwelling ☐ Other _____ Automatic Washing Machine ☒ Yes ☐ No Consumption 800 gal. per day
 Actual ☐ Potential ☐ Bedrooms 4 Garbage Disposal Unit ☒ Yes ☐ No (☐ Actual ☐ estimated Water)
 Additional wastes _____

(1) WATER SUPPLY (Existing) Class _____ Approved ☐ No ☐ Other _____
 (To be installed) Class _____ Cased * ft. to be grouted * ft. * AS per COUNTY CODES
 (Unless supported by positive evidence Class III is to be considered as to be installed.)

(2) SOIL STUDY Naturally drained, suitable by sight ☒ Yes ☐ No Technical Classification _____ (If Known)
 Estimated Percolation Rate 1-10 ☐ 11-25 ☒ 26-50 ☐ > 51 ☐ Percolation Test Required ☒ Yes ☐ No Rate 140 32"
 (Minutes per inch) (Minutes per inch to nearest 10 minutes)
 Depth to Grey Mottles _____ inches (estimate over 4 ft.) OTHER _____
 Surface drainage required ☐ Yes ☐ No OTHER DRAINAGE _____


(3) HOUSE SEWER LINE Size _____ inches. Type of material required _____ Distance from Water Supply _____ feet.

(4) DETAILS OF CONSTRUCTION Watertight Septic Tank of precast concrete Material Liquid Capacity 1480 gallons.
 Inside Dimensions Length _____ feet. Width _____ feet. Liquid Depth _____ feet. Depth of Air Space _____ feet.

SUBSURFACE ABSORPTION FIELD Number of square feet required 1096 + 548 Type aggregate required crushed stone

(5) Depth of aggregate from base of tile to bottom of ditches 24 inches. Allowable fall 2 to 4 inches/100'
 Total aggregate minimum depth 32 inches or more. Depth of drainfield to be 44 inches from surface of original ground.
 Distance from well to septic tank > 50 feet; distance from well to drainfield > 100 feet.

Rough Sketch of Premises (including adjacent properties if pertinent, Showing Location of Lot Line, Buildings, Water Supplies, Sewage Disposal Systems, Trees, and Other Possible Sources of Contamination of Water Supplies, by Indicating Distances and Slope with regard to one another.



1. Install the well 10' off the street easement line, 25' off front property line, 60' from the house front wall in the middle of the front prop line - 104' from either side pt.
2. Install 8 lines, 69' long, 2' wide, 44" deep after cut of 8" (to remove top soil) and 6' on centers.
3. Top line #1 to start 43' from house rear wall, be 22' off house at right rear corner and end 40' from side pt, about 9' below house rear wall line.
4. Leave 16' (edge to edge) of undisturbed soil between line #4 & 5 (for 2 reserve lines).
5. Total depth of gravel IS to be 32" since 8" off removed "top soil" is to be put back on.
6. Install a flow diversion valve.
7. Eject any ball basement plumbing.
8. Install door bars so reserve may be used later.
9. Maximum backfill is 20".
10. Install both systems in accordance with Fairfax Co. codes.

Note: Owner or his agent must notify Environmental Health Department, Phone 691-2201 when installation is ready for inspection. If any Sewage Disposal System, or part thereof, is covered before being inspected by the Health Department, it shall be uncovered at the direction of the Health Director or his agent. CONDITIONS DISCOVERED DURING INSTALLATION MAY REQUIRE ADJUSTMENTS OF SYSTEM DESIGN. Changes from above specifications require Health Department approval before being made.

Based on the above information, the undersigned recommends that this permit be issued.

Date 1/12/76 Approved [Signature] Date 1/11/76 Signed [Signature]
 (Reviewing Authority) (Sanitarian or Health Director)

309 Seneca Rd.

	1	35 1/4"	36" 3/4"	37 1/4" ✓	
	2	41"		44 1/4" ✓	
	3	43"		45" ✓	
	4	48"		51 1/4" ✓	
	5	65 1/2"		67 1/2" ✓	
	6	74 1/4"		78 1/4" ✓	
	7	85 1/4"		89 1/4" ✓	
	8	88 1/4"		92" ✓	

DATE	RECORD OF REMARKS AND REPAIRS	DISPOSITION	MAINTENANCE
------	-------------------------------	-------------	-------------

SEWAGE DISPOSAL SYSTEM INSPECTION REPORT (To Supplement the 143)

DATE			

DATE	RECORD OF ADDITIONAL REMARKS OR REPAIRS	DISPOSITION	MAINTENANCE
------	---	-------------	-------------

A. INITIAL WATER SAMPLE COLLECTED: _____

CHECK VALVE _____	BATHROOM DISCHARGE _____	TOILET/HELLER VALVE _____	DATE _____
DATE VALVE _____	SEWAGE TAP AND _____	ELEC. DIS. SWITCH _____	DATE _____

IV. STORAGE TANK: _____

III. TYPE OF INSTALLATION: ☐ BUSINESS ADVISORY ☐ RES ☐ SURFACE

II. TYPE & ELECTRICAL WIRE FROM TANK TO STORAGE TANK APPROVED: _____

I. SMOKE INSPECTED: _____

WELL INSTALLED BY _____ PUMP INSTALLED BY _____

WATER SUPPLY INSPECTION REPORT (To Supplement the 143)

PART I _____

LOCATION: _____

DATE: _____

JUL 20 1977

WATER SUPPLY LOG

NEW ☒ REPAIROWNER R.F. Grofe DATE _____ PHONE _____OWNER'S ADDRESS 9809 Beech Mill Rd G.F. VA.
(Street) (City and State - Zip Code)WATER SUPPLY CONTRACTOR William H. Trout PHONE 450-4450CONTRACTOR'S ADDRESS RT. 2 STERLING VA. 22170
(Street) (City and State - Zip Code)LOCATION Seneca Farms 2 9
(Subdivision) (Section) (Block) (lot)309 SENECA ROAD

INFORMATION TO BE SUPPLIED BY WATER SUPPLY CONTRACTOR

WELL DATA:

- Date Construction Started 3-77 (Indicate Weight for Metal Casing)
1. Type of Well: Drilled ☒ Bored ☐ Dug ☐ 2. Casing Material 13 Wt/Ft
3. Casing Diameter 6 1/4" F.D. 4. Total Length of Casing Installed 80
5. Depth of Grouting 50+ Ft. Number Bags Cement Used 24
6. Strainer or Screens: Type _____ Diameter _____ Length _____ Size of Openings _____
7. Standing Water Level (Depth below Ground Surface When Not Pumping) 44
8. Yield of Well 7 G.P.M.
9. Elevation of Water Surface When Pumped at Designated Rate 100
10. Number of Hours Pumped at Stipulated Rate During Test 2 hrs
11. Physical Appearance of Water at End of Pumping Test Clear
12. Log of Materials Encountered During Drilling (Indicate Depth of Various Strata)
0-47 dirt & shale
47-320 rock
- Total Depth of Well 320
13. Depth to Water Bearing Formation 305 Ft.

PUMP DATA:

14. Type of Pump Installed Submersible
15. Pumping Rate 10 G.P.M. @ 60 T.D.H. or P.S.I.
16. Type of Well Seal pitless adapter 17. Location of Pump well
18. Pressure Tank: Size 120 gal. Location basement
19. Well Supplied with Following Appurtenances:
- A. Sample Tap ☒
 - B. Well Vent ☒
 - C. Pressure Relief Valve ☒
 - D. Gate Valve ☒
 - E. Check Valve Where Required ☒
 - F. Electrical Disconnect Switch on the Pump Power Supply ☒
20. Date Pump Installed 5-77
21. System Disinfected yes back flow valve

Signed: William H. Trout

Water Supply Contractor

PLEASE RETURN COMPLETED FORM IMMEDIATELY TO HEALTH DEPARTMENT TO FACILITATE APPROVAL OF SUPPLY

OK PR

FAIRFAX COUNTY HEALTH DEPARTMENT - DIVISION OF ENVIRONMENTAL HEALTH

APPLICATION

☒ FOR PERMIT TO:



Install or Repair Sewage Disposal System
Install or Repair Water Supply System

☐ APPROVAL OF BUILDING APPLICATION FOR (Specify): NEW HOUSE

MAP REFERENCE

Plat	Subd.	Blk.	Lot
2-2	2		9

STREET ADDRESS: 309 SENECA ROAD

PROPERTY IDENTIFICATION: SENECA FARMS. 2
2731931 SUBDIVISION Sec.

OWNER'S NAME R.F. GREFE Phone (H) 27592028 (O) 2735616

OWNER'S ADDRESS 9809 BEACH MILL RD. GREAT FALLS, VA. 22030
Street City & State Zip Code

CONTRACTOR'S NAME GREFE CONST. Phone 2735616

CONTRACTOR'S ADDRESS 10010 MAIN ST. FAIRFAX, VA. 22030
Street City & State Zip Code

RELEASE PERMIT TO: OWNER _____ BUILDER: ☒

NEW DWELLING: No. of Bedrooms 4 Den NO Bath in Basement NO
yes/no

Method of Sewage Disposal: Public Sewer _____ Septic Tank ☒ Other _____
(describe)

Water Supply : Public _____ Private Well ☒ Other _____
(describe)

ADDITIONS TO EXISTING DWELLINGS: No. of bedrooms presently in house: _____
No. of bedrooms to be added: _____

Describe other rooms in addition: _____

Method of Sewage Disposal: Public Sewer _____ Septic Tank _____ Other _____
(Describe)

Water Supply: Public _____ Private Well _____ Other _____
(Describe)

COMMERCIAL USE: No. of Employees _____ Estimated daily water use _____ gal/day.

APPLICANT SIGNATURE: R.F. Grefe DATE: 10-20-76

TO BE FILLED IN BY HEALTH DEPARTMENT

Building Permit Appl. No. 60516

Perc Rate 14 Depth 52"
10 Gallons. Absorption Field 548 linear Feet. 64-75
Replacement area required, 274 linear Feet. #07698
yes/no

REMARKS: _____

REVIEWED BY: [Signature] DATE: 10/29/76
REVIEWED BY: _____ DATE: _____

76-1099

FAIRFAX COUNTY HEALTH DEPARTMENT
DIVISION OF ENVIRONMENTAL HEALTH
ENVIRONMENTAL SERVICES SECTION
10777 MAIN STREET, SUITE 102B
FAIRFAX, VA 22030

EVALUATION REPORT (Must be accompanied by Application)

Property Address: 309 SENECA ROAD, GREAT FALLS, VIRGINIA 22066 Tax Map- 2 - 2 / 002 / / 9

Owner HELEN RODGER

The opinions given are rendered without knowledge of some of the individual parts of The Sewage Disposal System and Water Supply System, and apply only to the Date and Time the opinions are made. We can not guarantee the future performance of The Sewage Disposal System and/or Water Supply System.

Water Supply: Public Private: X Public Water Available: Yes No X Well Type: DRILLED

Meets Min. Construction Stds: Yes X No If no, Explain

Sample Collected: Yes X No Bacteriological Results: Satisfactory X Unsatisfactory

The Water Supply Systems Appears to be: Satisfactory X Unsatisfactory

REMARKS:

Sewage Disposal System: Public Private X Public Sewer Available: Yes No X Year System Installed: 1977

Septic Tank and Dist. Box(es) Uncovered: Yes No X If Yes, are they Satisfactory: Yes No

Is There An Effluent Pump System: Yes No X If Yes, Is It Satisfactory Yes No Not Inspected

Flow Diversion Valve: Yes X No N/A Trees, Driveways, Swimming Pools, etc., Over System Yes No X
(Flow Diversion valve must be turned once a year)

Design Capacity (Per Available Records)

Existing: Per Owner ☒ Per Inspection ☐

Number of Bedrooms 04
Automatic Washer Yes X No
Garbage Disposal Yes X No

04
Yes X No
Yes X No

Recommend pumping septic tank in 19 91

REGISTERED

On The Date of The Evaluation

- X Sewage disposal system appears to be functioning satisfactorily and with proper maintenance is not likely to create an insanitary condition.
- Sewage disposal system appears to be functioning satisfactorily. However, based upon the above information the potential loading of the system is in excess of design and does not meet State and/or Local Regulations.
- Sewage Disposal System Appears to be Unsatisfactory and is Malfunctioning as Follows:
- Sewage Surfacing
 - Sewage (wastewater) Piped to Ground Surface
 - Sewage Backing Up In House Plumbing
- Other (See Remarks)

REMARKS

Evaluation of the Water Supply System or Sewage Disposal System is Based on Health Department Records, Owner's Statements, and a Visual On-Site Inspection.

DATE OF EVALUATION JUNE 5, 91 SANITARIAN P. K. [Signature]

DATE OF REVIEW JUNE 17, 1991 SUPERVISOR Dennis A. Hill [Signature]

File 1390

Subdivision

Seneca Farms S2.

Phone # 430-0641

Completion Statement

Commonwealth of Virginia
State Department of Health

Health Department
Identification Number

129 91 0518

EX-10

Health Department

Name of Company/Corporation/Individual:

Great Falls Septic

Address:

544 Walker Rd
Great Falls, 22066

Telephone:

689-1063

Owner's Name

Rodger

Owner's Address

309 Seneca Rd., Great Falls, VA, 22066

Location of Installation: Lot

2-2-002-9

Block

-

Section:

-

Subdivision:

Seneca Farm Sec 2

Other:

I hereby certify that the onsite sewage disposal system has been installed and completed in accordance with the construction permit issued (date) 6/13/91 ^{repaired} and is in compliance with Part D of the Sewage Handling and Disposal Regulations and when appropriate the plans and specifications for the project.

Date

6-13-91

Signature and Title

[Signature]

Sewage Disposal System Construction Permit

PAGE 1 OF 2

Commonwealth of Virginia
Department of Health

FAIRFAX COUNTY

Health Department



Health Department

Identification Number

129-91-0518

Map Reference

2-2-002-9

General Information

New ☐ Repair ☒ Expanded ☐ Conditional ☐ FHA ☐ VA ☐ Case No. N/A
Based on the application for a sewage disposal system construction permit filed in accordance with Section 3.13.01, a construction permit is hereby issued to:
Owner HELEN RODGER Telephone 430-0641
Address 309 SENECA ROAD, GREAT FALLS, VA 22066
For a Type 1 Sewage disposal system which is to be constructed on/at 309 SENECA ROAD, GREAT FALLS, VA 22066
Subdivision SENECA FARMS Section/Block 2 Lot 9
Actual or estimated water use 600 gpd for 4/Br.

DESIGN

Water supply, existing: (describe) drilled well
Cross 25.

To be installed: class N/A
cased N/A grouted N/A

Building sewer:
_____ I.D. PVC 40, or equivalent.
Slope 1.25" per 10' (minimum).
☐ Other _____

Septic tank: Capacity 5 gals. (minimum).
☐ Other _____

Inlet-outlet structure:
PVC 40, 4" tees or equivalent.
☐ Other _____

Pump and pump station:
No ☒ Yes ☐ describe and show design.
if yes: _____

Gravity mains: 3" or larger I.D., minimum 6" fall per 100', 1500 lb. crush strength or equivalent.
☒ Other See 792

Distribution box:
Precast concrete with _____ ports.
☐ Other _____

Header lines:
Material: 4" I.D. 1500 lb. crush strength plastic or equivalent from distribution box to 2' into absorption trench. Slope 2" minimum.
☐ Other _____

Percolation lines:
Gravity 4" plastic 1000 lb. per foot bearing load or equivalent, slope 2" 4" (min. max.) per 100'.
☐ Other _____

Absorption trenches:
Square ft. required _____; depth from ground surface to bottom of trench _____; aggregate size _____;
Trench bottom slope _____;
center to center spacing _____; trench width _____;
Depth of aggregate _____;
Trench length _____; Number of trenches _____

NOTE: INSPECTION RESULTS

Water supply location: Satisfactory yes ☐ no ☐
comments existing

G. W. 2 Received: yes ☐ no ☐ not applicable ☐

Building sewer: yes ☐ no ☐ comments
Satisfactory existing

Pretreatment unit: yes ☐ no ☐ comments
Satisfactory

Inlet-outlet structure: yes ☐ no ☐ comments
Satisfactory

Pump & pump station: yes ☐ no ☐ comments
Satisfactory existing

Conveyance method: yes ☐ no ☐ comments
Satisfactory

Distribution box: yes ☐ no ☐ comments
Satisfactory

Header lines: yes ☐ no ☐ comments
Satisfactory existing

Percolation lines: yes ☐ no ☐ comments
Satisfactory

Absorption trenches: yes ☐ no ☐ comments
Satisfactory

Date 6/14/91 Inspected and approved by:

6-17-91 Permit Sanitarian William

SDS Contractor / Great Falls Septic

Schematic drawing of sewage disposal system and topographic features.

PAGE 2 OF 2

Show the lot lines of the building lot and building site, sketch of property showing any topographic features which may impact on the design of the system, all existing and/or proposed structures including sewage disposal systems and wells within 100 feet of sewage disposal system and reserve area. The schematic drawing of the sewage disposal system shall show sewer lines, pretreatment unit, pump station, conveyance system, and subsurface soil absorption system, reserve area, etc. When a nonpublic drinking water supply is to be located on the same lot show all sources of pollution within 100 feet.

☐ The information required above has been drawn on the attached copy of the sketch submitted with the application. Attach additional sheets as necessary to illustrate the design.

1. Replace broken FDV Access ; install screw type cap level or above ground surface.
2. Provide A working FDV Key to turn annually as Required.
3. All Repairs must be inspected by this office and completed per all applicable county codes and state Regulations.

The sewage disposal system is to be constructed as specified by the permit ☒ or attached plans and specifications ☐.

This sewage disposal system construction permit is null and void if (a) conditions are changed from those shown on the application (b) conditions are changed from those shown on the construction permit.

309 Seneca Rd.

No part of any installation shall be covered or used until inspected, corrections made if necessary, and approved, by the local health department or unless expressly authorized by the local health dept. Any part of any installation which has been covered prior to approval shall be uncovered, if necessary, upon the direction of the Department.

Date: 6-13-91 Issued by: Marty Shannon

Sanitarian

Date: 6-13-91 Reviewed by: Dennis A. Hill

Supervisory Sanitarian

This Construction
Permit Valid until

N/A

If FHA or VA financing

Reviewed by Date _____

Date _____

Supervisory Sanitarian

Regional Sanitarian

Commonwealth of Virginia
Application for a Sewage Disposal and/or Water Supply Permit

Health Department ID _____

To Be Completed By The Applicant

Type of sewage system: ☐ New ☐ Repair ☐ Expanded ☐ Conditional
FHA/VA yes ☐ no ☐ Case No. _____

Owner FRANK & CLARE JONES Address 309 SENECA Phone 406-8685
SCARLET FALLS VA

Agent _____ Address _____ Phone _____

Directions of Property _____

Subdivision _____ Section _____ Block _____ Lot _____

Other Property Identification _____

Dimension/size of Lot/Property _____

Other Application Information

309 Seneca Rd.

I. Building/facility ☐ New ☐ Existing
Intermittent Use ☐ Yes ☐ No If yes, describe _____

II. Residential Use ☐ Yes ☐ No
Termite Treatment ☐ Yes ☐ No
☒ Single Family (Number of Bedrooms 4) ☐ Multi-family (Number of Units _____)

Basement ☐ Yes ☐ No
Fixtures in Basement ☐ Yes ☐ No

III. Commerical Use ☐ Yes ☐ No Describe: _____

Commerical/Wastewater ☐ Yes ☐ No Number of Patrons _____
Number of Employees _____

If yes, give volumes and describe _____

IV. Water Supply: ☐ Public ☐ New ☐ Existing
☐ Private ☐ New ☐ Existing

Describe: MOVING 8 FT SECTION OF WALL INTO GARAGE @ 3 FT FOR BUILT IN CABINET SKYLIGHT & WINDOW

V. Proposed Sewage Disposal Method:

Onsite Sewage Disposal System: ☐ Septic Tank Drainfield ☐ LPD ☐ Mound ☐ Other

Public Sewerage System

Attach a site plan (rough sketch) showing dimensions of property, proposed and/or existing structures and driveways, underground utilities, adjacent soil absorption system, bodies of water, drainage ways, and wells and springs within 200 feet radius of the center of the proposed well or drainfield. Distances may be paced or estimated.

The property lines and building location are clearly marked and the property is sufficiently visible to see the topography. I give permission to the Department to enter onto the property described for the purpose of processing this application.

Frank Jones
Signature of Owner/Agent

5-18-93
Date

Commonwealth of Virginia
Application for a Sewage Disposal and/or Water Supply Permit

Health Department ID _____

To Be Completed By The Applicant

Type of sewage system: ☐ New ☐ Repair ☐ Expanded ☐ Conditional
FHA/VA yes ☐ no ☐ Case No _____

Owner FRANK JONES

Address 309 Seneca Rd. Great Falls Phone 406-8685

Agent Zampietro & Martin

Address P.O. Box 22293 Phone 904-7289
Channahon VA

Directions of Property _____

Subdivision _____ Section _____ Block _____ Lot _____

Other Property Identification _____

Dimension/size of Lot/Property _____

Other Application Information

309 Seneca Rd.

I. Building/facility ☐ New ☐ Existing
Intermittent Use ☐ Yes ☐ No If yes, describe _____

II. Residential Use ☐ Yes ☐ No
Termite Treatment ☐ Yes ☐ No
☒ Single Family ☐ Multi-family
(Number of Bedrooms 5) (Number of Units _____)

Basement ☐ Yes ☐ No
Fixtures in Basement ☐ Yes ☐ No

III. Commerical Use ☐ Yes ☐ No Describe: _____

Commerical/Wastewater ☐ Yes ☐ No Number of Patrons _____
Number of Employees _____

If yes, give volumes and describe _____

IV. Water Supply: ☐ Public ☐ New ☐ Existing
☐ Private ☐ New ☐ Existing

Describe: SUN ROOM ADDED TO GARAGE

V. Proposed Sewage Disposal Method:

Onsite Sewage Disposal System: ☐ Septic Tank Drainfield 309 Seneca Rd ☐ LPD ☐ Mound ☐ Other

Public Sewerage System


Attach a site plan (rough sketch) showing dimensions of property, proposed and/or existing structures and driveways, underground utilities, adjacent soil absorption system, bodies of water, drainage ways, and wells and springs within 200 feet radius of the center of the proposed well or drainfield. Distances may be paced or estimated.

The property lines and building location are clearly marked and the property is sufficiently visible to see the topography. I give permission to the Department to enter onto the property described for the purpose of processing this application.

[Signature]
Signature of Owner/Agent

2/17/95
Date

IND.
FRAME
UND.
NE.



LOT 10

S 76°10'58" E ~ 501.36'

POL

APPROVED
FAIRFAX COUNTY HEALTH DEPARTMENT
#1932 30168
11-19-11 Date
C. J. [Signature] Health Official

LOT 9
93,101 SF
2.13730 AC

POL

ON 0.6'

PARCEL "A-1"

S 13° 55' 00" W

106.25'

HEALTH DEPARTMENT COPY

APPROVED
FAIRFAX COUNTY HEALTH DEPARTMENT

2-17-45
Date

[Signature]
Health Official

9

93,101 ϕ
OR 2.13730 AC.

485.00'

DEM

DIVISION OF
INSPECTION SERVICES
APPROVED FOR

Addition

Bl.
2-17-45


APPROVED


2/17/95 KY

[Signature]
Zoning Administrator

S 76° 10' 50" E

N. 00° 20' 10" N





APPROVED
FAIRFAX COUNTY HEALTH DEPARTMENT
INTERIOR WORK *only*
5/10/93 J.C. Price, R.E.H.S.
Date Health Official


HEALTH DEPARTMENT COPY

501.36'

9

93,101 ϕ
OR 2.13730 AC.

485.00'



**FAIRFAX COUNTY HEALTH DEPARTMENT
DIVISION OF ENVIRONMENTAL HEALTH**

Location of the existing building sewer is unconfirmed. Owner/applicant/agent/contractor is responsible for any damage incurred to the unconfirmed building sewer and must obtain all necessary permits and/or inspections for any required repairs per applicable codes.

5/27/97
Date

J.C. Price, R.E.H.S.
Health Official

APPROVED

Jan W. Quinn 5-27-97
Zoning Administrator


Zoning Administrator

S 76° 10' 58" E

514-1270
570-1270

N 00° 20' 18" N

DEM
Division of
Inspection Services
Approved for
DECK USING EXISTING
By JHE
Date 5-27-97



FOOTINGS AND PIERS MUST BE PLACED
ON COMPETENT MATERIAL

N 00° 59' 35" E

210.00'

APPROVED

SENECA ROAD


FAIRFAX COUNTY HEALTH DEPARTMENT

30' WIDE

LOCATION OF NEW DECK
BUILT ON EXISTING FOOTERS
+ 1 NEW FOOTER TO BE 10' FROM

5/27/97 TOM J.C. Price, R.E.H.S.
Date Health Official

HEALTH DEPARTMENT COPY




PERMIT # 76-1099

LOCATION: Seneca Farms Subd.

2-2-002-9

Subdivision or Tax Map Ref.

WATER SUPPLY AND/OR SEWAGE DISPOSAL SYSTEMS AS INSTALLED



Sketch to show location of septic tank flow diversion valve distribution boxes and well.

INVERTS:

SEWER LINE @ BLDG. 381.0
SEPTIC TANK INLET 379.0
FLOW DIVERSION VALVE 376.4
UPPERMOST SEPTIC TRENCH 374.8

CERTIFIED

RE-TEST HOLES FIELD LOCATED
OCT. 18, 1976

Approved for proposed
location of building as
shown. Final approval
subject to well check.

Date

Zoning Administrator



LOT 9, SECTION TWO
RE-SUB. OF PARCEL 'A', SECTION ONE
SENECA FARMS
DRANESVILLE DISTRICT
FAIRFAX COUNTY, VA.

FROM SURVEY BY
JAMES A. SMITH & ASSOC.
MCLEAN, VIRGINIA
DATED OCT., 1975

LOT 9
2.1373 Ac.

NOTE:

PROPERTY IS 85% OPEN.
REMAINDER IS SECOND GROWTH.

HOUSE LOCATION
RICHARD F. GREFE
309 SENECA ROAD
GREAT FALLS, VA.
SCALE 1"=40' OCT. 18, 1976

R.F. GREFE & ASSOC.
FAIRFAX, VIRGINIA



FAIRFAX COUNTY HEALTH DEPARTMENT
Division of Environmental Health
All underground utility lines and utility easements
must be located a minimum of 4 feet from all
sub-surface disposal systems.



ROUTE 602
(30' WIDE)

FAIRFAX COUNTY HEALTH DEPARTMENT
APPROVAL OF PLAT PLAN ONLY. THIS IS
NOT A PERMIT TO INSTALL A WATER SUPPLY
OR A SEWAGE DISPOSAL SYSTEM.
10/29/76