### Sully

 Fund
 300-C30070

 Project Number
 OP-000007-001

Project Name Criminal Justice Academy-2018

**Project Description** 

Renovation and capital renewal upgrades at the existing facility, approximately 110,000 SF, located at 14601 Lee Rd, Chantilly, Sully Magisterial District.

Total Project Estimate \$18,000,000

Future Funding TBD

Project Phase Pre-Design

Construction Award Project Complete

Remarks

The concept options study to relocate the Criminal Justice Academy to the Drivers Training Track site was previously completed by the project Architect . The relocation of the facility to be collocated on the Drivers Training Track site is proposed in the FY 2024 - FY 2028 Capital Improvement Plan. A Request for Qualifications (RFQ) for a new Architectural firm to design the proposed facility at the new site is scheduled for advertisement in mid -October 2023.

## Sully

 Fund
 400-C40101

 Project Number
 SD-000031-221

Project Name Ashburton Manors Sec 1 & 2

**Project Description** 

Retrofit two detention basins to constructed wetlands and restore one basin's outfall for improved water quality.

Total Project Estimate \$1,207,126

Future Funding (\$233,898)

Project Phase Construction

Construction Award 02/02/2023 (A)

Project Complete Fall - 2023

Remarks

Have completed approximately 75% of Pond 1116DP.

### Sully

 Fund
 400-C40101

 Project Number
 SD-000031-254

Project Name Schneider Branch - Segment 2 @ Lee Road (CU82-0003)

**Project Description** 

Restore ~1,800 linear feet of stream channel using using natural channel design for improved water quality.

Total Project Estimate \$2,266,000
Future Funding \$1,831,964
Project Phase Design

Construction Award Project Complete

Remarks

Project is currently at the 35% design phase and is on-hold until staff finishes negotiating seismic refraction services with Wetland Studies and Solution Inc . (WSSI). Once seismic refraction services are completed staff will issue WSSI the 65% design NTP.

### Sully

 Fund
 400-C40101

 Project Number
 SD-000031-264

Project Name Big Rocky Run @ D/S Braddock Road

**Project Description** 

Restore ~3,600 linear feet of stream channel using natural channel design for improved water quality.

Total Project Estimate\$4,860,000Future Funding\$4,775,000Project PhasePre-Design

Construction Award Project Complete

Remarks

Project is in pre-design phase and an initial study of the area was completed on 08/01/2023 by Wetlands Studies & Solutions, Inc. The proposal for design services is currently being negotiated and a notice to proceed with design is expected by 11/03/23.

## Sully

 Fund
 400-C40101

 Project Number
 SD-000033-095

Project Name Foxfield Cub Run PSP Replacement/Dam Repair (0842DP)

**Project Description** 

Restoring the existing Pond to the provide quality and quantity control.

Total Project Estimate \$427,407

Future Funding \$57,354

Project Phase Construction

Construction Award 06/29/2023 (A)

Project Complete Fall - 2023

Remarks

Project is about 70% complete.

### Sully

Fund 400-C40101 **Project Number** SD-000033-099

**Project Name** Green Trails Little Rocky Run Dredge/Facility Rehab (WP0116)

**Project Description** 

Dredging the existing facilities, repairing an existing inflow culvert, removing trees and overgrown vegetation from the Dam Embankment and install toe drain

**Total Project Estimate** \$528,877 **Future Funding** \$522,773 **Project Phase** Construction **Construction Award** Fall - 2023

**Project Complete** 

Remarks

Could not achieve a negotiated price with lowest Annual Contract bidder, Bright Construction Group. This project has been given to the second Annual Contract lowest bidder, Triangle, on 10/3/2023. A signed Task Order is expected within 60 days.

## Sully

 Fund
 400-C40101

 Project Number
 SD-000033-116

Project Name Clifton Townes (0999DP)

**Project Description** 

The Clifton Townes Pond Improvements project is being performed to retrofit the

Total Project Estimate \$307,485 Future Funding \$287,729

Project Phase Post-Construction

Construction Award 10/05/2022 (A)

Project Complete 06/06/2023 (A)

Remarks

Project is under warranty phase. Additional funds will be needed to fulfill contract obligations.

### Sully

 Fund
 690-C69300

 Project Number
 WW-000005-004

Project Name Integrated Sewer Metering - Integrated Sewer Metering Project 4

**Project Description** 

Project #4 includes the rehabilitation of 30 sanitary sewer flow metering vaults. These metering vaults are located throughout Fairfax County and neighboring jurisdictions.

Total Project Estimate\$8,447,819Future Funding\$7,703,320Project PhaseDesignConstruction AwardFall - 2024Project CompleteFall - 2025

Remarks

The 95% design based on the reduced scope was submitted by the Architect/Engineer on 7/18/23. Title searches were completed by Land Acquisition Division on 9/26/23.