

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

January 2017

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 102 – FEDERAL & STATE GRANTS	1 - 16
FUND 124 – SIDEWALK CONSTRUCTION	16 - 37
FUND 304 – TRANSPORTATION IMPROVEMENTS	38 – 56
FUND 307 – SIDEWALK CONSTRUCTION	61
FUND 312 – PUBLIC SAFETY CONSTRUCTION	61
FUND 315 - COMMERCIAL REVITALIZATION PROGRAM	61

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
03277 Beryl Road SB @ Paula Road			NA	03/17				03/17	03/17									04/17	05/17	05/17		06/17	06/17	
Bus Shelter Replacement 100/400-C40000 4YP202-03277 TS-000021-003	TBD \$20,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Moreland, Ken PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Replace shelter and upgrade loading pad to ADA standards.			<u>Monthly Remarks</u> Draft construction package sent to UDCD 3/9/2017.												On Hold <input type="checkbox"/>		
Design																								
Intersection Design @ Lukens Lane (Phase II)			07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	NA	02/14	04/16	05/17	NA	NA	NA	06/17	07/17	08/17	09/17	08/17	01/18	
RHPTI 102/500-C50000 26006G-06002 AA1400012-06	Mount Vernon \$570,000 \$570,000		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Shubert, Beth PM UDCD: PM CPTED:				<u>Project Description</u> Engineering and construction of intersection improvements for express bus service stops at Lukens Lane.			<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04. Additional easement required for street light and pedestrian signal pole. Final plat has been completed. Schedule adjusted due to process land right acquisition.												On Hold <input type="checkbox"/>		
Land Acquisition																								
Intersection Design @ Ladson Ln (Phase 4C)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	NA	NA	NA	03/16	05/16	06/16	09/16	01/17	06/17	
RHPTI 102/500-C50000 26006G-06002 AA1400012-06	Mount Vernon Lee \$267,500 \$267,500		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCD: Frazier, Demond PM CPTED:				<u>Project Description</u> Engineering and construction of intersection improvements for an express bus service stop at Ladson Ln.			<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction 85% complete.												On Hold <input type="checkbox"/>		
Construction																								
Intersection Design @ Frye Rd. (Phase II)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	03/16	05/16	06/16	09/16	01/17	06/17	
RHPTI 102/500-C50000 26006G-06002 AA1400012-06	Mount Vernon Lee \$1,596,000 \$1,596,000		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCD: Frazier, Demond PM CPTED:				<u>Project Description</u> Engineering and construction of intersection improvements for express bus service stops at Frye Road.			<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction 30% complete.												On Hold <input type="checkbox"/>		
Construction																								

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Intersection Design@Mohawk and Belford		07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17	06/17									
RHPTI		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
102/500-C50000		Mount Vernon	PM TDD: Hojatzadeh, Max						Pedestrian Intersection						Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction 75% complete. Comment responses submitted on 2/23/17. Recieved permit revision approval for Belford Dr. on 1/3/17 and submitted to UDCCD on 1/6/17.																
26006G-06011		Lee	PM UTL: Yusufoglu, Eldar						improvements for express bus stops at Route 1 and Mohawk Lane and Belford Drive																						
AA1400017-06		\$1,367,300	PM LAD: Shubert, Beth																												
		\$1,367,300	PM UDCCD: Frazier, Demond																												
			PM CPTED:																												
Construction																															
Soapstone Dr. Wlkwy		12/09	10/10	06/11	01/14	02/14	04/14	04/14	11/12	NA	11/12	11/12	10/13	10/13	09/14	12/14	02/15	04/15	05/15	07/15	02/16	03/16									
Countywide Trails		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
102/500-C50000		Hunter Mill	PM TDD: El Kaissi, Mohamad						3,300 LF of walkway, curb and gutter, drainage improvements along east side of Soapstone Drive, 4 bus pad sites.						Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. VDOT punch list is complete. Awaiting 2nd punch list completion.																
26008G-07001			PM UTL:																												
AA1400019-07		\$1,965,000	PM LAD: Maggard, Lisa																												
		\$0	PM UDCCD: Samiy, Ben																												
			PM CPTED: Harrell, William																												
Post-Construction																															
		03/13	NA	06/13	01/14	11/15	05/15	05/17	03/15	NA	04/16	07/16	04/17	09/16	05/17	08/17	10/17	11/17	12/17	12/17	03/17	06/18									
Tysons East Station to Great Falls Sidewalk		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
102/500-C50000		Providence	PM TDD: Lauretti, Francesco						A multi-use trail/sidewalk from Dolley Madison/Great Falls intersection to Tysons East Metro Station. Approx 2400 LF						TMSAMS ID# 35 Draft package preparation is in progress. Coordination with MWAA on easements is in progress. LAD completion memo received 05/13/16. 1 of 2 properties acquired (Pending acquisition of MWAA Property). Utility relocations have been authorized.																
DCBPA-065		Dranesville	PM UTL: Yusufoglu, Eldar																												
AA1400065-12		\$2,370,000	PM LAD: Glass, Lisa																												
		\$120,000	PM UDCCD: Frazier, Demond																												
			PM CPTED:																												
Land Acquisition																															
Greensboro Dr		06/12	NA	NA	02/13	03/14	03/13	02/15	05/13	NA	03/14	05/14	12/14	NA	NA	08/15	08/15	10/15	11/15	07/16	03/17	04/17									
International Dr.		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
102/500-C50000		Providence	PM TDD: Hojatzadeh, Max						Pedestrian Intersection Improvements including crosswalks, and pedestrian signalization						TMSAMS ID# 30 Construction 75% complete. Permit revision plans submitted to UDCCD on 10/27/16. Approve signal timing submitted to UDCCD on 12/19/16.																
DCBPA-067			PM UTL: Nguyen, Tan																												
AA1400067-12		\$750,000	PM LAD: Lefcourt, Eric																												
		\$48,367	PM UDCCD: McCorkle, Lisa																												
			PM CPTED:																												
Construction																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Galleria Dr. Intersection			11/14	NA	11/14	03/15	05/15	08/16	10/16	05/15	NA	08/15	09/15	09/16	NA	NA	04/17	05/17	06/17	07/17	09/17	12/17	03/18
On Hold <input type="checkbox"/>																							
Tysons Boulevard 102/500-C50000 DCBPA-068 AA1400068-12	Providence	\$877,000 (\$23,000)	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCCD: Fernandez Quinteros, Jua PM CPTED:					<u>Project Description</u> Pedestrian Intersection Improvements including crosswalks, and pedestrian signalization					<u>Monthly Remarks</u> TMSAMS ID# 29 Final design is complete. Land acquisition complete 9/9/16. VDOT permit received on 1/3/17. Submitted construction authorization package to VDOT on 2/1/17 for approval.										
Bid Advertisement																							
Rt-7 sidewalk			04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	10/15	02/16	03/17	01/17	02/17	03/17	05/17	03/18	03/18
On Hold <input type="checkbox"/>																							
Rt. 7 Sidewalk under Rt. 123 North Side 102/500-C50000 DCBPA-069 AA1400069-12	Providence Hunter Mill	\$2,300,000 (\$110,000)	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: McCorkle, Lisa PM CPTED:					<u>Project Description</u> A sidewalk on North side of Rte 123 under Rte 123 Interchange. Approx. 1100 LF					<u>Monthly Remarks</u> TMSAM ID# 32. Final design plans were approved. Received VDOT approval for construction authorization on 1/30/17. Final Construction Package submit to UDCCD on 1/31/17. Advertised for construction 2/8/17.										
Bid Advertisement																							
Rt.7 Sidewalk under Rt.123 South Side			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	10/15	02/16	03/17	01/17	02/17	03/17	05/17	03/18	03/18
On Hold <input type="checkbox"/>																							
Rt.7 Sidewalk under Rt.123 South Side 102/500-C50000 DCBPA-070 AA1400070-12	Providence Hunter Mill	\$1,950,000 \$395,000	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: McCorkle, Lisa PM CPTED:					<u>Project Description</u> A sidewalk on south side of Rte 7 under Rte 123 Interchange. Approx. 800 LF					<u>Monthly Remarks</u> TMSAMS ID# 31 Final design plans were approved. Received VDOT approval for construction authorization on 1/30/17. Final Construction Package submit to UDCCD on 1/31/17. Advertised for construction 2/8/17.										
Bid Advertisement																							
Old Courthouse Rd. Intersection			05/12	NA	NA	02/13	09/13	03/13	02/15	08/14	NA	03/14	06/14	12/14	NA	NA	08/15	08/15	10/15	11/15	04/16	03/17	04/17
On Hold <input type="checkbox"/>																							
Gosnell Rd. 102/500-C50000 DCBPA-071 AA1400071-12	Providence Hunter Mill	\$625,000 (\$25,000)	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: McCorkle, Lisa PM CPTED:					<u>Project Description</u> Add signalized pedestrian crosswalks at Gosnell Rd and Old Courthouse Rd					<u>Monthly Remarks</u> TMSAMS ID# 30 Construction 85% completed. Approve signal timing submitted to UDCCD on 1/6/17. Schedule adjusted due to delay for paving seasonal schedule.										
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			NA	NA	05/13	01/14	03/16	03/16	03/16	06/14	NA	06/14	06/14	12/14	NA	NA	06/16	06/16	07/16	08/16	12/16	05/17	05/17
--	--	--	----	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

Gosnell Rd.- Sidewalk East Side
102/500-C50000 Hunter Mill
DCBPA-072 Providence
AA1400072-12 \$333,000
 \$23,000

Project Manager/Assignments
 PM TDD: El Kaissi, Mohamad
 PM UTL: Nguyen, Tan
 PM LAD: Kresge, Carol
 PM UDCCD: Stevens, Michael
 PM CPTED:

Project Description
 300 LF of sidewalk on east side of Gosnell Rd north of Rte. 123.

Monthly Remarks
TMSAMS ID# 34 Pre-Construction Conference has been scheduled for Thursday 2/23/17. Construction NTP is scheduled for 3/13/17. Schedule was adjusted for VDOT's review and approval time of the Construction Award Package.

Construction

SW South side Soapstone to South Lakes	09/12	NA	05/13	10/13	04/16	11/16	05/17	06/15	NA	06/16	06/16	01/17	01/15	06/17	10/17	11/17	12/17	02/18	04/18	07/17	09/18
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr
102/500-C50000 Hunter Mill
DCBPA-073
AA1400073-12 \$1,407,541
 \$432,541

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Lefcourt, Eric
 PM UDCCD: Bashir, Qais
 PM CPTED:

Project Description
 A 5' - 7' concrete sidewalk on south side of Sunrise Valley Dr. from Soapstone Dr. to South Lake Dr. Approx 5000 LF

Monthly Remarks
RMAG ID# 31 Final design submitted for review 10/24/16. Utility relocation design is in progress. 15 of 15 properties acquired. LAD completion memo received 1/27/17.

Utility Relocation

SW North side Soapstone to South Lakes	09/12	NA	05/13	11/13	04/16	11/16	07/17	06/14	NA	07/16	07/16	06/17	01/15	07/17	11/17	12/17	01/18	02/18	04/18	07/17	03/19
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr
102/500-C50000 Hunter Mill
DCBPA-074
AA1400074-12 \$2,254,485
 \$1,204,485

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Glass, Lisa
 PM UDCCD: Kadasi, Mohamed Abdull
 PM CPTED:

Project Description
 Upgrade of an existing asphalt sidewalk to a 10' shared use path on north side of Sunrise Valley Dr. from Soapstone Dr. to South Lake Dr. Approx 4500 LF

Monthly Remarks
RMAG ID# 12 Final design is in progress. Utility relocation design is in progress. Land acquisition is in progress. 4 of 9 properties acquired.

Land Acquisition

Isaac Newton Square South Intersection	NA	NA	NA	NA	NA	NA	NA	07/14	NA	07/14	07/14	03/15	NA	NA	NA	NA	NA	NA	NA	NA	10/15	04/17
---	----	----	----	----	----	----	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------

Wiehle Ave
102/500-C50000 Hunter Mill
DCBPA-076
AA1400076-12 \$185,000
 (\$15,000)

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Nguyen, Tan
 PM LAD: Kresge, Carol
 PM UDCCD:
 PM CPTED:

Project Description
 Add signalized pedestrian crossings and median at Wiehle Ave and Isaac Newton Sq. South

Monthly Remarks
RMAG ID# 19 VDOT will build and design project per agreement dated 1/7/13. Construction is 60% complete. Schedule was updated in November 2016 to allow additional time for VDOT's Verizon utility relocation.

Construction

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>GTP Trail Phase III (Note error in FOCUS should be Phase III) 102/500-C50000 Dranesville GTP-130-130 AA1400130-13 \$350,000 \$50,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: TBD, To Be Determined PM CPTED:</p> <p><u>Project Description</u> Construct trail along the north side of Georgetown Pike from Falls Bridge Lane eastward 275' to Meet existing asphalt trail. Trail surface TBD</p> <p><u>Monthly Remarks</u> Enhancement Grant Project. Design on hold since July, 2014 due to Community concerns on project scope (Asphalt & C/G). Met with citizen's groups and Supervisor's staff on 10/3/16 where DOT was requested to proceed to request DHR to issue "no adverse effect" to the use of asphalt trail surface, curb and gutter, and to move trail to alongside roadway to reduce excessive tree loss. NTP for DHR work issued on 12/28/16. DHR survey letters sent 1/31/17. Citizens Information Meeting scheduled for 3/22/17. If DHR request is approved, design will begin and schedule will be set.</p>																							
<p>Design</p>																							
<p>12/13 TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD</p>																							
<p>Jones Branch Connector - Final Design 102/500-C50000 Providence JBC-093-093 AA1400093-13 \$56,000,000 \$12,205,600</p> <p><u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCCD: PM CPTED:</p> <p><u>Project Description</u> Final Design for extension of Jones Branch Connector from Jones Branch Dr. to Dolley Madison Blvd.(Route 123) over I-495 and the I-495 Express Lanes and along the existing Scotts Crossing Road.</p> <p><u>Monthly Remarks</u> In Construction- Contractor NTP was issued on 1/27/17. Contractor is mobilizing in March.</p>																							
<p>Construction</p>																							
<p>02/14 NA 07/14 07/15 01/16 05/16 05/16 08/15 08/15 12/15 12/15 06/16 01/16 01/17 NA 05/16 08/16 11/16 12/16 12/18 12/18</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p>Lorton Cross Co Trl 102/500-C50000 Mount Vernon LAF-131-131 AA1400131-13 \$2,600,000 \$593,679</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: Lim, Vannak PM CPTED:</p> <p><u>Project Description</u> Multi-Use trail connecting the Cross County trail through the Lorton Arts Foundation property</p> <p><u>Monthly Remarks</u> Permit package submitted 2/3/17. Land acquisition completed 12/19/16. Construction package is being coordinated. PCE finalized on 3/7/16. Draft construction package submitted on 3/2/17. VDOT PSE reevaluation and environmental certification were distributed on 03/07/17.</p>																							
<p>Design</p>																							
<p>04/14 NA 06/15 12/15 12/16 02/17 02/17 11/16 11/16 NA 12/16 12/16 NA NA 05/17 03/17 06/17 07/17 09/17 04/18 04/18</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p>McLean Gateway 102/500-C50000 Dranesville MCL-093-0 AA1400092-13 \$150,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: PM UDCCD: Vega-Claudio, Yilia PM CPTED:</p> <p><u>Project Description</u> Construct raised median for gateway signage on Old Dominion Drive east of McLean Drive</p> <p><u>Monthly Remarks</u> VDOT Transportation Enhancement Grant approved and received 4/17/13. VDOT Permit released 9/6/16. Project complete. Continuing to work on final closeout process with VDOT.</p>																							
<p>Post-Construction</p>																							
<p>12/13 NA NA 02/14 08/14 08/14 09/14 NA NA NA NA NA NA 03/15 03/15 04/15 05/15 08/15 10/15 11/15</p>																							
<p>On Hold <input type="checkbox"/></p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt. 1 Sacramento Dr. Intersection Improvements			03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Engineering and construction of				Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Substantially completed												
RHPTI-013	Lee		PM UTL: Yusufoglu, Eldar				intersection improvement for				10/3/16. Shelter installation by separate contract. Temporary shelter installed.												
AA1400013-06	\$667,000		PM LAD: N/A, Not Applicable				express bus service stop at																
	\$267,000		PM UDCD: Bashir, Qais				Sacramento Drive																
			PM CPTED: Luo, Caijun																				
Construction																							
Lockheed Blvd. Intersection Improvements			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Engineering and construction of				Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Substantially completed												
RHPTI-015	Lee		PM UTL: Yusufoglu, Eldar				intersection improvement for				10/3/16. Shelter installation by separate contract.												
AA1400015-06	\$767,000		PM LAD:				express bus service stop at																
	\$0		PM UDCD: Bashir, Qais				Lockheed Blvd.																
			PM CPTED:																				
Construction																							
Arlington Dr. Intersection Improvements			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Engineering and construction of				Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Substantially completed												
RHPTI-016	Lee		PM UTL: Yusufoglu, Eldar				intersection improvement for				10/3/16. Shelter installation by separate contract. Temp. shelter installed.												
AA1400016-06	\$434,000		PM LAD:				express bus service stop at																
	\$0		PM UDCD: Bashir, Qais				Arlington Drive.																
			PM CPTED:																				
Construction																							
Rt. 1-PH5-Quander Rd. to Hotel Complex SW			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	10/16	11/16	02/17	09/16	03/18
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Zahirieh, Shahla				Provide a 5' concrete sidewalk				Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction award February												
RHPTI-079			PM UTL: Yusufoglu, Eldar				along east side Richmond Hwy				2017. Schedule adjusted in January 2017 due to processing a fund transfer, and due to UDCC advice on construction												
AA1400079-12	\$900,000		PM LAD: Shubert, Beth				from Fair Haven Ave/Quander				duration.												
	\$0		PM UDCC: Fernandez Quinteros, Jua				Road to Virginia Lodge																
			PM CPTED: Luo, Caijun																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Rt. 1-PH5-Quander Rd. to Hotel Complex SW

03/18 03/18

RHPTI	Project Manager/Assignments	Project Description	Monthly Remarks
102/500-C50000 RHPTI-079 AA1400079-12	Mount Vernon PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCD: Fernandez Quinteros, Jua PM CPTED: Luo, Caijun	Provide a 5' concrete sidewalk along east side Richmond Hwy from Fair Haven Ave/Quander Road to Virginia Lodge	Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction award February 2017. Schedule adjusted in January 2017 due to processing a fund transfer, and due to UDCD advice on construction duration.

On Hold

Construction

Rt. 1-PH5-Virginia Lodge to Huntington Ave SW

03/18

RHPTI	Project Manager/Assignments	Project Description	Monthly Remarks
102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Eisa, Amani PM CPTED: Luo, Caijun	5' concrete sidewalk, and extension of a box culvert along the east of Richmond Hwy from VA Lodge to Huntington Ave. Approx.1375 LF	Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Permit 12/15/2016. Utility relocations to be completed in April 2017. Schedule adjusted in January 2017 due to utility relocations.

On Hold

Utility Relocation

Rt. 1-PH5-Virginia Lodge to Huntington Ave SW

03/17

On Hold

RHPTI	Project Manager/Assignments	Project Description	Monthly Remarks
102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Eisa, Amani PM CPTED: Luo, Caijun	5' concrete sidewalk, and extension of a box culvert along the east of Richmond Hwy from VA Lodge to Huntington Ave. Approx.1375 LF	Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Permit 12/15/2016. Utility relocations to be completed in April 2017. Schedule adjusted in January 2017 due to utility relocations.

Utility Relocation

Rt. 1-PH5-Mount Eagle Dr.SW

04/17

RHPTI	Project Manager/Assignments	Project Description	Monthly Remarks
102/500-C50000 RHPTI-081 AA1400081-12	Mount Vernon PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Frazier, Demond PM CPTED: Luo, Caijun	Provide 5' concrete sidewalk along west of Richmond Hwy at the intersection of Mt. Eagle Drive. Approximately 110 LF.	Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction NTP issued 9/6/16. Construction is 10% complete.

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Rt. 1-PH5-Russell Rd. to Roxbury Dr.SW			07/12	01/13	06/13	04/14	11/14	12/14	01/16	10/14	NA	NA	10/14	07/15	08/15	09/16	NA	08/16	10/16	11/16	02/17	09/15	03/18
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

RHPTI 102/500-C50000 RHPTI-082 AA1400082-12	Lee	\$600,000 (\$25,000)	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Fernandez Quinteros, Jua PM CPTED:				<u>Project Description</u> 520 LF of concrete sidewalk and 10 curb cut ramps along the west side of Route 1 from Russel Road to 200 LF north of Roxbury Drive				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction award February 2017. Schedule was adjusted to allow this project to be combined with RHPTI 079 project for advertisement.										
--	-----	-------------------------	---	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Construction

Rt 1-PH5-Gregory Dr.to Russell Rd. SW			07/12	NA	05/13	12/13	05/14	12/14	09/15	09/14	NA	NA	10/14	07/15	NA	NA	NA	10/15	02/16	03/16	07/16	05/16	04/17
---------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

RHPTI 102/500-C50000 RHPTI-083 AA1400083-12	Lee	\$450,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCCD: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> 270 LF of concrete sidewalk and 8 curb cut ramps along west side of Route 1 from Gregory Drive to Russell Road				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction NTP issued 9/6/16. Construction 80% complete.										
--	-----	------------------	---	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Construction

Rt. 1-PH5-Frye Rd. to Radford Ave SW			07/12	NA	05/13	01/14	06/14	12/14	10/15	09/14	NA	NA	10/14	06/15	07/15	04/16	NA	11/15	02/16	03/16	07/16	04/16	04/17
--------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

RHPTI 102/500-C50000 RHPTI-084 AA1400084-12	Mount Vernon	\$675,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Frazier, Demond PM CPTED:				<u>Project Description</u> 940 LF of concrete sidewalk and 7 curb cut ramps along the east side of Route 1 from Frye Road to Radford Avenue				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction NTP issued 9/6/16. Construction is 75% complete.										
--	--------------	------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Construction

Rt. 1-PH5-Engleside St. to Forest Pl SW			07/12	NA	05/13	02/14	07/14	12/14	11/15	02/15	NA	NA	02/15	09/15	09/15	01/16	NA	01/16	02/16	03/16	07/16	10/15	04/17
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

RHPTI 102/500-C50000 RHPTI-087 AA1400087-12	Mount Vernon	\$875,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Anthony, Curtis PM UDCCD: Frazier, Demond PM CPTED:				<u>Project Description</u> 460 LF of concrete sidewalk and 12 curb cut ramps along the east side of Route 1 from Engleside Street to Forest Place.				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction NTP issued 9/6/16. Construction is 60% complete.										
--	--------------	------------------	---	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Wiehle Ave/DTR Ramps (North Side)																									
			04/14	NA	07/14	10/14	01/15	10/15	06/15	NA	NA	NA	NA	NA	NA	NA	11/15	12/15	02/16	03/16	06/16	10/16	11/16		
																							On Hold <input type="checkbox"/>		
RMAG			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
102/500-C50000		Hunter Mill	PM TDD: Ruffner, Scott				Pedestrian Improvements at the intersection of Wiehle Ave and westbound on-ramp to Dulles Toll Road				RMAG ID# 4 Construction substantially complete on 11/21/16. Signal inspected and approved by VDOT on 12/27/16. VDOT Permits punch list received on 1/19/17. VDOT permit released on 3/6/17.														
RMAG-097			PM UTL: Nguyen, Tan																						
AA1400097-13	\$208,800 (\$41,200)		PM LAD: Kresge, Carol																						
			PM UDCCD: Fernandez Quinteros, Jua																						
			PM CPTED:																						
Post-Construction																									
Sunset Hills/Town Center Pkwy																									
			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	NA	03/17	04/17	05/17	06/17	07/17	12/16	02/18		
																							On Hold <input type="checkbox"/>		
RMAG			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
102/500-C50000		Hunter Mill	PM TDD: Zahirieh, Shahla				Pedestrian improvements along east side of Town Center Parkway and at the intersection of Sunset Hills Road and Town Center Parkway				RMAG ID# 6 . LDS approval was received on 2/23/16. VDOT Permit received 8/29/16. Construction package to UDCCD 10/12/2016. VDOT authorization for Ad requested 1/31/2017.														
RMAG-099			PM UTL: Nguyen, Tan																						
AA1400099-13	\$500,000 (\$100,000)		PM LAD: Lefcourt, Eric																						
			PM UDCCD: Bashir, Qais																						
			PM CPTED: Luo, Caijun																						
Bid Advertisement																									
Sunrise V- S. Side Glade to Reston Pkwy																									
			08/13	NA	12/13	07/14	08/15	01/17	09/17	08/15	NA	03/16	03/16	06/17	03/17	09/17	01/18	03/18	04/18	05/18	08/18	12/17	05/19		
																							On Hold <input type="checkbox"/>		
RAMG			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
102/500-C50000		Hunter Mill	PM TDD: Hojatzadeh, Max				5' Concrete Sidewalk on south side of Sunrise Valley Drive from Glade Drive to Reston Parkway				RMAG ID# 7 & 8 Final design complete and received approval from all agencies. 6 of 12 easement have been acquired. Due to utilities relocation conflict realignment of sidewalk at some locations under review and revision this realignment require additional RW & easement.														
RMAG-100			PM UTL: Yusufoglu, Eldar																						
AA1400100-13	\$2,300,000 (\$183,938)		PM LAD: Delli Carpini, Angelica																						
			PM UDCCD: Bashir, Qais																						
			PM CPTED:																						
Land Acquisition																									
Isaac Newton Sq West Sidewalk																									
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
																							08/13 On Hold <input checked="" type="checkbox"/>		
RMAG			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
102/500-C50000		Hunter Mill	PM TDD: Vanzandt, Mark				5' concrete sidewalk on Isaac Newton Sq West from Metro Center Drive to Isaac Newton Sq South.				RMAG ID#9 Project located on private property. Capital Projects and Operations Division has lead until agreements are worked out with property owners.														
RMAG-101			PM UTL:																						
AA1400101-13	\$375,000 \$75,000		PM LAD:																						
			PM UDCCD:																						
			PM CPTED: Nguyen, Tan																						
On-Hold																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	06/17	04/19	04/17	05/19	12/17	TBD	02/18	03/18	03/19	03/19	07/20	07/20	09/20	11/20	12/20	01/21	11/20	01/22
RMAG 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill \$9,200,000 \$6,000,000		<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Provide grade separated crossing on W&OD at Wiehle Avenue				<u>Monthly Remarks</u> RMAG ID# 5 On-going coordination with Fairfax County Fire and Rescue for the adjacent Reston Fire Station redevelopment. Preliminary relocation plan for the 24 in. water line received from Fairfax Water on 2/8/17. Advanced copy of the 2nd Intermediate Plans received on 2/28/17. Additional bridge and retaining wall design is required before submittal can occur.												
Design																							
Allen St. Intersection			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	NA	10/16	11/16	06/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19
Rt. 50 Intersection 102/500-C50000 RT50-052 AA1400052-12	Mason Providence \$369,900 \$0		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Pedestrian Intersection and Bus Stop improvements on Rte 50 @ Allen Street				<u>Monthly Remarks</u> Final design is in progress. VDOT Right of Way Authorization received 10/28/16. NTP for Right of Way Authorization issued 11/3/16. 3 of 4 properties have been acquired.												
Land Acquisition																							
Woodlawn Ave Intersection			10/13	03/14	08/15	02/16	12/16	09/17	01/17	02/16	06/16	09/16	09/16	11/16	NA	NA	08/17	09/17	10/17	11/17	02/18	01/19	10/18
Rt. 50 Intersection 102/500-C50000 RT50-053 AA1400053-12	Providence Mason \$1,425,000 \$24,700		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Pedestrian Intersection and Sidewalk improvements on Route 50 @ Woodlawn Avenue and Wayne Rd				<u>Monthly Remarks</u> VDOT LUP Permit received on 1/23/17.												
Design																							
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	10/16	09/17	09/17	NA	NA	NA	NA	NA	01/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
Rt. 50 Sidewalk 102/500-C50000 RT50-055 AA1400055-12	Providence Mason \$1,050,000 \$275,000		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Approx 1400' of sidewalk/trail on north side of Route 50 from Cedar Hill to Allen St.				<u>Monthly Remarks</u> Final design submitted 10/5/16. There is no ROW impact for the project. Utility design is in progress. Utility relocations of water, fiber optic, utility poles are required.												
Utility Relocation																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Meadow Ln to Linden Ln@N Side			10/13	03/14	08/15	02/16	11/16	09/17	09/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
Rt. 50 Sidewalk 102/500-C50000 RT50-060 AA1400060-12	Providence Mason \$640,500 \$0		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Approx. 600' of sidewalk/trail on north side of Route 50 from Meadow Ln to Linden Ln				<u>Monthly Remarks</u> Final design submitted 11/10/16. There is no ROW impact for the project. Utility design is in progress. Utility relocations of gas, fiber optic, and guy wires are required.												
Design																							
South St. @ Aspen Ln to South Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	06/17	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
Rt. 50 Sidewalk 102/500-C50000 RT50-061 AA1400061-12	Mason Providence \$1,057,400 \$0		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Approx. 1300' of sidewalk/trail on south side of Route 50 from South St to Aspen Ln				<u>Monthly Remarks</u> Final design is in progress. VDOT Right of Way Authorization received on 10/28/16. NTP for Right of Way Authorization issued 11/3/16. 0 of 1 properties have been acquired.												
Land Acquisition																							
Patrick Henry Dr.to Olin Dr@S Side			10/13	03/14	08/15	02/16	11/16	09/17	09/17	02/16	04/16	10/16	11/16	06/17	06/17	09/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
Rt. 50 Sidewalk 102/500-C50000 RT50-062 AA1400062-12	Mason Providence \$590,900 \$0		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Approx. 500' of sidewalk on south side of Route 50 from Patrick Henry Dr to Olin Dr				<u>Monthly Remarks</u> Final design submitted 11/10/16. VDOT Right of Way authorization received on 10/30/16. NTP for Right of Way Authorization issued 10/31/16. 0 of 6 properties have been acquired.												
Land Acquisition																							
Burke Center Pkwy @ Marshall Pond Rd.			02/13	05/13	09/13	NA	06/15	03/15	08/15	06/14	NA	11/14	11/14	01/15	NA	NA	11/16	06/16	07/16	08/16	03/17	06/14	06/17
Safe Routes to School 102/500-C50000 SRTS-089 AA1400089-12	Braddock \$300,000 \$160,000		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: McCorkle, Lisa PM CPTED: Lind, Adam				<u>Project Description</u> Provide a refuge island, upgrade ramps and pavement striping.				<u>Monthly Remarks</u> Bid opening was held 8/10/16. Awaiting construction contract award date from VDOT.												
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
SRTS Flint Hill ES 102/500-C50000 SRTS-133-133 AA1400133-14		Hunter Mill	04/15	NA	10/15	03/16	11/16	12/16	04/17	NA	NA	NA	NA	NA	NA	NA	08/17	09/17	09/17	10/17	12/17	05/17	03/18		
	\$305,000 \$20,000																						On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Lauretti, Francesco				Provide a raised crosswalk, upgrade ramps and rapid flashing beacons.				Final plans in progress. Project to be constructed with SRTS Graham Road AA1400134-14.														
			PM UTL:																						
			PM LAD: Delli Carpini, Angelica																						
			PM UDCCD: Fernandez Quinteros, Jua																						
			PM CPTED:																						
Design																									
SRTS Graham Rd.ES 102/500-C50000 SRTS-134-134 AA1400134-14		Providence	04/15	NA	10/15	02/16	07/16	11/16	04/17	NA	NA	NA	NA	NA	NA	NA	08/17	09/17	09/17	10/17	12/17	05/17	03/18		
	\$205,000 (\$25,000)																						On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Lauretti, Francesco				Provide a refuge island and upgrade ramps.				Final plans in progress. Draft construction package is being prepared. Project to be constructed with SRTS Flint Hill ES AA1400133-14.														
			PM UTL:																						
			PM LAD: Delli Carpini, Angelica																						
			PM UDCCD: Fernandez Quinteros, Jua																						
			PM CPTED:																						
Design																									
Old Crthouse Rd.SRTS 102/500-C50000 SRTS-138-138 AA1400138-15		Hunter Mill	05/16	NA	10/16	03/17	05/17	07/18	07/18	04/17	TBD	08/17	10/17	05/18	TBD	TBD	10/18	12/18	01/19	02/19	03/19	09/19	09/19		
	\$1,700,000 \$1,315,000																						On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Hojatzadeh, Max				Construct 5' conc. sidewalk along Old Courthouse Rd from Creek Crossing Rd. to Country Club Dr.				TPP ID# 307. Funding via Safe Routes to School Grant. Pre-Final design submitted for review on 3/13/17. Proceeding with project plats.														
			PM UTL:																						
			PM LAD: Kresge, Carol																						
			PM UDCCD:																						
			PM CPTED:																						
Design																									
Scotts Run Wilkw TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13		Providence	07/15	01/16	05/16	02/17	07/17	08/17	08/17	07/17	NA	07/17	07/17	02/18	NA	NA	12/17	05/18	09/18	12/18	02/19	07/19	12/19		
	\$2,550,000 \$0																						On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Aguayo, Vanessa				Construct approx 3000 lf of walkway/trail through Scotts Run Stream Valley Park.				TMSAMS ID# 11 . VDOT concept approval has been received. This project is being administered by FCPA and permitted through the LDS review process. Design Public Hearing held November 15, 2016. FCDOT awaiting response on 2 letters: NEPA 4(f) de minimus concurrence, and reforestation fee waiver request. Schedule delayed to allow additional time for NEPA concurrence and land acquisition.														
			PM UTL: Yusufoglu, Eldar																						
			PM LAD: Lefcourt, Eric																						
			PM UDCCD: TBD, To Be Determined																						
			PM CPTED: Aguayo, Vanessa																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Chain Bridge Rd. Wlkwy			08/13	NA	NA	01/17	05/17	07/17	08/17	NA	NA	NA	NA	NA	NA	NA	09/17	11/17	12/18	01/18	03/18	06/18	06/18
TMSAMS 102/500-C50000 TMSAMS-108 AA1400108-13	Providence	\$285,000 (\$790,000)	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Cutler, Tom PM CPTED:			<u>Project Description</u> Provide non-signalized pedestrian crosswalk w/median refuge on Chain Bridge Road at Seneca Avenue (scope revision 12/30/15).			<u>Monthly Remarks</u> TMSAMS ID# 12 Pre-final distributed on 1/26/17 and partial comments received. Followed up with VDOT on 3/6/17. Crosswalk study NTP issued on 3/1/17. No land rights Req'd. No utility relocation is required.														
Design																							
Gallows Rd. Wlkwy			08/13	NA	04/14	10/15	02/16	01/16	03/17	02/15	NA	09/15	09/15	01/17	01/16	03/16	05/17	06/17	07/17	08/17	10/17	12/16	04/18
TMSAMS 102/500-C50000 TMSAMS-109 AA1400109-13	Providence	\$780,000 \$167,000	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:			<u>Project Description</u> 5' wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road intersection. Approx. 400 LF			<u>Monthly Remarks</u> TMSAMS ID# 13 Final plans are approved. LAD completed 1/4/17. VPDES permit is not required. Utility relocations (fiber) completed. Bid Ad request sent to UDCCD on 3/9/17. VDOT permit being prepared.														
Bid Advertisement																							
Aline Ave. Wlkwy			08/13	NA	04/14	10/15	02/16	05/16	03/17	03/15	NA	09/15	09/15	01/17	01/16	04/16	05/17	06/17	07/17	08/17	10/17	02/17	04/18
TMSAMS 102/500-C50000 TMSAMS-110 AA1400110-13	Providence	\$670,000 \$7,000	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:			<u>Project Description</u> 5' wide concrete sidewalk on south side of Aline Avenue from Gallows Road traveling east. Approx. 300 LF			<u>Monthly Remarks</u> TMSAMS ID# 14 Final plans are approved. Pavement Marking is approved. LAD completed on 1/9/17. VPDES permit is not required. Utility relocations (fiber) completed. Bid Ad request sent to UDCCD on 3/9/17. VDOT permit being prepared.														
Bid Advertisement																							
Madrillon Rd. Wlkwy			08/13	NA	02/14	08/14	02/16	05/16	11/16	12/14	NA	10/15	10/15	07/16	04/16	01/17	04/17	04/17	05/17	06/17	08/17	02/17	12/17
TMSAMS 102/500-C50000 TMSAMS-111 AA1400111-13	Providence	\$375,000 \$56,000	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:			<u>Project Description</u> 5' wide concrete sidewalk on east side of Madrillon Road from Boss St. to Gallows Road. Approx. 315 LF			<u>Monthly Remarks</u> TMSAMS ID# 15 VDOT permit received 11/30/16. Utility relocation of F.O. line to be completed in place during construction. Request for Bid Ad authorization approval from VDOT submitted on 3/7/17.														
Bid Advertisement																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						
Old Gallows Road/Gallows Branch Road			04/14	NA	07/14	11/14	09/15	NA	NA	02/15	NA	08/15	08/15	09/15	NA	NA	NA	07/16	NA	NA	NA	06/17	06/17
TMSAMS 102/500-C50000 TMSAMS-115 AA1400115-13	Providence	\$155,000 (\$135,000)	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Pedestrian improvements at the intersection of Gallows Road/Gallows Branch Road				<u>Monthly Remarks</u> TMSAMS ID#19 Construction by VDOT Signal Rebuild with local funding. Construction to start in March 2017.												
Construction																							
Old Courthouse Rd./Woodford Rd.			08/13	NA	05/14	12/14	11/15	NA	NA	02/15	NA	09/15	09/15	04/16	10/15	01/15	NA	NA	NA	NA	NA	12/16	06/17
TMSAMS 102/500-C50000 TMSAMS-116 AA1400116-13	Providence	\$230,000 (\$59,000)	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Horstman, James PM CPTED:				<u>Project Description</u> Pedestrian improvements & signalized crosswalk across Old Courthouse Rd/Woodford Road				<u>Monthly Remarks</u> TMSAMS ID# 20 Final plans sent to Signal Rebuild Group on 3/3/17.												
Construction																							
Gallows Rd./Boone Blvd.			08/13	NA	12/13	08/14	08/15	NA	NA	02/15	NA	09/15	09/15	04/16	NA	NA	NA	NA	NA	NA	NA	10/16	07/17
TMSAMS 102/500-C50000 TMSAMS-117 AA1400117-13	Providence	\$110,000 (\$107,000)	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: PM CPTED:				<u>Project Description</u> Signalized Pedestrian crosswalks across 4 legs of the intersection of Gallows Road/Boone Blvd.				<u>Monthly Remarks</u> TMSAMS ID# 21 Plans submitted to VDOT Signal Rebuild for construction 12/13/16.												
Construction																							
International Dr/Tysons Blvd.			08/13	NA	04/14	11/14	07/15	NA	NA	01/15	NA	10/15	10/15	08/16	NA	NA	NA	NA	NA	NA	NA	10/16	04/17
TMSAMS 102/500-C50000 TMSAMS-119 AA1400119-13	Providence	\$115,000 (\$112,000)	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCCD: PM CPTED:				<u>Project Description</u> Cross Walk/Pedestrian improvements at the intesection of International Drive/Tysons Blvd.				<u>Monthly Remarks</u> TMSAMS ID# 23 Construction by VDOT Signal Rebuild with local funding. Construction to start in March 2017.												
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Vesper Ct Trail			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	03/17	04/17	04/17	05/17	07/17	12/17	04/18		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
TMSAMS 102/500-C50000 TMSAMS-120 AA1400120-13	Hunter Mill \$2,360,000 \$932,500		PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCD: Cutler, Tom PM CPTED: Aguayo, Vanessa				2018' of Multi-purpose trail from Vesper Court to Leesburg Pike				TMSAMS ID# 24 Right of Way phase completed 5/23/16. Bid Ad Authorization package submitted to VDOT on 1/5/17.														
Utility Relocation																									
Lorton Rd. Roadway Improvements			01/08	09/08	10/09	08/12	01/13	06/13	06/13	01/12	01/12	NA	01/12	09/12	02/12	12/14	NA	12/13	01/14	02/14	04/14	12/16	03/17		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011 2G40-022-000-0 2G40-022-000	Mount Vernon \$35,000,000 (\$4,999,986)		PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCD: Lim, Vannak PM CPTED:				Widen Lorton Rd. to 4 lanes from Rte. 123/Furnace Rd. to Silverbrook Rd. and from Rte. 123/Lorton Rd. to Furnace Rd.				Project is part of the Second Four-Year Transportation Plan Endorsed by the BOS on 10/15/07. Construction is 91% complete. Final asphalt paving to be completed as the weather warms consistently to above 50 degrees.														
Construction																									
Innovation Center tto Arrowbrook			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
HMSAMS 124/400-C40011 2G40-086-007-0 2G40-086-007	Dranesville \$1,100,000 (\$900,000)		PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED:				645' of Multi-purpose lighted trail from Arrowbrook Development to Sunrise Valley Drive proposed crosswalk.				TPP ID# 190.06 HMSAMS ID# 7. Mid-Block Crosswalk study- Consultant task order NTP on 1/19/17. RFP requested from the design consultant on 2/23/17 for the of the SUP design. Meeting with VDOT TE on 2/22/17 to discuss the preliminary cross walk study. Cross Walk Study scope was expanded. Schedule will be developed upon completion of design task order negotiation and survey completion.														
Pre-Design																									
Dulles Toll Road/Centreville Road			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
HMSAMS 124/400-C40011 2G40-086-008-0 2G40-086-008	Dranesville \$600,000 \$0		PM TDD: Tsybin, Alexander PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED:				Provide new pedestrian signals and crosswalks across Centreville Road and exit ramp from Dulles Toll Road.				TPP ID# 190.07 HMSAMS ID# 7 Pre-Scoping document received from CPTED 11/14/16. 11/23/16 - Original scope amended to remove lighting. 2/7/17 - Design NTP issued. TPP ID#190.07 HMSAMS ID# 7 Survey in Progress. Survey request sent to Land Survey Branch on 12/13/16. Schedule will be														
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Georgetown Pike & Rt. 123 (Dolley Madison)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Six Year Plan HB2313 Local Spot Improvements`			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> Construct 700' of 10' SUP along east side of Georgetown Pike south of Colonial Farm Road and 350' of 5' sidewalk along east side of Dolley Madison Avenue and Potomac School Road to fill gaps of missing						<u>Monthly Remarks</u> TPP ID# 313. Survey notification letters sent on 12/21/16. Survey is in progress. Schedule to be determined after completion of survey.						On Hold <input type="checkbox"/>			
124/400-C40012	Dranesville		PM UTL: Nguyen, Tan																					
2G40-087-011-0			PM LAD:																					
2G40-087-011		\$1,165,000	PM UDCCD:																					
		\$0	PM CPTED:																					
Survey																								
Glade Dr.Walkway N - Middle Creek Ln to Glade Bank Wy			05/15	NA	01/16	06/16	04/17	05/17	11/17	07/16	NA	NA	03/17	10/17	10/17	01/18	NA	12/17	01/18	02/18	03/18	02/18	09/18	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u> PM TDD: Conley, Tim						<u>Project Description</u> Approx. 600 LF of sidewalk on north side of Glade Drive from Middle Creek Lane to Glade Bank Way.						<u>Monthly Remarks</u> TPP ID#126. Final design is in progress. Final plats have been prepared. Reston Association Design Review application forms submitted to Reston Association for review on 1/12/17. Project scheduled to be presented to full Reston Association Design Review Board at meeting on 3/21/17. Schedule adjusted in September to accommodate Reston Association Design Review Board processes.						On Hold <input type="checkbox"/>			
124/400-C40011	Hunter Mill		PM UTL: Nguyen, Tan																					
2G40-088-006-0			PM LAD: Delli Carpini, Angelica																					
2G40-088-006		\$800,000	PM UDCCD:																					
		\$0	PM CPTED:																					
Design																								
Glade Dr.Walkway – Colts Neck Rd. to Freetown Drive			05/15	NA	01/16	06/16	04/17	05/17	11/17	07/16	NA	NA	03/17	10/17	10/17	01/18	NA	12/17	01/18	02/18	03/18	02/18	09/18	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u> PM TDD: Conley, Tim						<u>Project Description</u> Approx. 1,200 LF of sidewalk on north side of Glade Drive from Colts Neck Road to Reston Parkway and then on south side of Glade Drive from Reston Parkway to Freetown Drive.						<u>Monthly Remarks</u> TPP ID#127. Final design is in progress. Final plats have been prepared. Reston Association Design Review application forms submitted to Reston Association for review on 1/12/17. Project scheduled to be presented to full Reston Association Design Review Board at meeting on 3/21/17. Schedule adjusted in September to accommodate Reston Association Design Review Board processes.						On Hold <input type="checkbox"/>			
124/400-C40011	Hunter Mill		PM UTL: Nguyen, Tan																					
2G40-088-007-0			PM LAD: Alcon, Kelly																					
2G40-088-007		\$1,500,000	PM UDCCD:																					
		\$540,000	PM CPTED:																					
Design																								
Sunset Hills Road Walkway N - Old Reston Ave to Reston Pkwy			11/15	12/15	08/16	02/17	02/18	05/18	05/18	03/17	TBD	NA	07/17	02/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	03/19	03/19	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa						<u>Project Description</u> Approximately 315 LF of sidewalk along the north side of Sunset Hills Road between Reston Parkway and Old Reston Avenue						<u>Monthly Remarks</u> TPP ID#177. Final design is in progress. Utilities conflict review is in progress. Preliminary Plats received from Land Survey Branch on 12/29/16 is under review. Preliminary Plats submitted to LAQ 1/27/17. Test Holes request sent to So-Deep on 1/30/17. Comments are being addressed from pre-final submission review.						On Hold <input type="checkbox"/>			
124/400-C40011	Hunter Mill		PM UTL: Yusufoglu, Eldar																					
2G40-088-009-0			PM LAD: Kresge, Carol																					
2G40-088-009		\$1,000,000	PM UDCCD:																					
		\$500,000	PM CPTED:																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
McWhorter Place Walkway - Missing segments between cul-de-sacs			10/15	NA	03/16	07/16	01/17	07/17	07/17	10/16	11/16	NA	10/16	05/17	06/17	08/17	NA	09/17	10/17	11/17	12/17	05/18	05/18	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mason		PM TDD: Nabavi, Seyed						Provide Trail/sidewalk connection from west of cul-de-sca on McWhorter Place to Markham Street						TPP ID#225. Final design is in progress. Land acquisition NTP issued 10/17/16. 0 of 2 properties have been acquired.									
2G40-088-010-0			PM UTL:																					
2G40-088-010		\$350,000	PM LAD: Alcon, Kelly																					
		\$225,000	PM UDCCD:																					
			PM CPTED:																					
Land Acquisition																								
Chain Bridge Rd. Walkway S - Horse Shoe Dr.to Niblick Dr			03/15	10/15	12/15	05/16	08/17	06/17	09/17	11/16	NA	NA	12/16	07/17	07/17	10/17	NA	02/18	02/18	03/18	03/18	07/18	10/18	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Beall, James						Approximately 2660 LF of 5 foot sidewalk along northbound Chain Bridge Road between Niblick Road and Horseshoe Drive (north intersection); pedestrian signal and 6 curb ramps						TPP ID#103. Sent to LAD 12-15-16. Utility conflicts are being reviewed.									
2G40-088-014-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-014		\$1,500,000	PM LAD: Glass, Lisa																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Land Acquisition																								
Baron Rd. Walkway N - Dead Run Park Trailhead to Douglas Dr			01/16	NA	03/16	09/16	09/17	07/17	10/17	03/17	NA	NA	03/17	09/17	NA	NA	NA	12/17	01/18	01/18	02/18	01/18	05/18	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Ruffner, Scott						Construct approx. 430 ft. of sidewalk, curb & gutter, and curb ramps on north side of Baron Road from Ingleside Ave to Douglass Rd.						TPP ID#094. Final design in progress. Plats finalized on 3/2/17.									
2G40-088-015-0			PM UTL: Nguyen, Tan																					
2G40-088-015		\$700,000	PM LAD: Alcon, Kelly																					
		\$0	PM UDCCD: Stevens, Michael																					
			PM CPTED: Harrell, William																					
Design																								
Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane			05/15	09/15	08/16	04/17	04/18	04/18	06/18	05/17	07/17	NA	07/17	02/18	03/18	12/18	NA	07/18	08/18	09/18	10/18	03/19	04/19	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						New 5' concrete sidewalk on the south side of Chesterbrook Road from Chesterford Way to Maddux Lane.						TPP ID#305. Pre-final design is in progress. Received VDOT approval of crosswalk studies on 1/25/17. Additional utility designation and test holes were received on 12/1/16 and coordinated with Fairfax water. Pre-final plan distribution is pending FFX waterline relocation design.									
2G40-088-016-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-016		\$1,650,000	PM LAD: Glass, Lisa																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED: Chellappa, Smitha																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Kirby Road Walkway N – Birch Road to Ivy Hill Dr			03/15	07/15	12/15	07/16	10/17	03/18	11/17	11/16	NA	NA	02/17	08/17	09/17	06/18	NA	01/18	02/18	03/18	04/18	02/19	11/18	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Dranesville	PM TDD: Turner, Latesa				Construct 6' curb abutted concrete sidewalk on north side of Kirby Road from Birch Road to Ivy Hill Drive.				TPP ID #143. Final design is in progress. NTP for right of way acquisition issued February 1, 2017. 0 of 5 propertiewe have been acquired.													
2G40-088-017-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-017	\$1,100,000		PM LAD: Foley, Richard																					
	\$150,000		PM UDCCD: Bashir, Qais																					
			PM CPTED: Chellappa, Smitha																					
Land Acquisition																								
Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct			03/15	07/15	12/15	07/16	10/17	03/18	11/17	11/16	NA	NA	02/17	08/17	09/17	06/18	NA	01/18	02/18	03/18	04/18	02/19	11/18	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Dranesville	PM TDD: Turner, Latesa				Construct 6' curb abutted concrete sidewalk on north side of Kirby Road from Ivy Hill Drive to Corliss Court.				TPP ID#142. Final design is in progress. Addressing VDOT TE review comments on crosswalk study. NTP for right of way acquisition issued February 1, 2017. 0 of 7 properties have been acquired.													
2G40-088-018-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-018	\$1,000,000		PM LAD: Foley, Richard																					
	\$0		PM UDCCD: Bashir, Qais																					
			PM CPTED: Chellappa, Smitha																					
Land Acquisition																								
Franconia Rd. @ Westchester St. Median Refuge			04/16	NA	03/17	06/17	10/17	07/17	11/17	NA	NA	NA	NA	NA	NA	NA	NA	03/18	03/18	03/18	04/18	03/18	07/18	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Lee	PM TDD: Conley, Tim				Extend median and provide pedestrian crossing with median refuge on Franconia Rd at Westchester St. Restripe TWLTL on Franconia Rd at Bush Hill Dr to provide Left turn lane.				TPP ID#122. Advance copy of Intermediate design plans received on 3/9/17. Design layout is being coordinated with VDOT traffic engineering. Schedule adjusted for additional coordination time.													
2G40-088-022-0			PM UTL:																					
2G40-088-022	\$225,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
Design																								
Idylwood Road Walkway - Norwalk St. southward			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Dranesville	PM TDD: Nabavi, Seyed				Construct 200' of 5' sidewalk along eastern side of Idylwood Road south of Norwalk Street.				TPP ID# 136. Survey letters sent on 1/17/17. Survey is ongoing. Schedule will be determined after completion of survey.													
2G40-088-024-0			PM UTL: Nguyen, Tan																					
2G40-088-024	\$250,000		PM LAD:																					
	(\$340,000)		PM UDCCD:																					
			PM CPTED:																					
Survey																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.			02/17	05/17	03/18	08/18	05/19	11/19	11/19	10/18	01/19	NA	02/19	10/19	11/19	07/20	NA	08/20	NA	NA	09/20	03/21	03/21
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
CSYP C&I Bike & Pedestrian Program			PM TDD: Nabavi, Seyed						Construct 5' conc. sidewalk along the south side of North Shore Drive from Sycamore Valley Ct. to existing sidewalk east of North Shore Ct.						On Hold <input type="checkbox"/>								
124/400-C40011 Hunter Mill			PM UTL: Nguyen, Tan												TPP ID#155. Survey is complete. Preliminary design is in progress. Met with Supervisor and the Fairway Cluster HOA on 3/3/2017 to discuss the design and its impact on trees. A meeting for the Reston street design improvements will be held on 3/16/2017.								
2G40-088-027-0			PM LAD:																				
2G40-088-027 \$1,850,000			PM UDCD:																				
			PM CPTED:																				

Design																								
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7			08/16	01/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
CSYP C&I Bike & Pedestrian Program			PM TDD: Vanzandt, Mark						Construct approx. 5,400 feet of 5' sidewalk and variable width asphalt trail along Sleepy Hollow Road from from Nichols St. to Route 7						On Hold <input type="checkbox"/>									
124/400-C40011 Mason			PM UTL:												TPP ID#172. Advanced copy of preliminary design received on 1/9/17. Public information meeting scheduled for 3/29/17. Full project schedule will be determined following the public meeting phase of the project when the scope can be finalized.									
2G40-088-028-0			PM LAD:																					
2G40-088-028 \$5,970,000			PM UDCD:																					
			PM CPTED: Harrell, William																					

Design																								
Lanier Street Walkway - Exeter Street to Carrico Drive			03/16	NA	07/16	10/16	03/17	08/17	06/17	NA	NA	NA	NA	NA	NA	NA	NA	08/17	09/17	09/17	09/17	05/18	02/18	
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
CSYP C&I Bike & Pedestrian Program			PM TDD: Lauretti, Francesco						Construct approx 115' of 10' shared use path connecting Lanier Street to Carrico Drive.						On Hold <input type="checkbox"/>									
124/400-C40011 Mason			PM UTL: Nguyen, Tan												TPP ID# 236. Final plans in progress.									
2G40-088-034-0			PM LAD:																					
2G40-088-034 \$150,000			PM UDCD:																					
			PM CPTED:																					

Design																								
Georgetown Pike Phase IV Survey			02/16	TBD	06/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
CSYP C&I Bike & Pedestrian Program			PM TDD: Ayers, Robert						Approximately 1200 LF of walkway along the north side of Georgetown Pike from Falls Bridge Lane to Seneca Plaza.						On Hold <input type="checkbox"/>									
124/400-C40011 Dranesville			PM UTL: Nguyen, Tan												TPP ID# 125 Intermediate Design in Progress. NTP was issued to AE on 12/28/16 to proceed with environmental documentation for DHR to determine if there is "no adverse effect" to the use of asphalt trail surface. DHR survey letters sent 1/31/17. If DHR request is approved, design will begin and schedule will be set. Citizens' Information Meeting scheduled for 3/22/17.									
2G40-088-036-0			PM LAD:																					
2G40-088-036 \$800,000			PM UDCD:																					
			PM CPTED: Harrell, William																					

Design																								
---------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Old Telegraph Rd. Walkway			09/16	NA	12/16	03/17	08/17	12/17	12/17	04/17	TBD	NA	04/17	10/17	TBD	TBD	NA	01/18	02/18	02/18	02/18	06/18	06/18
---------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

On Hold

CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						
124/400-C40011	Lee	PM TDD:	Hojatzadeh, Max						Construct curb & gutter with 5' sidewalk to complete missing link on Old Telegraph Road.						TPP ID#311 - Intermediate design submitted for review & comments on 12/28/16. Receive comments on 2/6/17. Proceed with Pre-final plan.					
2G40-088-037-0		PM UTL:																		
2G40-088-037	\$500,000 \$0	PM LAD:	Kresge, Carol																	
		PM UDCCD:																		
		PM CPTED:																		

Design

Franconia-Springfiled Pkwy Trail Connection			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

On Hold

CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Lee	PM TDD:							TPP ID# 228. Pre-scoping document rec'd from CPTED 2/13/17. Project initiation underway.										
2G40-088-066-0		PM UTL:																	
2G40-088-066	\$500,000 \$0	PM LAD:																	
		PM UDCCD:																	
		PM CPTED:																	

Pre-Design

			01/16	06/17	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

On Hold

Rt.28 Widening (PWC L to Rt.29) NVTA-		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						
124/400-C40017	Sully	PM TDD:	Beall, James						Widen Route 28 from 4 lanes to 6 lanes from the bridge over Bull Run at the PW County Line to Route 29 in Centreville.						TPP ID# 062. FCDOT is reviewing concept designs. Traffic Analysis is being updated based on VDOT comments received in January 2017. Geotechnical task order has been approved. NEPA support including cultural resources assessment is underway. Public Information meeting tentatively scheduled for June 2017. Project is anticipated to be Design Build delivery. Design will go through preliminary phase only. Design build RFP anticipated for release in JAN- FEB 2018; Design Build contract anticipated to be executed in May 2018.					
2G40-100-000-0	Springfield	PM UTL:	Nguyen, Tan																	
2G40-100-000	\$60,625,000 \$47,549,000	PM LAD:																		
		PM UDCCD:																		
		PM CPTED:	Chellappa, Smitha																	

Design

01008-Richmond Hwy. SB @ Southgate Dr.			12/15	NA	06/16	NA	NA	10/17	02/17	NA	NA	NA	NA	NA	NA	NA	NA	03/17	04/17	04/17	04/17	05/18	08/17
--	--	--	-------	----	-------	----	----	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						
124/400-C40011	Lee	PM TDD:	Moreland, Ken						Loading Pad, Curb Ramp						Final construction package sent to UDCCD 3/8/2017.					
4YP202-01008		PM UTL:																		
TS-000014-019	\$15,000 \$0	PM LAD:	Carlin, Craig																	
		PM UDCCD:																		
		PM CPTED:																		

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

01009-Richmond Hwy. SB @ Schooley Dr. 12/15 NA 06/16 NA NA NA 10/17 02/17 NA NA NA NA NA NA NA NA 03/17 04/17 04/17 04/17 05/18 08/17

Bus Stop Improvements
124/400-C40011 Lee
4YP202-01009
TS-000014-020 \$15,000
 \$0

Project Manager/Assignments
 PM TDD: Moreland, Ken
 PM UTL:
 PM LAD:
 PM UDCD: Carlin, Craig
 PM CPTED:

Project Description
 Loading Pad, Curb Ramp.

Monthly Remarks
 Final construction package sent to UDCD 3/8/2017.

On Hold

Design

01125 - Fort Hunt Road SB @ Gahant Road 08/16 NA NA 03/17 06/17 06/18 06/18 09/17 TBD NA 10/17 05/18 TBD TBD NA 07/18 08/18 08/18 08/18 12/18 12/18

Bus Stop Improvements
124/400-C40011 Mount Vernon
4YP202-01125
TS-000016-041 \$0
 \$0

Project Manager/Assignments
 PM TDD: Madhusudhan, Galappa
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.

Monthly Remarks
 Pre-final design is in progress. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16.

On Hold

Design

01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011) 11/13 NA 11/14 05/16 10/16 10/15 02/17 02/15 NA NA 02/15 07/15 NA NA NA 03/17 04/17 04/17 04/17 06/17 09/17

Bus Stop Improvements
124/400-C40011 Mount Vernon
4YP202-01184
TS-000016-025 \$0
 \$0

Project Manager/Assignments
 PM TDD: Madhusudhan, Galappa
 PM UTL:
 PM LAD: Shubert, Beth
 PM UDCD:
 PM CPTED:

Project Description
 Loading Pad, Sidewalk, Handicap Ramps, Curb and Gutter, Drainage Improvements and associated Grading.

Monthly Remarks
 Final design is in progress. Additional comments received from VDOT 10/12/16. Revised final design plans submitted to VDOT on 10/24/16. Meeting held with L&D, VDOT on 1/19/17 to discuss unresolved issues based on comments received from L&D earlier.

On Hold

Design

01272-Fairfax Cty Pkwy. NB @ Modisto Ln. 12/15 NA 06/16 NA NA NA 10/17 02/17 NA NA NA NA NA NA NA 03/17 04/17 04/17 04/17 05/18 08/17

Bus Stop Improvements
124/400-C40011 Springfield
4YP202-01272
TS-000018-018 \$15,000
 \$0

Project Manager/Assignments
 PM TDD: Moreland, Ken
 PM UTL:
 PM LAD:
 PM UDCD: Carlin, Craig
 PM CPTED:

Project Description
 Loading Pad, Curb Ramp, Sidewalk.

Monthly Remarks
 Final construction package sent to UDCD 3/8/2017.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
01377 - Burke Road WB @ Old Burke Lake Road			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	NA	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40014	Springfield		PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.				Pre-final design is in progress.														
4YP202-01377			PM UTL:																						
TS-000018-020	\$0		PM LAD:																						
	\$0		PM UDCCD:																						
			PM CPTED:																						
Design																									
01613-Burke Ctr.-Ox Rd. - (Fund 124/400-C40011)			01/13	NA	09/13	NA	06/14	11/14	02/16	12/13	NA	NA	12/13	04/14	NA	NA	NA	02/16	02/16	12/15	02/16	11/14	07/16		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Braddock		PM TDD: Madhusudhan, Galappa				Loading pad, Bus Shelter, sidewalk connection and drainage improvements				State Building Permit received 9/3/15. County Building Permit received 1/5/16. NTP 4/25/16. Substantial completion 7/8/16. VDOT permit released 8/30/16. Awaiting State Occupancy permit.														
4YP202-01613			PM UTL:																						
TS-000011-003	\$25,000		PM LAD: Bailey, Stephen																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Post-Construction																									
1733-ALBAN RD NB @ ALBAN STATION			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark				Installation of 8'x12' pad and ramp with detectable warning surface				Intermediate design is in progress.														
4YP202-01733			PM UTL:																						
TS-000016-044	\$0		PM LAD:																						
	\$0		PM UDCCD:																						
			PM CPTED:																						
Design																									
01813-Newing F WB-Falling - (Fund 124/400-C40011)			12/15	NA	07/16	NA	09/17	10/17	10/17	01/17	NA	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Mount Vernon		PM TDD: Moreland, Ken				Loading Pad, Curb Ramp, Sidewalk.				Land acquisition NTP issued 1/3/17. 0 of 1 properties acquired.														
4YP202-01813			PM UTL:																						
TS-000016-013	\$15,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
01962-Bluemont Way EB Near Library			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Hunter Mill	PM TDD: Zahirieh, Shahla				Concrete loading pad, additional				Intermediate design is in progress.														
4YP202-01962			PM UTL:				pad and bus shelter near bike																		
TS-000013-029	\$0		PM LAD:				racks, and possible retaining																		
	\$0		PM UDCD:				wall.																		
			PM CPTED:																						
Design																									
02190-North Kings Hwy. NB @ Jamica Dr.			12/15	NA	06/16	NA	09/17	10/17	10/17	01/17	NA	NA	01/17	01/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mount Vernon	PM TDD: Moreland, Ken				Loading Pad				LAD complete 1/26/2017. Draft construction package sent to UDCD 2/21/2017.														
4YP202-02190			PM UTL:																						
TS-000016-038	\$15,000		PM LAD: Kresge, Carol																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
02191-North Kings Hwy. NB @ Fairhaven Ave.			12/15	NA	08/16	NA	09/17	10/17	10/17	01/17	NA	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mount Vernon	PM TDD: Moreland, Ken				Loading Pad.				Land acquisition NTP issued 1/3/17. 0 of 1 properties acquired. At the request of the property owner and the District supervisor, revising scope to delete bench.														
4YP202-02191			PM UTL:																						
TS-000016-039	\$15,000		PM LAD: Kresge, Carol																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Land Acquisition																									
02192-North Kings Hwy. NB @ Fort Dr.			12/15	NA	06/16	NA	09/17	10/17	10/17	01/17	NA	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mount Vernon	PM TDD: Moreland, Ken				Loading Pad, Bench				Land acquisition NTP issued 1/3/17. 0 of 1 properties acquired.														
4YP202-02192			PM UTL:																						
TS-000016-040	\$15,000		PM LAD: Kresge, Carol																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Land Acquisition																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
02194-North Kings Hwy. SB @ Fort Dr.			12/15	NA	06/16	NA	09/17	10/17	10/17	01/17	NA	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Moreland, Ken				Loading Pad, Bench				Land acquisition NTP issued 1/3/17. 0 of 1 properties acquired.												
4YP202-02194			PM UTL:																				
TS-000014-022	\$15,000		PM LAD: Kresge, Carol																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
Land Acquisition																							
02196-North Kings Hwy. SB @ Fairhaven Ave.			12/15	NA	07/16	NA	09/17	10/17	10/17	04/17	NA	NA	04/17	10/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Moreland, Ken				Loading Pad, Curb Ramp, Bench, Trash Can.				Plats sent to LAD for review 12/29/16.												
4YP202-02196			PM UTL:																				
TS-000014-024	\$15,000		PM LAD: Delli Carpini, Angelica																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
Design																							
02197-North Kings Hwy. SB @ School St.			12/15	NA	07/16	NA	09/17	10/17	10/17	01/17	NA	NA	01/17	01/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Moreland, Ken				Loading Pad, Bench, Trash Can.				LAD complete 1/26/2017. Draft Construction package sent to UDCCD 2/21/2017.												
4YP202-02197			PM UTL:																				
TS-000014-025	\$15,000		PM LAD: Kresge, Carol																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
Design																							
02358 - Lee Highway EB @ West Street			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements, curb ramp, remove and reset shelter along with associated grading.				Pre-final design is in progress.												
4YP202-02358			PM UTL:																				
TS-000017-018	\$0		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
02389 - Arlington Blvd EB near Nutley Street			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, drainage improvements, curb ramp, remove and reset shelter along with associated grading.				Pre-final design is in progress.														
4YP202-02389			PM UTL:																						
TS-000017-019	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
02428 - Arlington Blvd. WB @ Chichester Ln.			08/16	NA	NA	03/17	03/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements, detectable warning surface along with associated grading.				Pre-final design is in progress.														
4YP202-02428			PM UTL:																						
TS-000017-020	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
02434-Hummer Road NB Near Frontage Road			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mason	PM TDD: Zahirieh, Shahla				Concrete loading pad, possible curb modification, and adjust bus stop sign location.				Intermediate design in progress.														
4YP202-02434			PM UTL:																						
TS-000015-007	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
03082 - Old Keene Mill Road WB @ Ainsworth Avenue			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	TBD	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Springfield	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements, curb ramp along with associated grading.				Pre-final design is in progress.														
4YP202-03082			PM UTL:																						
TS-000018-021	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
03132 Old Keene Mill Road EB @ Greeley Boulevard			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Springfield		PM TDD: Vanzandt, Mark				Install bus shelter, curb & gutter, and sidewalk connection to existing ramp.				Intermediate design is in progress.				On Hold <input type="checkbox"/>									
4YP202-03132			PM UTL:																					
TS-000018-022	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								
03267 Edsall Road SB @ Sullivan Place			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19	
Bus Shelter Replacement			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	TBD		PM TDD: Vanzandt, Mark				Replace shelter and upgrade loading pad to ADA standards.				Intermediate design is in progress.				On Hold <input type="checkbox"/>									
4YP202-03267			PM UTL:																					
TS-000021-004	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								
03270 - Edsall Road EB @ Indian Run Parkway			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa				Concrete Loading Pad,sidewalk,drainage improvements along with associated grading.				Pre-final design is in progress.				On Hold <input type="checkbox"/>									
4YP202-03270			PM UTL:																					
TS-000015-011	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								
3272 Indian Run NB @ Edsall			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mason		PM TDD: Vanzandt, Mark				Install loading pad, curb ramp, and sidewalk connection.				Intermediate design is in progress.				On Hold <input type="checkbox"/>									
4YP202-03272			PM UTL:																					
TS-000015-013	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
03285 - Edsall Road EB @ Edsall Ridge Road			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mason	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.				Pre-final design is in progress.														
4YP202-03285			PM UTL:																						
TS-000015-012	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
03396-Commerce Street WB @ Bowie Drive			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Lee	PM TDD: Zahirieh, Shahla				Concrete loading pad, adjust bus stop sign location, and install curb ramp.				Intermediate design is in progress.														
4YP202-03396			PM UTL:																						
TS-000014-027	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
03465 Backlick Road SB - Rhoden Court			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Braddock	PM TDD: Vanzandt, Mark				Install loading pad, shelter, trashcan, and retaining wall.				Intermediate design is in progress.														
4YP202-03465			PM UTL:																						
TS-000011-032	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
03479-Backlick Road NB @ Essex Avenue			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Lee	PM TDD: Zahirieh, Shahla				Concrete loading pad.				Intermediate design is in progress.														
4YP202-03479			PM UTL:																						
TS-000014-028	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
03673 - Little River Tpk EB @ Elizabeth Lane			08/16	NA	NA	03/17	03/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Braddock	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.				Pre-final design is in progress.														
4YP202-03673			PM UTL:																						
TS-000011-030	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
03684-Little River Turnpike EB @ Markham Street			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mason	PM TDD: Zahirieh, Shahla				Concrete loading pad, Possible retaining wall.				Intermediate design is in progress.														
4YP202-03684			PM UTL:																						
TS-000015-008	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
04122-Telegraph Rd. NB @ Wilton Rd. - (Fund 124/400-C40011)			12/15	NA	06/16	NA	09/16	10/17	10/17	01/17	NA	NA	01/17	02/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Lee	PM TDD: Moreland, Ken				Loading Pad, Curb Ramp, Sidewalk.				Land acquisition complete 2/9/17. Draft construction package sent to UDCD 2/21/2017.														
4YP202-04122			PM UTL:																						
TS-000014-013	\$15,000		PM LAD: Alcon, Kelly																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
04167-International Drive SB @ Fletcher Street			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Zahirieh, Shahla				Concrete loading pad, and extensive sidewalk connection.				Intermediate design is in progress.														
4YP202-04167			PM UTL:																						
TS-000017-014	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
04174-Tyco Road EB @ Leesburg Pike			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad.					Intermediate design is in progress.										
4YP202-04174			PM UTL:																				
TS-000017-015		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							
04251-Gallows Road @ Cottage Street			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad, and possible retaining wall and/or handrail.					Intermediate design is in progress.										
4YP202-04251			PM UTL:																				
TS-000017-016		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							
04308-Greensboro Drive SB @ International Drive			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	TBD	10/18	06/19	06/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad, and possible curb ramp upgrade.					Intermediate design is in progress.										
4YP202-04308			PM UTL:																				
TS-000017-017		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							
04328 - Magarity Road EB @ Ware Road			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Dranesville		PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, asphalt shoulder extension, drainage improvements, along with associated grading.					Pre-final design is in progress.										
4YP202-04328			PM UTL:																				
TS-000012-026		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status		FUT (\$)																							
04468-Nutley Street NB @ Kingsley Road			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
124/400-C40011	Hunter Mill		PM TDD: Zahirieh, Shahla					Concrete loading pad, upgrade curb ramp, and possible retaining wall and/or handrail.					Intermediate design is in progress.												
4YP202-04468			PM UTL:																						
TS-000013-030		\$0	PM LAD:																						
		\$0	PM UDCCD:																						
			PM CPTED:																						
Design																									
04811-Vaden Dr. WB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	09/17	08/15	NA	NA	01/16	06/16	NA	NA	NA	10/17	11/17	11/17	11/17	12/16	03/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
124/400-C40011	Providence		PM TDD: Moreland, Ken					Loading Pad					Bus pads will not be installed until after developer has completed street acceptance. Street acceptance anticipated in Summer 2017.												
4YP202-04811			PM UTL:																						
TS-000017-009		\$15,000	PM LAD: Shubert, Beth																						
		\$0	PM UDCCD:																						
			PM CPTED:																						
Utility Relocation																									
04812-Vaden Dr. EB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	09/17	08/15	NA	NA	10/15	12/15	NA	NA	NA	10/17	11/17	11/17	11/17	12/16	03/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
124/400-C40011	Providence		PM TDD: Moreland, Ken					Loading pad					Bus pads will not be installed until after developer has completed street acceptance. Street acceptance anticipated in Summer 2017.												
4YP202-04812			PM UTL:																						
TS-000017-010		\$15,000	PM LAD: Shubert, Beth																						
		\$0	PM UDCCD:																						
			PM CPTED:																						
Utility Relocation																									
05076 Sunset Hills Road EB near Fairfax County Parkway			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
124/400-C40011	Hunter Mill		PM TDD: Vanzandt, Mark					Install ADA compliant loading pad and bench.					Intermediate design is in progress.												
4YP202-05076			PM UTL:																						
TS-000013-033		\$0	PM LAD:																						
		\$0	PM UDCCD:																						
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
05123 - Soapstone Drive NB @ Rolling Green Court			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Hunter Mill	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements, curb ramp along with associated grading.				Pre-final design is in progress.														
4YP202-05123			PM UTL:																						
TS-000013-031	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
5517-FULLERTON RD EB @ BOSTON RD			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mount Vernon	PM TDD: Vanzandt, Mark				Install bus shelter and retaining wall.				Intermediate design is in progress.														
4YP202-05517			PM UTL:																						
TS-000016-045	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
05553-Elden Street SB Near Herndon Parkway			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Dranesville	PM TDD: Zahirieh, Shahla				Concrete loading pad, and adjust bus stop sign location.				Intermediate design is in progress.														
4YP202-05553			PM UTL:																						
TS-000012-025	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
07102 Telegraph Road NB @ Rose Hill Drive			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Lee	PM TDD: Vanzandt, Mark				Install loading pad and sidewalk connection to existing trail.				Intermediate design is in progress.														
4YP202-07102			PM UTL:																						
TS-000014-032	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
09002 - Loisdale Road SB near Newington Road			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa				Concrete Loading				Pre-final design is in progress.														
4YP202-09002			PM UTL:				Pad,sidewalk,drainage																		
TS-000014-031	\$0		PM LAD:				improvements along with																		
	\$0		PM UDCD:				associated grading.																		
			PM CPTED:																						
Design																									
9047-Willow Oaks Corporate Drive EB @ Williams Drive			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Vanzandt, Mark				Install bus shelter.				Intermediate design is in progress.														
4YP202-09047			PM UTL:																						
TS-000017-023	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
9048 Willow Oaks Corporate Drive WB @ Williams Drive			11/16	NA	05/17	08/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Vanzandt, Mark				Install bus shelter, trashcan,				Intermediate design is in progress.														
4YP202-09048			PM UTL:				and sidewalk connection to																		
TS-000017-024	\$0		PM LAD:				existing ramp.																		
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
Braddock Rd./Wakefield Chapel Rd. Short term Roadway Improvements			06/14	NA	09/14	12/14	07/15	07/15	09/15	NA	NA	NA	NA	NA	NA	NA	NA	10/15	10/15	10/15	11/15	11/15	10/16		
Bonds Advanced Project Implementation			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Braddock		PM TDD: Ruffner, Scott				Relocate Raised concrete				Construction substantially complete on 10/15/16. Awaiting VDOT permit inspection.														
4YP303-0			PM UTL: Nguyen, Tan				median and adjust lane marking																		
2G40-053-001	\$400,000		PM LAD:				to improve left turns from EB																		
	\$350,000		PM UDCD:				Braddock Rd to NB Wakefield																		
			PM CPTED:				Chapel Road																		
Post-Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Spectrum Center ST13 RBS			01/16	04/16	NA	06/16	08/16	12/16	10/16	NA	NA	NA	NA	NA	NA	NA	NA	10/16	11/16	11/16	11/16	04/17	04/17	
Bicycle Facilities Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Moreland, Ken						Install Bike Share Station Pad						Construction 60% complete. Paving cannot be complete at this time due to Winter shutdown.									
PBFP01-00014			PM UTL:																					
TS-000001-014		\$0	PM LAD:																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
Sunset Hills Road ST4 RBS			01/16	04/16	NA	NA	05/16	08/16	08/16	NA	NA	NA	NA	NA	NA	NA	NA	10/16	10/16	10/16	10/16	12/16	02/17	
Bicycle Facilities Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Moreland, Ken						Installation of Bike Share Station Pad						Substantially complete 2/16/17.									
PBFP01-00800			PM UTL:																					
TS-000001-008		\$0	PM LAD:																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Post-Construction																								
Leesburg Pke @ Colvin Run Rd.			10/09	NA	10/10	04/13	10/14	10/14	04/15	02/14	02/14	NA	02/14	07/14	06/14	09/15	NA	10/15	12/15	01/16	04/16	03/17	05/17	
Pedestrian Task Force Recommendations			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max						Add signalized pedestrian crosswalk at the intersection of Leesburg Pike and Colvin Run Road.						Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction 70% complete.									
PPTF01-01800			PM UTL: Yusufoglu, Eldar																					
ST-000003-018		\$3,250,000	PM LAD: Kresge, Carol																					
		\$0	PM UDCCD: Bashir, Qais																					
			PM CPTED:																					
Construction																								
Hunter Mill Rd. @ Sunrise Valley Dr			02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	05/17	NA	06/17	07/17	08/17	09/17	12/15	03/18	
Pedestrian Task Force Recommendations			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco						Signalized pedestrian crosswalks, 5' concrete sidewalk, refuge islands, curb gutter and 8' trail at the intersection of Hunter Mill Road and Sunrise Valley Drive.						Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. VDOT LUP received 9/13/16. Draft construction package submitted on 10/4/16. The existing signals at this intersection are part of VDOT's signal rebuild list.									
PPTF01-03100			PM UTL: Yusufoglu, Eldar																					
ST-000003-031		\$1,400,000	PM LAD: Delli Carpini, Angelica																					
		\$0	PM UDCCD: Frazier, Demond																					
			PM CPTED:																					
Utility Relocation																								

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Hunter Village Dr		02/10	NA	12/10	02/12	12/15	08/14	09/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	02/17	02/17	02/17	03/17	01/14	09/17									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
Pedestrian Task Force Recommendations		PM TDD: Lauretti, Francesco						Shoulder and pedestrian improvements on Hunter Village Dr. from Old Keene Mill Rd. to Painted Daisy Dr. Approximately 4,600 linear feet.						Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. VDOT LUP received 9/15/16. Draft construction package submitted on 10/6/16. Permit revision submitted 1/10/17.																	
124/400-C40011		Springfield																													
PPTF01-03200		PM UTL: Nguyen, Tan																													
ST-000003-032		PM LAD: Honnick, John																													
		PM UDCCD: Carlin, Craig																													
		PM CPTED:																													
		\$1,300,000																													
		\$0																													
Bid Advertisement																															
Birch St. Sidewalk		12/11	05/13	06/14	11/14	08/16	01/14	05/17	10/15	NA	NA	11/15	11/16	11/15	07/17	NA	08/17	09/17	10/17	10/17	06/17	04/18									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
Pedestrian Task Force Recommendations		PM TDD: Hojatzadeh, Max						Approx. 700 LF conc. sidewalk on west side of Birch St. from Grove Ave to existing Falls Church City sidewalk						Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Final design submit for review and comments on 2/28/17. Land acquisition completed. Utilities relocation 50% complete. Schedule adjusted due to complete RW acquisition, relocation of existing utilities & Finalize final plan approval.																	
124/400-C40011		Dranesville																													
PPTF01-04800		PM UTL: Nguyen, Tan																													
ST-000003-048		PM LAD: Shubert, Beth																													
		PM UDCCD: Samiyi, Bijan																													
		PM CPTED:																													
		\$1,000,000																													
		\$0																													
Utility Relocation																															
Old Dominion Linway Birch		10/13	NA	06/14	05/15	02/16	03/16	04/16	08/15	NA	NA	08/15	03/16	01/15	07/16	NA	07/16	09/16	09/16	11/16	09/16	07/17									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
Pedestrian Task Force Recommendations		PM TDD: Ruffner, Scott						Pedestrian Intersection and bus stop improvements at Old Dominion/Linway/Birch Intersection						Construction NTP issued on 1/23/17.																	
124/400-C40011		Dranesville																													
PPTF01-06200		PM UTL: Nguyen, Tan																													
ST-000003-062		PM LAD: Lefcourt, Eric																													
		PM UDCCD: Stevens, Michael																													
		PM CPTED:																													
		\$1,100,000																													
		\$0																													
Construction																															
Idyllwood Rd. Sidewalk		11/13	NA	05/14	12/14	11/15	12/15	12/15	02/15	02/15	NA	03/15	05/15	10/15	07/16	NA	03/16	04/16	05/16	07/16	08/16	11/16									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
Pedestrian Task Force Recommendations		PM TDD: Nabavi, Seyed						Construct approx 600' of 5' Concrete sidewalk along Idyllwood Rd from approx. 600' south of Redd Rd to Redd Road						Substantially complete on 11/14/16. Permit released on 12/27/2016.																	
124/400-C40011		Dranesville																													
PPTF01-06300		PM UTL: Nguyen, Tan																													
ST-000003-063		PM LAD: Lefcourt, Eric																													
		PM UDCCD: Fernandez Quinteros, Jua																													
		PM CPTED:																													
		\$489,750																													
		\$0																													
Post-Construction																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Rt. 123 @ Braddock Rd.			06/10	04/11	04/13	08/13	09/14	09/14	01/15	11/13	01/14	NA	11/13	04/14	04/14	07/15	NA	02/15	03/15	04/15	07/15	09/14	12/16		
At-Grade Interim Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011	Braddock		PM TDD: Vanzandt, Mark					Intersection improvements at Braddock Road/123 which include additional turn lanes and turn lane extensions.					Construction is substantially complete 12/9/16.												
R12301A-0	Springfield		PM UTL: Yusufoglu, Eldar																						
2G40-015-000	\$4,500,000 (\$1,000,000)		PM LAD: Shubert, Beth																						
			PM UDCD: Stevens, Michael																						
			PM CPTED:																						
Construction																									
Hunter Mill @ Mystic Meadow Roundabout			08/10	NA	NA	04/15	08/16	11/12	11/16	09/15	08/14	NA	05/14	12/15	06/14	11/16	NA	02/17	03/17	04/17	05/17	04/18	04/18		
Spot Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Dresser, John					Reconfigure intersection with roundabout and new pedestrian/bicycle facilities.					Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Draft construction package sent to UDCD 10/24/16. LDS Plan Approval received 10/12/16. Utility relocations are complete. LDS Bonds & Agreements checklist items and fee payments have been completed. VDOT Permit received on 11/15/16. UDCD cover sheet mylar signature received 3/6/17.												
RSP101-00700			PM UTL: Nguyen, Tan																						
2G40-028-006	\$2,600,000 \$0		PM LAD: Finnell, Richard																						
			PM UDCD: Bashir, Qais																						
			PM CPTED:																						
Bid Advertisement																									
Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	07/17	09/14	02/16	NA	03/16	01/17	02/17	07/17	NA	09/17	10/17	11/17	12/17	09/15	11/18		
Spot Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Lauretti, Francesco					Add right turn lane and drainage improvements to northbound and southbound Route 123 at Jermantown Road.					Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Final plans in progress. Zoning interpretation was received for the proffer RZ-2007-PR-02 (Flint Hill School). Proffer only applies to full buildout condition of Route 123 which is not proposed with this project. 4 of 4 properties acquired. LAD completion memo received 1/26/17.												
RSP101-01400			PM UTL: Yusufoglu, Eldar																						
2G40-028-012	\$1,950,000 \$0		PM LAD: Lefcourt, Eric																						
			PM UDCD: Samiyi, Bijan																						
			PM CPTED:																						
Utility Relocation																									
Old Dominion Dr/ Bellview Rd. (Phase I)			09/13	NA	03/14	07/14	04/15	09/15	06/15	08/14	06/14	NA	08/14	01/15	08/14	10/14	NA	07/15	08/15	08/15	08/15	08/15	12/15		
Spot Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011	Dranesville		PM TDD: Beall, James					Improve sight distance at intersection of Old Dominion Drive and Bellview Road					Sight distance improvements complete. Utility pole relocations 75% complete.												
RSP101-01500			PM UTL: Nguyen, Tan																						
2G40-028-014	\$875,000 \$0		PM LAD: Shubert, Beth																						
			PM UDCD: Samiyi, Bijan																						
			PM CPTED:																						
Post-Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
			03/15	05/15	02/16	01/17	04/18	03/18	06/18	05/17	06/17	NA	06/17	03/18	03/18	07/18	NA	07/18	09/18	10/18	11/18	02/19	04/19	
Jefferson Manor Improvements Phase IIIA			<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa					<u>Project Description</u> Infrastructure reconstruction on Albemarle Drive in Jefferson Manor					<u>Monthly Remarks</u> Pre-final plans submitted 1/6/17.					On Hold <input type="checkbox"/>						
304/300-C30050	Lee		<u>Project Manager/Assignments</u> PM UTL: Nguyen, Tan																					
2G25-097-000-0			<u>Project Manager/Assignments</u> PM LAD: Delli Carpini, Angelica																					
2G25-097-000	\$2,750,000	\$1,750,000	<u>Project Manager/Assignments</u> PM UDCCD: Bashir, Qais																					
			<u>Project Manager/Assignments</u> PM CPTED:																					
Design																								
Beulah Rd. Wlkwy Abbotsford to Clarks Crossing Phase I			06/08	02/09	06/10	04/13	11/14	08/14	11/14	10/13	NA	NA	10/13	08/14	07/14	01/16	NA	02/15	06/15	06/15	07/15	09/11	10/16	
			<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco					<u>Project Description</u> Pedestrian improvements along Beulah Rd from Francis Young Lane to Coral Crest Ln and along Clarks Crossing Rd. Project is approx. 4,000 LF.					<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction is substantially complete 10/16/16. Ribbon cutting Ceremony to be determined.					On Hold <input type="checkbox"/>						
304/300-C30050	Hunter Mill		<u>Project Manager/Assignments</u> PM UTL: Yusufoglu, Eldar																					
4YP201-PB009-A			<u>Project Manager/Assignments</u> PM LAD: Kresge, Carol																					
ST-000021-009	\$1,850,000	\$0	<u>Project Manager/Assignments</u> PM UDCCD: McCorkle, Lisa																					
			<u>Project Manager/Assignments</u> PM CPTED:																					
Post-Construction																								
Beulah Rd. Wlkwy Abbotsford to Clarks Crossing Phase II			08/14	NA	NA	07/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
			<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco					<u>Project Description</u> Pedestrian improvements along Beulah Rd from Abbotsford Dr to Antioch Church Project is approx. 500 LF.					<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Property owner that was impacted by the proposed drainage improvements was unwilling to grant land rights for the project. Project will be explored further in the future to complete the missing link of the trail in this area.					08/16 On Hold <input checked="" type="checkbox"/>						
304/300-C30050	Hunter Mill		<u>Project Manager/Assignments</u> PM UTL: Yusufoglu, Eldar																					
4YP201-PB009-B			<u>Project Manager/Assignments</u> PM LAD: Kresge, Carol																					
ST-000021-009	\$700,000	\$0	<u>Project Manager/Assignments</u> PM UDCCD: Kotter, Wayne																					
			<u>Project Manager/Assignments</u> PM CPTED:																					
Land Acquisition																								
Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
			<u>Project Manager/Assignments</u> PM TDD: Ayers, Robert					<u>Project Description</u> Pedestrian improvements and a 4' bike lane along east side of Telegraph Road from South Kings Hwy. to Lee District Park. Project is approx. 3500 LF.					<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final design is in progress. Third pre-final Plan distribution 11/17/16. Comments due on 1/25/17. Most comments overdue. Reviewing comments as they are received. GSA/Army plats received from Survey & forwarded to LAD and GSA 12/2/16. Utility relocation design underway. Conference call on 12/5/16 with GSA, Army, DOT, LAD, FCPA, Supervisor Office, Congressman Beyers office about easements for DOT and GSA encroachment on Lee District Park. No resolution, but all are aware of situation. Project schedule TBD and Dependant on resolution of issues with GSA/Army.					On Hold <input type="checkbox"/>						
304/300-C30050	Lee		<u>Project Manager/Assignments</u> PM UTL: Nguyen, Tan																					
4YP201-PB023			<u>Project Manager/Assignments</u> PM LAD: Cate, Dennis																					
ST-000021-023	\$4,600,000	\$600,000	<u>Project Manager/Assignments</u> PM UDCCD: Samiy, Ben																					
			<u>Project Manager/Assignments</u> PM CPTED:																					

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Oak St. Wlkwy from West of Morgan Ln to I-495 Overpass			05/13	NA	08/13	07/14	11/15	02/15	02/17	07/14	NA	NA	07/14	12/14	NA	NA	NA	04/17	04/17	04/17	04/17	09/15	07/17	
Pedestrian Improvements - Bond Funded			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Providence		PM TDD:	Marsh, Dennis	Pedestrian improvements along south side of Oak Street from Morgan Lane to I-495 Overpass. Approx 230 LF						Final Plan is complete. Pavement Marking approval received on 1/6/17. Permit submitted on 2/27/17. Draft construction package being prepared for submission to UDCD by mid March. No utility relocation required.													
4YP201-PB038B			PM UTL:	Nguyen, Tan																				
ST-000021-038	\$340,000		PM LAD:	Kresge, Carol																				
	\$0		PM UDCD:																					
			PM CPTED:																					
Utility Relocation																								
Rt. 7 Wlkwy @ Rio Dr.to Glenmore Dr			03/10	NA	05/11	03/13	06/15	09/15	09/15	06/13	NA	NA	06/13	07/14	NA	NA	NA	01/17	01/17	01/17	04/17	12/16	10/17	
Pedestrian Improvements - Bond Funded			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD:	Marsh, Dennis	Pedestrian improvements on east side of Rte 7 from Rio Dr to Waters Edge Condos and on west side from Nevius St to Glenmore Dr. Project approx. 1,800 LF.						Final construction package submitted to UDCD on 1/3/17. Street Lights to be coordinated with DVP prior to construction so they can be removed 2 weeks in advance and reset after installation of the storm drainage system.													
4YP201-PB045			PM UTL:	Nguyen, Tan																				
ST-000021-044	\$1,275,000		PM LAD:	Honnick, John																				
	\$0		PM UDCD:	Carlin, Craig																				
			PM CPTED:																					
Construction																								
Rt. 7 Ped. Imp. @ Seven Corners to Juniper Ln			03/10	NA	10/10	NA	02/15	10/14	07/15	02/13	NA	NA	02/13	02/14	NA	NA	NA	10/15	10/15	10/15	10/15	06/14	01/17	
Pedestrian Improvements - Bond Funded			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD:	Marsh, Dennis	Pedestrian improvements at three intersections: Seven Corners, Thorne Rd, and at Seven Corners Center.						Construction substantially completed on 1/13/17. Awaiting VDOT reinspection.													
4YP201-PB052			PM UTL:	Nguyen, Tan																				
ST-000021-048	\$930,000		PM LAD:	Maggard, Lisa																				
	\$0		PM UDCD:	Bashir, Qais																				
			PM CPTED:																					
Post-Construction																								
Rt. 7 Wlkwy @ Seminary Ramp Streetscape Phase II			03/10	NA	03/11	NA	07/14	07/14	07/14	02/13	NA	NA	02/13	04/14	05/13	11/13	02/14	03/15	03/15	04/15	06/15	07/15	10/15	
Pedestrian Improvements - Bond Funded			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD:	Marsh, Dennis	Streetscape project on the south side of the ramp from Columbia Pike to Seminary Road. This project will be 5' brick walkway approximately 450 LF. Project was split from 4YP201-PB050						Construction substantially completed 10/9/15. VDOT permit released 1/18/16. Awaiting LAP close out. As-Builts have been submitted.													
4YP201-PB054			PM UTL:	Nguyen, Tan																				
ST-000021-050	\$321,804		PM LAD:	Shubert, Beth																				
	\$0		PM UDCD:	Farsad, Nahid																				
			PM CPTED:																					

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Towlston Road Spot Improvement			09/08	01/10	01/11	11/13	11/15	04/16	04/16	NA	NA	NA	NA	NA	NA	NA	NA	04/16	05/16	05/16	08/16	11/16	11/16
Spot Improvements 304/300-C30050 4YP206-0 5G25-047-000		\$700,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: McCorkle, Lisa PM CPTED:				<u>Project Description</u> Add left turn lane on north bound Towlston Road to westbound Route 7.			<u>Monthly Remarks</u> Construction substantially complete 11/8/16. Permit revision approved 1/23/2017. UDCD is coordinating additional work with the contractor.													
On Hold <input type="checkbox"/>																							
Construction																							
Fairfax County Pkwy Rt. 29 to Braddock Rd.			02/11	09/11	05/13	03/14	04/15	11/14	08/15	01/14	NA	NA	01/14	03/14	NA	NA	NA	01/16	01/16	01/16	02/16	01/14	04/17
Spot Improvements 304/300-C30050 4YP209-0 5G25-049-000		\$2,400,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Yusufoglu, Eldar PM LAD: Maggard, Lisa PM UDCD: Frazier, Demond PM CPTED:				<u>Project Description</u> Add SB continuous auxiliary lane from Rte 29 interchange to Braddock Rd interchange.			<u>Monthly Remarks</u> Construction authorization package signed 1/15/16. Construction task order approved and NTP issued 2/16/16 for the signage work. Permit revision to remove overhead sign lighting from the contract approved by VDOT on 6/13/16. Construction is 80% complete. Contract completion date extended due to unanticipated delays with the overhead sign structure shop drawing development and approval.													
On Hold <input type="checkbox"/>																							
Construction																							
Rt. 29 Widening			12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17
Roadway Improvements 304/300-C30050 4YP212-0 5G25-052-000		\$20,207,489 \$1,000,000	<u>Project Manager/Assignments</u> PM TDD: Khorashadi, Brook PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Phase III: Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road. Add a dedicated westbound right turn lane from Stevenson Drive to Wanles Mill Road			<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction NTP issued on 8/18/15. Construction is 60% complete.													
On Hold <input type="checkbox"/>																							
Construction																							
Cinder Bed Road			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	03/17
Cinder Bed Road Improvements 304/300-C30050 4YP214-0 5G25-054-000		\$6,350,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> This project involves a redesign and improvement of the intersection of Cinder Bed Rd and Newington Rd. Additionally, a new trail will be provided along the east of NB Newington Rd from existing sidewalk			<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction 89% complete. Stream restoration in progress.													
On Hold <input type="checkbox"/>																							
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Wiehle Ave.Phase II 304/300-C30050 5G25-028-000-A-0 5G25-028-000		Hunter Mill Dranesville \$1,082,200 \$25,000	NA	03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Vanzandt, Mark			Four lane road from Fairfax County Parkway to Reston Avenue.						Street acceptance process underway. Substantially complete 11/30/16. Project completion date adjusted in October 2016 to allow additional time to complete construction.																
PM UTL:																									
PM LAD:																									
PM UDCD: Guillen, Diana																									
PM CPTED:																									
Post-Construction																									
Wiehle Ave.Phase III 304/300-C30050 5G25-028-000-B-0 5G25-028-000		Dranesville \$1,082,200 \$25,000	NA	03/89	07/90	NA	08/00	NA	NA	11/99	11/99	NA	NA	06/00	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Vanzandt, Mark			Four lane road from Dranesville Road to Fairfax County Parkway.						Street acceptance process underway. Substantially complete 11/30/16. Contract completion date adjusted in October 2016 to allow additional time for the contractor to complete construction.																
PM UTL:																									
PM LAD:																									
PM UDCD: Guillen, Diana																									
PM CPTED:																									
Post-Construction																									
Braddock Rd./Roberts Road NB Right Turn Lane Spot Roadway Improvements 2014 304/300-C30050 5G25-059-002-0 5G25-059-002		Braddock \$1,250,000 \$400,000	01/16	09/16	03/17	10/17	07/18	02/19	02/19	11/17	02/18	NA	03/18	10/18	11/18	05/19	NA	06/19	07/19	08/19	09/19	03/20	03/20		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Roberson, Jeanmarie			Add a Northbound Right Turn lane on Roberts Road at Braddock Raod including a sidewalk connection from Tapestry Dr. to Braddock Road.						TPP ID#B258. Intermediate design is in progress. Advance intermediate plans under review for March plan distribution.																
PM UTL: Nguyen, Tan																									
PM LAD:																									
PM UDCD:																									
PM CPTED:																									
Design																									
North Chambliss St./Beauregard St. Spot Roadway Improvements 2014 304/300-C30050 5G25-059-003-0 5G25-059-003		Mason \$1,100,000 \$100,000	12/16	05/17	12/17	04/18	02/19	06/19	06/19	06/18	09/18	NA	10/18	05/19	06/19	02/20	NA	03/20	NA	NA	05/20	03/21	03/21		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Nabavi, Seyed			Realign North Chambliss Street to eliminate free flow "right" turn and tie to Beuregard Street at existing signal opposite Shopping Center Parking Lot Entrance.						TPP Plan ID#B261. Design NTP was sent on 12/6/16. Traffic counts received on 12/13/16. Traffic analysis and preliminary design is in progress.																
PM UTL: Nguyen, Tan																									
PM LAD:																									
PM UDCD:																									
PM CPTED: Chellappa, Smitha																									
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Lorton Rd./Lorton Market St.. WB Left Turn Lanes			11/15	01/16	NA	04/16	11/16	11/16	01/17	NA	NA	NA	NA	NA	NA	NA	NA	02/17	02/17	02/17	03/17	04/17	06/17	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Marsh, Dennis						Extension of the westbound left turn lane on Lorton Road to Lorton Market Lane by approx. 120 ft.						TPP ID#B266. Final construction package submitted on 2/17/17. Construction NTP scheduled for 3/13/17.									
5G25-059-004-0			PM UTL: Nguyen, Tan																					
5G25-059-004		\$250,000 (\$50,000)	PM LAD:																					
			PM UDCCD: Fernandez Quinteros, Jua																					
			PM CPTED: Aguayo, Vanessa																					
Construction																								
Silverbrook Rd./Southrun Rd. EB Left Turn Lane			03/16	NA	10/16	03/17	04/18	06/18	06/18	03/17	05/17	NA	06/17	12/17	01/18	03/18	NA	08/18	08/18	08/18	08/18	05/19	05/19	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Conley, Tim						Add Eastbound Left Turn lane on Silverbrook Road at Southrun Road.						TPP ID#B267. Pre-Final design submitted to VDOT for review on 3/6/17.									
5G25-059-005-0			PM UTL:																					
5G25-059-005		\$1,252,600 (\$52,600)	PM LAD:																					
			PM UDCCD:																					
			PM CPTED: Aguayo, Vanessa																					
Construction																								
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	06/17	12/17	10/18	03/19	03/19	02/18	05/18	NA	06/18	02/19	03/19	07/19	NA	05/19	07/19	08/19	09/19	11/20	11/20	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate intersection with Besley Rd including new Bridge/Culvert crossing, bicycle lanes and shared use path.						TPP ID # 35. Preliminary design comments received on 3/3/17. Intermediate design is in progress.									
5G25-059-007-0			PM UTL: Nguyen, Tan																					
5G25-059-007		\$8,000,000 (\$4,700,000)	PM LAD:																					
			PM UDCCD:																					
			PM CPTED:																					
Design																								
Burke Lake Rd./Coffer Woods Rd. Ped Intersection Improvement			08/13	NA	10/13	03/14	07/15	09/15	11/15	07/14	NA	NA	08/14	02/15	11/15	05/16	NA	02/16	06/16	07/16	06/16	03/17	04/17	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Hojatzadeh, Max						Install approx. 600' of sidewalk and update curb ramps at intersection.						TPP ID # B271 - Construction 90% complete.									
5G25-060-003-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-003		\$600,000 \$0	PM LAD: Lefcourt, Eric																					
			PM UDCCD:																					
			PM CPTED:																					
Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Lakepointe Dr/Guinea Rd. Ped Intersection Imp			02/16	NA	06/16	01/17	11/17	02/18	02/18	04/17	TBD	NA	04/17	11/17	12/17	03/18	NA	04/18	NA	NA	05/18	12/18	12/18
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD:	Nabavi, Seyed			Construct approx. 825' of sidewalk, curb & gutter, add pedestrian crosswalks and curb ramps on north and east legs of intersection.				TPP ID#B272. Pre-final design submitted on 1/26/2017. Comments were received 3/3/17.Held a meeting with Lakepointe HOA Board on 2/2/17 and with New Lakepointe HOA Board on 2/8/17. Project plat preparation is in progress.												
5G25-060-004-0			PM UTL:	Nguyen, Tan																			
5G25-060-004	\$900,000		PM LAD:	Shubert, Beth																			
	\$600,000		PM UDCCD:																				
			PM CPTED:																				
Design																							
Highland St/Backlick Rd./Amherst Ave Ped Intersection Improvement			08/13	NA	04/14	09/14	02/16	07/15	04/16	01/15	NA	NA	03/15	10/15	NA	NA	NA	05/16	06/16	06/16	06/16	09/16	11/16
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD:	Ruffner, Scott			Install sidewalk, crosswalks, and update pedestrian ramps at intersection.				TPP ID#B273. Construction substantially complete on 11/30/16. VDOT permit punch list received 2/10/17.												
5G25-060-005-0			PM UTL:	Nguyen, Tan																			
5G25-060-005	\$325,000		PM LAD:	Shubert, Beth																			
	(\$5,000)		PM UDCCD:	Stevens, Michael																			
			PM CPTED:																				
Post-Construction																							
Columbia Pike/Gallows Rd. Ped Intersection Imp			08/15	11/15	03/16	12/16	03/17	05/17	09/17	11/16	NA	NA	12/16	07/17	NA	NA	NA	09/17	09/17	09/17	09/17	12/17	12/17
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD:	Marsh, Dennis			Pedestrian signal and improvements to intersection of Columbia Pike at Gallows Road				TPP ID#B277. Final Plans in progress. NTP to LAD on 12/9/1016. 2 of 3 properties have been acquired. Gas valve to be adjusted to grade during construction. Project is to be constructed by VDOT Signal Rebuild Program.												
5G25-060-009-0			PM UTL:	Nguyen, Tan																			
5G25-060-009	\$350,000		PM LAD:	Alcon, Kelly																			
	\$150,000		PM UDCCD:																				
			PM CPTED:																				
Land Acquisition																							
Pohick Rd./Southrun Rd. Ped Intersection Imp			11/15	05/16	09/16	06/17	05/18	10/18	10/18	08/17	10/17	NA	11/17	06/18	07/18	01/19	NA	02/19	03/19	04/19	05/19	02/20	02/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD:	Roberson, Jeanmarie			Construct approx. 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Rd to Pohick Rd. Add signalized pedestrian crossings at Pohick Road.				TPP ID#B278. Pre-final design in progress.												
5G25-060-010-0			PM UTL:	Nguyen, Tan																			
5G25-060-010	\$1,250,000		PM LAD:	Glass, Lisa																			
	\$1,050,000		PM UDCCD:																				
			PM CPTED:																				
Design																							

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Hooes Rd./Newington Forest Ave Ped Intersection Imp		01/16	03/16	07/16	01/17	07/18	09/18	09/18	06/17	10/17	NA	10/17	05/18	05/18	12/18	NA	10/18	10/18	10/18	11/18	03/19	03/19									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mount Vernon	PM TDD: Conley, Tim						Construct 5' concrete sidewalk along the south side of Newington Forest Ave. from Treasure Tree Ct. to Hooes Road, including ped signals and crosswalk on Hooes Rd.						TPP ID#B279. Pre-Final design review comments distributed on 2/23/17. Preliminary Plats are being prepared. No test holes needed.																	
5G25-060-011-0	Springfield	PM UTL: Yusufoglu, Eldar																													
5G25-060-011	\$1,250,000	PM LAD: Alcon, Kelly																													
	\$1,050,000	PM UDCCD:																													
		PM CPTED: Aguayo, Vanessa																													
Design		On Hold <input type="checkbox"/>																													
Old Keene Mill Rd. Walkway - Carrleigh Pkwy - west to existing		09/15	01/16	08/16	12/16	09/17	12/17	11/17	03/17	NA	NA	04/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	07/18	07/18									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Braddock	PM TDD: Madhusudhan, Galappa						Construct 150' of 5' concrete sidewalk and curb & gutter west of Carrleigh Parkway. Project also includes extension of right turn lane.						TPP ID# B283 2nd Pre-final design in progress. Design Waiver submitted to VDOT 12/15/16. Preliminary Plats received from Land Survey Branch on 12/29/16 is under review. Preliminary Plats submitted to LAQ 1/30/17.																	
5G25-060-014-0		PM UTL: Nguyen, Tan																													
5G25-060-014	\$300,000	PM LAD: Alcon, Kelly																													
	\$200,000	PM UDCCD:																													
		PM CPTED:																													
Design		On Hold <input type="checkbox"/>																													
Dolley Madison Sidewalk - Chain Br Rd. area		10/15	NA	04/16	09/16	11/17	01/18	02/18	04/17	TBD	NA	04/17	11/17	TBD	TBD	NA	04/18	05/18	06/18	07/18	12/18	01/19									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Dranesville	PM TDD: Zahirieh, Shahla						Provide 5' concrete sidewalk on south side of Dolley Madison Blvd. from Chain Bridge Road to bus stop just north of Kurtz Road to fill in missing segments.						TPP ID#B291 Plats received on 11/1/2016. 2nd pre-final design in progress. Schedule adjusted in January 2017 due to consultant delay on 2nd pre-final design plans submission.																	
5G25-060-015-0		PM UTL: Yusufoglu, Eldar																													
5G25-060-015	\$400,000	PM LAD: Foley, Richard																													
	\$100,000	PM UDCCD:																													
		PM CPTED: Lind, Adam																													
Design		On Hold <input type="checkbox"/>																													
Dolley Madison Sidewalk - Old Dominion - Beverly Ave		10/15	NA	04/16	09/16	11/17	01/18	02/18	04/17	TBD	NA	04/17	11/17	TBD	TBD	NA	04/18	05/18	06/18	07/18	12/18	01/19									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Dranesville	PM TDD: Zahirieh, Shahla						Provide continuous sidewalk between Old Dominion Drive and Beverly Avenue.						TPP ID#B291 Plats received on 11/1/2016. 2nd pre-final design in progress. Schedule was adjusted in January 2017 due to consultant delay on design plans submission.																	
5G25-060-016-0		PM UTL: Yusufoglu, Eldar																													
5G25-060-016	\$600,000	PM LAD: Foley, Richard																													
	\$200,000	PM UDCCD:																													
		PM CPTED:																													
Design		On Hold <input type="checkbox"/>																													

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Sunrise Valley Dr. Sidewalk - River Birch Rd. - Legacy Circle			01/16	NA	05/16	08/16	12/16	06/17	06/17	09/16	NA	NA	09/16	05/17	NA	NA	NA	08/17	09/17	09/17	09/17	12/17	12/17
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD:	Hojatzadeh, Max						Construct approx. 370 feet of 5' wide conc. sidewalk along the north side of Sunrise Valley Drive from River Birch Road to Legacy Circle						TPP ID#B295. Final plan submitted for review on 12/7/16. Receive comments. proceed to address the comments. SWM has been approved. NTP with land acquisition issue on 9/8/16. 0 of 1 easement have been acquired.							
5G25-060-017-0			PM UTL:																				
5G25-060-017	\$300,000		PM LAD:	Delli Carpini, Angelica																			
	\$0		PM UDCCD:																				
			PM CPTED:																				
Land Acquisition																							
SouthVanDorn-Franconia Rd. Walkway - SW quadrant			12/15	04/16	09/16	06/17	10/18	01/19	01/19	10/17	01/18	NA	01/18	08/18	09/18	04/19	NA	01/19	02/19	TBD	03/19	07/19	07/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD:	Conley, Tim						Construct approx. 430 l.f. of concrete sidewalk along the west side of South Van Dorn Street, just south of Franconia Road, including new bus stop pad and ADA ramps.						TPP ID#B297. Pre-Final design is in progress. Programmatic design waiver to request curb-abutted sidewalk, per request from Supervisor's office, received from VDOT on 3/3/17.							
5G25-060-018-0			PM UTL:	Yusufoglu, Eldar																			
5G25-060-018	\$1,000,000		PM LAD:	Foley, Richard																			
	\$600,000		PM UDCCD:																				
			PM CPTED:																				
Design																							
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	04/17	10/17	03/19	05/19	05/19	01/18	04/18	NA	05/18	12/18	01/19	06/19	NA	07/19	08/19	09/19	10/19	05/20	05/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD:	Turner, Latesa						Construct approx. 750 LF of concrete sidewalk along the east side of Backlick Road from Cindy Lane to Kandel Court.						TPP ID#090. Intermediate design is in progress.							
5G25-060-020-0			PM UTL:	Nguyen, Tan																			
5G25-060-020	\$1,000,000		PM LAD:																				
	(\$100,000)		PM UDCCD:																				
			PM CPTED:	Harrell, William																			
Design																							
Braddock Rd. Walkway - Calbern Dr.- Clubside Ln			02/16	09/16	02/17	06/17	06/18	08/18	08/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	10/18	11/18	12/18	01/19	05/19	05/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Sully		PM TDD:	Dresser, John						Construct approx. 1,150 ft of 5' conc. sidewalk along the south side of Braddock Road from Calbern Dr. to Clubside Lane.						TPP ID#095. Intermediate design is in progress. Advance plans comments provided to consultant 1/24/17. Intermediate Plan Distribution made on 2/6/17. All comments received by 3/17/17. Test Holes requested on 2/28/17 for potential Gas line conflict.							
5G25-060-022-0			PM UTL:	Nguyen, Tan																			
5G25-060-022	\$735,500		PM LAD:																				
	\$385,500		PM UDCCD:																				
			PM CPTED:	Harrell, William																			

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Edsall Rd. Walkway - Timber Forest Dr.- Edsall Gardens Apts		12/15	01/16	04/16	09/16	04/18	06/18	06/18	04/17	TBD	NA	09/17	03/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	04/19	04/19						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Mason	PM TDD:	Moreland, Ken					Construct approx. 1060 lf of sidewalk along westbound Edsall Road from Timber Forest Dr. to Edsall Gardens Apts entrance. Add signalized pedestrian crossing at Timber Forest Dr and Edsall Rd.					TPP ID#113. Second Pre-Final plans are in progress. Test holes report received 10/26/16 and is being incorporated into plans. Coordinating utility relocations. Project Plats sent to LAD 3/8/2017.															
5G25-060-024-0		PM UTL:	Yusufoglu, Eldar																									
5G25-060-024	\$800,000	PM LAD:	Delli Carpini, Angelica																									
	\$100,000	PM UDCCD:																										
		PM CPTED:	Harrell, William																									
Design																												
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center		03/15	NA	08/15	03/16	08/17	11/17	11/17	02/17	NA	NA	03/17	09/17	09/17	04/18	NA	01/18	02/18	03/18	04/18	10/18	10/18						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Springfield	PM TDD:	El Kaissi, Mohamad					1250 (ft) of five feet concrete sidewalk along the south side of Fair Lakes Blvd. between Stringfellow Road and the Fair Lakes Shopping Center.					TPP ID#116. Final plans are in progress. LAD NTP was issued on 3/1/17. Street light relocation during construction is being coordinated Dominion Virginia Power.															
5G25-060-026-0		PM UTL:	Nguyen, Tan																									
5G25-060-026	\$525,000	PM LAD:	Alcon, Kelly																									
	(\$75,000)	PM UDCCD:	Bashir, Qais																									
		PM CPTED:																										
Design																												
Fleet Dr.Walkway - Yadkin Ct - Franconia Rd.		07/15	09/15	05/16	01/17	06/18	09/17	08/18	05/17	09/17	NA	09/17	03/18	04/18	10/18	NA	10/18	11/18	11/18	11/18	07/18	06/19						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Lee	PM TDD:	Ruffner, Scott					Approx. 1300 LF of sidewalk/curb and gutter along the east side of Fleet Drive from Franconia Road to Yakin Ct.					TPP ID#119 - VDOT Pre-Final plan comments received on 2/22/17. Fairfax County LDS approval received on 3/7/17. Met with Supervisor's office on 3/10/17 to discuss community outreach options. Individual property owners will be contacted to provide more information about the project.															
5G25-060-027-0		PM UTL:	Yusufoglu, Eldar																									
5G25-060-027	\$2,200,000	PM LAD:	Kresge, Carol																									
	\$1,400,000	PM UDCCD:																										
		PM CPTED:	Harrell, William																									
Design																												
Glen Forest Dr.Walkway - Rte7 Retail - Glen Forest ES		03/15	05/15	10/15	09/16	04/18	01/17	06/18	05/17	07/17	NA	08/17	02/18	04/18	06/18	NA	07/18	08/18	08/18	09/18	11/17	01/19						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Mason	PM TDD:	Ruffner, Scott					Construct approx. 1150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane.					TPP ID#128. Advanced copy of the 2nd Pre-final design plans was received on 2/22/17. Comments are being addressed.															
5G25-060-028-0		PM UTL:	Yusufoglu, Eldar																									
5G25-060-028	\$950,000	PM LAD:	Glass, Lisa																									
	(\$250,000)	PM UDCCD:	Carlin, Craig																									
		PM CPTED:	Harrell, William																									
Design																												

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Gunston Cove Walkway - Cranford St. - Amsterdam St		04/16	06/16	11/16	04/17	04/18	06/18	06/18	07/17	NA	NA	07/17	01/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	04/19	04/19						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon	PM TDD: Madhusudhan, Galappa						Construct approx. 320' of 5' concrete sidewalk along with curb and gutter, drainage improvements along north side of Gunston Cove Rd between Amsterdam St. and Cove Rd. connecting two existng trails.						TPP ID#131. Pre-final Design in progress.														
5G25-060-029-0		PM UTL: Yusufoglu, Eldar																										
5G25-060-029	\$628,500	PM LAD: Foley, Richard																										
	\$128,500	PM UDCD: Miller, Douglas																										
		PM CPTED: Miller, Douglas																										
Design																												
Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.		04/15	NA	10/15	12/16	05/17	03/17	11/17	02/17	TBD	NA	03/17	10/17	10/17	01/18	NA	12/17	01/18	02/18	02/18	12/17	08/18						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Springfield	PM TDD: Conley, Tim						Approx. 1600 LF of sidewalk on west side of Lee Chapel Rd from Burke Lake Rd to Britford Dr.						TPP ID#144. Final design is in progress. Preliminary plats have been prepared. Project schedule has been adjusted to complete drainage report revisions and project plats.														
5G25-060-030-0		PM UTL: Nguyen, Tan																										
5G25-060-030	\$1,500,000	PM LAD: Foley, Richard																										
	\$300,000	PM UDCD:																										
		PM CPTED:																										
Design																												
Medford Dr.Walkway - Annandale HS - Davian Dr		01/15	NA	08/15	01/16	03/17	01/17	05/17	03/16	NA	NA	05/16	03/17	01/17	03/17	NA	06/17	07/17	08/17	09/17	12/17	04/18						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Mason	PM TDD: Conley, Tim						Approx. 475 LF of sidewalk/curb and gutter on east side of Medford Drive from Davian Dr to Four Year Run.						TPP ID#151. Final design is in progress. 6 of 6 properties have been acquired. LAD completion memo received 3/13/17. Project schedule adjusted in December due to scheduled public hearing regarding land acquisition on 3/14/17.														
5G25-060-031-0		PM UTL: Nguyen, Tan																										
5G25-060-031	\$800,000	PM LAD: Delli Carpini, Angelica																										
	\$400,000	PM UDCD: Carlin, Craig																										
		PM CPTED:																										
Design																												
Post Forest Dr.Walkway - Legato Rd. - west to existing		09/16	11/16	03/17	09/17	01/19	03/19	03/19	01/18	03/18	NA	03/18	10/18	10/18	01/19	NA	04/19	05/19	06/19	07/19	01/20	01/20						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Springfield	PM TDD: Turner, Latesa						Construct approx. 500 LF of 6' concrete sidewalk along the south side of Post Forest Drive from Legato Road to 210 LF west of Cedar Forest Drive.						TPP ID#163. Intermediate design is underway. Advance intermediate plans received on 3/2/17.														
5G25-060-032-0		PM UTL: Nguyen, Tan																										
5G25-060-032	\$850,000	PM LAD:																										
	\$550,000	PM UDCD:																										
		PM CPTED: Harrell, William																										
Design																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Post Forest Dr. Walkway - Legato Rd. - Govt Ctr Pkwy			07/16	NA	10/16	03/17	07/17	09/17	09/17	05/17	NA	NA	06/17	06/17	NA	NA	NA	10/17	12/17	01/18	01/18	07/18	07/18
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD: Turner, Latesa				Construct approx. 860 LF of 5' Conc. sidewalk along south side of Post Forest Drive from Legato Road to Government Center Parkway.				TPP ID#164. Pre-final design is in progress.												
5G25-060-033-0			PM UTL: Nguyen, Tan																				
5G25-060-033		\$300,000 (\$300,000)	PM LAD: Foley, Richard																				
			PM UDCCD:																				
			PM CPTED: Harrell, William																				
Design																							
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES			06/16	07/16	12/16	11/17	10/18	01/19	01/19	04/18	TBD	NA	05/18	12/18	TBD	TBD	TBD	03/19	04/19	05/19	06/19	10/19	10/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa				Construct approx. 1,800 feet of conc. sidewalk along west side of Quander Road from Stokes Lane to Emmett Dr.				TPP ID# 165. Prefinal design in progress. Concurrence from the Virginia Department of Historic Resources (VDHR) dated 1/12/17 - no historic properties affected. Meeting held with consultant on 3/17/17 to address/resolve comments made by VDOT.												
5G25-060-034-0			PM UTL:																				
5G25-060-034		\$1,425,000 (\$125,000)	PM LAD: Alcon, Kelly																				
			PM UDCCD:																				
			PM CPTED:																				
Design																							
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.			02/16	09/16	04/17	10/17	04/18	09/18	09/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	11/18	12/18	12/18	12/18	06/19	06/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD: Marsh, Dennis				Construct approx. 900' of 8' curb abutted conc. sidewalk along northbound side of Rolling Road from Roxbury Avenue to Tuttle Road.				TPP ID#167. Intermediate design is in progress. Utility designation received 12/2/16. Advance Intermediate plans received on 1/19/17. Met with consultant on 2/15/17 to discuss review comments.												
5G25-060-036-0			PM UTL: Nguyen, Tan																				
5G25-060-036		\$1,100,000 (\$300,000)	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Harrell, William																				
Design																							
Rugby Rd. Walkway - Misty Cr Ln - Alder Woods Dr			03/15	06/15	07/15	12/15	08/16	10/16	08/16	03/16	NA	NA	03/16	06/16	NA	NA	NA	10/16	10/16	10/16	10/16	08/17	05/17
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Sully		PM TDD: Beall, James				340 feet of 6- foot walkway along west side of Rugby Road between Misty Creek Lane and Alden Woods Drive				TPP ID# 168. Construction substantially complete 1/26/17. Punch list received.												
5G25-060-037-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-037		\$550,000 (\$250,000)	PM LAD: Anthony, Curtis																				
			PM UDCCD: Fernandez Quinteros, Jua																				
			PM CPTED:																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Seminary Rd. Walkway - Magnolia Ln - Colfax Av			09/16	01/17	08/17	03/18	03/19	06/19	06/19	06/18	08/18	NA	08/18	04/19	05/19	09/19	NA	08/19	09/19	10/19	11/19	06/20	06/20		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Mason		PM TDD: Tsybin, Alexander						Design of 890 feet long, sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue.						TPP ID#169. Intermediate design is in progress. Utility designations completed 3/15/17. Consultant proposal for addition to original design scope received 2/21/17; reviewed and sent to consultant 3/15/17.										
5G25-060-038-0			PM UTL: Nguyen, Tan																						
5G25-060-038	\$900,000 (\$700,000)		PM LAD:																						
			PM UDCCD:																						
			PM CPTED:																						
Design																									
South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max						Construct conc. sidewalk and fill in missing links along South Lakes Drive from Greenskeepers Ct to Sunrise Valley Dr. Section 1 from Greenskeepers to Soapstone, Section 3 from Whisperwood Glen Rd to Ridge						TPP ID#175. Survey Letter mail out on 12/7/16. Survey request on 1/12/17. Consultant preparing proposal. Survey expected to be completed in April 2017. Schedule will be determined once survey is received. Receive draft proposal on 1/31/17.										
5G25-060-039-0			PM UTL:																						
5G25-060-039	\$3,200,000 (\$450,000)		PM LAD:																						
			PM UDCCD:																						
			PM CPTED:																						
Pre-Design																									
Great Falls St. Walkway - I-66 - North West St			10/15	01/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Beall, James						Construct approx. 1,400 LF of sidewalk/curb and gutter along the east side of Great Falls St. from North West St. to Osborn St.						TPP ID#202. Citizens meeting held 12/13/16 to obtain support from property owners for sidewalk on either side of street. Further individual meetings with property owners are being held with final decision by property owners due by end of January 2017.										
5G25-060-042-0			PM UTL:																						
5G25-060-042	\$2,000,000 \$800,000		PM LAD: Cate, Dennis																						
			PM UDCCD:																						
			PM CPTED:																						
Design																									
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Mason		PM TDD: Lauretti, Francesco						Construct 1,550LF of 9' wide curb abutted sidewalk.						TPP ID#234. Schedule to be determined once ntp is given for task order proposal and survey is complete.										
5G25-060-044-0			PM UTL:																						
5G25-060-044	\$2,650,000 (\$350,000)		PM LAD:																						
			PM UDCCD:																						
			PM CPTED:																						
Pre-Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct			06/16	08/16	12/16	04/17	05/18	03/18	03/18	06/17	TBD	NA	07/17	02/18	03/18	09/18	NA	07/18	08/18	09/18	10/18	08/19	08/19		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Mason		PM TDD: Lauretti, Francesco				Construction of a 5 ft wide sidewalk with a 4 ft buffer approx. 961 ft. with curb and gutter installed in some areas along the corridor.				TPP ID#235. Intermediate design plans distributed on 12/2/16. Awaiting on LDS comments.														
5G25-060-045-0			PM UTL:																						
5G25-060-045	\$2,500,000		PM LAD: Delli Carpini, Angelica																						
	\$1,400,000		PM UDCCD:																						
			PM CPTED: Harrell, William																						
Design																									
01011-Richmond Hwy. SB @ Holley Hill Rd.			10/15	04/16	NA	NA	07/16	12/17	03/17	NA	NA	NA	NA	NA	NA	NA	NA	04/17	05/17	06/17	07/17	09/18	12/17		
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Lee		PM TDD: Moreland, Ken				Install bus shelter.				Schedule was adjusted since no ROW is required. Revised draft construction package sent to UDCCD 2/14/2017.														
5G25-061-003-0			PM UTL:																						
5G25-061-003	\$30,000		PM LAD:																						
	(\$30,000)		PM UDCCD:																						
			PM CPTED:																						
Design																									
01018-Richmond Hwy. SB @ Sherwood Hall Ln.			10/15	04/16	07/16	08/16	10/17	12/17	12/17	04/17	NA	NA	05/17	09/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18		
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Lee		PM TDD: Moreland, Ken				Install bus shelter.				The new Tolar Bus Shelter details are being incorporated into plans. Plats ordered 12/14/16. Plats received 1/23/17 and are being reviewed.														
5G25-061-004-0			PM UTL:																						
5G25-061-004	\$30,000		PM LAD:																						
	(\$30,000)		PM UDCCD:																						
			PM CPTED:																						
Design																									
01027-Richmond Hwy. SB @ Brevard Ct.			10/15	04/16	07/16	08/16	10/16	12/17	03/17	NA	NA	NA	NA	NA	NA	NA	NA	04/17	05/17	06/17	07/17	09/18	12/17		
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Lee		PM TDD: Moreland, Ken				Install bus shelter.				The new Tolar Bus Shelter details are being incorporated into plans. Revised draft construction package sent to UDCCD 2/14/2017. Schedule was adjusted since no ROW is required.														
5G25-061-005-0			PM UTL:																						
5G25-061-005	\$30,000		PM LAD:																						
	(\$30,000)		PM UDCCD:																						
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
01001-Richmond Hwy. SB @ Huntington Avenue			10/15	04/16	07/16	08/16	10/17	12/17	12/17	04/17	NA	NA	05/17	09/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken				Install bus shelter.				The newTolar Bus Shelter details are being incorporated into plans. LAD comments received 1/30/2017 and are being addressed.												
5G25-061-006-0			PM UTL:																				
5G25-061-006		\$30,000	PM LAD:																				
		(\$30,000)	PM UDCD:																				
			PM CPTED:																				
Design																							
01002-Richmond Hwy. SB/Belle Haven Towers			10/15	04/16	07/16	09/16	03/18	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	05/17	06/17	07/17	08/17	09/18	12/17
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken				Install bus shelter.				The new Tolar Bus Shelter details are being incorporated into plans. Schedule adjusted due to the elimination of a retaining wall, other comments being addressed.												
5G25-061-007-0			PM UTL:																				
5G25-061-007		\$30,000	PM LAD:																				
		(\$30,000)	PM UDCD:																				
			PM CPTED:																				
Design																							
01004-Richmond Hwy. SB @ North Kings Hwy.			10/15	04/16	07/16	08/16	10/17	12/17	12/17	12/16	NA	NA	02/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken				Install bus shelter.				The new Tolar Bus Shelter details are being incorporated into plans. NTP to LAD 2/14/17.												
5G25-061-008-0			PM UTL:																				
5G25-061-008		\$30,000	PM LAD: Foley, Richard																				
		(\$30,000)	PM UDCD:																				
			PM CPTED:																				
Land Acquisition																							
01043-Richmond Hwy. SB @ Armisted Rd. EB			01/14	NA	10/15	NA	08/16	10/15	03/17	NA	NA	NA	NA	NA	NA	NA	NA	04/17	05/17	06/17	07/17	06/16	12/17
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken				Install REX bus shelter, loading pad, bike rack and trash can.				The new Tolar Bus Shelter details are being incorporated into plans. Draft construction package submitted to UDCD 8/30/16.												
5G25-061-009-0			PM UTL:																				
5G25-061-009		\$30,000	PM LAD:																				
		(\$30,000)	PM UDCD:																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status		FUT (\$)																						
01045-Richmond Hwy. SB @ Dutchman Dr.			10/15	04/16	07/16	08/16	10/17	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	05/17	06/17	07/17	08/17	09/18	12/17	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						Draft construction package sent to UDCD 3/14/2017.									
5G25-061-010-0			PM UTL:																					
5G25-061-010		\$30,000	PM LAD:																					
		(\$30,000)	PM UDCD:																					
			PM CPTED:																					
Design																								
01046-Richmond Hwy. SB @ Fernedge Ln.			10/15	04/16	NA	NA	06/16	12/17	03/17	NA	NA	NA	NA	NA	NA	NA	NA	04/17	05/17	06/17	07/17	09/18	12/17	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						Final design plan received 6/27/16. Plans were reviewed and returned with comments 6/30/16. Draft construction package sent to UDCD 2/16/2017.									
5G25-061-011-0			PM UTL:																					
5G25-061-011		\$30,000	PM LAD:																					
		(\$30,000)	PM UDCD:																					
			PM CPTED:																					
Design																								
01048-Richmond Hwy. NB @ Fernedge Ln.			10/15	04/16	07/16	08/16	10/17	12/17	12/17	04/17	NA	NA	05/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						The new Tolar Bus Shelter details are being incorporated into plans. Pre-final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Plats sent to LAD 3/8/2017.									
5G25-061-012-0			PM UTL:																					
5G25-061-012		\$30,000	PM LAD:																					
		(\$30,000)	PM UDCD:																					
			PM CPTED:																					
Design																								
01049-Richmond Hwy. NB @ Dutchman Dr.			10/15	04/16	07/16	08/16	10/17	12/17	12/17	04/17	NA	NA	05/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						The new Tolar Bus Shelter details are being incorporated into plans. Plans were reviewed and returned with comments 9/15/16. Plats ordered 12/14/2016.									
5G25-061-013-0			PM UTL:																					
5G25-061-013		\$30,000	PM LAD:																					
		(\$30,000)	PM UDCD:																					
			PM CPTED:																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
01079-Richmond Hwy. NB near Wyngate Manor Court			10/15	02/16	03/16	08/16	10/17	12/17	12/17	03/17	NA	NA	01/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18		
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken				Install bus shelter.				The new Tolar Bus Shelter details are being incorporated into plans. NTP for LAD given 1/5/2017.														
5G25-061-015-0			PM UTL:																						
5G25-061-015	\$30,000		PM LAD: Foley, Richard																						
	(\$30,000)		PM UDCCD:																						
			PM CPTED:																						
Land Acquisition																									
01085-Richmond Hwy. NB @ Russell Rd.			10/15	04/16	NA	NA	07/16	12/17	03/17	NA	NA	NA	NA	NA	NA	NA	NA	04/17	05/17	06/17	07/17	09/18	12/17		
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken				Install bus shelter.				Final design plan received 7/18/2016. Final plan reviewed and returned with comments 7/25/2016. Draft construction package sent to UDCCD 2/15/2017.														
5G25-061-016-0			PM UTL:																						
5G25-061-016	\$30,000		PM LAD:																						
	(\$30,000)		PM UDCCD:																						
			PM CPTED:																						
Design																									
01086-Richmond Hwy. NB near Martha St.			10/15	04/16	NA	NA	07/16	12/17	03/17	NA	NA	NA	NA	NA	NA	NA	NA	04/17	05/17	06/17	07/17	09/18	12/17		
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken				Install bus shelter.				Final design is in progress. Final design plan received 7/1/16. Final plan reviewed and returned with comments 7/6/16. Draft construction package sent to UDCCD 2/15/2017.														
5G25-061-017-0			PM UTL:																						
5G25-061-017	\$30,000		PM LAD:																						
	(\$30,000)		PM UDCCD:																						
			PM CPTED:																						
Design																									
01087-Richmond Hwy. NB @ Shannons Green W			10/15	04/16	07/16	08/16	10/17	12/17	03/17	04/17	NA	NA	05/17	09/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18		
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken				Install bus shelter.				Pre-final plans reviewed and returned with comments 8/10/2016. Plats ordered 12/14/2016. Plats received 1/23/17 and are being reviewed.														
5G25-061-018-0			PM UTL:																						
5G25-061-018	\$30,000		PM LAD:																						
	(\$30,000)		PM UDCCD:																						
			PM CPTED:																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

01094-Richmond Hwy. NB @ Fordson Rd.			10/15	04/16	NA	NA	07/16	12/17	03/17	NA	NA	NA	NA	NA	NA	NA	NA	04/17	05/17	06/17	07/17	09/18	12/17
--------------------------------------	--	--	-------	-------	----	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

RHPTI Ped Improvements 2014
304/300-C30050 Mount Vernon
5G25-061-019-0
5G25-061-019 \$30,000
 (\$30,000)

Project Manager/Assignments
 PM TDD: Moreland, Ken
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Install bus shelter.

Monthly Remarks
 Final revised design plan received 7/25/16 and is being reviewed. Final design plan reviewed and returned with comments 7/27/2016. Draft construction package sent to UDCD 2/15/2017.

On Hold

Design

01099-Richmond Hwy. NB @ Collard St.			10/15	04/16	NA	NA	07/16	12/17	03/17	NA	NA	NA	NA	NA	NA	NA	NA	04/17	05/17	06/17	07/17	09/18	12/17
--------------------------------------	--	--	-------	-------	----	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

RHPTI Ped Improvements 2014
304/300-C30050 Mount Vernon
5G25-061-020-0
5G25-061-020 \$30,000
 (\$30,000)

Project Manager/Assignments
 PM TDD: Moreland, Ken
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Install bus shelter.

Monthly Remarks
 Schedule was adjusted since no ROW is required. Revised plans received 8/30/16 and are being reviewed. Draft construction package sent to UDCD 2/15/2017.

On Hold

Design

01107-Richmond Hwy. NB near Mt.Eagle Dr.			10/15	04/16	07/16	08/16	12/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	05/17	06/17	07/17	08/17	09/18	12/17
--	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

RHPTI Ped Improvements 2014
304/300-C30050 Mount Vernon
5G25-061-021-0
5G25-061-021 \$30,000
 (\$30,000)

Project Manager/Assignments
 PM TDD: Moreland, Ken
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Install bus shelter.

Monthly Remarks
 Draft construction package sent to UDCD 3/14/2017.

On Hold

Design

Reston Pkwy - DTR WB On-Ramp			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

RMAG Phase II 2014
304/300-C30050 Hunter Mill
5G25-062-007-0
5G25-062-007 \$0
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Intersection pedestrian improvements, new sidewalks, new trails, and bike facility upgrades.

Monthly Remarks
TPP ID# 189.07 RMAG ID# 7 Survey letters request provided on 1/12/17. Schedule to be determined once NTP is given for task order proposal and survey is complete.

On Hold

Pre-Design

Mar 2017

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates																												
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																					
Project Status		FUT (\$)																																										
Reston Pkwy - DTR EB Off/On Ramps																							TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II 2014																							<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050		Hunter Mill	PM TDD:	Lauretti, Francesco						Intersection pedestrian improvements, new sidewalks, new trails, and bike facility upgrades.						TPP ID# 189.08 RMAG ID# 8 Survey letters request provided on 1/12/17. Schedule to be determined once NTP is given for task order proposal and survey is complete.																												
5G25-062-008-0			PM UTL:																																									
5G25-062-008		\$1,300,000	PM LAD:																																									
		\$800,000	PM UDCD:																																									
			PM CPTED:																																									
Pre-Design																																												
Bluemont Way - Disc St Ped Br - Reston Pkwy																							11/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II 2014																							<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050		Hunter Mill	PM TDD:	Conley, Tim						Construct approximately 525 LF of a 10' wide asphalt shared use path along the south side of Bluemont Way between Reston Parkway and Discovery Street.						TPP ID#189.11 RMAG ID#38. Survey notification letters sent on 1/11/17. Schedule to be provided once survey is complete.																												
5G25-062-011-0			PM UTL:																																									
5G25-062-011		\$750,000	PM LAD:																																									
		\$396,000	PM UDCD:																																									
			PM CPTED:																																									
Pre-Design																																												
Sunset Hills -Twn Ctr Pkwy-Rest Twn Ctr Station																							10/16	12/16	04/17	08/17	08/18	11/18	11/18	11/17	01/18	NA	01/18	08/18	08/18	11/18	NA	02/19	NA	NA	03/19	07/19	07/19	
RMAG Phase II 2014																							<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050		Hunter Mill	PM TDD:	Nabavi, Seyed						Construct 6' asphalt sidewalk along the north side of Sunset Hills Road from Town Center Parkway to Metro Station Entrance.						TPP ID#189.12 RMAG ID#40. Intermediate design is in progress.																												
5G25-062-012-0			PM UTL:	Nguyen, Tan																																								
5G25-062-012		\$400,000	PM LAD:																																									
		\$0	PM UDCD:																																									
			PM CPTED:																																									
Design																																												
Town Ctr Pkwy - W&OD Trail																							TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II 2014																							<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050		Hunter Mill	PM TDD:	Zahirieh, Shahla						Construction of a 10 FT shared use path from the existing sidewalk along Town Center Parkway to the existing Washington & Old Dominion Trail.						TPP ID#189.14 RMAG ID# - Survey completed 2/16/2017. NTP letter 3/8/2017. Preliminary design underway.																												
5G25-062-013-0			PM UTL:																																									
5G25-062-013		\$0	PM LAD:																																									
		\$0	PM UDCD:																																									
			PM CPTED:																																									
Pre-Design																																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Kirby Rd. Sidewalk – Chesterbrook to east of Chesterbrook ES			07/13	11/13	05/14	05/15	12/16	06/15	02/17	09/15	NA	NA	09/15	11/16	NA	NA	NA	03/17	04/17	04/17	04/17	07/17	08/17	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max				Install 800LF of sidewalk, curb & gutter, and update ramps.				On Hold <input type="checkbox"/>													
ST-000036-002-0			PM UTL: Nguyen, Tan								TPP ID# B293. LAD complete 11/28/16. Final design plan submit for review and approval on 12/13/16. Construction permit submit to VDOT on 3/3/17.													
ST-000036-002	\$550,000		PM LAD: Shubert, Beth																					
	\$425,000		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	05/18	TBD	07/18	09/17	09/17	TBD	09/17	04/18	04/18	09/18	NA	08/18	09/18	09/18	10/18	TBD	02/19	
County-Maintained Pedestrian Imp 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Dranesville		PM TDD: Beall, James				Approx. 260 feet of 5' conc. sidewalk along north side of North West Street from Great Falls St. to Brilyn Place				On Hold <input type="checkbox"/>													
ST-000036-003-0			PM UTL:								TPP ID#B294. Pre final plans, including signal and intersection work within the City, due 2/2/17.													
ST-000036-003	\$750,000		PM LAD: Glass, Lisa																					
	\$450,000		PM UDCCD:																					
			PM CPTED:																					
Design																								
Franconia Rd. Sidewalk N. Side Norton Rd. to Governors Pond Cr			08/13	NA	11/13	07/14	10/15	09/15	06/16	12/14	02/15	NA	03/15	08/15	07/15	07/16	NA	09/16	10/16	10/16	10/16	08/16	04/17	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Lee		PM TDD: Lauretti, Francesco				Approx. 700LF of new walkway along Franconia Road. Restoration of roadway embankment at stream crossing.				On Hold <input type="checkbox"/>													
ST-000036-004-0			PM UTL: Nguyen, Tan								TPP ID#B296. Authorized for construction 9/9/16. 60% complete.													
ST-000036-004	\$1,150,000		PM LAD: Kresge, Carol																					
	\$675,000		PM UDCCD: Bashir, Qais																					
			PM CPTED:																					
Construction																								
Silverbrook Rd. @ Monacan Rd. Walkway			11/15	NA	05/16	10/16	05/17	01/18	01/18	04/17	TBD	NA	04/17	12/17	TBD	TBD	NA	02/18	03/18	04/18	06/18	12/18	12/18	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Mount Vernon		PM TDD: El Kaissi, Mohamad				460 LF sidewalk along Silverbrook Rd south of Monacan Rd to tie into existing sidewalk, 60 LF Trail to tie to existing trails, and pedestrian access to include 2 curb ramps, crosswalk, and signage &				On Hold <input type="checkbox"/>													
ST-000036-005-0			PM UTL: Nguyen, Tan								TPP ID#B298. 2nd Prefinal design is in progress. Base plats will be prepared once review is completed. Awaiting additional test pit results to confirm that there is no utility conflict with proposed sidewalk.													
ST-000036-005	\$800,000		PM LAD: Delli Carpini, Angelica																					
	(\$1,500,000)		PM UDCCD:																					
			PM CPTED:																					
Design																								

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates																		
Fund #	District	Permit Submission							Right-of-Way PHASE Dates					Construction PHASE Dates																												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																				
Focus #	FUT (\$)																																									
Project Status																																										
Center Road Walkway - W Springfield HS - Garden Rd.																						12/14	04/15	07/15	11/15	04/17	02/17	12/17	08/16	11/16	NA	03/17	08/17	08/17	12/17	NA	01/18	02/18	03/18	04/18	12/17	10/18
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>																									
304/300-C30050	Springfield	PM TDD:	Madhusudhan, Galappa					667' of 5' Sidewalk with Curb & Gutter along South Side of Center Road, Storm Drainage Improvements, Retaining Wall & potential roadway widening for two sections to provide minimum roadway width of 24'.					TPP ID#100. Final design in progress. 3rd Pre-final design submission made to VDOT & other County Agencies on 2/24/17. Survey stake out request made to Land Survey Branch on 3/13/17. Schedule adjusted to allow utility companies to review revised design. SWM approval received from LDS 9/20/16. issued to consultant on 12/12/16 for proposal received earlier to redesign portion of sidewalk to avoid impacts to septic field. Geotech report received from ECS on 11/29/16 was forwarded to consultant to finalize the design of the modified retaining wall.																													
ST-000036-006-0		PM UTL:	Yusufoglu, Eldar																																							
ST-000036-006	\$1,275,000 \$475,000	PM LAD:	Baker, Lisa																																							
		PM UDCCD:	Bashir, Qais																																							
		PM CPTED:	Harrell, William																																							
Design																																										
Chichester Ln Walkway - Cherry Dr.- Day Lilly Ct																						03/16	08/16	12/16	05/17	11/17	07/18	07/18	08/17	09/17	NA	10/17	05/18	06/18	09/18	NA	08/18	09/18	10/18	11/18	03/19	03/19
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>																									
304/300-C30050	Providence	PM TDD:	Tsybin, Alexander					Construct approx. 270' of 5' conc. sidewalk along Chichester Lane from Cherry Drive to Day Lilly Court.					TPP ID#108. Pre-Final Design is in progress. No utility conflicts detected - test pits not required. Consultant (KHA) proposal for crosswalk study is approved and forwarded to KHA 3/7/17.																													
ST-000036-007-0		PM UTL:	Nguyen, Tan																																							
ST-000036-007	\$300,000 \$0	PM LAD:	Foley, Richard																																							
		PM UDCCD:																																								
		PM CPTED:	Harrell, William																																							
Design																																										
Fort Hunt Rd. Walkway - Belle View Blvd. - Belle View ES																						02/15	03/15	06/15	09/15	12/15	08/16	06/16	12/15	NA	NA	01/16	05/16	NA	NA	NA	08/16	08/16	08/16	09/16	01/17	12/16
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>																									
304/300-C30050	Mount Vernon	PM TDD:	Hojatzadeh, Max					Pedestrian facility on the east of Fort Hunt Road. The improvements will provide a 10' Shared Use Path, bus pad and ADA ramps.					TPP ID#120 - Construction substantially completed 12/15/16. Permit released 1/27/17.																													
ST-000036-008-0		PM UTL:	Yusufoglu, Eldar																																							
ST-000036-008	\$625,000 \$225,000	PM LAD:	Kresge, Carol																																							
		PM UDCCD:	Bashir, Qais																																							
		PM CPTED:																																								
Post-Construction																																										
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy																						03/16	NA	08/17	03/18	08/18	01/19	01/19	02/18	TBD	NA	03/18	10/18	TBD	TBD	NA	03/19	04/19	05/19	06/19	03/20	03/20
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>																									
304/300-C30050	Hunter Mill	PM TDD:	Marsh, Dennis					Construct 10' wide and variable width sidewalk and complete missing links along north side of Fox Mill Road from Fairfax County Parkway to Reston Parkway. Approx. length 4,780 ft					TPP ID#121 Concept design received on 12/30/16 and is under review.																													
ST-000036-009-0		PM UTL:	Nguyen, Tan																																							
ST-000036-009	\$3,800,000 \$1,400,000	PM LAD:																																								
		PM UDCCD:																																								
		PM CPTED:	Harrell, William																																							
Design																																										

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	10/16	03/17	09/17	11/18	01/19	01/19	01/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa						<u>Project Description</u> Construct approximately 520 LF of concrete sidewalk/curb and gutter along the south side of Kirby Road from Chesterbrook Elementary School to Halsey Road.						<u>Monthly Remarks</u> TPP ID#140. Intermediate design is in progress. Advance intermediate plans submitted on 2/21/17.						On Hold <input type="checkbox"/>		
304/300-C30050	Dranesville		PM UTL: Yusufoglu, Eldar																				
ST-000036-010-0		\$925,000	PM LAD:																				
ST-000036-010		\$525,000	PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				

Design

Kirby Road Walkway - Halsey Rd. - Franklin Ave			04/16	10/16	03/17	09/17	11/18	01/19	01/19	01/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa						<u>Project Description</u> Construct approximately 1,300 LF of concrete sidewalk/curb and gutter along the south side of Kirby Road from Halsey Road to Franklin Avenue.						<u>Monthly Remarks</u> TPP ID#141. Intermediate design is in progress. Advance intermediate plans submitted on 2/21/17.						On Hold <input type="checkbox"/>		
304/300-C30050	Dranesville		PM UTL: Yusufoglu, Eldar																				
ST-000036-011-0		\$1,750,000	PM LAD:																				
ST-000036-011		\$250,000	PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				

Design

Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	03/17	09/17	10/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad						<u>Project Description</u> Phase I - Install 1235' of 5' wide concrete sidewalk along missing links between Rise Hill Drive and Pike Road including crosswalks & curb ramps.						<u>Monthly Remarks</u> TPP ID#180A. Advanced intermediate plans to be submitted on March 15, 2017.						On Hold <input type="checkbox"/>	
304/300-C30050	Lee		PM UTL: Nguyen, Tan																			
ST-000036-014-0		\$1,732,500	PM LAD:																			
ST-000036-014		(\$367,500)	PM UDCCD:																			
			PM CPTED:																			

Design

Old Mount Vernon Rd. Walkway - Mt. Vernon Hwy. - Westgate Dr.			04/16	07/16	10/16	07/17	08/18	09/18	12/18	11/17	09/17	NA	11/17	06/18	06/18	11/18	NA	01/18	03/18	04/19	05/19	12/19	03/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla						<u>Project Description</u> Construct 5' sidewalk along west side of Old Mount Vernon Rd from Westgate Dr. to Mt. Vernon Memorial Highway.						<u>Monthly Remarks</u> TPP ID#191. Pre-final design plans 2/13/2017.						On Hold <input type="checkbox"/>		
304/300-C30050	Mount Vernon		PM UTL:																				
ST-000036-016-0		\$1,200,000	PM LAD:																				
ST-000036-016		(\$900,000)	PM UDCCD:																				
			PM CPTED:																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Telegraph Road Walkway Ph III - Wilton to Farmington			10/15	07/16	03/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: El Kaissi, Mohamad				Phase III - Install 960' of 5' concrete sidewalk to fill in missing links between Wilton Road and Farmington Drive including crosswalks & curb ramps				TPP ID#180C. Advanced intermediate plans to be submitted on March 15, 2017.												
ST-000036-018-0			PM UTL: Nguyen, Tan																				
ST-000036-018	\$1,000,000		PM LAD:																				
	\$1,000,000		PM UDCCD:																				
			PM CPTED: Harrell, William																				
Design																							
Burke VRE Connector Ph IV			02/16	07/16	10/16	07/17	10/18	08/18	12/18	12/17	12/17	NA	01/18	07/18	07/18	12/18	NA	01/19	12/18	05/19	06/19	11/19	03/20
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD: Ruffner, Scott				Connect Burke Center VRE Station to surrounding neighborhoods on the west via shared-use path, sections of sidewalk, and sharrows for bicyclists.				TPP ID#B288. Project delivery will follow Fairfax County Public Improvement Plan requirements. Community meeting held on 3/9/17. Formal comment period closes on 3/20/17. Additional meeting to be scheduled with adjacent property owner.												
ST-000037-003-0			PM UTL: Nguyen, Tan																				
ST-000037-003	\$1,200,000		PM LAD: Baker, Lisa																				
	\$0		PM UDCCD:																				
			PM CPTED: Lind, Adam																				
Design																							
Route 50 Trail			10/16	01/17	07/17	12/17	03/19	05/19	05/19	04/18	06/18	NA	06/18	01/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	04/20	04/20
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Springfield		PM TDD: Turner, Latesa				Construct 5' conc sidewalk along south side of Route 50 and up the off ramp to West Ox Road from Fair Ridge Drive to West Ox Road terminating in Fairfax Towne Center parking lot.				TPP ID#B303. Intermediate design is underway.												
ST-000037-005-0			PM UTL: Nguyen, Tan																				
ST-000037-005	\$2,000,000		PM LAD:																				
	\$600,000		PM UDCCD:																				
			PM CPTED:																				
Design																							
Lorton Arts Access Road			02/16	NA	NA	11/16	01/18	05/18	05/18	09/17	10/17	NA	10/17	01/18	02/18	04/18	NA	06/18	TBD	TBD	07/18	03/19	03/19
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed				Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123.				TPP ID#B303. Geotechnical investigation report submitted on 2/27/2017. Updating utility designations. Addressing LDS and other agency comments. Architectural Review Board approved project on 9/8/16.												
TS-000020-001-0			PM UTL:																				
TS-000020-001	\$1,400,000		PM LAD:																				
	\$200,000		PM UDCCD:																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Mason Neck Trail Segment 2B			NA	NA	NA	NA	08/14	NA	NA	06/11	08/11	NA	NA	03/14	NA	NA	NA	05/15	06/15	07/15	03/16	11/13	08/17
-----------------------------	--	--	----	----	----	----	-------	----	----	-------	-------	----	----	-------	----	----	----	-------	-------	-------	-------	-------	-------

Mount Vernon District Wlkwy			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
307/300-C30060	Mount Vernon		PM TDD:						9,900 LF of 8' asphalt trail along Gunston Road between Pohick Bay Drive and the entrance to Pohick Bay golf course.						Construction is underway. Construction is 20% complete. Tree clearing procedures completed. Installation of storm sewer and water relocations continuing through March 2017.					
ST-000028-002-B-W00			PM UTL:																	
ST-000028-002		\$2,290,000	PM LAD: Kresge, Carol																	
		\$450,000	PM UDCCD: Royse, Andy																	
			PM CPTED:																	

Construction

Georgetown Pke Phase II			NA	11/09	NA	NA	06/14	NA	NA	02/11	NA	NA	NA	03/14	NA	NA	09/14	09/14	09/14	10/14	12/14	08/12	08/15
-------------------------	--	--	----	-------	----	----	-------	----	----	-------	----	----	----	-------	----	----	-------	-------	-------	-------	-------	-------	-------

Dranesville District Wlkwy			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
307/300-C30060	Dranesville		PM TDD:						Trail alignment study and design of 1,800 LF walkway from Utterback Store Road to Falls Chase Court.						Substantially completed on 8/12/15. VDOT permit released 5/8/16. Trail resurfacing completed.					
W00200-W2020B			PM UTL:																	
ST-000024-006		\$520,000	PM LAD: Kresge, Carol																	
		\$0	PM UDCCD: Farsad, Nahid																	
			PM CPTED:																	

Post-Construction

			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
--	--	--	-----	----	-------	----	----	----	----	-------	-------	----	----	-------	----	----	----	----	----	----	----	----	-----

Stonecroft Boulevard Widening Sully Police Station			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
312/300-C30070	Sully		PM TDD: Vanzandt, Mark						Widen Stonecroft Boulevard to a six-lane section from Conference Ctr. Dr. to Westfields Blvd. Project is 800 LF.						Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.					
009217-0			PM UTL: Nguyen, Tan																	
2G25-062-000		\$691,664	PM LAD: Kresge, Carol																	
		\$0	PM UDCCD:																	
			PM CPTED:																	

Construction

			11/11	NA	05/13	06/15	08/16	09/15	12/16	08/15	TBD	09/15	09/15	08/16	NA	NA	NA	04/17	05/17	06/17	07/17	12/15	04/18
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	-------	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

McLean Streetscape Phase III			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
315/300-C30080	Dranesville		PM TDD: Beall, James						Phase III McLean Streetscapes: Chain Bridge Rd from Laughlin St to Corner Ln; Shell Drive to Center Street						VDOT Transportation Enhancement Grant Project approved on 11/8/11. VDOT Permit received in December 2016. Revised construction package from UDCCD received 1/27/17. Anticipate plan signature by FCDOT, DPWES, in early February, then submit to VDOT for advertising authorization.					
CR-000004-001-00003			PM UTL: Nguyen, Tan																	
CR-000004-001		\$2,750,000	PM LAD: Kresge, Carol																	
		\$444,371	PM UDCCD: Kotter, Wayne																	
			PM CPTED:																	

Bid Advertisement