RESTON AVENUE TO JARRETT VALLEY DRIVE

Working Group Meeting #21 Minutes

Wednesday, March 27, 2019: 1 pm - 2:15 pm VDOT NOVA District Office, Potomac Conference Room 4975 Alliance Drive, Fairfax, VA 22030 VDOT Proj No. 0007-029-942 and 0007-029-225, UPC 99478 and 106917

A working group meeting was conducted on March 27, 2019, to discuss the section of Route 7 Corridor Improvements from Reston Avenue to Jarrett Valley Drive, specifically the following items:

Session 1 Summary

Introductions

Introductory remarks were provided by Bill Cuttler. All attendees introduced themselves and stated organizational and functional affiliation. Allison Richter provided additional introductory remarks.

Washington Gas Project Update

Jeff Hicks, Washington Gas, provided an overview of the Strip 1 West Improvements work, including Phase 1 (Bishopsgate Way to Springvale Road), Phase 2 (Dulles Toll Road to Lucks Estates), and future phases. Coordination between VDOT, Washington Gas, and Shirley/Dewberry is ongoing. Copies of slides are attached.

Question (Eric Knudsen): Will the pipeline running under Route 7 near Baron Cameron Avenue interfere with a potential future underpass?

Answer: Depth of pipeline run is being coordinated with the Shirley/Dewberry design-build team to avoid conflicts with the new at-grade intersection design, not a potential partial interchange design. Additional discussion was tabled until Session 2 of the meeting.

Route 7 Project Update

Jeff Austin, Shirley Contracting Company, LLC, provided an update on the completed and ongoing design phase activities, summary of the design schedule, and information on the upcoming work expected to begin in the spring of 2019.

Question (Tim Thompson): What will the width of the new northbound lane on Towlston Road be?

Answer: The temporary configuration will be 11 to 12 feet. The permanent lanes will be 12' wide.

Question (Tim Thompson): What are the white and red pipes along the shoulder at that location?

Answer: The pipes provide ongoing access to the utility test pits that were recently performed to facilitate the design work.

Question (Jim Robertson): Please provide clarification on what "lane closures on both sides" means (regarding upcoming construction activities).

Answer: There may be left lane closures on eastbound and westbound Route 7 in the same vicinity on the same days due to the need to safely access the work areas. It does not mean that both the right and left lane on either eastbound Route 7 or westbound Route 7 will be closed at the same time.

Question (Jennifer Kaplan): What does "early right of way" mean—does that mean that no utility easements are needed on those parcels? Are the parcels in the early right of way package affected by easement, right of way, or both?

Answer: Parcels in the early right of way package currently are not expected to have any thirdparty utility easements. They may be impacted by permanent or temporary construction easements, stormwater management easements, and/or fee simple right of way.

Question (Eric Knudsen): Do any of the 32 parcels in the early right of way package belong to Meadows Farms?

Answer: No.

Question: Have all owners of the 32 parcels in the early right of way package been notified that easements and/or right of way on their parcels may be required?

Answer: Owners of 242 parcels along the corridor were sent letters via certified mail on July 30, 2018 and November 15, 2018 notifying them that survey crews would be accessing their property to locate existing utilities, perform geotechnical work, and survey the parcel to facilitate the design work. These letters also stated the following:

"Please watch for notices of public meetings or willingness to hold a meeting about this project. In the event that the transportation improvement does affect your property, a representative from the project team will personally contact you."

The first formal notice of new project-related easements and/or right of way on specific parcels will be sent by the VDOT appraiser after VDOT approves the early right of way package.

Working Group meeting attendees were each given the opportunity to ask questions.

Question (George Dove): Will the slides from today's meeting be sent out to the group?

Answer: Yes.

Question (Jim Robertson): Have the 32 parcel owners been previously advised that they are going to be impacted?

Answer: In public meetings and on the interactive map for the project, the need for ROW and/or easements has been and is graphically depicted.

Question (Jenifer Joy Madden): Has the current design been tested for compatibility with future high-quality transit?

Answer: The current design could potentially be retrofitted to support bus rapid transit (BRT) by converting one through lane for BRT use. Other options such as light rail would require additional right of way procurement.

Question (?): Has the stormwater management design been determined yet?

Answer: Stormwater management pond locations were included in the 60% design package. The original pre-procurement design included nine ponds, which have been reduced to seven ponds. Additional design changes may reduce that number to six ponds.

Comment (?): Bike community is interested in the permeability of the sound walls for access to shared use paths from neighborhoods.

Comment (Mike Martin): Concerned about the future conditions of the Baron Cameron Avenue intersection were expressed. Noted that he is pleased with shared use paths on both sides of Route 7.

Question (Pam Grosvenor): Has VDOT done recent traffic counts on Georgetown Pike? Additional through traffic caused by construction on Route 7 is a concern, particularly through trucks which are prohibited.

Answer: The latest data on virginiaroads.org for Georgetown Pike from Route 7 to Leigh Mill Road and from Leigh Mill Road to Towlston Road is dated 1/1/2016. Traffic counts on Virginia roads are performed by VDOT approximately every five years. The project-related traffic counts performed by Dewberry in 2018 did not extend to Georgetown Pike as that road is outside of the scope of this project.

Question (Pam Grosvenor/Eric Knudsen): Have the 2018 project-related traffic counts been distributed to the Route 7 Working Group? Can they be posted to the project web site?

Answer: The 2018 project-related traffic count data will be sent to Pam Grosvenor and posted on the project web site.

Comments (Jennifer Kaplan): She will assist in requesting enforcement of the no through truck policy on Georgetown Pike and Lewinsville Road. Noted that it is very difficult to mitigate standard vehicle through traffic caused by construction.

Question (Eric Knudsen): Can we prohibit through truck traffic on more secondary roads along the corridor and have roads designated as local traffic only?

Answer: Allison Richter will discuss this subject with Mr. Knudsen after the Working Group meeting.

Question (Pam Grosvenor): Will VDOT work with the Fairfax County Police Department to increase enforcement of the through truck prohibition on Georgetown Pike?

Answer: VDOT will discuss with Fairfax County.

Question (Jennifer Kaplan): For the 198 residential parcels requiring easements and/or right of way, will those needs be known by the time public meetings are held in May?

Answer: Yes.

Question (?): Will the 198 residential parcel owners get notice prior to the public meetings that easements and/or right of way are required on their property?

Answer: Notification must come from the right-of-way acquisition consultant's appraiser and will most likely not occur prior to the public meetings. However, VDOT will ensure that all affected parcel owners will receive notice of the public meetings where detailed information and right of way specialists will be available.

Session 2 Summary

VDOT and JMT presented an updated simulation of the operations for the Towlston Road/Route 7 intersection. This simulation was based on revised 2018 counts and the projected 2024 (opening year) traffic volumes. The operations for the triple left turn lanes at the Baron Cameron Avenue/Route 7 intersection were also reviewed. Operations for existing year, opening year with triple lefts, design year (2040) with triple lefts, and design year with the partial interchange were presented.

There was discussion of the relocation of utilities for the Route 7 Corridor Project as well as the procurement of needed ROW for the future partial interchange. VDOT advised that ROW for future needs could not be procured per FHWA guidelines. Utilities being relocated are being considered to avoid impact to the future partial interchange project. The question was asked if VDOT could attest/certify that nothing that is being relocated into the footprint of the future partial interchange. VDOT responded by stating that this cannot be certified as a design for the partial interchange has not be completed.

Discussion turned to the U-turn concerns at Jarrett Valley Drive. VDOT is evaluating the placement of a "No Left Turn At Next Signal" sign placed adjacent to the STOP sign at the eastbound DTR exit to westbound Route 7. This evaluation is a first step to address the concerns. VDOT continues to monitor the crash rates at the intersection to balance access with safety.

Next Meeting: September 25, 2019, 1 p.m.

> **VDOT NOVA District Office Potomac Conference Room**

Attachments: Presentation slides, sign in sheet.









ROUTE 7 CORRIDOR IMPROVEMENTS PROJECT

RESTON AVENUE TO JARRETT VALLEY DRIVE

Route 7 Working Group Meeting No. 21

Route 7 Project Team and Design-Build Team (Shirley/Dewberry)

March 27, 2019



Agenda



Session 1


- Introductions
- Washington Gas Project
 Update
- Route 7 Project Update
- Upcoming Public
 Information Meetings
- Questions

Session 2

- Towlston Road Traffic
 Simulation Update
- Baron Cameron Intersection
- U-Turn at Jarrett Valley Drive
 Update










VDOT Route 7 Corridor Improvements & Washington Gas 24-inch Line Upgrade





Coordination and Communication





Project Scope

- Install approximately 5,800 feet of 24-inch steel high pressure gas main
- Replace 2 services
- System reinforcement along Great Passage Blvd.

Project Impacts

ROW along Route 7 between Bishopsgate Way and Baron Cameron Avenue

Project Schedule

- ROW clearing through mid-October 2018
- Underground Construction October 2018 through May 2019

Contractor

Michels Pipeline Construction





Phase 1 Update- Bishopsgate Way to Springvale Road

- On schedule to be completed Spring 2019
- ROW clearing has been completed
- 50% of proposed pipeline installed
- Strip 1 Horizontal Directional Drill underneath Piney Run started January 2019
 - Planned night work one weekend in April-May for pipeline installation
 - Intersection of Riva Ridge Rd and Leesburg Pike to be temporarily closed during pipeline installation
 - Traffic detour during Riva Ridge closure
 - Community notification—letter to adjacent properties and electronic signage
- Strip 2 Auger Bore underneath Route 7 at Great Passage Blvd Completed





Phase 2 Update - Dulles Toll Road to Trap Road

- Install approximately 6,000 feet of 24-inch steel high pressure gas main
- Work will occur in the ROW along Route 7 between Dulles Toll Road and Trap Road.
- ROW clearing through tentatively Spring 2019
- Underground Construction Spring 2019 through Fall 2019

Contractor – Michels Pipeline Construction





Future Phases

- Washington Gas and Shirley Contracting are currently coordinating the design and construction sequencing on future phases.
- All future phases will be constructed within the Route 7 Improvement project timeline.

For more information and project updates: www.washingtongas.com/strip1west



Route 7 Project Update: Design Activities



Design Phase Activities Completed Since last WG Meeting

- Geotechnical Field Work & Lab Work
- Existing Drain Field Surveys
- Early ROW Plans Approved (32 Parcels)
- Early TTC / Triple Left Plans Final Submission
- Speed Reduction Request Approved (Area 1)
- Stage 1 Bridge Plans Approved
- 60% Roadway & ROW Plans Submitted

Ongoing Design Phase Activities

- Utility Test Pits
- Existing Tree Surveys
- Addressing Comments on Previous Plan Submissions
- Noise Modeling & Analysis
- Retaining Wall layout

Future Design Phase Activities

- Lighting and Electrical Design
- Landscaping Design



Route 7 Project Update: Design Schedule




Task Date					201	3		Τ	2019									Т			202	20					
Task	Date	J	Α	, T	s (1 C	I D	Ţ	J F	Μ	1	ΑN	1	ı	ı	Α	S	0	N	D	Li	F	: [М	Α	М	J
Contract Execution	July 30, 2018	×	ζ					Т			Τ										Т						
Early ROW Plan Approval	July 2018 To April 2019										ı										1						
Design 60 % Plans	July 2018 To March 4,2019							Т													1						
Design 90 % Plans	March 4, 2019 to May 20, 2019							Т			ı										1						
Full ROW Approval	June 2019							ı			Τ		_ ,	\Rightarrow							1						
Design Final Plans	May 20, 2019 to Aug 12, 2019	1						ı			ı										1						
Roadway Plan Approval	September 4, 2019]						ı			ı					7	\				1						
Design Stage 2 Bridge Plans	Jan 8, 2019 to Sept. 4 2019]									ı										1						
Bridge Plan Approval	September 25, 2019	1						Г			Ι						\star	•			1						
Lighting and Landscape Design	June 2019 to Jan 2020]						ı			ı																
Lighting and Landscape Approval	February 2020										L										$oxed{oxed}$	×	7				
Noise Analysis and Noise Barrier Design		T						T			t										T						
Model Existing Conditions	July 2018 to January 2019										ı										1						
Final Design Noise Analysis	Jan 2019 to June 2019							Т													1						
VDOT Review/Approve Noise Analysis	June 2019 to Oct 2019	1						ı			Т										1						
FHWA Review/Approve Noise Analysis	Nov 2019 to Dec 2019]									1																
Public Input / Questionaire Period	Jan 2020 to March 2020										1																
Final Noise Documentation Review/Approval	April 2020	1									1																
VDOT Approves Wall Locations	May 2020																				\perp				₹	7	





Towlston Road – Early Improvements



- Temporarily Widen Towlston Road to the East (Green)
- Provide 250 LF of Left Turn Stacking
- Implement Early in the Project Phasing (Target Summer 2020)



Route 7 Project Update: Right of Way



Right-of-Way Statistics

- Early ROW Plans (32 Parcels)
- Full ROW Plans (additional 198 Parcels)
- Types of Parcels
 - 168 Residential Parcels
 - 32 HOA Properties
 - 12 Commercial Parcels
 - 10 Places of Worship/Cemetery
 - 7 Park Properties
 - 1 Public Government Parcel
- 1 Residential Relocation

Right-of-Way Process

- 60 Year Title Search
- Notification Letter to Property Owner
- Appraiser Site Visit
- Prepare FMV Appraisal
- Independent Appraisal Review
- VDOT Appraisal Review
- Offer to Property Owner
- Negotiation Period
- Settlement / Certificate
- Funds Paid Directly from the State to the Property Owner



Route 7 Project Update: Schedule



Took	Task Date		2018)19	2020			2021			2022				2023		2024	
Task	Date	Q1 Q2	Q3 Q4	Q1 Q2	Q3 Q4	Q1	Q2 Q3	Q4	Q1 (Q2 Q3	Q4	Q1	Q2 (Q3 Q4	Q1	1 Q2 Q3 Q4	Q1 (Q2 Q3 Q4	
Contract Execution	July 30, 2018	,	☆					П							Т				
Design	Summer 2018 to Early 2020														1				
Right-of-Way	Summer 2019 to Summer 2021	l													1				
Utility Relocation	Winter 2020 to Spring 2022	l																	
Construction	Spring 2019 to Summer 2024														L				
Project Complete	July 31, 2024																	\bigstar	
Washington Gas	Fall 2018 to Spring 2024																		


Interim Milestones:

- Open Third WB left Turn lane to Baron Cameron Avenue August 29, 2019
- Open Lewinsville Road Intersection and Displaced Left to Traffic October 25, 2022
- Open Third lane from Riva Ridge Road to West End of the Project October 25, 2022



Route 7 Project Update: Upcoming Construction







Route 7 Project Update: Upcoming Construction





Spring/Summer/Fall 2019

Weekday lane closure hours

9:30 a.m. – 3 p.m. (2 p.m. on Fridays)

Nighttime lane closure hours

10 p.m. – 5 a.m. Sunday - Thursday nights

10 p.m. – 9 a.m. Friday night/Saturday morning

10 p.m. – 8 a.m. Saturday night/Sunday morning




Sequence of Construction

Area 1 – West of Difficult Run


(Excluding Baron Cameron)



STAGE 1A: Strengthen WB Outside Shoulder and Wedge Overlay



Spring to Summer 2019






Sequence of Construction

Area 1 - West of Difficult Run


(Excluding Baron Cameron)



STAGE 1B: Construct Median Pavement



Summer 2019 to Spring 2020






Sequence of Construction Area 2 – Baron Cameron Area



STAGE 1: Construct Temporary Pavement



Summer 2019







Sequence of Construction Area 2 – Baron Cameron Area



STAGE 2A: Construct North Portion of Permanent WB Lane & Temporary Pavement



By August 29, 2019






Sequence of Construction


Area 3 – Difficult Run Area



STAGE 1A: Strengthen WB Outside Shoulder & Construct Temporary Pavement



Fall 2019 to Summer 2020





Communications and Outreach Update



Recent Activities

- Weekly lane closure reports
- Interactive map update
- Site-specific notification: Second barrier stockpile, flagging along McLean Bible Church service road
- Meetings with HOAs: Lockmeade/Great Falls Glen/Great Falls Hunt, Woodlawn Estates, Great Falls Crossing, Ascot, Falls Park Estates, Brandermill Estates
- Community meetings: Difficult Run/Cross County Trail stakeholders, Supervisor Foust, individual parcel owners
- March newsletter



Communications and Outreach Update



Upcoming Activities

- Pardon Our Dust Public Meetings: May 7 at Forestville Elementary, May 14 at Colvin Run Elementary
- Additional "Pardon Our Dust" meetings in 2019 as needed
- Fairfax County Park Authority, April 3
- Piney Run Meadow HOA, April 17
- Continued meetings with HOAs, civic groups and parcel owners as requested



Open Discussion



- Questions
- Next Working Group meeting: September 25, 2019, 1 p.m.



Towlston Road Traffic Simulation Update



Towlston Road Traffic Simulation with 2018 Traffic Counts

- Current Year Simulation with no Intersection Improvements
- Opening Year (2024) Simulation with Intersection Improvements
 - Traffic Simulation (compressed to 2.54 minutes video from 12 minutes in real time)

LOS for Current Year, Opening Year (2024) and Year 2040 (Based on 2018 traffic counts)

n Rd	Year	Condition	AM Peak Hour Operations	PM Peak Hour Operations
stor	Existing	No Improvements	LOS C	LOS D
Towiston	Opening Year (2024)	With added lanes and SB modifications	LOS C	LOS C
	Design Year (2040)	With added lanes and SB modifications	LOS D	LOS F



Baron Cameron Intersection



LOS for Current Year, Opening Year (2024) and Year 2040 (Based on 2018 traffic counts)

	Year	Condition	AM Peak Hour Operations	PM Peak Hour Operations
neron	Existing	No Improvements	LOS E	LOS E
Baron Cameron	Opening Year (2024)	With added lanes and triple lefts	LOS C	LOS C
Barc	Design Year (2040)	With added lanes and triple lefts	LOS F	LOS F
	Design Year (2040)	With partial interchange	LOS C	LOS C



U-Turn at Jarrett Valley Drive Update



VDOT is considering

Short term solution

Installing signs at the DTR ramp to prohibit left turn into Jarrett

Valley Dr.





Open Discussion



Questions



Working Group Meeting #21

Wednesday, March 27, 2019: 1:00 pm – 2:00 pm VDOT NOVA District Office, Potomac Conference Room 4975 Alliance Drive, Fairfax, VA 22030

First Name	Last Name	Representing	Email Address	Initials
Jennifer	Alcott	Shirley Contracting Company, LLC	jennifer.alcott@shirleycontracting.com	- V -b
John	Alexander	Shirley Contracting Company, LLC	john.alexander@shirleycontracting.com	- Ju
Mike	Amos	Shirley Contracting Company, LLC	mike.amos@shirleycontracting.com	
Alison	Antonowics	Supervisor Linda Q. Smyth	alison.antonowics@fairfaxcounty.gov	
Jeff	Austin	Shirley Contracting Company, LLC	jaustin@shirleycontracting.com	10401
Tony	Bansal	Falls Park Estates HOA	tonyb08@gmail.com	Ffed
Andrew	Beacher	VDOT	andrew.beacher@vdot.virginia.gov	
Tom	Biesiadny	Fairfax County Department of Transportation	Tom.biesiandny@fairfaxcounty.gov	
Tina	Briganti-Dunn	VDOT	christiana.briganti@vdot.virginia.gov	CABD
Larry	Butler	Reston Association	larry@reston.org	(Nay)
Smitha	Chellappa	Fairfax County Department of Transportation	smitha.chellappa@fairfaxcounty.gov	Mu
Mike	Cook	Shirley Contracting Company, LLC	michael.cook@shirleycontracting.com	1000
Jack	Crosby	Wolf Trap Woods Homes Association	jackcrosby01@gmail.com	2
Helen	Cuervo	VDOT	helen.cuervo@vdot.virginia.gov	
Bill	Cuttler	VDOT	william.cuttler@vdot.virginia.gov	like
George	Dove	Wolf Trap Woods Homes Association	GDovefaia@msn.com	D
William	Dunn	VDOT	william.dunn@vdot.virginia.gov	- CP

Working Group Meeting #21

Wednesday, March 27, 2019: 1:00 pm – 2:00 pm VDOT NOVA District Office, Potomac Conference Room 4975 Alliance Drive, Fairfax, VA 22030

ryer	VDOT	thomas.folse@vdot.virginia.gov	
ryer		and mastroise a vactivity in largov	
	Washington Gas	tfryer@washgas.com	17
Galusha	Fairfax County Park Authority	andrew.galusha@fairfaxcounty.gov	An
Guarino	Fairfax County Department of Transportation	michael.guarino@fairfaxcounty.gov	non
Hamilton	VDOT	renee.hamilton@vdot.virginia.gov	The state of the s
Herman	Supervisor Catherine Hudgins	jesse.herman@fairfaxcounty.gov	107
Hicks	Washington Gas	jhicks@washgas.com	AH
Kaplan	Supervisor John W. Foust	jennifer.kaplan@fairfaxcounty.gov	W
Knudsen	Great Falls Citizens Association	m.eric.knudsen@gmail.com	1156
Cramer	Shirley Contracting Company, LLC	pete.kramer@shirleycontracting.com	
Kuntz	Dewberry	skuntz@dewberry.com	SX
arkin	Dewberry	klarkin@dewberry.com	
eonard.	VDOT	kathleen.leonard@vdot.virginia.gov	1/-
.yon	Ascot HOA/Bishopsgate Area	vickilyon@comcast.net	
Madden	Northern Vienna/NoVi Trails	viennatrails@aol.com	OP -
Marrah	Shirley Contracting Company, LLC	ryan.marrah@shirleycontracting.com	100
Martin	Fairfax County - Hunter Mill District Transportation Advisory Council	kathryn.martin@fairfaxcounty.gov	
	uarino amilton erman icks aplan nudsen ramer untz arkin eonard yon ladden	uarino Fairfax County Department of Transportation amilton VDOT erman Supervisor Catherine Hudgins icks Washington Gas aplan Supervisor John W. Foust nudsen Great Falls Citizens Association ramer Shirley Contracting Company, LLC untz Dewberry arkin Dewberry eonard VDOT yon Ascot HOA/Bishopsgate Area Madden Northern Vienna/NoVi Trails Shirley Contracting Company, LLC Fairfax County - Hunter Mill District	uarino Fairfax County Department of Transportation michael.guarino@fairfaxcounty.gov amilton VDOT renee.hamilton@vdot.virginia.gov erman Supervisor Catherine Hudgins jesse.herman@fairfaxcounty.gov icks Washington Gas jhicks@washgas.com aplan Supervisor John W. Foust jennifer.kaplan@fairfaxcounty.gov nudsen Great Falls Citizens Association m.eric.knudsen@gmail.com ramer Shirley Contracting Company, LLC pete.kramer@shirleycontracting.com untz Dewberry skuntz@dewberry.com eronard VDOT kathleen.leonard@vdot.virginia.gov yon Ascot HOA/Bishopsgate Area vickilyon@comcast.net ladden Northern Vienna/NoVi Trails viennatrails@aol.com larrah Shirley Contracting Company, LLC ryan.marrah@shirleycontracting.com

Working Group Meeting #21

Wednesday, March 27, 2019: 1:00 pm - 2:00 pm VDOT NOVA District Office, Potomac Conference Room 4975 Alliance Drive, Fairfax, VA 22030

First Name	Last Name	Representing	Email Address	Initials
Michael	Martin	Reston Association	mrmetc@verizon.net	WARN
John	Mazur	FHWA	John.Mazur@dot.gov	710314
Jenni	McCord	VDOT	jennifer.mccord@vdot.virginia.gov	100
Rick	Meyer	Shirley Contracting Company, LLC	rmeyer@shirleycontracting.com	17
Karyn	Moreland	Fairfax County Department of Transportation	karyn.moreland@fairfaxcounty.gov	
Jerry	Mrykalo	Dewberry	gmrykalo@dewberry.com	Sh
C. Michael	Pruitt	VDOT	charles.pruitt@vdot.virginia.gov	1 cm/l
Arif	Rahman	VDOT	md.rahman@vdot.virginia.gov	AR
Allison	Richter	VDOT	allison.richter@vdot.virginia.gov	18R
Jim	Robertson	McLean Citizens Association	jim@ann-jim.com	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \
Nick	Roper	VDOT	nicholas.roper@vdot.virginia.gov	all
Tim	Thompson		tctthompson@msn.com	
Catherine	Torgersen	Fairfax County DPWES	catherine.torgersen@fairfaxcounty.gov	
Jay	Volkert	Senator Barbara Favola	jvolkert@rcn.com	

Working Group Meeting #21

Wednesday, March 27, 2019: 1:00 pm - 2:00 pm VDOT NOVA District Office, Potomac Conference Room 4975 Alliance Drive, Fairfax, VA 22030

SIGN-IN SHEET								
First Name	Last Name	Representing	Email Address	Initials				
Robald	Bell	SABUSIGNAL Falls lark Estates	RBELL @ bb signal, com					
ASHL	GUPTA	falls lark Estates	AS HKOSH @GMAIL COM	Az				
		4						
				×-				
				-				