

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Ashgrove Lane Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		On-Hold	\$.6M	\$.6M	RSTP	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Krueger, Emily		Design	Jul-16	TBD
Scope: Phase II - 10-foot wide asphalt trail from Ashgrove Plantation Trail to Westwood Center Drive	Lead Agency:	Fairfax County Park Authority		Land Acquisition	NA	NA
	FC Project No:	AA1400121-13		Utility Relocation	NA	NA
	Program:	TMSAMS		Construction	TBD	TBD
	TPP No:	20062				
	Other Project No:	TMSAMS-121				

Project included in BOS approved Third Four-Year Transportation Program on 7/10/12. Project delayed due to community input regarding environmental impacts, a nearby stream restoration, and wastewater pipe replacement project. DPWES decided not to pursue pipe replacement project. Requested staff evaluation of alternate routes and recommendations complete. A memo detailing the preferred alignment is being drafted. Once alignment consensus is reached, FCDOT to work with FCPA to finalize and submit plans. Project is on hold.

Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
Big Rocky Run Trail		Project Initiation	\$ 2.25M			
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	TBD	TBD
Scope: Construct 10-foot SUP to connect trail at Route 29 and Stone Road intersection to the Big Rocky Run Trail	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000122		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					

Discussions between VDOT and FCDOT resulted in alternative trail alignments being proposed for consideration. VDOT and FCDOT will confirm the preferred alignment when project funding has been identified.

Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
Browne Academy Trail		On-Hold			C & I	
District(s): Franconia	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Construct trail at Browne Academy from Edgehill Court to Dewey Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-040		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	97				
	Other Project No:					

Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project on hold until funding is identified.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Commerce Street Pedestrian Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Land Acquisition	\$.25M	\$.25M	C & I	
District(s): Franconia	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Aug-22	Jan-24
Scope: Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	May-23 Jun-23	Dec-23 Aug-23
	FC Project No:	2G40-181-000		Utility Relocation	NA	NA
	Program:			Construction	Feb-24	Dec-24
	TPP No:					
	Other Project No:					
The second set of final plans were distributed for review on 5/12/23. VDOT review comments were received on 6/15/23. LAD NTP was issued on 6/15/23. Land rights on 0 of 1 property has been acquired.						

Coppermine Crossing to Merrybrook	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		On-Hold	\$.2M			
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Improve FCPA fair-weather crossing to pedestrian bridge	Lead Agency:	Fairfax County Park Authority		Land Acquisition	TBD	TBD
	FC Project No:	2G40-086-011		Utility Relocation	TBD	TBD
	Program:	HMSAMS		Construction	TBD	TBD
	TPP No:	190.10				
	Other Project No:					
Project anticipated to be administered by FCPA. Project funding deferred as part of the TPP update approved by the Board on 12/3/19. Project is on hold until funding is identified.						

Cub Run Stream Valley Park Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Project Initiation	\$ 2.25M			
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	TBD	TBD
Scope: Upgrade 2,300 feet of trails to 10-foot SUP, replace two at-grade stream crossings with bicycle and pedestrian bridges, and install 1,200 feet of retaining wall	Lead Agency:	Fairfax County Park Authority		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000123		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					
Conceptual design and scope was completed by I-66 project team as an off-corridor trail segment. This segment is not currently being pursued until funding can be identified.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Davis Drive Bridge	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Study	\$ 164.9M	\$ 21M	NVTA Local	
District(s): Dranesville	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	Apr-19	Nov-22
Scope: Construct a 4-lane roadway over the Dulles Toll Road from Sunrise Valley Drive in Fairfax County to Innovation Avenue in Loudoun County	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-148-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	12				
	Other Project No:					
Partial funding for feasibility study and preliminary design only. A draft feasibility study including typical sections, geometric alignments, and project cost estimate was submitted by VDOT in July 2022 and was reviewed by FCDOT. The feasibility study was completed in November 2022. Working with VDOT and Loudoun County to initiate design. Schedule to be determined once design is initiated and project is fully funded.						

Five Structural Steel Bridge Repairs	Route Number		Status		Current Estimate (Mil \$)		Total Funding (Mil \$)		Funding Type	
				Design		\$ 5.7M		\$ 5.7M		Federal
District(s): Mason, Providence	Project Type:	Interstate	Schedule	Phase	Start Date	End Date				
	Project Manager:	Stevens, Daniel		Design	Nov-22	Jun-25				
Scope: Prepare bridge preventative maintenance repair plans for five bridges to restore a satisfactory structure condition rating	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA				
	FC Project No:	DOT-000138		Utility Relocation	NA	NA				
	Program:			Construction	Jun-25	Jun-25				
	TPP No:									
	Other Project No:	UPC 121699								
Five bridges, three in Fairfax County, are scheduled for maintenance repairs: EB Edsall Road ramp to I-395 NB, I-395 NB ramp over Turkeycock Run to I-395 NB express lanes, and SB Gallows Road ramp to SB I-495. Design is currently in progress. Funding provided by Infrastructure Investment and Jobs Act.										

Government Center Area Bicycle Demonstration Project	Route Number		Status		Current Estimate (Mil \$)		Total Funding (Mil \$)		Funding Type	
				On-Hold		\$.18M		\$.18M		C & I
District(s): Braddock, Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date				
	Project Manager:	Wynands, Nicole		Design	Apr-14	TBD				
Scope: Improve bicycling in the Fairfax Government Center Area by retrofitting roadways using road/lane diets	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA				
	FC Project No:	5G25-063-007		Utility Relocation	NA	NA				
	Program:			Construction	TBD	TBD				
	TPP No:	129								
	Other Project No:									
Ridge Top Road and Post Forest Drive bike lanes installed during VDOT 2018 repaving. Government Center Parkway repaved to include buffered bike lanes in July 2021. VDOT to replace Post Forest Drive bike lanes with 10 foot SUP along Post Forest Drive and Random Hills Road as part of the I-66 Express Lanes project. Construction along Post Forest Drive and Random Hills Road is expected to begin in early 2025 and be completed by early 2026. Legato Road will be evaluated when it is scheduled for VDOT repaving. Piney Branch Road is also being considered for a road diet.										

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Holmes Run Stream Valley Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		On-Hold	\$ 1.5M			
District(s): Mason Scope: Upgrade and pave Holmes Run Stream Valley Trail	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-067		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	230				
	Other Project No:					
Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. The project is on hold until funding is identified.						

Innovation Station North Neighborhood Access	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Land Acquisition	\$ 8.81M	\$ 8.611M	C & I	
District(s): Dranesville Scope: Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Apgar Place	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design	Jan-21	Dec-23
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-23	Nov-23 Dec-23
	FC Project No:	ST-000048-001		Utility Relocation	TBD NA	TBD NA
	Program:	HMSAMS		Construction	Mar-24	Aug-25
	TPP No:	190.15				
	Other Project No:					
LAD NTP issued 3/14/23. Land rights on 2 of 6 properties have been acquired. Building permits for two pedestrian bridges submitted 2/3/23. LDS comments on bridges received 4/6/23. Joint Permit Application submitted 4/26/23. Wetland mitigation will be needed.						

Isaac Newton Square West Sidewalk	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		On-Hold	\$.375M	\$.375M	Developer	
District(s): Hunter Mill Scope: Construct 5-foot concrete sidewalk on Isaac Newton Square West from Metro Center Drive to Isaac Newton Square South	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	AA1400101-13		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:					
	Other Project No:	RMAG-101; UPC 104294				
Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Project located on private property. The property owner submitted a rezoning application and the county sought pedestrian connectivity as part of the rezoning. The entitlement was approved by BOS on 10/15/19. The property owner is proposing to build a sidewalk along the east side of the Isaac Newton Square if off-site permission can be achieved. Project on hold until development plans are finalized.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Lincoln Street Expansion	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Project Initiation	\$ 47.935M	\$ 7.623M	Revenue sharing, Tysons Grid Fund, Proffers	
District(s): Dranesville, Providence Scope: New road connecting Old Meadow Road to Magarity Road in Tysons	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	AA1400164-23		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	314				
	Other Project No:	9999-029-R21				
Project forwarded to TDD for design. Revenue sharing agreement executed 6/30/23. Preliminary engineering authorization expected in August 2023. Multiple task orders have been negotiated and are under review.						

Peace Valley Lane Walkway	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Design	\$.8M	\$.6M	C & I	
District(s): Mason Scope: Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Beall, James		Design	Aug-18	Aug-23 TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-22 TBD	Jun-23 TBD
	FC Project No:	2G40-088-049		Utility Relocation	NA TBD	NA TBD
	Program:			Construction	Sep-23 TBD	Jun-24 TBD
	TPP No:	161				
	Other Project No:					
Project to be permitted through LDS review process. Final plan submission pending FCPS vacant parcel acquisition. FCDOT, FCPA, and FCPS met on 2/14/23 to discuss land rights on vacant parcel. OCA is working to draft mutually agreeable easement language. Plans and plats to be revised after easement is received. Three parcels are impacted. FCPS is finalizing land rights on vacant parcel. Project schedule has been delayed until FCPS finalizes land rights on vacant parcel.						

Random Hills Park Trail	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Construction	\$.81M	\$.81M		
District(s): Braddock Scope: Repave existing trail and construct new trail to provide direct access through Random Hills Park from I-66/Route 50 interchange to crosswalk on Random Hills Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Krueger, Emily		Design	Jun-20	Apr-21
	Lead Agency:	Fairfax County Park Authority		Land Acquisition	NA	NA
	FC Project No:	DOT-000116		Utility Relocation	TBD	TBD
	Program:			Construction	Oct-22	Apr-23 Dec-23
	TPP No:					
	Other Project No:					
Upgrade of existing Random Hills Road crosswalk, including RRFB, separated into an independent project to be delivered by VDOT. RRFB project delayed to allow FCPA trail project to proceed first. FCPA requested they complete their construction prior to installation of new RRFB and ADA ramps to avoid damaging newly installed systems with equipment. Schedule adjusted for FCPA to obtain a VDOT access permit from Random Hills Road and US 50 to begin repaving existing trail and constructing new trail.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Rolling Valley Connector Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		On-Hold	\$ 1.4M			
District(s): Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Construct new shared-use path from Rolling Valley Park-and-Ride Lot to Pohick Stream Valley Park	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000083		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	226				
	Other Project No:					
Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. The project is on hold until funding is identified.						

Seven Corners Interchange Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Study	\$ 95M	\$ 4.35M	RSTP, NVTA Local	
District(s): Mason	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Paradkar, Nanditha		Design	TBD	TBD
Scope: Interchange improvements	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-076-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	9				
	Other Project No:					
Partial funding for feasibility and phasing studies included in 12/3/19 BOS approved TPP update. A phasing study to determine sequencing for projects to be built began in June 2020 and was completed in June 2023, which developed conceptual plans for improvements to the road network constructed in four phases. The study also developed preliminary cost estimates for Phase 1. The next step is to develop an Interchange Access Report and Operational Safety Analysis Report to secure Smart Scale funding to begin preliminary engineering for Phase 1.						

Tysons Wayfinding Signage	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Design	\$.125M	\$.125M	C & I	
District(s): Dranesville, Hunter Mill, Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Delmare, Lauren		Design	Aug-17	Apr-22
Scope: Installation of bicycle wayfinding signage in the Tysons area and surrounding neighborhoods	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	AA1400126-13		Utility Relocation	NA	NA
	Program:	TMSAMS		Construction	Apr-22 TBD	Sep-23 TBD
	TPP No:					
	Other Project No:	TMSAMS-126				
Two of the five routes are completed and have been installed. The three remaining routes were delayed due to Metrorail station renaming and adjacent road construction.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Richmond Highway Bus Rapid Transit (BRT)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Land Acquisition	\$ 937M	\$ 373.6M	NVTA, CMAQ, RSTP	
District(s): Mount Vernon, Franconia Scope: Implementation of BRT on Richmond Highway from Huntington Metrorail Station to Fort Belvoir	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Aguayo, Vanessa		Design	May-18	Dec-23 Dec-24
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	May-21	Nov-25 Apr-26
	FC Project No:	2G40-114-000		Utility Relocation	Nov-21	Dec-27 Feb-29
	Program:			Construction	Dec-25 Oct-26	Nov-30 Nov-31
	TPP No:	20046				
	Other Project No:					

The 80% design will be completed by end of summer 2023. Modifications for station names were completed and voted on by BRT Executive Committee in January 2023. Community charm for four of the nine windscreens have been completed and voted on by BRT Executive Committee in April 2023. Submission of Readiness to Enter Engineering phase has been completed and FTA is currently reviewing documentation. Entry into Engineering is expected to occur by winter 2023. Schedule adjusted to conform with FTA risk model.

Project	Status and Details		Funding and Schedule			
Richmond Highway from Mount Vernon Memorial Highway to Sherwood Hall Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Land Acquisition	\$ 465.29M	\$ 465.29M	RSTP, NVTA Regional, Revenue Sharing	
District(s): Mount Vernon, Franconia Scope: Widen Richmond Highway from 4 to 6 lanes, including pedestrian and bicycle facilities, and a median reservation for future Bus Rapid Transit	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Hamidi, AJ		Design	Jul-16	Dec-23 Aug-25
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Apr-21	Apr-25 Feb-26
	FC Project No:	DOT-000023		Utility Relocation	Mar-24 Mar-25	Dec-26 Sep-27
	Program:			Construction	Aug-25 Feb-27	Jan-29 Dec-29
	TPP No:	60				
	Other Project No:	UPC 107187				

Project to be implemented in two phases. Phase I from Jeff Todd Way to Frye Road and Phase II from Frye Road to Sherwood Hall Lane. VDOT is managing full parcel acquisitions. Authorization for partial acquisitions for Phase 1 and 2 scheduled for fall 2023 and spring 2024. BOS asked FC DOT to evaluate removal of proposed turn lanes. Recommendations presented to BRT Executive Committee and resolutions passed 6/10/22 and 9/28/22. Schedule revised due to turn lane evaluations, bridge lane configurations, and addition of fourth approach to Frye Road signal.

Project	Status and Details		Funding and Schedule			
Richmond Highway from Pohick Road to North of Occoquan River Bridge	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Project Initiation	\$ 344.5M	\$ 51.05M	NVTA Local	
District(s): Mount Vernon Scope: Improve CSX railroad bridge over Route 1, widen Route 1 from 4 to 6 lanes, improve pedestrian and bicycle facilities, and reserve median for future Bus Rapid Transit	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Hamidi, AJ		Design	NA	Mar-25
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	2G40-119-000		Utility Relocation	Oct-23 Mar-24	Sep-25
	Program:			Construction	Nov-23 Mar-24	Dec-27 Dec-28
	TPP No:	59, 61, 20031				
	Other Project No:					

Coordination with Atlantic Gateway Project/Transforming Rail in Virginia ongoing, including upgrades to CSX railroad bridge over Route 1 to allow future road widening. BOS approved funding agreement with county, VDOT, and DRPT in summer 2021. Virginia Passenger Rail Authority reached agreement granting CSX responsibility for railroad bridge improvements. Phase 1 and 2 changed so CSX bridge work is now in Phase 2. Revised phasing to delay CSX bridge upgrades while road widening requires additional time and funding after bridge improvements are complete.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Route 7 from Magnolia Avenue across 5930 Leesburg Pike	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7	Project Initiation	\$ 1.9M	\$ 1.9M	General Fund	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Krueger, Emily		Design	TBD	TBD
Scope: Add sidewalk on westbound Route 7 across Liberty Gas Station frontage to connect to the existing sidewalk at shopping center to the east	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-019		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23021				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. VDOT is preparing a new UPC number to allow development of a reverse funding agreement.						

Project	Status and Details		Funding and Schedule			
Route 7 from Reston Avenue to Jarrett Valley Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7	Design-Build	\$ 314M	\$ 314M	NVTA Regional, Federal, SmartScale	
District(s): Dranesville, Hunter Mill	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Alexandrow, Nikolai		Design	Jun-11	Feb-20
Scope: Widen to 6 lanes, including pedestrian and bus stop improvements	Lead Agency:	Virginia Department of Transportation		Land Acquisition	May-19	Nov-21
	FC Project No:	DOT-000032		Utility Relocation	May-20	Mar-23
	Program:			Construction	May-19	Jul-24
	TPP No:	271				
	Other Project No:	UPC 52328, 99478, 106917				
Construction anticipated to be completed by fall 2023, ahead of schedule. Most lanes and intersections will be opened in their new configuration by July 2023.						

Project	Status and Details		Funding and Schedule			
Route 7 Widening from I-66 to I-495	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7	On-Hold	\$.25M	\$.25M	C & I	
District(s): Dranesville, Providence	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Alexandrow, Nikolai		Design	Oct-18	TBD
Scope: Study widening Route 7 from I-66 to I-495, including potential BRT lanes	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-150-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	20018				
	Other Project No:					
Project unfunded. Applying for NVTA funds in summer 2024. BRT alignment study ongoing. Once funding is obtained, this project will use the BRT alignment study as the basis for design.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Route 7 Widening from Route 123 to I-495 (Study Only)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7	Study	\$.65M	\$.65M	C & I	
District(s): Providence Scope: Conceptual design and traffic operations study to determine future cross section	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Alexandrow, Nikolai		Design	Sep-12	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	2G40-035-001		Utility Relocation	NA	NA
	Program:			Construction	NA	NA
	TPP No:	20019				
	Other Project No:					

VDOT Project Pipeline Study completed. Study included Route 7 widening proposed for median BRT. Smart Scale Round 5 funding approved for approximately half of TPE. FCDOT staff is currently working on Route 7 BRT Comprehensive Plan Amendment. FCDOT anticipates presenting staff report to Planning Commission and BOS in fall 2023 for approval of BRT designation along the route. BRT geometric study underway to determine lane configurations along the BRT route, which includes much of this section of Route 7. Once completed design will begin.

Project	Status and Details		Funding and Schedule			
Route 7/Route 123 Interchange (Study Only)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7	Study	\$.855M	\$.855M	C & I	
District(s): Hunter Mill, Providence Scope: Conceptual design and traffic operations study to determine future interchange configuration or at-grade intersection configuration	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Alexandrow, Nikolai		Design	Sep-12	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	2G40-035-002		Utility Relocation	NA	NA
	Program:			Construction	NA	NA
	TPP No:	216				
	Other Project No:					

Evaluated two-quadrant intersection with and without an elevated pedestrian plaza and a continuous flow intersection with an elevated pedestrian plaza. FCDOT resumed two-quadrant intersection study in fall 2022 with study completion expected August 2023. FCDOT will evaluate and determine if public outreach will occur after the study is completed. Project is currently unfunded.

Project	Status and Details		Funding and Schedule			
Route 28 and Route 29 Existing Trail Upgrades	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	28	Project Initiation	\$ 6.82M	\$ 6.82M		
District(s): Sully Scope: Construct trail from I-66 interchange to existing trail running along Route 28 SB and upgrade 800 feet of existing sidewalk on north side of Route 29 to 10-foot SUP	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000120		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					

Updated cost estimate and scope of work was provided by VDOT and reviewed by FCDOT. Funding authorization for this project was combined with Project DOT-000121, Route 29 and Stone Road Trail, into a single funding agreement between the County and VDOT. The cost estimate reflects the the combined cost of both projects. The request to authorize the funding agreement for these projects was approved by the Board on 11/9/21. VDOT is in the process of developing the project schedule.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Route 28 from Prince William County Line to Route 29	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	28	Design-Build	\$ 78.782M	\$ 80.782M	NVTA Regional, RSTP, Smart Scale	
District(s): Springfield, Sully Scope: Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Beall, James		Design	Sep-19	Jun-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Aug-21	TBD
	FC Project No:	2G40-100-000		Utility Relocation	TBD	TBD
	Program:			Construction	Jun-20	Oct-23
	TPP No:	62				
	Other Project No:					
Phase 1 ROW acquisition completed on 4/8/22. Phase 2 ROW ongoing. Land rights on 44 of 47 parcels have been acquired. LAD continues to oversee land acquisition for the remaining parcels and clear certificates. Final design including fourth crosswalks and noise barriers approved by VDOT on 9/19/22. Construction is approximately 60% complete.						

Route 29 and Stone Road Trail	Status and Details		Funding and Schedule			
Route 29 and Stone Road Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	29	Project Initiation	\$ 6.82M	\$ 6.82M		
District(s): Sully Scope: Replace existing sidewalk along north side of Route 29 between O'Day Drive and Stone Road with 10-foot SUP	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000121		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:				Oct-27	Nov-28
	Other Project No:					
Funding authorization for this project was combined with Project DOT-000120, Route 28 and Route 29 Existing Trail Upgrades, into a single funding agreement between the County and VDOT. The cost estimate reflects the combined cost of both projects. VDOT is in the process of hiring a consultant to refine the project design and update the cost estimate. A PIM is tentatively expected to be held in fall 2023.						

Route 29 from Pickwick Road to Buckley's Gate Drive Phase 2	Status and Details		Funding and Schedule			
Route 29 from Pickwick Road to Buckley's Gate Drive Phase 2	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	29	Design-Build	\$ 95.7M	\$ 95.7M	C & I, State, I-66 Concession Fee	
District(s): Springfield, Sully Scope: Widen Route 29 from 4 to 6 lanes, including pedestrian and bicycle facilities, from Union Mill Road to Buckley's Gate Drive	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Hamidi, AJ		Design	Jan-18	Nov-21 May-23
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Aug-21	Aug-22 Jan-24
	FC Project No:	DOT-000028		Utility Relocation	Sep-22	Mar-23 Sep-24
	Program:			Construction	Apr-23	Apr-26
	TPP No:	66.02			Feb-23	
	Other Project No:	UPC 110329; 0029-029-350				
Design Public Hearing held 6/10/19 and Board endorsed Public Hearing Plans on 10/15/19. Utility Field Inspection held 1/15/20. The project delivery method was revised from design-bid-build to design-build to offset some of the delays incurred during the NEPA review process. Design-build contract was awarded in May 2022. Due to the change in project delivery method, 100% design plans were not finalized until May 2023.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Route 29 Northbound over Cub Run Bridge Rehabilitation	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	29	Complete	\$ 3.8M	\$ 3.8M	State, Federal, Local	
District(s): Sully Scope: Replace existing superstructure and beams, rebuild bearing pedestals and bearings, repair flaking and cracking concrete, add sidewalk and connections to Cub Run Trail	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Luo, Caijun		Design	Mar-19	TBD Dec-21
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	DOT-000098		Utility Relocation	NA	NA
	Program:			Construction	May-22	Dec-22 Apr-23
	TPP No:					
	Other Project No:	0029-029-403; UPC 112361				
Substantially complete on 4/20/23.						

Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
Route 29 Pedestrian Improvements from Nutley Street to Vaden Drive	29	Design-Build	\$ 2.585M	\$ 2.1M	I-66 Concession Fee	
District(s): Providence Scope: Completion of approximately 600 LF of missing pedestrian trail segments along northbound Route 29 from Nutley Street to Vaden Drive including stream crossing	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	Jun-18	Sep-20
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	May-21	Apr-22 Jun-22
	FC Project No:	DOT-000109		Utility Relocation	Apr-22	Aug-22 Oct-22
	Program:			Construction	Sep-22 Jul-22	Nov-23 Aug-23
	TPP No:	145				
	Other Project No:	UPC 113518				
The project was advertised for construction in July 2022. The project was awarded on 9/29/22. The construction contract was executed on 10/7/22. The pre-construction conference was held on 10/28/22. Work to construct the missing SUP segments and extend the culvert over Accotink Creek just west of Nutley Street to accommodate the SUP began in November 2022.						

Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
Route 29 Trail (proffer)	29	Project Initiation	\$.334M	\$.334M	Proffer	
District(s): Sully Scope: Missing segments from Stringfellow Road to Prince William County Line	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	TBD NA	TBD NA
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD NA	TBD NA
	FC Project No:	DOT-000029		Utility Relocation	TBD NA	TBD NA
	Program:			Construction	TBD NA	Dec-22 NA
	TPP No:					
	Other Project No:					
Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Proffer will be used for the I-66 Express Lanes Outside the Beltway trails project. Off-corridor trail projects expected to be completed in conjunction with I-66 Express Lanes project. Proffer was applied to Project DOT-000120, Route 28 and Route 29 Existing Trail Upgrades, and Project DOT-000121, Route 29 and Stone Road Trail. Please refer to project DOT-000121 for project information.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Route 50 / Waples Mill Road Intersection	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Complete	\$ 2.555M	\$ 2.555M	I-66 Concession Fee	
District(s): Braddock, Springfield	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	May-21	Nov-21
Scope: Provide second left turn lane from westbound Route 50 onto Waples Mill Road, signal improvements, and reconfigured eastbound I-66 on ramp from westbound Route 50	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Apr-21	Nov-21
	FC Project No:	DOT-000107		Utility Relocation	Nov-21	May-22
	Program:			Construction	Jun-22	Jul-23 Jun-23
	TPP No:	217				
	Other Project No:	UPC 113517				
Project substantially complete on 6/29/23.						

Project	Status and Details		Funding and Schedule			
Route 50 Walkway at Bear Branch Pedestrian Bridge	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Construction	\$ 2.65M	\$ 2.65M	C & I	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design	May-19	Oct-22 Jan-23
Scope: Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	2G40-088-074		Utility Relocation	NA	NA
	Program:			Construction	Nov-22 Mar-23	Feb-24 Jun-24
	TPP No:	87.03				
	Other Project No:					
VDOT LUP received 2/6/23. Construction package submitted to UDCD 3/22/23. Bid advertisement 5/18/23. Pre-bid meeting 5/30/23. Bid opening 6/21/23. Schedule adjusted due to time required for VDOT Location and Design Division plan review and to address their comments, updating Signing and Marking Plans to reflect revised design and for VDOT Traffic Engineering review time, and time required for Bid Package preparation.						

Project	Status and Details		Funding and Schedule			
Route 50 Walkway from 8301 Arlington Boulevard to Gallows Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	On-Hold	\$ 1.39M			
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Construct approximately 2,500 LF of 6-foot walkway along south side of Route 50	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-039		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	88				
	Other Project No:					
Project scoping complete. Project funding deferred as part of the TPP update approved by the Board on 12/3/19. Project on hold until funding is identified.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Route 50 Walkway from Blake Lane to Stonehurst Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Construction	\$ 1.7M	\$ 1.7M	C & I	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Apr-19	Jan-23
Scope: Approximately 600 LF of 10-foot wide SUP	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-21	Dec-22
	FC Project No:	2G40-088-072		Utility Relocation	Apr-21	Feb-23 May-23
	Program:			Construction	Feb-23 Mar-23	Dec-23 Mar-24
	TPP No:	87.01				
	Other Project No:					
Construction NTP issued 5/31/23. Construction 5% complete. Schedule adjusted due to anticipated waterline material delays during construction.						

Project	Status and Details		Funding and Schedule			
Route 50 Walkway from Cedar Lane to Prosperity Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Construction	\$ 1.85M	\$ 1.85M	C & I	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	May-19	Dec-22
Scope: Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-21	Jan-22
	FC Project No:	2G40-088-075		Utility Relocation	Mar-21	Jun-22
	Program:			Construction	Jan-23 Mar-23	Dec-23 Apr-24
	TPP No:	87.04				
	Other Project No:					
Construction is 5% complete. Schedule adjusted due to additional time needed to revise final construction package and receive approval.						

Project	Status and Details		Funding and Schedule			
Route 50 Walkway from Chichester Lane to Cedar Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Complete	\$ 1.23M	\$ 1.23M	C & I	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	May-19	Mar-22
Scope: Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	May-21	Feb-22
	FC Project No:	2G40-088-076		Utility Relocation	Mar-21	Sep-22
	Program:			Construction	May-22	Apr-23
	TPP No:	87.05				
	Other Project No:					
Construction substantially complete on 4/17/23.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Route 50 Walkway from Ellenwood Drive to Chichester Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Construction	\$.55M	\$.55M	C&I	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	May-19	Feb-23
Scope: Approximately 110 LF of 10-foot SUP and 105 LF of 5-foot concrete sidewalk connections including new bus pad, curb ramps, crosswalks, and pedestrian signal upgrades	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jan-21	Mar-22
	FC Project No:	2G40-088-079		Utility Relocation	Apr-21	Feb-22
	Program:			Construction	Feb-23	Jul-23
	TPP No:				Mar-23	Dec-23
	Other Project No:					
Construction is 90% complete. Schedule adjusted due to negotiated construction contract duration.						

Project	Status and Details		Funding and Schedule			
Route 50 Walkway from Lindenwood Lane to Nutley Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Construction	\$ 3.2M	\$ 1.95M	C & I	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Feb-19	Nov-22
Scope: Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jan-22	Jun-22
	FC Project No:	2G40-088-073		Utility Relocation	Jan-22	Feb-23
	Program:			Construction	Jan-23	Dec-23
	TPP No:	87.02			Mar-23	May-24
	Other Project No:					
VDOT LUP received 12/21/22. Zayo relocation completed. Final construction package signed and sent to UDCD on 3/21/23. Revised package sent to UDCD on 5/2/23. Initial tree clearing completed. Schedule adjusted based on utility work and anticipated construction schedule.						

Project	Status and Details		Funding and Schedule			
Route 50 Widening from Cedar Hill Road to Annandale Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	On-Hold	\$ 47.5M			
District(s): Mason, Providence	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Widen Route 50 inside the Beltway from 4 to 6 lanes, including intersection improvements and pedestrian and bicycle facilities	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000030		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	69				
	Other Project No:					
Partial funding for environmental analysis and preliminary engineering only. Project is on hold until I-66 Express Lanes project is completed and new traffic patterns are established. District offices have been updated on status. Project funding was deferred as part of the TPP update approved by the Board on 12/3/19.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
I-66 at Route 28 Interchange Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	66	Construction			Federal, State, Private	
District(s): Sully	Project Type:	Interstate	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	NA	NA
Scope: Modify interchange at I-66 and Route 28 to enhance safety and improve capacity	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	DOT-000014		Utility Relocation	NA	NA
	Program:			Construction	NA	Aug-23
	TPP No:	3				
	Other Project No:	UPC 0741, 110496, 108491				

Project incorporated into Transform I-66 Outside the Beltway. The Walney Road to Braddock Road connector bridge opened in November 2020 and new signals were installed on the bridge. Traffic signals on Route 28 have been eliminated. The Express Lane ramps at the Route 28 and I-66 interchange were opened along with the I-66 Express Lanes in November 2022. The remaining work at this interchange continues and will be completed in 2023.

I-66 from I-495 Capital Beltway to University Boulevard in Gainesville	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	66	Design-Build	\$ 3218M	\$ 3218M	Federal, State, Private	
District(s): Braddock, Hunter Mill, Providence, Springfield, Sully	Project Type:	Interstate	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	Jul-14	Oct-19
Scope: Two express and three general purpose lanes in each direction, including BRT service, parallel trail, safety, operational, and interchange improvements	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Apr-18	Dec-20
	FC Project No:	DOT-000015		Utility Relocation	Apr-18	Dec-20
	Program:			Construction	Nov-17	Dec-22 Aug-23
	TPP No:	3				
	Other Project No:	UPC 110741, 110496, 108491				

Bridge construction and replacement, road widening, noise wall and SUP construction ongoing throughout the corridor. Mainline traffic has been shifted to outside lanes along I-66 in most locations to allow the new express lanes to be constructed in the median. Bridge and ramp construction is ongoing at most of the interchanges and overpasses along the corridor. Express lanes opened in November 2022 while the remaining work in the corridor is scheduled to be completed by August 2023.

I-66 Median Widening at Route 29	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	66	Complete	\$ 57.5M	\$ 57.5M	I-66 Concession Fee, Local Funds	
District(s): Sully	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	Jul-17	Jul-20
Scope: Widen I-66 median for future Metrorail, rebuild I-66 overpass above US 29, and widen US 29 to include sidewalk on SB side and allow six lanes in the future	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Feb-18	TBD
	FC Project No:	DOT-000113		Utility Relocation	Nov-18	TBD
	Program:			Construction	Dec-19	Dec-22
	TPP No:	20010				
	Other Project No:	UPC 112780				

Project substantially completed in December 2022.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
I-95 Northbound Directional Off-Ramp to Northbound Fairfax County Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	95	On-Hold	\$ 81M		Federal	
District(s): Mount Vernon, Franconia Scope: From I-95 Exit 166 for Route 286 northbound, to 0.6 miles west of Exit 166 (PE only)	Project Type:	Interstate	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	Oct-11	Mar-17
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	DOT-000019		Utility Relocation	NA	NA
	Program:			Construction	NA	NA
	TPP No:	4				
	Other Project No:	UPC 93033				
Funded for design only. Preliminary design complete. Submitted application for House Bill 2 funding in July 2016, but project was not selected. VDOT held public hearing in September 2016. Board endorsed public hearing plans on 3/14/17. No additional funds are available. Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Final plans will be developed once additional funding is identified.						

Project	Status and Details		Funding and Schedule			
Dolley Madison Boulevard Walkway from East of Buchanan to Potomac School Road/Georgetown Pike	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	On-Hold	\$ 3.5M			
District(s): Dranesville Scope: Construct walkway on southside of Dolley Madison Boulevard from existing walkway east of Buchanan to Potomac School Road/Georgetown Pike	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-068		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	237				
	Other Project No:					
Scoping complete. Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project is on hold until funding is identified.						

Project	Status and Details		Funding and Schedule			
Route 123 and Great Falls Street/Lewinsville Road Intersection	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	Study	\$ 6.9M	\$ 6.9M	2014 Bonds	
District(s): Dranesville Scope: Interim intersection improvements	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Alexandrow, Nikolai		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	5G25-059-008		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	38				
	Other Project No:					
Project included in November 2014 Transportation Bond Referendum approved by voters. This intersection is part of the ongoing Dolley Madison Corridor Study. Short and long-term solutions were presented to the public in summer 2019. Another public meeting was held in summer 2022 to present the preferred scenarios and study findings. The final report was finalized in December 2022. Staff is prioritizing recommended improvements. Next step is to conduct a formal feasibility study for recommended improvements which will begin in winter 2023.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Route 123 Walkway from Courthouse Road to Sutton Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	Land Acquisition	\$ 2.65M	\$ 1.25M	2014 Bonds	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design	Dec-17	Oct-23 Dec-23
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Feb-23 Mar-23	Oct-23 Nov-23
Scope: Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd	FC Project No:	5G25-060-023		Utility Relocation	Jan-23 Dec-23	Mar-23 Apr-24
	Program:			Construction	Jan-24 Feb-24	Jan-25
	TPP No:	102				
	Other Project No:					
LAD NTP submitted on 3/13/23. Land rights on 5 of 7 properties have been acquired. Condemnation public hearing has been scheduled for 10/4/23 in case negotiations are unsuccessful on remaining two properties. Certificate of take to be filed in November 2023 if necessary. All utility relocation plans have been received. Awaiting ROW completion prior to commencing utility relocation.						

Georgetown Pike/Great Falls Library	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	193	Project Initiation	\$.217M	\$.14M	General Fund	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Install pedestrian refuge island	FC Project No:	2G40-197-003		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23007				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 11/1/22. Pre-scoping document received from CPTED on 4/21/23. Project initiation underway. Survey notification letters sent 5/22/23. Design task order in progress.						

Mount Vernon Memorial Highway - Potomac Heritage National Scenic Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	235	Complete	\$ 9.975M	\$ 9.975M	C & I	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design	Jan-19	Jun-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-20	Jun-21
Scope: Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek	FC Project No:	2G40-088-026		Utility Relocation	Apr-21	Dec-21
	Program:			Construction	Jul-21	Feb-23 Mar-23
	TPP No:	154				
	Other Project No:					
Construction substantially complete on 3/31/23.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Little River Turnpike Walkway from Hillbrook Drive to Little River Run Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	236	Land Acquisition	\$ 7.75M	\$ 5.395M	2014 Bonds	
District(s): Mason Scope: Construct 1,550 LF of 9-foot wide, curb abutted sidewalk	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Aug-17	Apr-23 Aug-23
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-22	Jul-23
	FC Project No:	5G25-060-044		Utility Relocation	Dec-22 May-23	Jul-23 Oct-23
	Program:			Construction	Jul-23 Sep-23	Nov-24 Jan-25
	TPP No:	234				
	Other Project No:					

Review comments on the third final plans were received on 6/20/23. Land rights on 9 of 10 properties have been acquired. The owner of the final property is unknown. On 6/27/23 the BOS approved the use of eminent domain to accelerate land acquisition. Verizon relocation NTP was issued 5/5/23. Cox relocation NTP was issued 5/26/23. DEV is reviewing their relocation plans and estimates. The schedule has been revised due to the additional time required for land acquisition of unknown owner requiring condemnation. Certificate of take to be filed in late July 2023.

Route 236 Corridor Bicycle Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	236	Project Initiation	\$ 7.5M	\$ 7.5M	C & I	
District(s): Braddock, Mason, Providence Scope: Add bicycle lanes, wide curb lanes, bicycle shoulders to complete network gaps from City of Fairfax to City of Alexandria	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Guarino, Michael		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-033		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	229				
	Other Project No:					

Study completed and endorsed by Board on 7/25/17. Funding included in TPP update approved by Board on 12/3/19. Corridor improvements to be separated into multiple projects. VDOT initiated Little River Turnpike Strategically Targeted Affordable Roadway Solutions (STARS) study in December 2020 to analyze safety and congestion on Route 236 between I-495 and I-395. The Little River Turnpike STARS report is expected to be completed in summer 2023. Project scoping is on-hold; project scope and schedule will be updated when STARS study is complete.

Route 236 from High Place to Old Columbia Pike	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	236	Land Acquisition	\$ 4.8M	\$ 4M	2014 Bonds	
District(s): Mason Scope: Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Nov-17	Oct-22 TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Feb-21	Jun-22 TBD
	FC Project No:	5G25-060-043		Utility Relocation	Jun-22 TBD	Nov-22 TBD
	Program:			Construction	Nov-22 TBD	Dec-23 TBD
	TPP No:	205				
	Other Project No:					

LAD NTP issued 2/8/21. Land rights on 7 of 8 properties acquired. LAD public hearing held 2/22/22. FCDOT and Office of the County Attorney (OCA) are working on dedication and conveyance of a condition and ROW reservation pursuant to an existing special exception on the remaining property. A meeting was held with supervisor's office on 6/23/23 to discuss. Schedule adjusted due to conveyance of required dedication on remaining property. Decision to proceed as standard acquisition for remaining parcel. Offer to be presented in September 2023.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Route 236 from Wakefield Chapel Road to Prosperity Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	236	Study			Other	
District(s): Braddock, Mason Scope: Identify congestion and safety improvements in addition to transit, bicycle, and pedestrian improvements	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Alexandrow, Nikolai		Design	TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000132		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					

This VDOT Project Pipeline Study focuses on congestion and safety to identify improvements. Pedestrian and bike improvements were recommended as part of the project, which includes moving and improving bus stops along the 236 corridor. Congestion mitigation measures, including changes to Woodburn Road and Prosperity Avenue were not recommended. The public engagement phase was completed in March 2022. Investment strategy, cost estimation, and refinement are complete. The study was finalized in July 2022. Project is currently unfunded.

Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
Route 236 Widening from I-495 to John Marr Drive	236	On-Hold				
District(s): Braddock, Mason Scope: Widen from 4 to 6 lanes, including streetscape improvements	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Luo, Caijun		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000026		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	221				
	Other Project No:					

Project funding for study was deferred as part of the TPP update approved by the Board on 12/3/19. Project is on hold until funding is identified.

Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
North Kings Highway and Shields Avenue Improvements Study	241	Project Initiation		\$ 4.2M	2014 Bonds	
District(s): Mount Vernon Scope: Phase I complete; Phase II review construction needs and improve traffic conditions on North Kings Highway and Shields Avenue in light of Route 1 BRT project	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Aguayo, Vanessa		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	5G25-059-009		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	188.02, 270				
	Other Project No:					

Project included in November 2014 Transportation Board Referendum approved by the voters. Shields Avenue Improvements Study Phase 2 focuses on construction considerations and improving traffic conditions on Shields Avenue taking into account the BRT project. Project has been incorporated into the BRT project to streamline construction efforts and improve the Penn Daw BRT station and connections to it. The revised intersection concept was presented at a public meeting on 4/28/22. BRT project scheduled to be completed in 2031.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Gunston Road from Richmond Highway to the Potomac River (Mason Neck Trail)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	242	Design	\$ 14.25M	\$.75M	C & I	
District(s): Mount Vernon Scope: Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design	Mar-22	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-031		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	206				
	Other Project No:	EN22-029-633				

Concept plan distributed for review 2/23/23 and comments received 3/23/23 are being addressed. Preliminary Jurisdictional Determination received 3/3/23. Environmental consultant is completing Programmatic Categorical Exclusion and Phase 1 Cultural Resources Survey. Consultant is also developing hazardous materials site assessment and preparing threatened and endangered species habitat evaluation. Consultant identified risk areas based on utility designation survey. Environmental survey in progress. Crosswalk study in progress. Wetland delineation complete.

Columbia Pike Streetscapes Phase I	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	244	Design	\$ 1.85M	\$ 1.591M	Federal	
District(s): Mason Scope: Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	May-21	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	AA1400159-21		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	21005				
	Other Project No:	UPC 118238				

Virtual Community Information Meeting held on 1/23/23. Final scoping meeting held with VDOT on 3/1/23. Task order proposal for final design is under review.

Columbia Pike/Tyler Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	244	Project Initiation	\$.92M	\$.92M	General Fund	
District(s): Mason Scope: Add Pedestrian Hybrid Beacon (PHB) at existing marked crosswalk. Consider RRFB with pedestrian refuge island, if PHB is not feasible or warranted	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-020		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23022				
	Other Project No:					

Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	267	Design	\$ 4M	\$ 2.921M	2014 Bonds	
District(s): Hunter Mill Scope: At grade crossing of trail at Dulles Toll Road on-ramp	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Feb-17	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	5G25-062-010		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.09				
	Other Project No:					

The survey notification letter was sent on 3/3/23. A revised Operational and Safety Analysis Report was completed in February 2023. VDOT review comments on the revised Operational and Safety Analysis Report were submitted to the consultant on 3/31/23. Responses to VDOT were sent on 4/27/23 and 5/31/23. VDOT review comments on the preliminary design are expected to be fully resolved by July 2023. A proposal for intermediate and final design is underway.

Dulles Toll Road/Monroe Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	267	On-Hold	\$ 5.5M		C & I	
District(s): Dranesville, Hunter Mill Scope: Pedestrian and bicycle bridge over Dulles Toll Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Delmare, Lauren		Design	Nov-16	Sep-17
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	2G40-086-006		Utility Relocation	NA	NA
	Program:	HMSAMS		Construction	NA	NA
	TPP No:	190.05				
	Other Project No:					

Funded for feasibility study and cost estimates. Study complete. Project on hold until further funding is identified.

Dulles Toll Road Ramp Study	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	286	Study	\$ 2M	\$ 2M	Local Funds	
District(s): Dranesville, Providence Scope: Determine need for additional ramps from Dulles Toll Road to Tysons Grid of Streets, specifically at Boone Boulevard, Greensboro Drive, and Jones Branch Drive	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Alexandrow, Nikolai		Design	Jan-21	Jul-23 Oct-23
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000126		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	20004				
	Other Project No:					

Phase I to determine future interchange ramp locations is expected to be complete in summer 2023. Phase I delayed due to VDOT comments about existing condition traffic data due to lack of accurate counts associated with COVID 19 traffic impacts. Phase II began in January 2022 and includes preliminary engineering for new interchange ramps and preliminary environmental analysis. Design completion date revised to include Phase I calibration and Phase II completion. Project involves coordination with multiple Fairfax County agencies and divisions within FCDOT.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Fairfax County Parkway at Sunrise Valley Drive Intersection Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	286	Study	\$.24M	\$.24M	Service District	
District(s): Hunter Mill Scope: Investigate and analyze intersection improvements, including modifying lane configurations for westbound movement and northbound right turn	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Alexandrow, Nikolai		Design	Mar-19	May-22
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-151-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	20001				
	Other Project No:					
Project being coordinated with Sunrise Valley Drive cycletrack, Project 2G40-086-015. Crash analysis, existing condition, no-build, and build-scenario analyses complete. Traffic Analysis Report submitted to VDOT and approved. Local environmental review complete. Project is progressing now that Sunrise Valley cycletrack design plans have been forwarded to TDD for advanced design.						

Project	Status and Details		Funding and Schedule			
Fairfax County Parkway Widening Phase I - Popes Head Road Interchange	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	286	Design	\$ 88M	\$ 88M	NVTA Local, Smart Scale Funding	
District(s): Braddock, Springfield Scope: Replace at-grade intersection at Fairfax County Parkway and Popes Head Road with grade-separated interchange including access to future Shirley Gate Road extension	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Alexandrow, Nikolai		Design	Aug-16	Aug-23
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Jun-21	Jun-23
	FC Project No:	DOT-000045		Utility Relocation	Apr-23	Jan-24
	Program:			Construction	Aug-23	Aug-26
	TPP No:	1			Jul-23	Dec-26
	Other Project No:	UPC 111725				
Land acquisition is complete. Project construction bid advertisement to occur in July 2023. Project will be delivered by traditional design-bid-build once design is completed.						

Project	Status and Details		Funding and Schedule			
Fairfax County Parkway Widening Phase II - Route 29 to Nomes Court	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	286	Land Acquisition	\$ 99.4M	\$ 99.4M	NVTA Local, Smart Scale	
District(s): Braddock, Springfield Scope: Widen Fairfax County Parkway from 4 to 6 lanes from Route 29 to Nomes Court including bicycle and pedestrian facility improvements	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Alexandrow, Nikolai		Design	Jun-16	Jul-25
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Jan-23	Jan-24
	FC Project No:	DOT-000104		Utility Relocation	Dec-23	Sep-24
	Program:			Construction	Jul-25	Sep-27
	TPP No:	51			Dec-23	
	Other Project No:	UPC 107937				
Design public hearing occurred in December 2019. Design approval granted by the Board in May 2020. IJR completed in July 2020. Field Inspection plans submitted June 2021. Field Inspection meeting held 7/28/21. The design team is continuing to finalize the plans. The project is currently fully funded and will be implemented via a design-build delivery method with a construction bid advertisement date expected to occur by the end of 2023.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Fairfax County Parkway Widening Phase III - Nomes Court to Route 123	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	286	Design-Build	\$ 108M	\$ 108M	NVTA Local, Smart Scale	
District(s): Braddock, Springfield Scope: Widen Fairfax County Parkway from 4 to 6 lanes from Nomes Court to Route 123 including bicycle and pedestrian facility improvements	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Alexandrow, Nikolai		Design	Jun-16	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000105		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	51				
	Other Project No:	UPC 107937				

Preliminary engineering to be completed with Phase I and II. Design public hearing occurred in December 2019. Design approval issued by the Board in May 2020. IJR completed in July 2020 and interchange was broken out as a separate project. NVTA awarded \$108 million for project in summer 2022, which will provide the majority of funding for the project. Project has been approved for design-build delivery method. Request for quotation (RFQ) to be issued in summer 2023. Schedule to be determined.

Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
Franconia-Springfield Metrorail Station/VRE Enhanced Bicycle Parking	289	On-Hold	\$.13M	\$.13M	C & I	
District(s): Franconia Scope: Install covered bicycle parking	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	ST-000037-006		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	123				
	Other Project No:					

Project on hold pending plans for the Atlantic Gateway project expansion of the CSX rail line from 2 to 3 train tracks.

Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
McLean Community Business Center (CBC) Pilot Project	309	Study	\$.025M	\$.025M		
District(s): Dranesville Scope: Old Dominion Drive separated bike-ped facilities, Chain Bridge Road cycletracks, Beverly Road and Elm Street SUP's, reduced lanes and crossing distances	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000134		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	2G40-133-007				

The scope of work has been finalized. Anticipate initiating study in fall 2023.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
I-495 Express Lanes Northern Extension	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	495	Design-Build	\$ 500M	\$ 500M	Federal, State, Private	
District(s): Dranesville, Providence	Project Type:	Interstate	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	Apr-18	TBD
Scope: Extend Express Lanes approximately 3.5 miles along I-495 between the Route 123 interchange and the Maryland state line at the American Legion Bridge	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000096		Utility Relocation	TBD	TBD
	Program:			Construction	Feb-22	Jul-25 Jun-26
	TPP No:					
	Other Project No:	UPC 113414				

Noise Abatement Design approved by FHWA in April 2023. Existing noise wall removal, clearing, and grubbing ongoing. New beltway overpasses being constructed. Live Oak Drive partially shifted to allow construction of new road. Lewinsville Road bridge under phased construction. Scotts Run stream restoration implemented by Fairfax County is under design. VDOT developed Lewinsville Road trail concept plans, which will be further refined during summer 2023. Schedule adjusted to reflect overall substantial completion, not just opening of Express Lanes to traffic.

I-495 Express Lanes Ped/Bike at Idylwood Road (North)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	495	On-Hold	\$ 1.28M		Enhancement, CMAQ	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	Apr-13	TBD
Scope: North side from I-495 to Shreve Hill Road	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000012		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	UPC 104005				

Project will complete missing pedestrian facilities outside the limits and original scope of the I-495 Express Lanes Project. Project scoping deferred until funding is identified.

I-495 Express Lanes Ped/Bike at Idylwood Road (South)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	495	On-Hold	\$ 1.28M		Enhancement, CMAQ	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	Apr-13	TBD
Scope: South side from I-495 to Whitestone Hill Court	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000013		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	UPC 104005				

Project will complete missing pedestrian facilities outside the limits and original scope of the I-495 Express Lanes Project. Project scoping deferred until funding is identified.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Scotts Run Stream Valley Trail from Georgetown Pike to the Scotts Run Stream Valley	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	495	Project Initiation	\$ 5.5M			
District(s): Dranesville Scope: Construct trail on the west side of I-495 from Georgetown Pike to the Scotts Run Stream Valley	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Aguayo, Vanessa		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-061		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	209				
	Other Project No:					

Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. A 10-foot SUP on the west side of I-495 from Lewinsville Road to Georgetown Pike is included in the scope of the I-495 express lanes northern extension project. The Scotts Run Stream Valley Trail project will be constructed as a portion of the I-495 express lanes northern extension SUP. Construction 495 NEXT started in spring 2022. The overall I-495 express lanes northern extension project is anticipated to be completed in July 2025 and trail completion is expected in 2026.

Silverbrook Road/Crosspointe Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	600	Design	\$.32M	\$.31M	General Fund	
District(s): Springfield Scope: Pedestrian safety improvements at Silverbrook Road and Crosspointe Drive to include refuge island, RRFBs, and crosswalks	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design	Jun-23	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	ST-000053-006		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23017				
	Other Project No:					

Active transportation safety and access improvement funds approved by BOS on 11/1/22. Survey is in progress. Survey notification letters sent 4/27/23. Design NTP issued to consultant on 6/6/23. Currently reviewing crosswalk and RRFB study submitted by design consultant.

Silverbrook Road/Lorton Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	600	Study	\$ 3.6M	\$.5M	NVTA	
District(s): Mount Vernon Scope: Investigate and analyze mitigation measures to improve the intersection, including additional turn lanes and pedestrian and bicycle improvements	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Borkowski, Tad		Design	Sep-17	Jun-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-087-015		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	40				
	Other Project No:					

Study is complete and identifies intersection modifications to improve operations of right-turns from WB Lorton Road onto NB Silverbrook Road and the left-turn from SB Silverbrook Road onto EB Lorton Road. VDOT agreed to implemented interim improvements recommended by the study that included modifying the signal head at Lorton Road WB to add a right-turn arrow. The interim signal modifications were completed by VDOT in spring 2020. Remaining project improvements are on hold until funding becomes available.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Reston Parkway and Baron Cameron Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	602	Study	\$ 2.5M	\$ 2.5M	Reston Service District	
District(s): Hunter Mill	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	Jul-20	Aug-23 Nov-23
Scope: Modify intersection to include a second left turn lane from westbound Baron Cameron Avenue to southbound Reston Parkway	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-174-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	20026				
	Other Project No:					

Project approved in spring 2019 by Reston Transportation Service District Advisory Board. Project received \$500,000 of service district funding. Study found that adding a second left turn lane on westbound approach did not significantly improve intersection operation. Additional alternatives were evaluated including dual left turns on all approaches, different signal phasing, and different cycle lengths. Study expected to be completed by fall 2023 and then forwarded for design. Change is schedule due to need to meet with supervisor's office to discuss.

Frying Pan Road Widening from Route 28 to Centreville Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	608	On-Hold	\$ 54.3M		TBD	
District(s): Dranesville, Hunter Mill	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	TBD	TBD
Scope: Widen Frying Pan Road to 6 lanes, including intersection improvements and pedestrian and bicycle facilities	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000043		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	54				
	Other Project No:					

Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project is on hold until funding is identified. Frying Pan Road was analyzed as part of a VDOT study of the Route 28/Dulles Toll Road/Dulles Greenway interchange. The study was completed in April 2021.

Pleasant Valley Road Walkway from North of Ellick Run to DEV Power Lines	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	609	Land Acquisition	\$ 10.5M	\$ 4.716M	2014 Bonds	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Beall, James		Design	Jan-18	Jun-23 Nov-23
Scope: Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-22 Jan-23	Sep-23 Oct-23
	FC Project No:	ST-000036-013		Utility Relocation	Nov-22 May-23	Nov-23 Oct-24
	Program:			Construction	Nov-23 Jun-24	Jan-25 Jan-26
	TPP No:	162				
	Other Project No:					

Final plan distributed 5/16/23. Review comments received. Coordinating re-submittal with consultant. LAD NTP issued 1/13/23. Land rights on 0 of 12 properties acquired. All offers have been sent. Attorney for five parcels informed LAD to proceed with condemnation. LAD and FC DOT to meet with supervisor's office in September 2023. Archaeological study complete and under review. Utility relocation plans and estimates pending. Project schedule adjusted due to plan revisions to storm water management facility and utility relocations based on property owner requests.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Old Colchester Road Bridge over Pohick Creek	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	611	Design	\$ 13.2M	\$ 13.2M	State	
District(s): Mount Vernon	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	Nov-22	May-26
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	May-26	Feb-27
Scope: Bridge Replacement with roadway realignment	FC Project No:	DOT-000137		Utility Relocation	Jan-27	May-27
	Program:			Construction	Aug-27	Feb-28
	TPP No:					
	Other Project No:	UPC 119383				
The purpose of this project is to replace the existing structurally deficient bridge over Pohick Creek. The northbound approach of Old Colchester Road will be realigned to improve safety. Design is currently in progress. State of Good Repair bridge rehabilitation funding is available.						

Telegraph Road at Hayfield Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	611	Design	\$ 4.5M	\$ 4.5M	C & I	
District(s): Franconia	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Curtis, Tina		Design	Feb-19	Jun-22
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
Scope: Provide an additional northbound through lane on Telegraph Road through the signalized intersection with Hayfield Road to reduce congestion and improve safety	FC Project No:	DOT-000101		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	20021				
	Other Project No:					
After January 2022 PIM, new concepts to improve pedestrian safety and minimize ROW impacts developed. Public feedback through online survey closed 2/13/23. Survey results indicated neighborhood did not support any improvements, but pedestrian only improvements had the most support. Supervisor's office requested fall 2023 PIM to present survey results and pedestrian only option. VDOT to investigate pedestrian option to determine what is feasible with available funds. Post-pandemic traffic counts to occur when school is in session.						

Telegraph Road Walkway Phase II from Pike Road to Wilton Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	611	Design	\$ 8M	\$.75M	2014 Bonds	
District(s): Franconia	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design	Feb-21	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct approximately 2,200 LF of walkway to fill in missing links, including crosswalks, curb ramps, retaining walls and pedestrian bridge.	FC Project No:	ST-000036-017		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	180.02				
	Other Project No:					
Project briefing with supervisor's office held on 6/1/22. A field walk with supervisor's office was held on 8/4/22. Additional materials provided to supervisor's office on 9/20/22 for final scope decision. Meeting with supervisor's office scheduled for 5/1/23 was postponed and is being rescheduled. A CIM may be held following meeting with supervisor's office. Project to include concrete sidewalk along the off-road alignment crossing Pike Branch.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Sleepy Hollow Road Walkways from Columbia Pike to Route 7	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	613	Construction	\$ 7.05M	\$ 7.05M	C & I	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design	Aug-16	Nov-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-20	Oct-21
Scope: Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road	FC Project No:	2G40-088-028		Utility Relocation	Apr-21	Apr-22
	Program:			Construction	Jun-22	Jan-24
	TPP No:	172				
	Other Project No:					
Construction is 55% complete. Second LAD NTP anticipated in August 2023 to acquire additional land rights for improvements requested by Congressional School. Property owner to sign deed with Office of County Attorney for additional improvements.						

Van Dorn Street Bicycle and Pedestrian Access Improvements	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	613	Design	\$ 4.045M	\$ 2.647M	C & I, Federal	
District(s): Franconia	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Feb-18	Sep-22 Aug-23
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
Scope: Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line	FC Project No:	AA1400141-16		Utility Relocation	Apr-22	Sep-22 Aug-23
	Program:			Construction	Jan-23 Sep-23	Apr-24 Nov-24
	TPP No:	182				
	Other Project No:	EN16-029-110, P101, R201, C501				
Preparing VDOT bid advertisement authorization request, LUP, and Virginia Pollutant Discharge Elimination System permit applications. Draft construction package submitted to UDCD on 1/4/23. Land rights necessary for construction of the project have been dedicated by Fairfax County Redevelopment and Housing Authority. Cox relocation completed. Dominion streetlight relocation in progress. Schedule adjusted due to additional time required to resolve final design plan review comments and receive VDOT design approval.						

Backlick Road and Industrial Road	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	617	Land Acquisition	\$ 7M	\$ 3.064M	NVTA Local	
District(s): Braddock, Mason	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Apr-19	Sep-23 Dec-23
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jan-23 Apr-23	Sep-23 Dec-23
Scope: Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road	FC Project No:	2G40-087-010		Utility Relocation	Jun-23 Sep-23	Feb-24 May-24
	Program:			Construction	Oct-23 Dec-23	Jan-25
	TPP No:	21, 91				
	Other Project No:					
Land acquisition NTP issued 4/24/23. Land rights on 1 of 7 properties have been acquired. Second final plans distributed for review on 5/31/23. Fairfax Water relocation design in progress. AT&T relocation design in progress. A streetlight is to be relocated. Coordination with Norfolk Southern Railway is in progress.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Backlick Road Walkway (east side)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	617	On-Hold	\$.25M	\$.25M	2007 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-09	TBD
Scope: Approximately 360 LF of walkway along east side of Backlick Road opposite the Wilburdale community	FC Project No:	ST-000021-025		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	4YP201-PB025				
Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final design is complete. Land rights on 2 of 3 properties have been acquired. One homeowner is unwilling to sign. On hold per supervisor's request.						

Backlick Road Walkway from Kandel Court to Cindy Lane	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	617	Construction	\$ 1.95M	\$ 1.95M	2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Jul-16	Mar-22
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-21	Feb-22
Scope: Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road	FC Project No:	5G25-060-020		Utility Relocation	Feb-19	Dec-19
	Program:			Construction	Jul-22	Aug-23 Mar-24
	TPP No:	90				
	Other Project No:					
Final construction authorization package originally submitted to UDCD on 7/22/22. Construction bid authorization resubmitted on 4/11/23. Bid advertisement began on 4/26/23. Bid opening occurred 5/17/23. Construction task order authorized 6/2/23. Pre-construction meeting is scheduled for 7/14/23. Construction NTP is pending. Schedule was revised to obtain re-authorization of the construction task order under the new annual on-call transportation construction contract.						

Braddock Road and Walney Road Trails	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	620	Construction	\$ 4.15M	\$ 4.15M	Private	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct 10-foot SUP along north side of Walney Road from Route 28 to E.C. Lawrence Park and along the north side of Braddock Road from Route 28 to Newton Patent Drive	FC Project No:	DOT-000119		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	Sep-23
	TPP No:	20066				
	Other Project No:	UPC 116083				
This SUP segment was included in the I-66 Outside the Beltway project scope. Implementation occurring with I-66 project, and a separate schedule is not available as a result. Rough grading for SUP is complete.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Braddock Road Curve from Tre Towers Court to Old Lee Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	620	Project Initiation	\$ 16M	\$ 16M	Federal, State	
District(s): Sully Scope: Replace S-curve from Tre Towers Court to Chandley Farm Circle and intersection improvements at Braddock Road and Old Lee Road	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000102		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	UPC T21255				

VDOT is performing the conceptual engineering. A meeting with elected officials was held on 10/28/20. A Virtual Public Meeting was held on 11/30/20 to present the preferred alternative. The project was awarded \$16M in additional Smart Scale Round 4 funds. All prior year funds are available immediately, and VDOT is proceeding with the project. VDOT is developing the project schedule and cost estimate. VDOT is also currently in the process of procuring a design consultant, which is anticipated to finalized by late 2023.

Braddock Road Multimodal Corridor Improvements Phase I	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	620	Design	\$ 73.834M	\$ 56M	NVTA Regional, SmartScale	
District(s): Braddock, Mason Scope: Intersection and corridor improvements from Ravensworth Road to Southampton Drive, including bicycle and pedestrian facilities	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	Mar-21	Mar-25
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Jun-25	May-28
	FC Project No:	2G40-081-000		Utility Relocation	Oct-26	May-28
	Program:			Construction	May-28	Dec-31
	TPP No:	46, 342				
	Other Project No:	UPC 114627; 0620-029-468				

VDOT design NTP was issued on 3/5/21. VDOT has proposed several intersection alternatives, which have been evaluated based upon public input and an evaluation criteria matrix. A PIM is scheduled for 7/26/23 and the public comment deadline is 8/8/23. The next step is for the Project Team to review comments received from the public. A public hearing is anticipated in early winter 2024.

Braddock Road Multimodal Corridor Improvements Phase II	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	620	Design			NVTA Regional	
District(s): Braddock Scope: Intersection and corridor improvements from Southampton Drive to Humphries Drive, including bicycle and pedestrian facilities	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	Mar-21	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000131		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	45, 46				
	Other Project No:	UPC 114627; 0620-029-468				

Design NTP issued 3/5/21. Design being developed for both phase I and phase II. VDOT working to update project cost estimate for phase II. The Project Team is evaluating alternatives for critical intersections based upon public input and an evaluation criteria matrix. A PIM is scheduled for 7/26/23 and the public comment deadline is 8/8/23. The next step is for the Project Team to review comments received from the public. FCDOT submitted an NVTA funding application for Phase II.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Braddock Road/Witch Hazel Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	620	Design	\$.125M	\$.125M	General Fund	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Elahi, Seyedbehnam		Design	Apr-23	Sep-24
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Feb-24	Aug-24
Scope: Install refuge island with truncated domes	FC Project No:	2G40-197-007		Utility Relocation	TBD	TBD
	Program:			Construction	Oct-24	Apr-25
	TPP No:	23012				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 11/1/22. Design NTP issued to consultant on 4/27/23. Survey in progress. Intermediate design in progress.						

Project	Status and Details		Funding and Schedule			
Pohick Road Bicycle and Pedestrian Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	635	Project Initiation	\$ 2.5M	\$ 1.5M	NVTA	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Luo, Caijun		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct 10-foot SUP along EB Pohick Road from Lorton Station Boulevard to Larne Lane and 7-foot sidewalk on WB side from Lorton Station Boulevard to I-95 bridge	FC Project No:	DOT-000022		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	57				
	Other Project No:					
Funding was included in the TPP update approved by the Board on 12/3/19. Scoping and initial coordination in progress. Updating cost estimates. Anticipate completing scope with updated cost estimates and forwarding for design in summer 2023.						

Project	Status and Details		Funding and Schedule			
Fairfax County Parkway Trail and Cross County Trail Connection	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	636	On-Hold	\$.775M	\$.07M	MWCOG TLC Grant	
District(s): Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	Sep-20	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
Scope: Preliminary design of a shared-use path connection from the Fairfax County Parkway Trail to the Cross County Trail via Hooes Road	FC Project No:	DOT-000127		Utility Relocation	NA	NA
	Program:			Construction	NA	NA
	TPP No:					
	Other Project No:					
The project scope includes preliminary design only and does not include funds for construction. Funding was obtained through a Transportation Land-Use Connections (TLC) grant awarded by the Metropolitan Washington Council of Governments (MWCOG). Preliminary design was completed in June 2021. Project on hold until additional funding is identified.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Hooes Road from Fairfax County Parkway to Silverbrook Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	636	On-Hold	\$ 20.55M		TBD	
District(s): Mount Vernon, Springfield Scope: Widen from 2 to 4 lanes, including pedestrian signal and pedestrian and bicycle facilities	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000055		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	55				
	Other Project No:					
Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project is on hold until funding is identified.						

Project	Status and Details		Funding and Schedule			
Hooes Road Walkway from Ox Road to Lorton Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	636	On-Hold	\$.4M		TBD	
District(s): Mount Vernon Scope: Construct walkway on north side of Hooes Road from Route 123 to Lorton Road, including crosswalks to existing walkways on Lorton Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-023		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	132				
	Other Project No:					
Project scoping completed fall 2019. Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project on hold until funding is identified.						

Project	Status and Details		Funding and Schedule			
Hooes Road/Dudley Drive/Laurel Crest Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	636	Project Initiation	\$.1M	\$.1M	General Fund	
District(s): Mount Vernon Scope: Install new crosswalk and ADA curb ramps	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Curtis, Tina		Design	TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-009		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23015				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 11/1/22. Executing project administration agreement with VDOT. Schedule to be determined upon initiation of the project design phase.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Hooes Road/South Run Stream Valley Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	636	Project Initiation	\$.151M	\$.155M	General Fund	
District(s): Mount Vernon, Springfield Scope: Pedestrian safety improvements including two passive detection RRFB's and no parking signs	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	ST-000053-005		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23014				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 11/1/22. Design task order proposal received and is being reviewed. Land survey work order submitted 4/4/23. Land rights may be required from FCPA property on one or both sides of the road.						

Cinder Bed Road Bikeway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	637	Land Acquisition	\$ 16.229M	\$ 10.634M	Federal, Local, LCM, RSTP	
District(s): Mount Vernon, Franconia Scope: Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Feb-18	Apr-23 Apr-24
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-22 Apr-23	Mar-24
	FC Project No:	AA1400137-15		Utility Relocation	Mar-24	Feb-25
	Program:			Construction	Dec-24	Oct-26
	TPP No:	109				
	Other Project No:	0014-029-107, P101, R201, C501				
Final design in progress. Received approved design waivers on 1/3/23. VDOT ROW authorization received 1/18/23. LAD NTP issued on 4/5/23. Land rights on 1 of 26 properties have been acquired. One appraisal has been delayed due to CSX survey boundary questions. The additional survey requested on 11/30/22 for the DEV lighting power source and DEV easement is complete. DEV, Washington Gas, Verizon, and Cox relocation designs are in progress.						

Rolling Road VRE Parking Expansion	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	638	Land Acquisition	\$ 3M	\$ 2.75M	C & I	
District(s): Braddock, Springfield Scope: Surface parking lot expansion	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Aug-18	Aug-23
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-22	Jul-23 Sep-23
	FC Project No:	2G40-055-000		Utility Relocation	Mar-21	Aug-22
	Program:			Construction	Sep-23	Jun-24
	TPP No:	358				
	Other Project No:					
Project to be permitted through LDS. LAD NTP package submitted 10/25/22. Land rights on 3 of 4 properties acquired. Remaining land acquisition is being reviewed by Norfolk Southern Public Improvements Department. LAD completion revised due to lengthy time for railroad review. Final plans distributed to VDOT and county agencies on 3/6/23. Review comments received 4/13/23 and are being addressed. LDS to allow final plan submission before LAD completes ROW and easement documentation. DEV awaiting lighting design before preparing conduit plan and estimate.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Rolling Road Widening Phase II - Viola Street to Kenwood Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	638	Utility Relocation	\$ 73.22M	\$ 73.22M	Secondary, NVTA Regional	
District(s): Braddock, Springfield, Franconia Scope: Widen Rolling Road from 2 to 4 lanes with signal upgrades, pedestrian, bicycle, and access management improvements	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	Feb-16	Feb-20
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Feb-20	Jun-22
	FC Project No:	DOT-000024		Utility Relocation	Jun-22	May-24 Nov-24
	Program:			Construction	May-24	May-26 Dec-26
	TPP No:	58				
	Other Project No:	UPC 5559				
Land acquisition is complete. DEV utility relocation has been authorized. Utility relocation expected to be complete by fall 2024. Delay due to tree clearing restrictions. Delay in utility relocation has also impacted anticipated construction completion date.						

Rolling Road/Grigsby Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	638	Project Initiation	\$.85M	\$.85M	General Fund	
District(s): Braddock, Springfield Scope: Relocate crosswalk to south leg. Add curb extensions, pedestrian refuge, and sidewalk connection to West Springfield High School. Analyze potential pedestrian signal	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-021		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23023				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Sydenstricker Road/Arley Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	640	Project Initiation	\$.3M	\$.3M	General Fund	
District(s): Springfield Scope: Add pedestrian refuge island, improve curb ramps, and relocate bus stops at existing marked crosswalk	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-036		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23038				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Old Keene Mill Road Bike Shoulders	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	644	On-Hold				
District(s): Braddock, Springfield, Franconia Scope: Provide bicycle infrastructure between Lee Chapel Road and Spring Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-046		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	158				
	Other Project No:					
Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project is on hold until funding is identified.						

Springfield CBC Commuter Parking Garage	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	644	Construction	\$ 58.38M	\$ 58.38M	C & I, FTA, CMAQ	
District(s): Franconia Scope: Facility includes transit center, commuter parking, carpool, bicycle and pedestrian facilities, public amenities, and a pedestrian bridge over Old Keene Mill Road	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Luo, Caijun		Design	Sep-14	Aug-19
	Lead Agency:	Capital Facilities, DPWES		Land Acquisition	Mar-18	Sep-19
	FC Project No:	DOT-000044		Utility Relocation	May-21	Oct-23
	Program:			Construction	May-21	Oct-23
	TPP No:	20043				
	Other Project No:	ST-000033; UPC 106274, TF-000054				
Pedestrian bridge installation over Old Keene Mill Road were completed 5/20/23. Contractor started installing structural brackets for glass curtain wall at Stair A and installing the bracing for green screen on the south and west garage facades. Contractor completed installation of corrugated metal panel at Stair E on the north and west garage facades. Ongoing work inside the garage includes slab on grade, elevator, roofing, caulking, and rough-in for plumbing and electrical. Coordination with Department of Information Technology for security systems ongoing.						

Magarity Road from Ware Road to Peabody Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	650	Construction	\$ 5.65M	\$ 5.65M	C & I	
District(s): Dranesville Scope: Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Sep-17	Nov-22
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Feb-21	May-22
	FC Project No:	2G40-088-025		Utility Relocation	Mar-21	May-23
	Program:			Construction	Dec-22	Dec-23 Jun-24
	TPP No:	150				
	Other Project No:					
Construction NTP issued 6/19/23. Construction 5% complete. Schedule adjusted for additional time to pre-qualify contractors and to match negotiated construction contract duration.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Magarity Road/Kennedy Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	650	Project Initiation	\$.3M	\$.3M	General Fund	
District(s): Dranesville, Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Install pedestrian refuge island and relocate bus stops at existing marked crosswalk	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-031		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23033				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Project	Status and Details		Funding and Schedule			
Guinea Road/Bronte Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	651	Project Initiation	\$.145M	\$.14M	General Fund	
District(s): Braddock	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design	TBD	TBD
Scope: Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-002		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23005				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 11/1/22. Consultant task order proposal received 4/24/23 and is being reviewed. Survey notification letters sent 5/4/23. Survey in progress. Field meeting with design consultant to review the project scope scheduled for 7/10/23.						

Project	Status and Details		Funding and Schedule			
Guinea Road/Lakepointe Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	651	Project Initiation	\$.35M	\$.35M	General Fund	
District(s): Braddock	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Install RRFB	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	ST-000053-015		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23049				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Guinea Road/Pierrpont Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	651	Project Initiation	\$.475M	\$.475M	General Fund	
District(s): Braddock Scope: Relocate existing marked crosswalk to south leg. Install pedestrian refuge island, curb ramps, and sidewalk connections to relocated bus stops. Study potential RRFB	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-028		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23030				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Project	Status and Details		Funding and Schedule			
Guinea Road/Rutherford Park	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	651	Design	\$.142M	\$.15M	General Fund	
District(s): Braddock Scope: Crosswalk improvements to include RRFBs, curb extension, and ADA curb ramps	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Mar-23	May-24
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-23	Apr-24
	FC Project No:	ST-000053-002		Utility Relocation	TBD	TBD
	Program:			Construction	Jun-24	Nov-24
	TPP No:	23004				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 11/1/22. Intermediate design distributed for review on 6/16/23.						

Project	Status and Details		Funding and Schedule			
Burke Road from Aplomado Drive to Parakeet Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	652	Land Acquisition	\$ 8.75M	\$ 5.575M	NVTA Local	
District(s): Springfield Scope: Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Dec-16	May-23 TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-19	Jan-23 TBD
	FC Project No:	2G40-087-003		Utility Relocation	Jan-23 TBD	Jan-24 TBD
	Program:			Construction	Jan-24 TBD	Apr-25 TBD
	TPP No:	23				
	Other Project No:					
Plans to be updated after ROW completed. Land rights on 10 of 13 properties acquired. LAD public hearing for three properties deferred. County Attorney's Office reviewing case law and coordinating special exception issue on one property. Updated offer expected to be made for this parcel in August 2023. Owner of remaining two parcels recently deceased and property is under contract. Acquisition for those parcels to begin when property closes. Utility relocation to begin once ROW completed. Schedule to be updated upon resolution of land acquisition.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Blake Lane at Bushman Drive Crosswalk Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	655	Design	\$.695M	\$.15M	General Fund	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Elahi, Seyedbehnam		Design	Mar-23	Jan-25
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Apr-24	Nov-24
Scope: Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive	FC Project No:	2G40-197-010		Utility Relocation	TBD	TBD
	Program:			Construction	Feb-25	Jul-25
	TPP No:	22003				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 11/1/22. Survey was received on 5/16/23. Preliminary design and crosswalk study are in progress.						

Blake Lane/Bel Glade Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	655	Project Initiation	\$.5M	\$.5M	General Fund	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Relocate existing marked crosswalk to south leg, add pedestrian refuge in median, install RRFB, and relocate bus stops	FC Project No:	ST-000053-009		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23043				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Jermantown Road Bridge Widening	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	655	Design-Build	\$ 9.5M	\$ 9.5M	I-66 Concession Fee	
District(s): Providence, Springfield	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	Jan-18	Sep-20
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
Scope: Replace existing two lane bridge with a four lane bridge over I-66 instead of the two lane bridge replacement planned as part of the I-66 project	FC Project No:	DOT-000106		Utility Relocation	TBD	TBD
	Program:			Construction	Feb-20	Aug-23
	TPP No:	20011				
	Other Project No:	UPC 112781				
This project has been included in the scope as part of the I-66 Outside the Beltway project. Construction is being phased to maintain traffic. Traffic was shifted to the new bridge and reconstruction of the other half of the bridge is ongoing. The sidewalk connection on the west side of the bridge is operational.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Shirley Gate Road from Braddock Road to Fairfax County Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	655	Design	\$ 22M	\$ 21M	Local Fund	
District(s): Braddock, Springfield Scope: Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including Active Transportation facilities and access to future Patriot Park East	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Jun-19	Aug-25
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-24	May-25
	FC Project No:	2G40-079-000		Utility Relocation	Jun-25	Jun-27
	Program:			Construction	Dec-26	Dec-28
	TPP No:	18				
	Other Project No:	N/A				
Intermediate design NTP issued 12/8/22. Offer for early acquisition parcel presented to owners 1/17/23. LAD negotiations continue. Environmental work underway and wetlands have been field located. Geotechnical work is delayed until Phase 1B Cultural Resource work is completed. Field work for Phase 1B Cultural Resource work began 6/12/23. Utility relocation schedule estimated to last two years because of transmission tower relocation and Colonial pipeline impacts.						

Project	Status and Details		Funding and Schedule			
Compton Road from Bull Run Regional Park to Cub Run Stream Valley Park	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	658	Design	\$ 9.3M	\$ 7.9M	CMAQ, Local	
District(s): Sully Scope: Construct 10-foot SUP on the northeast side of Compton Road from Bull Run Regional Park to Cub Run Stream Valley, excluding portion of trail under I-66 bridge	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	Jun-19	Jun-23 Jan-27
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Jun-23 Mar-24	TBD Oct-25
	FC Project No:	2G40-088-021		Utility Relocation	Dec-23 Oct-25	TBD Jun-26
	Program:			Construction	Jun-24 Jan-27	Jun-26 Jan-29
	TPP No:	111.01				
	Other Project No:	UPC115604, UPC 115936				
Conceptual design is in progress. Waterline conflicts identified north of the I-66 overpass. Increase in project cost due to additional engineering costs, tree impacts, excavation costs, and construction inflation. Changes in project schedule due to unforeseen need to relocate waterline.						

Project	Status and Details		Funding and Schedule			
Compton Road from East of Pumping Station to Route 28	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	658	On-Hold	\$ 1.4M		TBD	
District(s): Springfield, Sully Scope: Construct walkway on north side from existing walkway west of Hartwood Lane to existing walkway west of Upper Occoquan Service Authority pumping station	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-020		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	110				
	Other Project No:					
Scoping completed fall 2019. Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project is on hold until funding is identified.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Compton Road from Mount Olive Road to Bull Run Regional Park Entrance	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	658	Project Initiation	\$ 1.651M	\$ 1.651M	C & I	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	TBD	TBD
Scope: Construct walkway on north side of Compton Road from Mount Olive Road to Bull Run Regional Park	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000125		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	111.02				
	Other Project No:					
Project scoping is in progress. Anticipate forwarding for design in fall 2023.						

Compton Road Trail under I-66 bridge	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	658	Construction	\$ 1.08M	\$ 1.08M	Local	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	Jan-18	Dec-20
Scope: Construct 10-foot SUP along Compton Road under the I-66 bridge	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000124		Utility Relocation	TBD	TBD
	Program:			Construction	Dec-19	Sep-23
	TPP No:					
	Other Project No:	UPC 115936				
This SUP segment was included in the I-66 Outside the Beltway project scope. The Board of Supervisors approved the project funding agreement on 10/10/19. This segment is currently under construction with the I-66 bridge widening over Compton Road. Implementation occurring with I-66 project, and a separate schedule is not available as a result. Construction of the retaining wall under the bridge is complete. Grading for the trail has been completed.						

Stone Road Overpass over I-66 from Route 29 to Route 28	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	662	On-Hold	\$ 81.55M			
District(s): Sully	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Construct 4-lane divided road between Stone Road at Route 29 and New Braddock Road, including shared-use path and bridges over I-66 and Big Rocky Run	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000051		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	19				
	Other Project No:					
Project funding was deferred as part of TPP update approved by the Board on 12/3/19. Project on hold until funding becomes available.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Westfields Boulevard/Walney Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	662	Project Initiation	\$.6M	\$.6M	General Fund	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Add signalized crosswalk, ADA curb ramps, pedestrian push buttons and signal heads on north and south leg. Add pedestrian connection to existing SUP	Project Manager:	Krueger, Emily		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-037		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23039				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Fox Mill Road and Pinecrest Road Intersection Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	665	Design	\$ 5.7M	\$ 5.7M		
District(s): Hunter Mill	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Krueger, Emily		Design	Dec-20	Jul-22
Scope: Construct traffic signal at intersection, including signalized pedestrian crosswalks and widening of both Fox Mill Road approaches for addition of left turn lanes	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Jun-23 Dec-23	Jun-24
	FC Project No:	DOT-000114		Utility Relocation	Dec-23	Oct-24
	Program:			Construction	Oct-24	Oct-25
	TPP No:					
	Other Project No:	UPC T21807				
Traffic signal warranted based on VDOT study. PIM held 3/15/21. Preliminary engineering began March 2021 and is being funded by FCDOT. In the interim, VDOT installed and activated a temporary traffic signal in August 2021. Preliminary field inspection (PFI) plans completed and distributed for review. PFI meeting was held 12/9/21. Design was revised to install four crosswalks across each leg of the intersection. A virtual public hearing was held 5/18/22.						

Fox Mill Road Walkway from Fairfax County Parkway to Reston Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	665	Complete	\$ 2.25M	\$ 2.25M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Mar-16	Jan-22
Scope: Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-19	Oct-19
	FC Project No:	ST-000036-009		Utility Relocation	Dec-19	Jan-21
	Program:			Construction	Feb-22	Apr-23 Jun-23
	TPP No:	121				
	Other Project No:					
Construction substantially complete on 6/16/23.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Van Buren Street from W&OD to Monroe Street Bridge	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	666	Construction	\$ 5.33M	\$ 5.33M	C & I	
District(s): Dranesville, Hunter Mill Scope: Reconstruct with on-road bike lanes, sidewalks, drainage, and urban standards	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Delmare, Lauren		Design	Apr-18	Aug-19
	Lead Agency:	Town of Herndon		Land Acquisition	Apr-19	Feb-20
	FC Project No:	2G40-086-013		Utility Relocation	Feb-20	Jun-21
	Program:	HMSAMS		Construction	Mar-22	Mar-23 Jul-23
	TPP No:	190.12				
	Other Project No:					
Construction will be substantially complete in July 2023.						

Project	Status and Details		Funding and Schedule			
Van Buren Street/Worldgate Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	666	Complete	\$.7M	\$.7M	C & I	
District(s): Dranesville Scope: Install signalized crosswalk	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Delmare, Lauren		Design	Mar-15	May-18
	Lead Agency:	Town of Herndon		Land Acquisition	Oct-17	Aug-22
	FC Project No:	2G40-086-004		Utility Relocation	NA	NA
	Program:	HMSAMS		Construction	Sep-22	Mar-23 Jun-23
	TPP No:	190.02				
	Other Project No:					
Construction substantially complete in June 2023.						

Project	Status and Details		Funding and Schedule			
Vale Road/Flint Hill Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	672	Project Initiation	\$.5M	\$.5M	General Fund	
District(s): Hunter Mill Scope: Shift existing marked crosswalk and add pedestrian refuge island. Study potential RRFB.	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	ST-000053-008		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23042				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Hunter Mill Road and Lawyers Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	674	On-Hold	\$ 15.5M			
District(s): Hunter Mill, Sully Scope: Replace intersection with roundabout, including 10-foot shared-use path and pedestrian crossings	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-087-012		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	32				
	Other Project No:					
Project funding deferred as part of TPP update approved by the Board on 12/3/19. Project on hold until funding is identified.						

Hunter Mill Road Bridge over Difficult Run	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	674	On-Hold	\$.5M	\$.32M	Bridge, RSTP	
District(s): Hunter Mill Scope: Replace temporary bridge with permanent structure	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Krueger, Emily		Design	Sep-13	Jan-18
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000009		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	UPC 102691				
Public hearing held on 6/17/15. The design concepts of the project have been approved by VDOT and Fairfax County. The bridge is currently in good condition and is not eligible for State of Good Repair (SGR) funding. The project is currently on hold, since SGR funding is only for bridges in poor condition and classified as structurally deficient.						

Hunter Mill Road over Colvin Run Bridge Replacement	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	674	Construction	\$ 5.1M	\$ 5.1M	Federal, State, SGR	
District(s): Hunter Mill Scope: Replace the weight-restricted one-lane bridge over Colvin Run with a new two-lane bridge	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Krueger, Emily		Design	Apr-18	Feb-21
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	DOT-000112		Utility Relocation	Mar-21	May-21
	Program:			Construction	Aug-21	Apr-23 Jul-23
	TPP No:					
	Other Project No:	UPC 110499, 110433				
One lane of traffic shifted onto new bridge 12/30/22. Temporary traffic signals and Driveway Assistance Devices were installed on 6/29/23 just north and south of Colvin Run until later this summer. On 6/30/23, one lane of alternating Hunter Mill Road traffic was shifted to the other side of the new bridge to allow construction of the median splitter island. Final inspection scheduled for 7/25/23. Schedule revised to phase work over two construction seasons so water main could be relocated while keeping bridge open to traffic.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule				
Springvale Road over Piney Run Bridge Replacement	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type		
	674	On-Hold			State		
District(s): Dranesville Scope: Replace the weight restricted one-lane Springvale Road bridge over Piney Run with a two-lane bridge	Project Type:	Secondary Road	Schedule	Phase		Start Date	End Date
	Project Manager:	Alexandrow, Nikolai		Design		TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition		TBD	TBD
	FC Project No:	DOT-000130		Utility Relocation		TBD	TBD
	Program:			Construction		TBD	TBD
	TPP No:						
	Other Project No:	106819					
This project is deferred while additional funding is identified and until Project DOT-000032, Route 7 widening from Reston Avenue to Jarrett Valley Drive, is complete.							

Beulah Road/Abbotsford Drive	Status and Details		Funding and Schedule				
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type		
	675	Project Initiation	\$.3M	\$.3M	General Fund		
District(s): Hunter Mill Scope: Install pedestrian refuge island at existing marked crosswalk	Project Type:	Bicycle/Pedestrian	Schedule	Phase		Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design		TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition		TBD	TBD
	FC Project No:	2G40-197-032		Utility Relocation		TBD	TBD
	Program:			Construction		TBD	TBD
	TPP No:	23034					
	Other Project No:						
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.							

Sunset Hills Road Realignment	Status and Details		Funding and Schedule				
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type		
	675	Project Initiation			Private		
District(s): Hunter Mill Scope: Relocate existing Sunset Hills Road further north to align with Crowell Road	Project Type:	Secondary Road	Schedule	Phase		Start Date	End Date
	Project Manager:	Borkowski, Tad		Design		TBD	TBD
	Lead Agency:	Developer		Land Acquisition		TBD	TBD
	FC Project No:	DOT-000099		Utility Relocation		TBD	TBD
	Program:			Construction		TBD	TBD
	TPP No:	20029					
	Other Project No:						
There has been no change to Sunset Hills Road alignment as previously proposed by developer. Applicant has not incorporated Comprehensive Plan recommendations into their submission and are proposing maintaining existing Sunset Hills Road alignment and extending Hunting Crest Lane. The Site Development and Inspections Division of LDS is expected to disapprove the applicant's third submission due to stormwater concerns and the alignment issue. There are no updates regarding the developer's fourth submission at this time. Litigation is ongoing.							

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Sunset Hills Road/Reston Station Boulevard	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	675	Project Initiation	\$.25M	\$.25M	General Fund	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Install curb ramps and marked crosswalk	FC Project No:	2G40-197-033		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23035				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Project	Status and Details		Funding and Schedule			
Wolftrap Elementary School Safe Routes to School	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	675	Construction	\$.565M	\$.375M	RSTP, CMAQ	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Nov-19	Aug-22 Sep-22
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-21	Mar-22
Scope: Provide protected crosswalk at Beulah Road and Talisman Drive	FC Project No:	AA1400150-19		Utility Relocation	May-22	Aug-22
	Program:			Construction	Feb-23 May-23	Sep-23 Nov-23
	TPP No:	20085				
	Other Project No:					
VDOT bid advertisement authorization was received on 4/28/23. Construction bid opening occurred on 6/28/23. Schedule revised due to additional time required to receive construction authorization from VDOT.						

Project	Status and Details		Funding and Schedule			
Old Courthouse Road and Besley Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	677	Construction	\$ 19.5M	\$ 18.177M	NVTA Local, 2014 Bonds	
District(s): Hunter Mill	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Jul-15	Nov-22 Mar-23
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-20	May-22
Scope: Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.	FC Project No:	5G25-059-007		Utility Relocation	Apr-20 Apr-22	Apr-23 Jun-23
	Program:			Construction	Feb-23 Jun-23	May-25 Sep-25
	TPP No:	35				
	Other Project No:					
VDOT permit application submitted 3/10/23 and received 3/23/23. Joint permit application to Virginia Marine Resources Commission submitted on 9/1/22 and received 3/6/23. Final construction package submitted on 6/2/23. Bid advertisement is in progress. Contractor pre-qualification completed. DEV, Washington Gas, CenturyLink, and Cox relocation complete. Verizon relocation in progress. Schedule revised due to additional time required to complete utility relocations and finalize construction package.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Walker Road Bridge	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	681	On-Hold	\$ 4.85M	\$ 1.1M	Secondary	
District(s): Dranesville	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Borkowski, Tad		Design	Nov-12	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
Scope: Replace bridge over Piney Run (PE and ROW only)	FC Project No:	DOT-000040		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	0681-029-717,P101,B; UPC 84383				
Funded for design and ROW only. Project redesigned to incorporate pedestrian and bicycle facilities. Design public hearing held 2/3/16. Board of Supervisors endorsed design plans for the bridge replacement on 6/21/16. Project is on hold until funding becomes available.						

Balls Hill Road and Old Dominion Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	686	Design	\$ 20.481M	\$ 20.481M	NVTA Local	
District(s): Dranesville	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design	Feb-20	Sep-25
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-24	Apr-25
Scope: Intersection improvements, including pedestrian facilities	FC Project No:	2G40-152-000		Utility Relocation	May-25	May-27
	Program:			Construction	Jan-27	Sep-28
	TPP No:	22				
	Other Project No:					
Intermediate design distributed for review on 6/14/23. Traffic analysis and signal plans to follow shortly.						

Chesterbrook Road Walkway from Maddux Lane to 41st Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	689	Design	\$ 5.6M	\$ 1.233M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Sep-20	Mar-24 Jul-24
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jun-23 Sep-23	Jan-24 Jun-24
Scope: Construct walkway on southside of Chesterbrook Road	FC Project No:	2G40-088-005		Utility Relocation	Feb-24 Jun-24	Oct-24 May-25
	Program:			Construction	Mar-24 Feb-25	May-25 Apr-26
	TPP No:	107, 239, 240				
	Other Project No:					
Final design in progress. Draft project plats for 24 properties were received on 6/15/23 and are under review. Utilities relocation design coordination in progress. LAD NTP scheduled for 9/30/23. Schedule revised due to additional time needed to develop utility designs and perform utility relocations.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Westmoreland Street Walkway from Kirby Road to Lemon Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	693	Design	\$ 4.75M	\$ 4.75M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Jul-21	Jan-24 May-24
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jun-23 Oct-23	Jan-24 Jul-24
Scope: Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings	FC Project No:	ST-000036-015		Utility Relocation	TBD Jul-24	TBD Feb-25
	Program:			Construction	Apr-24 Sep-24	Apr-25 Jun-25
	TPP No:	186				
	Other Project No:					
CIM was held on 3/8/23. Final design was distributed for review on 6/14/23. Utility coordination with DEV, Verizon, Cox, Fairfax Water, and others is underway. Existing pipes inspection survey completed. Project schedule revised due to design modifications based on public feedback received at the CIM.						

Project	Status and Details		Funding and Schedule			
Westmoreland Street/Rosemont Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	693	Design	\$.377M	\$.35M	General Fund	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Jun-23	Aug-24
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jan-24	Jul-24
Scope: Improvement of existing crosswalk to include ADA curb ramps, pedestrian refuge island, RRFB, and relocation of existing bus stop	FC Project No:	ST-000053-003		Utility Relocation	TBD	TBD
	Program:			Construction	Sep-24	Mar-25
	TPP No:	23006				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 11/1/22. Survey received. Intermediate design is in progress.						

Project	Status and Details		Funding and Schedule			
Great Falls Street Walkway from Grande Lane to Haycock Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	694	Design	\$.5M	\$.4M	TBD	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Oct-22	Apr-25
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Apr-24	Dec-24
Scope: Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane	FC Project No:	2G40-088-057		Utility Relocation	Jan-25	May-25
	Program:			Construction	Jun-25	Dec-25
	TPP No:	201				
	Other Project No:					
Utility designations completed in January 2023. Intermediate plans were distributed for review on 5/9/23.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Lewinsville Road and Spring Hill Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	694	Study	\$ 17.6M	\$.144M	NVTA Local	
District(s): Dranesville Scope: Alternatives analysis to improve traffic flow and safety, add pedestrian crosswalks	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	Jan-17	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-087-014		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	34				
	Other Project No:					

Four alternatives were developed with a high-level screening process. Two alternatives were advanced for detailed traffic analysis and plan development. The offset-T intersection option was determined to be the preferred alternative. The final report was completed in January 2023. The project is on hold pending implementation of a proposed offset T-intersection at Old Dominion Drive and Balls Hill Road. The preferred alternative may be reevaluated based on community response to Old Dominion Drive and Balls Hill Road project.

Idylwood Road Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	On-Hold	\$ 4M			
District(s): Providence Scope: Construct trail from Helena Drive to Idyl Lane on the south side of Idylwood Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000020		Utility Relocation	TBD	TBD
	Program:	TMSAMS		Construction	TBD	TBD
	TPP No:					
	Other Project No:					

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Project scoping deferred until funding is identified.

Idylwood Road Walkway from Friendship Lane to Stephanie Marie Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	Complete	\$.3M	\$.3M	Developer	
District(s): Dranesville Scope: Construct walkway on the north side of Idylwood Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	NA	NA
	Lead Agency:	Developer		Land Acquisition	NA	NA
	FC Project No:	DOT-000077		Utility Relocation	NA	NA
	Program:			Construction	Aug-21	Feb-23
	TPP No:	203				
	Other Project No:					

Construction substantially complete on 2/13/23.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Idylwood Road/Montview Court	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	Project Initiation	\$.375M	\$.375M	General Fund	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Add pedestrian refuge and possible curb extension at existing crosswalk	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-023		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23025				
	Other Project No:					
Project was identified in the West Falls Church Metrorail Area Active Transportation Study. Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Kirby Road Walkway from Chesterbrook Road to Mori Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	Design	\$ 3.25M	\$ 1.8M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road	Project Manager:	Turner, Latesa		Design	Mar-18	Apr-23 Aug-23
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Aug-21	Mar-22
	FC Project No:	2G40-088-069		Utility Relocation	Apr-22	Jun-23 Jul-23
	Program:			Construction	May-23 Sep-23	Apr-24 Sep-24
	TPP No:	238				
	Other Project No:					
Third final design distributed for review on 5/18/23. Century Link and Washington Gas relocations expected to be completed by July 2023. Schedule revised due to additional time required to obtain VDOT final design approval and to complete utility relocation work.						

Kirby Road/Old Dominion Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	On-Hold	\$ 10.7M			
District(s): Dranesville	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
Scope: Improve intersection safety and geometry including extension of turn lanes and additional pedestrian facilities	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-087-013		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	33				
	Other Project No:					
Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project on hold until funding is identified.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Cedar Lane Pedestrian Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	698	Complete	\$.2M	\$.2M	C&I	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design	Apr-21	Aug-22
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
Scope: Construct median refuge island and upgrade crosswalks and curb ramps	FC Project No:	2G40-088-084		Utility Relocation	NA	NA
	Program:			Construction	Nov-22	Mar-23
	TPP No:	21007				
	Other Project No:					
Construction substantially complete on 3/21/23.						

Electric Avenue and Cedar Lane Northbound Left Turn Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	698	Design	\$.151M	\$.553M	NVTA	
District(s): Providence	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design	Mar-15 Mar-23	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements	FC Project No:	2G40-087-004		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	26				
	Other Project No:					
Survey notification letters sent 2/8/23. Design task order for traffic analysis and preliminary concept design NTP issued on 3/28/23. Draft traffic analysis memo received and is under review. Awaiting survey re-certification by Land Survey Branch.						

Haycock Road/Casemont Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	703	Project Initiation	\$.375M	\$.375M	General Fund	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Add curb extension and curb ramps with new marked crosswalk	FC Project No:	2G40-197-022		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23024				
	Other Project No:					
Project was identified in the West Falls Church Metrorail Area Active Transportation Study. Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Shreve Road Shared-Use Path	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	703	Project Initiation	\$ 6.9M	\$ 6.9M	NVTA	
District(s): Dranesville, Providence Scope: Construct a 10' SUP along the east side of Shreve Road between Route 7 and the W&OD Trail	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-087-025		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					
Survey notification letters mailed on 8/31/22. Survey is in progress. Initial task order proposal for design services received on 9/22/22. Revised proposal received on 11/17/22, which is currently under review. Project Administration Agreement with the City of Falls Church for Design, ROW, and Construction is in progress. Schedule will be provided upon completion of survey.						

Shrevewood Elementary Safe Routes to School	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	703	Design	\$ 2.588M	\$ 1.147M	Federal	
District(s): Providence Scope: Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shrevewood Elementary School and W&OD Trail	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design	May-21	TBD Aug-25
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD Oct-24	TBD Jun-25
	FC Project No:	AA1400157-21		Utility Relocation	TBD Jul-25	TBD Apr-26
	Program:	SRTS		Construction	TBD Jul-26	TBD Nov-27
	TPP No:	21003				
	Other Project No:	EN20-029-495, UPC 118236				
Scoping phase complete. Intermediate 60% design was distributed for review on 5/23/23. Partial review comments were received on 6/23/23.						

Woodburn Road/Pine Ridge Park Entrance	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	709	Design	\$.115M	\$.115M	General Fund	
District(s): Mason, Providence Scope: Install refuge island	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Elahi, Seyedbehnam		Design	Apr-23	Feb-24
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	2G40-197-011		Utility Relocation	NA	NA
	Program:			Construction	Feb-24	Jul-24
	TPP No:	23016				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 11/1/22. Intermediate design distributed for review on 6/7/23. Plans were designed using GIS and construction to be performed under Countywide Permit. No utility or ROW impacts.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Lockheed Boulevard from Hybla Elementary School to Huntley Meadows Park	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	723	Project Initiation	\$ 5.2M	\$ 5.2M	General Fund	
District(s): Franconia	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Active transportation facilities from Hybla Valley Elementary to Huntley Meadows Park and 350 linear feet connection on Harrison Lane from Bedrock Road to Lockheed Blvd	FC Project No:	2G40-197-018		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23020				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Creek Crossing Pedestrian Enhancements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	724	Design	\$ 3M	\$.75M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design	Dec-21 TBD	May-23 TBD
	Lead Agency:	Town of Vienna		Land Acquisition	May-23 TBD	Nov-23 TBD
Scope: Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road	FC Project No:	2G40-088-011		Utility Relocation	TBD	TBD
	Program:			Construction	May-24 TBD	TBD
	TPP No:	231				
	Other Project No:					
Completed funding agreement with Town of Vienna for town to design the facility and FCDOT to finance it. Current agreement with Town of Vienna only includes design. Pre-final design distributed for review on 1/19/23. Comments from agencies received 2/21/23 and are under review. Some comments may require design revisions. Pre-final comment responses are expected to be submitted by the consultant in July 2023. A meeting between FCDOT, Town of Vienna, and the consultant will occur after pre-final comment responses are received from the consultant.						

Tuttle Road Trail Connection to Hillside Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	824	Project Initiation	\$.35M	\$.35M	General Fund	
District(s): Springfield	Project Type:		Schedule	Phase	Start Date	End Date
	Project Manager:	Krueger, Emily		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Install approximately 1,100 linear feet of trail connecting Tuttle Road sidewalk south of Garden Road to Hillside Road with marked crosswalk crossing Hillside Road	FC Project No:	ST-000053-011		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23045				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase. Funding for preliminary design only.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Wiehle Avenue/Washington and Old Dominion (W&OD) Trail Phase II	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	828	Construction	\$ 14.341M	\$ 14.341M	RSTP, CMAQ	
District(s): Hunter Mill Scope: Construct bicycle and pedestrian grade separated crossing	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design	Nov-14	Dec-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-20	Nov-21
	FC Project No:	AA1400102-13		Utility Relocation	Jul-20	Oct-22 Jun-24
	Program:	RMAG		Construction	Apr-22	Apr-24 Jul-24
	TPP No:					
	Other Project No:	RMAG-102; UPC 104294; 9999-029-098				

Groundbreaking ceremony held 3/9/23. Construction is 18% complete. Lumen and Comcast relocations underway with work to be coordinated during construction. DEV completed original relocation with additional work remaining to remove abandoned cables. Cox and Verizon construction ongoing. Utility completion date revised to reflect all utility relocations including construction contractor coordinated relocations and relocation of unknown utilities. Estimated construction completion adjusted based on the negotiated construction contract duration.

Project	Status and Details		Funding and Schedule			
Herndon Parkway from W&OD Trail to Fairbrook Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	924	Construction	\$ 22.6M	\$ 22.6M	Federal, state, Smart Scale, Revenue Sharing, and local	
District(s): Dranesville Scope: Add approximately 2,100-ft of two-way cycletrack on south side of Herndon Parkway	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Delmare, Lauren		Design	Apr-17	Oct-19
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	May-19	Aug-21
	FC Project No:	DOT-000005		Utility Relocation	Nov-20	Mar-22
	Program:	HMSAMS		Construction	May-22	Feb-24 Sep-24
	TPP No:	190.08				
	Other Project No:					

Project incorporated into VDOT Spring Street Widening. Schedule adjusted to match Spring Street Widening and cost estimate reflects VDOT project which includes additional funding from other sources. Funding agreement between VDOT and Town of Herndon has been finalized. Bid advertisement occurred in May 2022 and the construction contract was awarded in September 2022. Construction expected to be 26% complete by the end of July 2023. Construction completion revised due to unknown utility conflicts and hard, dense rock encountered during construction.

Project	Status and Details		Funding and Schedule			
Huntington Avenue/Fenwick Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1332	Project Initiation	\$.375M	\$.375M	General Fund	
District(s): Mount Vernon Scope: Add signalized crosswalk on west leg with curb ramps, push buttons, and pedestrian signal head as per Huntington Metrorail Area Active Transportation Study	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-025		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23027				
	Other Project No:					

Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Huntington Avenue/Robinson Way	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1332	Project Initiation	\$.7M	\$.7M	General Fund	
District(s): Mount Vernon Scope: Relocate existing crosswalk west of Robinson Way. Add pedestrian refuge island, RRFB, and connection to service road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	ST-000053-013		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23047				
	Other Project No:					
This project was identified through the Huntington Area Transportation Study. Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Bush Hill Elementary School SRTS	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1455	Design	\$ 3.558M	\$.912M	SRTS, General Fund	
District(s): Franconia Scope: 900 LF of sidewalk from Ninian Avenue to Larno Drive	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Mar-23	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	AA1400163-23		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23003				
	Other Project No:	EN22-029-589				
Active transportation safety and access improvement funds approved by BOS on 11/1/22. Design authorization received on 1/25/23. Survey is in progress. Scheduling a kick off meeting with VDOT coordinator. Design task order NTP issued on 3/10/23. Schedule to be determined after survey completion.						

Graham Road/Rosemary Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1720	Project Initiation	\$.3M	\$.3M	General Fund	
District(s): Providence Scope: Add pedestrian refuge island at existing marked crosswalk	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-035		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23037				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Beverly Road Pedestrian Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1898	Land Acquisition	\$.3M	\$.308M	2014 Bonds	
District(s): Dranesville Scope: Construct 50 linear feet of 8-foot trail along Beverly Road including a curb ramp at Redmond Dr	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design	Feb-22	Sep-23
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-22	Aug-23
	FC Project No:	ST-000005-006		Utility Relocation	TBD	TBD
	Program:			Construction	Oct-23	Jan-24
	TPP No:					
	Other Project No:					
LAD NTP issued 12/21/22. Land rights on 0 of 1 property have been acquired. Final design distributed for review on 1/11/23. Received agency comments on 2/13/23 and comments are being addressed. LAD condemnation has not been authorized. Another attempt at negotiations with the property owner will occur before decision is made regarding how to proceed.						

Beverly Road/Old Dominion Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1898	Design	\$.075M	\$.075M	General Fund	
District(s): Dranesville Scope: Construct 50 linear feet of 10 foot-wide asphalt path along Beverly Road including a curb ramp at Old Dominion Drive.	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-016		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	22002				
	Other Project No:					
Project is part of the active transportation safety and access program approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase. Project supplements proffer funding						

Murray Lane/Early Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2293	Project Initiation	\$.075M	\$.075M	General Fund	
District(s): Mason Scope: Install marked crosswalk and ADA curb ramps	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-008		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23013				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 11/1/22. Executing project administration agreement with VDOT. Schedule to be determined upon initiation of the project design phase.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Crestview Drive Walkway from Eldridge Lane to Builders Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2525	Project Initiation	\$.3M	\$.3M	C&I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Curtis, Tina		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct walkway on the east side of Crestview Drive	FC Project No:	DOT-000072		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	195				
	Other Project No:					

Project funding was included as part of the TPP update approved by the Board on 12/3/19. Initial project scoping presented in March 2022. Received recommendation to combine TPP projects 195 and 196 and install sidewalk only on the west side of Crestview Drive based on existing sidewalk connections and funding. An alternative concept and estimate has been developed for the east side, TPP 195, and will be updated in the project prescope to advance the project to the design phase.

Project	Status and Details		Funding and Schedule			
Crestview Drive Walkway from Ferris Avenue to Builders Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2525	Project Initiation	\$.4M	\$.4M	C&I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Curtis, Tina		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct walkway on the west side of Crestview Drive	FC Project No:	DOT-000073		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	196				
	Other Project No:					

Project funding was included as part of the TPP update approved by the Board on 12/3/19. Initial project scoping presented in March 2022. Received recommendation to combine TPP projects 195 and 196 and install sidewalk only on the west side of Crestview Drive based on existing sidewalk connections and funding. An alternative concept and estimate has been developed for the east side, TPP 195, and will be updated in the project prescope to advance the project to the design phase.

Project	Status and Details		Funding and Schedule			
Heritage Drive/Commons Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2630	Project Initiation	\$.3M	\$.3M	General Fund	
District(s): Braddock, Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Add pedestrian refuge island at existing marked crosswalk	FC Project No:	2G40-197-030		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23032				
	Other Project No:					

Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Heritage Drive/Rectory Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2630	Project Initiation	\$.25M	\$.25M	General Fund	
District(s): Braddock, Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Install pedestrian refuge island at existing marked crosswalk	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-029		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23031				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Frontier Drive from Franconia-Springfield Parkway to Loisdale Road	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2677	Design	\$ 221.7M	\$ 35M	NVTA Regional	
District(s): Franconia	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
Scope: Extend Frontier Drive including improvements to circulation around Franconia-Springfield Metrorail Station and Franconia-Springfield Parkway ramps	Project Manager:	Alexandrow, Nikolai		Design	Mar-16	Jan-23 Jan-26
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000008		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	16				
	Other Project No:	UPC 106742				
Submitting application for NVTA funding in July 2023. Design was approved by BOS in spring 2023. VDOT is preparing to submit design approval package, including request for Limited Access changes on Franconia Springfield Parkway to Commonwealth Transportation Board, which will allow for the start of detailed design. FCDOT is working to expedite the project, especially if funding is approved. VDOT is reviewing consultant proposals for detailed design work. ROW to begin when detailed design is complete and funding is identified.						

Redd Road Walkway	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2706	Project Initiation	\$.1M	\$.1M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Construct walkway and bridge connecting Redd Road (Idylwood Road Side) to Redd Road (Pimmit Drive Side)	Project Manager:	Curtis, Tina		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-060		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	208				
	Other Project No:					
Project funding was included as part of the TPP update approved by the Board on 12/3/19. Initial project scoping occurred in spring 2022. Scope needs to be further evaluated based upon comments received from Initial Project Review (IPR) meeting. It will be finalized in summer 2023, due to additional time required to coordinate with other active studies in the area.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Redd Road/Idylwood Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2706	Project Initiation	\$.8M	\$.8M	General Fund	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Krueger, Emily		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Install crosswalk and improve visibility by re-grading embankment	FC Project No:	2G40-197-024		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23026				
	Other Project No:					
Project was identified in the West Falls Church Metrorail Area Active Transportation Study. Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Lisle Avenue Walkway from Griffith Road to Peabody Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2724	Complete	\$.9M	\$.9M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Aug-18	Apr-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Aug-20	Mar-21
Scope: Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue	FC Project No:	2G40-088-044		Utility Relocation	Jan-21	Oct-21
	Program:			Construction	Jun-21	Feb-23
	TPP No:	147				
	Other Project No:					
Construction substantially complete on 2/23/23.						

Peabody Drive Walkway from Magarity Road to Lisle Avenue near Westgate Elementary School	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2726	On-Hold	\$.4M			
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct walkway on east side of Peabody Drive	FC Project No:	2G40-088-048		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	160				
	Other Project No:					
Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project is on hold until funding is identified.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Giles Run Connector Road from Lorton Road to Laurel Hill Adaptive Reuse Site	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	3362	Design	\$ 2.8M	\$ 2.8M	C & I	
District(s): Mount Vernon	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Dec-17	Mar-23 Sep-23
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Aug-21	Feb-22
Scope: Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development	FC Project No:	2G40-067-000		Utility Relocation	NA	NA
	Program:			Construction	Apr-23 Oct-23	Dec-23 Nov-24
	TPP No:	20006				
	Other Project No:					
Submitted second final design plans to VDOT on 6/28/23. Historic Nationwide Permit approved by US Army Corps of Engineers (USACE) on 6/27/23. Streetlight relocation and conduit design being finalized. Schedule adjusted due to additional time required to obtain final design plan approval, complete Joint Permit with the Department of Environmental Quality and USACE and to coordinate and finalize streetlight design.						

Elm Street Pedestrian Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	3671	Design	\$.336M	\$.336M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Feb-22	Oct-23 TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jan-23 TBD	Sep-23 TBD
Scope: Install 25 linear feet of sidewalk and curb ramps along Elm Street at Chain Bridge Road	FC Project No:	ST-000005-007		Utility Relocation	TBD	TBD
	Program:			Construction	Nov-23 TBD	Mar-24 TBD
	TPP No:					
	Other Project No:					
CPTED and TDD staff meeting held on 2/2/23 to discuss the project. Based on 2/2/23 meeting the project scope was revised. New proposal from consultant requested due to change in scope. Revised task order proposal for scope change received on 2/22/23 and is under review. Schedule will be provided when new design task order is approved.						

Elm Street/Old Dominion Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	3671	Project Initiation	\$.225M	\$.225M	General Fund	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Install 25 linear feet of sidewalk, curb ramps, and new crosswalk across Elm Street near Chain Bridge Road creating a continuous pedestrian facility on Elm Street	FC Project No:	2G40-197-017		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	22001				
	Other Project No:					
Project is part of the active transportation safety and access program approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
King Arthur Road Bridge over Accotink Creek	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	3679	Design	\$ 9.44M	\$ 9.44M	Federal, State	
District(s): Mason Scope: Bridge rehabilitation from 100 feet south of King Arthur Road Bridge to 100 feet north of King Arthur Road Bridge	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	Dec-21	Feb-24
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Feb-24	Nov-25
	FC Project No:	DOT-000133		Utility Relocation	Nov-25	May-26 Dec-26
	Program:			Construction	May-26 Dec-26	May-27 Dec-27
	TTP No:					
	Other Project No:	UPC 118399				
Design is currently in progress. Applying for State of Good Repair (SGR) bridge rehabilitation funding from the Commonwealth Transportation Board to fund the land acquisition and construction phases of the project. PIM to be held in October 2023. Construction cost estimate increased due to inflation. Project schedule revised due to scope refinement.						

Fairfax County Parkway/Terminal Road	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	3726	Utility Relocation	\$ 4.15M	\$ 4.15M	NVTA Local	
District(s): Mount Vernon Scope: Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	May-19	Feb-23
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Aug-21	Aug-22
	FC Project No:	2G40-087-020		Utility Relocation	Jun-22	Jul-23
	Program:			Construction	Apr-23 Jul-23	Feb-24 Sep-24
	TTP No:	27.03				
	Other Project No:					
VDOT permits received in March 2023. Virginia Pollutant Discharge Elimination System construction permit received on 3/14/23. DEV relocations complete. Cox relocations complete. Verizon relocations in progress. Final construction package in progress. Schedule revised due to additional time required for review of construction package and to revise the construction package based on comments received.						

Orange Hunt Elementary Safe Routes to School	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	4521	Land Acquisition	\$.263M	\$.329M	Federal, C&I	
District(s): Springfield Scope: Realign crosswalk, add curb extensions, and provide a pedestrian refuge island	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Sep-21	Oct-23 Dec-23
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-23 May-23	Sep-23 Nov-23
	FC Project No:	AA1400158-21		Utility Relocation	TBD NA	TBD NA
	Program:	SRTS		Construction	Jan-24 Mar-24	Jul-24 Nov-24
	TTP No:	21004				
	Other Project No:	EN20-029-496, UPC 118237				
Final design approved. No utility relocation required. Row authorization received from VDOT on 5/19/23. Land rights on 1 of 2 properties have been acquired. Schedule revised due to additional design review comments received from VDOT and the time needed to address them and additional time required to receive ROW authorization from VDOT.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Soapstone Drive Overpass	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	4720	Project Initiation	\$ 232M	\$ 232M	NVTA Regional, NVTA 30%, C&I, RSTP, State	
District(s): Hunter Mill Scope: Construct a 4-lane roadway over the Dulles Toll Road from Sunrise Valley Drive to Sunset Hills Road, including pedestrian, bicycle, and transit facilities	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	Dec-22	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-078-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	15				
	Other Project No:					
Environmental assessment (EA) architectural analysis completed fall 2018. Keeper of National Register of Historic Places ruled Reston Center for Associations and Educational Institutions (RCAEI) an eligible historic district 10/8/19. No prudent and feasible avoidance alternatives identified. Draft MOA with RCAEI mitigation measures and updated EA presented at 7/18/22 PIM. MOA was signed by the signatories. Section 4(f) approval recently received from Department of Interior. FHWA finalizing NEPA decision.						

Project	Status and Details		Funding and Schedule			
Soapstone Drive Walkway from South Lakes Drive to Snakeden Branch	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	4720	Project Initiation	\$ 1.2M		C & I	
District(s): Hunter Mill Scope: Construct walkway on westside of Soapstone Drive	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-051		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	173				
	Other Project No:					
Project scoping deferred until funding is identified.						

Project	Status and Details		Funding and Schedule			
Sunrise Valley Drive from Fairfax County Parkway to Innovation Station	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Design	\$ 48.75M	\$ 6.1M	C & I	
District(s): Dranesville, Hunter Mill Scope: Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide cycle tracks by narrowing median and travel lane widths	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wynands, Nicole		Design	Mar-20	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-086-015		Utility Relocation	NA	NA
	Program:	HMSAMS		Construction	TBD	TBD
	TPP No:	190.14				
	Other Project No:					
The 30% design plans are complete. Developing scope for final design services. Additional funding for construction is required.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Sunrise Valley Drive from Reston Parkway to Fairfax County Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	On-Hold	\$ 19.5M	\$ 1.6M	2014 Bonds	
District(s): Hunter Mill Scope: Narrow median between Reston Parkway and Fairfax County Parkway to provide cycle tracks in each direction from Glade Drive to Edmund Halley Drive	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wynands, Nicole		Design	Mar-20	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	5G25-062-016		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.16				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. The 30% design plans are complete. Project is on hold until construction funding is identified.						

Sunrise Valley Drive from Reston Parkway to Soapstone Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Land Acquisition	\$ 5M	\$ 5M	C & I	
District(s): Hunter Mill Scope: Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive.	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design	Mar-18	Dec-23
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-22	Nov-23
	FC Project No:	2G40-085-002		Utility Relocation	Dec-23 Jun-23	Dec-24
	Program:	RMAG		Construction	Sep-24	Nov-25
	TPP No:	189.04				
	Other Project No:					
Final plan distributed for review 12/13/22. Final plan review comments received 1/30/23 and comments are being addressed. LAD NTP issued on 12/16/22. Land rights on 6 of 12 properties have been acquired. Supervisor's office has requested additional negotiation time to avoid condemnation. LAD completion date will likely need to be adjusted. DEV conduit design for new streetlights completed 6/7/23. Lumen relocation NTP issued 6/13/23. Coordination with other utilities including Comcast, Cox, DEV, Fiber Light, Verizon and Zayo are ongoing.						

Sunrise Valley Drive Walkway from Reston Parkway to Reston Association Entrance	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Design	\$.585M	\$.585M	Local	
District(s): Hunter Mill Scope: Construct approximately 550 LF of sidewalk along the south side of Sunrise Valley Drive between Reston Parkway and the Reston Association entrance	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Luo, Caijun		Design	TBD	TBD
	Lead Agency:	Metropolitan Washington Airports Authority		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000136		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					
VDOT provided comments regarding the test pit results submitted by MWAA for the sidewalk along Sunrise Valley Drive. MWAA is in the process of responding to VDOT's comments.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Sunrise Valley Drive/Reston Association Entrance	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	On-Hold	\$.138M	\$.138M	2014 Bonds	
District(s): Hunter Mill Scope: Provide pedestrian crosswalk on the east leg of the intersection	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Jun-17	Oct-18
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Nov-17	Oct-18
	FC Project No:	5G25-062-014		Utility Relocation	Nov-18	Mar-19
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.17				
	Other Project No:					

Project included in November 2014 Transportation Bond Referendum approved by voters. Project to be designed and constructed by VDOT. County prepared survey, plats, and acquired land rights. Project construction on hold pending completion of Project DOT-00136, Silver Line sidewalk work on Sunrise Valley Drive between Reston Parkway and Reston Association entrance. MWA is currently working with contractor on redesign since additional necessary ROW was identified for acquisition to allow construction of the sidewalk.

Green Range Drive/Pyrenees Court	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5327	Project Initiation	\$.075M	\$.075M	General Fund	
District(s): Hunter Mill Scope: Install ADA pedestrian curb ramps and a crosswalk near Dogwood Pool	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-006		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23011				
	Other Project No:					

Active transportation safety and access improvement funds approved by BOS on 11/1/22. Executing project administration agreement with VDOT. Schedule to be determined upon initiation of the project design phase.

Saint Germain Drive/Machen Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5402	Project Initiation	\$.75M	\$.75M	General Fund	
District(s): Sully Scope: Upgrade signalized crosswalk markings and curb ramps. Possible signal modifications and additional improvements	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-026		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23028				
	Other Project No:					

Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Vienna Metrorail Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	6154	Design	\$ 10.555M	\$ 10.555M	RSTP, TAP, NVTC, NVTA	
District(s): Providence Scope: Construct SUP on south side Virginia Center Boulevard, two-way cycle-track and sidewalk on south side County Creek Road, and SUP on south side Sutton Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Luo, Caijun		Design	May-20	Feb-22
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	May-22	Feb-23
	FC Project No:	DOT-000115			TBD	TBD
	Program:			Utility Relocation	Feb-23	Aug-23
	TPP No:				TBD	TBD
	Other Project No:	UPC 113611		Construction	Oct-24	Mar-26
			TBD	TBD		

Interim work includes restriping, flexipost two-way cycle track on EB County Creek Road and Virginia Center Boulevard, and buffered bike lane on Sutton Road. Final improvements include SUP's along Blake Lane and Sutton Road, separated two-way cycle track and sidewalk on Country Creek Road and Virginia Center Boulevard, and realigning I-66 WB ramp to Country Creek Road. Interim work was substantially complete in May 2023. BOS endorsed interim and final design plans on 7/19/22. VDOT is updating cost estimates and schedule for final improvements.

New Dominion Parkway from Reston Parkway to Fairfax County Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	6363	On-Hold	\$ 14.1M	\$ 2M	2014 Bonds	
District(s): Hunter Mill Scope: Reconstruct New Dominion Parkway with cycle tracks, reduced median width, and reduced lane widths from Fairfax County Parkway to Reston Parkway	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wynands, Nicole		Design	Mar-20	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-085-003		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.13				
	Other Project No:					

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. The 30% design plans are complete. Project is on hold until construction funding is identified.

Monument Drive Commuter Parking Garage and Transit Center	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	6751	Construction	\$ 39.5M	\$ 39.5M	I-66 Concession Fee and Non-Federal Revenues	
District(s): Braddock Scope: Approximately 820 space parking garage and transit center including carpool, bicycle, and pedestrian facilities	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Luo, Caijun		Design	Apr-19	Jun-21
	Lead Agency:	Capital Facilities, DPWES		Land Acquisition	NA	NA
	FC Project No:	DOT-000092		Utility Relocation	NA	NA
	Program:			Construction	Oct-21	Oct-23
	TPP No:	20032				Sep-23
	Other Project No:	TF-000044-002; UPC 112817				

Groundbreaking ceremony held 11/18/21. Project DOT-000117 will improve pedestrian and bicycle access to garage. Ongoing garage work includes painting, elevator, lights, ceramic tiles installation, and other finishing work. Site work includes sewer installation, remaining concrete work, water line installation, energizing the transformer, roof coping and bus canopy work. The contractor is coordinating with VDOT for ROW work and with DEV, and Washington Gas for utility work.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Hunter Village Drive Bicycle Parking	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	6945	On-Hold				
District(s): Franconia	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Covered bicycle parking on the north end of Hunter Village Drive in the vicinity of Old Keene Mill Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000046		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	133				
	Other Project No:					
Project deferred as part of TPP update approved by the Board on 12/3/19. Project scoping on hold until funding is identified.						

Stringfellow Road/Foxfield Pool	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7155	Design	\$.24M	\$.31M	Bonds	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	May-23	Feb-25
Scope: Pedestrian safety improvements along Stringfellow Road at Foxfield Pool to include refuge island and passive detection RRFBs	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Apr-24	Jan-25
	FC Project No:	ST-000053-007		Utility Relocation	TBD	TBD
	Program:			Construction	Mar-25	Aug-25
	TPP No:	23018				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 11/1/22. Design NTP issued on 5/4/23. Survey is in progress.						

Bluemont Way Sidewalk from Discovery Street Pedestrian Bridge Walkway to Reston Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7199	Design	\$ 1.2M	\$ 1.2M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Nov-16	Oct-22 Aug-23
Scope: Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-20	Jun-22
	FC Project No:	5G25-062-011		Utility Relocation	TBD NA	TBD NA
	Program:	RMAG		Construction	Nov-22 Sep-23	Aug-23 May-24
	TPP No:	189.11				
	Other Project No:					
Resubmitted final plans to VDOT to address remaining traffic engineering comments on 4/27/23. One Verizon manhole top to be adjusted during construction. Cogent Communications to coordinate with construction contractor to protect fiber conduits when existing retaining wall is removed. Schedule adjusted due to additional time required to obtain VDOT final design approval.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Bluemont Way/Explorer Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7199	Design	\$.315M	\$.29M	General Fund	
District(s): Hunter Mill Scope: Pedestrian safety improvements on WB approach of Bluemont Way at Explorer Street to include refuge island and two RRFB's	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Bazlamit, Ayad		Design	Apr-23	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	ST-000053-004		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23010				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 11/1/22. Survey notifications mailed on 3/29/23. Land survey work order submitted 3/31/23. Design task order contract executed 4/4/23. Traffic analysis for RRFB installation and elimination of left turn lane submitted to VDOT on 5/16/23.						

Bluemont Way/Library Street	Status and Details		Funding and Schedule			
Bluemont Way/Library Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7199	Project Initiation	\$.425M	\$.425M	General Fund	
District(s): Hunter Mill Scope: Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-034		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23036				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Random Hills Road and Post Forest Drive Bicycle and Pedestrian Facility Improvements	Status and Details		Funding and Schedule			
Random Hills Road and Post Forest Drive Bicycle and Pedestrian Facility Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7230	Land Acquisition	\$ 9.2M	\$ 9.2M	CMAQ and RTSP	
District(s): Braddock, Springfield Scope: Construct 10-foot SUP on Random Hills Drive from Monument Drive to Post Forest Drive and a 10-foot SUP on Post Forest Drive from Random Hills Road to West Ox Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Krueger, Emily		Design	May-20	Apr-23
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Apr-23 May-23	TBD Mar-24
	FC Project No:	DOT-000117		Utility Relocation	Apr-23 May-23	TBD
	Program:			Construction	Feb-25	Mar-26
	TPP No:					
	Other Project No:	UPC 117083				
County requested VDOT advance a portion of project located along Random Hills Road from Monument Drive overpass to Post Forest Drive. Virtual PIM held on 8/26/21. PIM comment period closed 9/7/21. Virtual Design Public Hearing held 12/14/21. An application for NVTC I-66 Commuter Choice funding Round 5 for FY 23-24 was submitted. VDOT is performing stormwater analysis to accommodate additional flow from Random Hills Road. VDOT issued Land acquisition NTP in May 2023.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Stone Heather Drive/Franklin Farm Shopping Center	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7283	Project Initiation	\$.05M	\$.05M	General Fund	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Borkowski, Tad		Design	TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
Scope: Install marked crosswalk and ADA curb ramps	FC Project No:	2G40-197-012		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23019				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 11/1/22. Executing project administration agreement with VDOT. Schedule to be determined upon initiation of the project design phase.						

Town Center Parkway from Sunset Hills Road to Baron Cameron Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7414	On-Hold	\$ 16.8M	\$ 1.8M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wynands, Nicole		Design	Mar-20	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct cycle tracks by reducing median and lane widths	FC Project No:	2G40-085-006		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.15				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. The 30% design plans are complete. Project is on hold until construction funding is identified.						

Town Center Parkway/W&OD Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7414	On-Hold	\$.055M	\$.055M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Mar-17	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct 10-foot shared-use path from the existing sidewalk along Town Center Parkway to the existing Washington and Old Dominion Trail	FC Project No:	5G25-062-013		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.14				
	Other Project No:					
Project included in 2014 Transportation Bond Referendum that voters approved in November 2014. FCDOT Site Analysis met with developer on 1/25/18, and JBG agreed to provide pedestrian access to W&OD Trail through redevelopment of their site. The rezoning application submitted in August 2020 only included site grading, demolition, and garage construction. The trail is proffered to be completed during a later phase of the development which has not been constructed yet. JBG will coordinate with Northern Virginia Regional Park Authority prior to trail construction.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Government Center Parkway Extension	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7436	Land Acquisition	\$ 3.15M	\$ 3.15M	SmartScale	
District(s): Braddock	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Hamidi, AJ		Design	Dec-20	May-22 Aug-23
Lead Agency:	City of Fairfax	Land Acquisition		Jun-21	Feb-23 Aug-23	
Scope: Extend roadway approximately 1,000 LF from Stevenson Street (Fairfax County) to Jermantown Road (City of Fairfax) including bicycle and pedestrian facilities	FC Project No:	DOT-000128		Utility Relocation	Feb-23 Aug-23	Sep-23 Dec-23
	Program:			Construction	Oct-23 Nov-23	Nov-24
	TPP No:					
	Other Project No:					

On 7/31/18, the Board endorsed City of Fairfax's effort to secure Smart Scale funding to implement the project and requested coordination. The project received Smart Scale funding and is being locally administered by City of Fairfax. Willingness to Hold a Public Hearing was advertised in spring 2021, but no comments were received so a public hearing was not held. Land acquisition nearing completion. Schedule has been adjusted due to additional time needed for ROW acquisition.

Explorer Street/New Dominion Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7442	Construction	\$.1M	\$.1M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Borkowski, Tad		Design	Oct-21	Jul-22
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		TBD	TBD	
Scope: Install signal at intersection with signalized crosswalk	FC Project No:	5G25-062-004		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	Mar-23	Dec-23
	TPP No:	189.03				
	Other Project No:					

Project included in voter approved 2014 Transportation Bond Referendum. Reston Town Center Association (RTCA) is responsible for selecting contractor and coordinating with VDOT on permitting and acceptance. RTCA chose a consultant and design was approved by VDOT in October 2022. RTCA expects to finalize construction contract in winter 2023 and complete construction by end of 2023.

Fair Lakes Circle Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7701	Construction			Private	
District(s): Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	Jan-18	TBD
Lead Agency:	Virginia Department of Transportation	Land Acquisition		TBD	TBD	
Scope: Construct 10-foot SUP along Fair Lakes Circle from existing trail on Fair Lakes Parkway to proposed SUP along I-66 WB ramp to NB Fairfax County Parkway	FC Project No:	DOT-000118		Utility Relocation	TBD	TBD
	Program:			Construction	Jun-23	Aug-23
	TPP No:					
	Other Project No:					

This SUP segment was included in the I-66 Outside the Beltway project scope and is funded by VDOT and I-66 Express Mobility Partners (EMP). The cost is incorporated within the I-66 project, and a separate cost estimate is not available as a result. This segment is currently under construction.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Fair Lakes Boulevard/Sedghurst Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7735	Project Initiation	\$.5M	\$.5M	General Fund	
District(s): Springfield Scope: Shift existing marked crosswalk, add pedestrian refuge island, and evaluated potential RRFB	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Curtis, Tina		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	ST-000053-012		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23046				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase. Funding for preliminary design only.						

Project	Status and Details		Funding and Schedule			
Lorton Station Boulevard/Harrover Place	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7768	Project Initiation	\$.5M	\$.5M	General Fund	
District(s): Mount Vernon Scope: Shift existing marked crosswalk, add pedestrian refuge island, and study possible RRFB	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	ST-000053-010		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23044				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Project	Status and Details		Funding and Schedule			
Leland Road/Sammie Kay Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7773	Project Initiation	\$.3M	\$.3M	General Fund	
District(s): Sully Scope: Add pedestrian refuge island at existing marked crosswalk	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-039		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23041				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Monument Drive Bridge - Pedestrian Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7969	Design-Build	\$ 3.8M	\$ 3.8M	I-66 Concession Fee	
District(s): Braddock, Springfield	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	Sep-18	Aug-20
Scope: Add a sidewalk on the west side of the existing Monument Drive bridge over I-66 with a signalized crosswalk at the new express lanes ramps to and from the west	Lead Agency:	Virginia Department of Transportation		Land Acquisition	May-19	May-20
	FC Project No:	DOT-000108		Utility Relocation	NA	NA
	Program:			Construction	May-21	Jul-23 Aug-23
	TPP No:	20077				
	Other Project No:	UPC 112780				

This project has been included in the scope as part of the I-66 Outside the Beltway project. It will be constructed concurrently with the proposed access ramps to the I-66 Express Lanes at Monument Drive. The change order for this project has been finalized and issued to FAM Construction. Construction of the Express Lane access ramps and the bridge section for the proposed sidewalk are underway. The Monument Drive bridge and new sidewalk are scheduled to be complete in summer 2023.

Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
Cenreville Farms Road/Calamint Court	8285	Project Initiation	\$.3M	\$.3M	General Fund	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Add pedestrian refuge island at existing marked crosswalk	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-038		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23040				
	Other Project No:					

Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.

Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
Stonecroft Boulevard Widening	8460	Construction	\$.801M	\$.801M	Developer	
District(s): Sully	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Minnix, Wesley		Design	Aug-05	TBD
Scope: Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard	Lead Agency:	Developer		Land Acquisition	Apr-07	Jan-08
	FC Project No:	5G25-064-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					

The developer will manage construction. WBOA is finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements packages are approved. The developer indicated in August 2020 that the contractor was repricing the project, working on their Virginia Department of Environmental Quality permit renewal process, updating plans to conform to the latest guardrail standards, and working to address a Fiberlight utility conflict.

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Kingstowne Village Parkway/Cross Gate Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	8690	Project Initiation	\$.3M	\$.15M	General Fund	
District(s): Franconia	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Install pedestrian refuge on eastbound approach of Kingstowne Village Parkway and Cross Gate Lane and relocate and improve bus stop	FC Project No:	2G40-197-005		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23009				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 11/1/22. Site meeting held with consultant and CPTED on 5/31/23. Draft Design task order was received on 6/9/23 and is under review. Survey was requested on 6/6/23. Survey notification letter was sent 6/1/23. Schedule will be established once Design task order is finalized and approved and survey is completed.						

Kingstowne Village Parkway/Park Village Drive	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	8690	Design	\$.181M	\$.12M	General Fund	
District(s): Franconia	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Jun-23	Feb-25
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jun-24	Jan-25
Scope: Install pedestrian refuge island, ADA ramp, and bus landing pads	FC Project No:	2G40-197-004		Utility Relocation	TBD	TBD
	Program:			Construction	Mar-25	Dec-25
	TPP No:	23008				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 11/1/22. Survey completed 6/8/23. Design contract issued on 6/7/23. Design NTP issued to consultant on 6/12/23.						

Eskridge Road/District Avenue	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	10203	Project Initiation	\$.3M	\$.3M	General Fund	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Relocate existing marked crosswalk to south side. Add pedestrian refuge island or RRFB	FC Project No:	ST-000053-014		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23048				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						

Project Status Report for 6/30/2023

Project	Status and Details		Funding and Schedule			
Eskridge Road/Merrifield Cinema Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	10203	Project Initiation	\$.2M	\$.2M	General Fund	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Shift existing marked crosswalk and add pedestrian refuge island	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-197-027		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	23029				
	Other Project No:					
Active transportation safety and access improvement funds approved by BOS on 4/11/23. Pre-scoping in progress. Schedule to be determined upon initiation of the project design phase.						