

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
<b>Burke Rd - Burke Village II Street Acceptance</b>	124/400-C40011	Springfield	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> Street Acceptance and abandonment for old Burke Rd alignment.						<u>Monthly Remarks</u> Coordination work on going. Project initiation meeting held on 9/12/25.						On Hold <input type="checkbox"/>			
	2G40-010-001-0	Braddock	PM UTL:																					
	2G40-010-001	\$10,000	PM LAD:																					
		\$10,000	PM UDCD:																					
			PM CPTED:																					
<b>Post-Construction</b>																								
			12/22	04/22	07/24	07/25	01/27	08/25	07/27	02/26	04/26	08/26	09/26	06/27	07/27	04/28	01/28	02/28	04/28	05/28	06/28	12/28	12/29	
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
<b>Shirley Gate Road</b>	124/400-C40013	Braddock	PM TDD: Marsh, Dennis						Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including active transportation facilities and access to future Patriot Park East						<b>Revenue sharing project number AA1400170-25 UPC#125754 effective 4/05/25.</b> 2nd Prefinal plans in progress. 17 properties affected. Public hearing to be held June 1, 2026. Utility coordination with NOVEC, Verizon, Cox, Fairfax Water (42" and 24" relocations) and Colonial Pipeline (No Objections Letter) ongoing. WGL issued no-conflict letter. Dominion Transmission encroachment agreement sent 1/28/25.									
	2G40-079-000-0	Springfield	PM UTL: Maisel, Michael																					
	2G40-079-000	\$42,500,000	PM LAD: Monahan, Clyde																					
		\$26,000,000	PM UDCD: Fasceski, Jeff																					
			PM CPTED: Curtis, Tina																					
<b>Design</b>																								
<b>Backlick Road and Industrial Road</b>			04/19	12/19	08/20	06/22	11/23	03/23	07/25	04/23	NA	NA	04/23	06/25	NA	NA	NA	08/25	12/25	01/26	03/26	12/24	06/27	
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
<b>Six Year Plan HB2313 Local Spot Improvements</b>	124/400-C40013	Mason	PM TDD: Nabavi, Seyed						Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						<b>TPP ID# 21 &amp; 91</b> Construction awarded on 3/10/26.									
	2G40-087-010-0	Braddock	PM UTL: Yusufoglu, Eldar																					
	2G40-087-010	\$7,000,000	PM LAD: Herider, Jay																					
		\$0	PM UDCD: Fasceski, Jeff																					
			PM CPTED: Alexandrow, Nikolai																					
<b>Construction</b>																								
			04/25	NA	07/25	NA	09/25	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	NA	TBD	TBD	TBD	
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
<b>7619 Route 29 WB at Waples Mills Rd</b>	124/400-C40011	Braddock	PM TDD: Ahangari, Samira						Installing 5' X 25' Concrete Loading Pad						Final plan approved. Construction will be on hold due to site developments. Construction anticipated completion date June 2026.									
	TS-000011-038-0		PM UTL:																					
	TS-000011-038	\$0	PM LAD:																					
		\$0	PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
		04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	02/26	04/26	03/26	
<b>7620 Route 29 EB at Shirley Gate Rd</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
<b>124/400-C40011</b>	Braddock	PM TDD: Ahangari, Samira					Install 9'x25' Bus Stop Loading Pad					Construction substantially completed on 03/18/26. Construction awarded on 02/02/26. Final Construction package submitted to UDCD on 11/24/25. Use County wide permit.											
<b>TS-000011-039-0</b>		PM UTL:																					
<b>TS-000011-039</b>	\$0	PM LAD:																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
<b>Construction</b>																							
<b>Guinea Rd/Bronte Dr</b>		06/23	12/23	01/24	06/24	01/26	05/26	05/26	NA	NA	NA	NA	NA	NA	NA	NA	06/26	06/26	06/26	08/26	12/26	12/26	
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
<b>304/300-C30050</b>	Braddock	PM TDD: Madhusudhan, Galappa					Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop					<b>TPP ID #23005.</b> VDOT Land Use Permit application is in progress. VDOT clearance received on 4/14/26. Signed/sealed S&PM Plans submitted to VDOT on 4/7/26. VDOT TE comments to include signed/sealed signing & pavement marking (S&PM) plans received on 3/26/26. Revised final design plans & comment responses sent to VDOT on 1/2/26.											
<b>2G40-197-002-0</b>		PM UTL:																					
<b>2G40-197-002</b>	\$450,000	PM LAD:																					
	\$50,000	PM UDCD:																					
		PM CPTED: Askarzadeh, Negin																					
<b>Design</b>																							
<b>Heritage Dr/Commons Dr Crosswalk</b>		10/24	NA	05/25	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bicycle/Pedestrian Imprv DOT</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
<b>304/300-C30050</b>	Braddock	PM TDD: Pandey, Dipesh					Add new curb ramps and pedestrian crossing on Commons Drive					We received revised scope from ACTD on 03/26/2026. This project was partially constructed through VDOT's VHSIP in 2025, including the crossing on Heritage Drive. Contacted consultant on 04/08/2026 for design of pedestrian crossing on commons Drive and additional survey to reflect as-built conditions on the plans. Schedule will be updated after coordination with the consultant.											
<b>2G40-197-030-0</b>	Mason	PM UTL: Nguyen, Tan																					
<b>2G40-197-030</b>	\$525,000	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED: Omar, Hedayat																					
<b>Design</b>																							
<b>Guinea Rd/Lakepointe Dr Crosswalk</b>		10/25	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bicycle/Pedestrian Access DOT</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
<b>304/300-C30050</b>	Braddock	PM TDD: Sirousi, Rojin					Install RRFBs at existing high visibility crosswalk on Guinea Road at Lakepointe Drive.					<b>TPP ID #23049.</b> VDOT comments on crosswalk study has been received on April 6, 2026. Scope revision is being discussed with ACTD and will be shared with VDOT for review and approval prior to design initiation. Revised Crosswalk Determination Study was submitted to VDOT on 1/29/26. Schedule to be completed after approval of crosswalk study.											
<b>ST-000053-015-0</b>		PM UTL:																					
<b>ST-000053-015</b>	\$324,000	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED: Luo, Caijun																					
<b>Survey</b>																							