

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			02/18	04/19	06/20	06/26	06/27	10/27	10/27	03/23	03/23	01/23	04/23	08/27	TBD	08/26	11/27	12/27	01/28	02/28	03/28	03/30	03/30
Cinderbed Bikeway - Cinderbed Rd. Bikeway			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Franconia		PM TDD: Kebede, Marta				Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road including two pedestrian bridges				PE UPC #106143, RW UPC #118128 . TPP ID#122. Phase 1-Southern Segment: Final design comments received. Environmental JPA submitted 1/5/26. Review in progress. Utility relocation coordination in progress. Land acquisition for the four WMATA parcels to be completed.												
AA1400137-15-0	Mount Vernon		PM UTL: Yusufoglu, Eldar																				
AA1400137-15	\$18,050,000		PM LAD: Monahan, Clyde																				
	\$7,465,864		PM UDCCD: Engida, Samuel																				
			PM CPTED: Lilley, Ronald																				
Land Acquisition			02/18	08/18	03/19	08/20	07/22	02/22	08/23	05/21	NA	04/22	NA	NA	04/22	03/24	01/24	12/23	01/24	02/24	04/24	12/23	08/25
Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Franconia		PM TDD: Bazlamit, Ayad O				Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line				UPC #109607. TPP ID# 182. Construction was substantially completed on 9/4/25. Contractor is working on VDOT's punch list items some of which required a Construction Change Order, which is in progress. Nutrient credits transfer package to VDOT is in progress.												
AA1400141-16-0			PM UTL: Pugh, Richard																				
AA1400141-16	\$3,852,500		PM LAD: Guy, Sarah																				
	\$0		PM UDCCD: Engida, Samuel																				
			PM CPTED: Luo, Caijun																				
Construction			03/23	06/24	07/25	11/25	11/26	03/27	03/27	02/26	NA	05/26	06/26	02/27	06/26	06/27	05/27	05/27	06/27	07/27	09/27	07/28	07/28
Bush Hill Elementary School SRTS			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Franconia		PM TDD: Elahi, Seyedbehnam				Nine hundred linear feet of sidewalk from Ninian Avenue to Larno Drive				UPC #121567. Final plan is in progress. Posting of Willingness Package submitted to VDOT on 4/16/26 for approval. Advance final plan received on 2/10/26 and under review. Final plats received on 2/12/26. Approved PCE received on 9/23/25. Revised Appendix A received on 2/04/25. PE authorization received on 1/25/23. 0 out of 8 properties are required. Nutrient credit required for this project. Washington Gas, Dominion and Cox preparing plan and estimates for relocations. Fairfax Water relocations will be In-plan.												
SRTS-163			PM UTL: Pugh, Richard																				
AA1400163-23	\$3,671,468		PM LAD: Herider, Jay																				
	\$2,334,468		PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Curtis, Tina																				
Design			02/18	04/19	06/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Cinder Bed Rd Bikeway Phase 2 Local			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Franconia		PM TDD: Kebede, Marta				Pedestrian and bicyclist access improvements along Cinder Bed Road connecting the end of Phase 1-Cinder Bed Road cul-de-sac to Berry Road including 2 pedestrian bridges.				PE UPC #106143, RW UPC #128282, TPP ID#109. Phase 2-Northern Segment: Pre-final design underway. Schedules to be updates												
2G40-176-003-0			PM UTL:																				
2G40-176-003	\$0		PM LAD:																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Pre-Design																							

Transportation Design Division

Summary Status - District Report

Apr 2026

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Commerce Street		08/22	NA	NA	08/25	02/26	04/26	04/26	05/23	NA	NA	06/23	08/23	NA	NA	NA	05/26	NA	NA	06/26	09/26	09/26
On Hold <input type="checkbox"/>																						
Commerce Street Crosswalk		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Franconia	PM TDD: Ahangari, Samira					Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue including two refuge islands.					Meeting with consultant on 04/06/26. Final plan received on 02/03/26 and distributed to VDOT & County on 02/04/26. NTP issued on 06/18/25. The amendment to the design task order approved on 06/13/25. The revised scope includes reducing the crossing distance and installing a Rectangular Rapid Flashing Beacon (RRFB) to accommodate the turning radius of large trucks.										
2G40-181-000-0		PM UTL:																				
2G40-181-000	\$350,000	PM LAD: DeSena, Tajera																				
	\$75,000	PM UDCCD: Rueangvivatanakij, Prutha																				
		PM CPTED: Luo, Caijun																				
Design																						
02864 North Kings Hwy SB @ Fort Dr		11/23	NA	05/24	NA	10/24	10/25	10/25	NA	NA	NA	12/24	08/25	NA	NA	NA	09/25	NA	NA	12/25	03/26	03/26
On Hold <input type="checkbox"/>																						
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Franconia	PM TDD: Ahangari, Samira					9'x25' concrete loading pad with bench and trash can					Construction substantially completed on 03/07/26. Construction Awarded on 12/08/25. Final construction package submitted on 09/30/25. LAD completion memo received on 8/19/25. VDOT noted two adjacent conflict projects. LOP Signed by owner on 08/07/25. LAD NTP issued on 12/04/24. Land rights on 0 of 1 property have been acquired. Final plat received on 11/27/24.Proceeding with the Letter of Permission.										
4YP202-02864		PM UTL:																				
TS-000014-049	\$0	PM LAD: Campbell, Jocelyn																				
	\$0	PM UDCCD: Carlin, Craig																				
		PM CPTED:																				
Construction																						
5000177 Old Keene Mill Rd WB @ Bland St		01/23	06/23	09/23	NA	01/26	07/26	07/26	06/24	NA	NA	06/24	06/26	NA	NA	NA	08/26	NA	NA	09/26	01/27	01/27
On Hold <input type="checkbox"/>																						
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Franconia	PM TDD: Madhusudhan, Galappa					Loading pad with shelter, bench, trash can and sidewalk along with associated retaining wall and grading work.					LAD is coordinating with the property owner to get the offer package signed. VDOT clearance received on 4/7/26. Revised Final Plans, Geotech Report & Comment/Responses sent to VDOT on 1/29/26. Land Acquisition is in progress. Land rights on 0 of 2 property have been acquired.										
4YP202-5000177		PM UTL:																				
TS-000014-047	\$300,000	PM LAD: Campbell, Jocelyn																				
	\$300,000	PM UDCCD:																				
		PM CPTED:																				
Land Acquisition																						
1175 Harrison Lane SB at Bedrock Road		05/25	07/25	09/25	NA	01/26	10/26	10/26	12/25	NA	NA	02/26	09/26	NA	NA	TBD	11/26	NA	NA	12/26	03/27	03/27
On Hold <input type="checkbox"/>																						
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Franconia	PM TDD: Ahangari, Samira					8'x25' concrete loading pad with bench and trash can					LAD NTP issued on 02/09/26. Land right on 0 to 2 properties have been acquired. Final plat received on 12/31/25. Test hole completed on 12/09/25. Plat Requested on 11/20/25.Final design received on 10/7/25. Intermediate comments sent to consultant on 10/07/25. Utility designation completed on 10/02/2025. Intermediate design received on 9/5/25. The survey was completed on 06/11/25.										
TS-000014-050-0		PM UTL: Nguyen, Tan																				
TS-000014-050	\$0	PM LAD: Mohammed, Nazaneen																				
	\$0	PM UDCCD: Rueangvivatanakij, Prutha																				
		PM CPTED:																				
Land Acquisition																						

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
Oakwood Road Street Acceptance			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Franconia		PM TDD: Lee, Caleb						Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.						Posting of Willingness completed 9/6/24. VDOT completed PCE and EQ-112. Initial street acceptance package resubmitted to VDOT 3/15/24. Comments received 4/22/24. Utility as-built package submitted 1/27/22. Video pipe inspection report submitted to VDOT Permits 8/3/22. Coordination meetings between VDOT and County staff to resolve right-of-way, limited access limits, and maintenance issues began January 2023 and are ongoing. Site meeting held on 3/10/23 with VDOT Permits, LSB, & FCDOT for surveying proposed right-of-way and limited access limits. Survey completed and plats/exhibits are in progress.									
2G25-122-000-0		\$700,000	PM UTL:																					
2G25-122-000		\$500,000	PM LAD:																					
			PM UDCCD: Popoola, Larry																					
			PM CPTED:																					
Post-Construction																								
Cumberland Ave (Amherst Ave - Backlick Rd)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Franconia		PM TDD: Elahi, Seyedbehnam						Construct active transportation connection along north side of Cumberland Avenue between Amherst Avenue and Backlick Road including curb ramps at entrance						TPP ID #24009. Design NTP sent to consultant on 3/25/26. Survey Notification sent on 10/22/2025. Survey request from County on 10/27/25. Survey completion is expected by end of March. Schedule will be provided after survey completion.									
2G40-197-054-0		\$568,000	PM UTL:																					
2G40-197-054		(\$132,000)	PM LAD:																					
			PM UDCCD:																					
			PM CPTED: Luo, Caijun																					
Survey																								
Telegraph Road Walkway Ph II - Pike to Wilton			04/24	07/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Franconia		PM TDD: Walsh, Thomas						Construct approximately 2,200 LF of concrete sidewalk to fill in missing links, including crosswalks, curb ramps, retaining walls and pedestrian bridge						TPP ID#180.02. Coordination with Stormwater, stream restoration project is expected to have substantial completion by June 2026, with grading and retaining wall work still yet to be complete. Survey to hold off until grading and retaining wall work has progressed enough. Preliminary design closeout is in progress. Online survey results received 6/20/25 and are under review. Virtual public information meeting held on 6/5/25. Utilities provided with preliminary plans on 10/4/24 to address potential utility conflicts. Schedule to be developed after receiving input from public meeting.									
ST-000036-017-0		\$8,000,000	PM UTL: Yusufoglu, Eldar																					
ST-000036-017		\$7,000,000	PM LAD: Butler, Timothy																					
			PM UDCCD:																					
			PM CPTED: Alexandrow, Nikolai																					
Design																								