

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					
Lincoln Street Expansion 102/500-C50000 AA1400164-23-0 AA1400164-23	Providence Dranesville	\$47,934,575 \$26,385,525	10/23	09/24	05/25	02/26	08/26	07/27	07/27	04/26	07/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Shahnaj, Sonia PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: PM CPTED: Luo, Caijun				New road connecting Old Meadow Road to Magarity Road in Tysons				<b>RS UPC 118307.</b> Community information meeting held 11/13/24. Comments received 12/6/24 and responses being prepared. Preliminary design distributed 9/27/24. Received all agency comments 11/18/24 except VDOT S&B.												
Design			09/21	09/22	05/23	03/24	01/25	08/25	08/25	NA	NA	11/24	12/24	06/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27
Shrevewood Elementary SRTS 102/500-C50000 SRTS-157 AA1400157-21	Providence	\$2,587,888 \$1,440,418	09/21	09/22	05/23	03/24	01/25	08/25	08/25	NA	NA	11/24	12/24	06/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: El Kaissi, Mohamad PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCD: Bhinge, Deepak PM CPTED: Curtis, Tina				Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shrevewood Elementary School and W&OD Trail				<b>UPC #118236:</b> NTP with Acquisition submitted to LAD 12/18/24. VDOT RW Authorization received 11/08/24. Utility relocation designs underway for Cox, Verizon, Fairfax Water, and Dominion.												
Design			03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Electric Avenue/Cedar Ln. - NB Left Turn Lane Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-004-0 2G40-087-004	Providence	\$4,500,000 \$0	03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: El Kaissi, Mohamad PM UTL: PM LAD: PM UDCD: PM CPTED: Stevens, Daniel				Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements				<b>TPP ID#26.</b> Concept design options are in progress. Updated utility designation received and sent to consultant 11/6/2024. Concept design options to be revised to include other possible options and updated utility designation.												
Design			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Shreve Road SUP Falls Church 124/400-C40013 2G40-087-025-0 2G40-087-025	Providence Dranesville	\$6,900,000 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Kebede, Marta PM UTL: Nguyen, Tan PM LAD: Najeeb, Mohammed PM UDCD: PM CPTED:				Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&OD Trail				<b>Survey</b> was completed on 8/21/23. Schedule will be developed upon Task Order approval. The City approved the Consultant's revised design proposal, dated 10/16/24, on 10/21/24. Waiting on the task order to be executed by FCDOT, sent on 10/29/2024. <b>The task order</b> was signed on 11/25/2024. A kickoff meeting was held on 12/2/2024 with the consultant and the City of Falls Church. 12-5-24: The task order was signed by FCDOT ON 11/25/24. NTP issued to the consultant on 11/26/24. Kickoff meeting between FCDOT, the City, and the consultant was held on 12/2/24. Anticipated Concept submittal is on 3/14/25												
Design			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Magarity Road Walkway - Ware Rd to Peabody Dr.</b>			09/17	04/18	03/20	08/20	05/22	11/20	11/22	01/21	02/21	NA	02/21	05/22	03/21	05/23	NA	12/22	01/23	02/23	03/23	03/22	04/24
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Marsh, Dennis				Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school				<b>TPP Project #150.</b> Permit released on 11/1/24. VDOT rejected the RRFBs justification on 9/16/24. VDOT stated they are not warranted at these locations.												
2G40-088-025-0	Dranesville		PM UTL: Yusufoglu, Eldar																				
2G40-088-025	\$5,650,000		PM LAD: Strayhorne, Robert																				
	\$0		PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Luo, Caijun																				
<b>Post-Construction</b>																							
<b>Route 50 Walkway (Blake Ln to Stonehurst Dr)</b>			04/19	NA	NA	07/21	06/22	10/21	01/23	10/21	NA	NA	10/21	12/22	04/21	05/23	NA	03/23	03/23	03/23	05/23	08/22	04/24
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Marsh, Dennis				Approximately 600 LF of 10-foot wide SUP				<b>TPP ID# 87.01</b> VDOT punch list received 6/13/24 and was addressed. Reinspection requested 10/19/24. Construction substantially complete 4/22/24. Final Nutrient Credit Transfer Agreement sent to VDOT 1/5/24 and executed on 1/9/24.												
2G40-088-072-0			PM UTL: Maisel, Michael																				
2G40-088-072	\$1,700,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Engida, Samuel																				
			PM CPTED: Stevens, Daniel																				
<b>Post-Construction</b>																							
<b>Route 50 Walkway (Lindenwood Ln to Nutley St)</b>			02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	10/24	NA	10/23	05/24	06/24	11/24	12/23	10/26
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Marsh, Dennis				Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.				<b>TPP ID# 87.02</b> Construction NTP 11/12/24. Preconstruction meeting held 9/13/24. Construction contract awarded 7/31/24. VDOT permit received 12/21/22. Zayo relocation completed. FiberLight/AT&T relocation work completed 10/25/24. Schedule adjusted based on construction contract duration.												
2G40-088-073-0			PM UTL: Maisel, Michael																				
2G40-088-073	\$2,700,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCCD: Fasceski, Jeff																				
			PM CPTED: Steinhilber, Will																				
<b>Construction</b>																							
<b>Route 50 Walkway - Bear Branch Pedestrian Bridge</b>			05/19	10/19	02/21	07/21	11/22	01/23	01/23	NA	NA	NA	NA	NA	NA	NA	NA	03/23	05/23	06/23	08/23	06/24	12/24
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: El Kaissi, Mohamad				Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch				<b>TPP ID# 87.03</b> Construction 90% complete.												
2G40-088-074-0			PM UTL: Maisel, Michael																				
2G40-088-074	\$3,800,000		PM LAD:																				
	\$0		PM UDCCD: Cutler, Tom																				
			PM CPTED: Delmare, Lauren																				
<b>Construction</b>																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	NA	08/20	01/22	04/22	12/22	08/21	NA	NA	09/21	01/22	NA	NA	NA	03/23	03/23	04/23	05/23	12/22	02/24
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
CSYP C&I Bike & Pedestrian Program			PM TDD: Marsh, Dennis				Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements				<b>TPP ID# 87.04</b> Awaiting VDOT permit release. All punch lists have been addressed. Substantially complete 2/28/24. Final Nutrient Credit Transfer Agreement sent to VDOT on 1/5/24 and executed 1/9/24.												
124/400-C40011	Providence		PM UTL: Maisel, Michael																				
2G40-088-075-0			PM LAD: Wilson, Nicole																				
2G40-088-075	\$1,850,000		PM UDCCD: Samiyi, Bijan																				
	\$0		PM CPTED: Steinhilber, Will																				
Post-Construction																							
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A			05/19	09/19	NA	08/20	01/22	12/21	02/23	12/20	NA	NA	01/21	03/22	NA	NA	NA	03/23	04/23	04/23	05/23	08/22	04/24
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
CSYP C&I Bike & Pedestrian Program			PM TDD: Marsh, Dennis				Approximately 110 LF of 10-foot SUP and 105 LF of 5-foot concrete sidewalk connections including new bus pad, curb ramps, crosswalks, and pedestrian signal upgrades				<b>TPP ID# 87.04A</b> Reinspection requested 10/30/24. Revised VDOT permit received 9/16/24. Revision to Signage and Marking plans to address punch list item was approved 9/12/24. VDOT punch list received 7/19/24. Construction substantially complete 4/19/24.												
124/400-C40011	Providence		PM UTL: Maisel, Michael																				
2G40-088-079-A-0			PM LAD: Wilson, Nicole																				
2G40-088-079	\$550,000		PM UDCCD: Walelign, Mahlet																				
	\$0		PM CPTED: Stevens, Daniel																				
Post-Construction																							
02101 Gallows Rd NB @ Rt 29			12/24	05/25	07/25	NA	11/25	11/26	11/26	01/26	TBD	NA	02/26	10/26	TBD	TBD	NA	TBD	02/27	03/27	04/27	08/27	08/27
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Bus Stop Improvements			PM TDD: Ahangari, Samira				Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				Task Order executed on 12/04/24 and NTP issued on 12/10/24. Survey request was sent on 10/17/24.												
124/400-C40011	Providence		PM UTL:																				
4YP202-02101			PM LAD:																				
TS-000017-048	\$0		PM UDCCD: Carlin, Craig																				
	\$0		PM CPTED:																				
Survey																							
02125 Gallows Rd NB @ Willow Oaks Corporate Dr			12/24	05/25	07/25	NA	11/25	11/26	11/26	01/26	TBD	NA	02/26	10/26	TBD	TBD	NA	TBD	02/27	03/27	04/27	08/27	08/27
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Bus Stop Improvements			PM TDD: Ahangari, Samira				Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				Task Order executed on 12/04/24 and NTP issued on 12/10/24. Survey request was sent on 10/17/24.												
124/400-C40011	Providence		PM UTL:																				
4YP202-02125			PM LAD:																				
TS-000017-049	\$0		PM UDCCD: Carlin, Craig																				
	\$0		PM CPTED:																				
Survey																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Blake Lane at Bushman RRFB			03/23	NA	09/23	09/24	06/25	10/25	10/25	12/24	NA	NA	01/25	09/25	NA	NA	NA	11/25	12/25	12/25	12/25	05/26	05/26
On Hold <input type="checkbox"/>																							
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Providence		PM TDD: Elahi, Seyedbehnam						Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive						<b>TPP ID #22003.</b> Final design is in progress. Draft plat received on 12/12/2024 and under review. Pre-final design submitted to VDOT on 9/26/2024. Land rights are required for one property. Confirmation received from VDOT to proceed with the RRFB.								
2G40-197-010-0			PM UTL: Nguyen, Tan																				
2G40-197-010	\$900,000		PM LAD: Strayhorne, Robert																				
	\$200,000		PM UDCCD: Vega-Claudio, Yilia																				
			PM CPTED: Borkowski, Tad																				
<b>Design</b>																							
Eskridge Rd/Merrifield Cinema Drive Crosswalk			11/24	05/25	09/25	01/26	05/26	05/27	05/27	08/26	TBD	NA	09/26	06/27	TBD	TBD	NA	TBD	09/27	10/27	11/27	12/27	12/27
On Hold <input type="checkbox"/>																							
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Providence		PM TDD: Ahangari, Samira						Shift existing marked crosswalk and add pedestrian refuge island						The design task order was executed on 10/31/24, and the NTP was issued to the consultant on 11/04/24. Survey requested on 8/2/24 and is in progress.								
2G40-197-027-0			PM UTL:																				
2G40-197-027	\$200,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Alexandrow, Nikolai																				
<b>Survey</b>																							
Magarity Rd/Kennedy Dr Crosswalk			10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
On Hold <input type="checkbox"/>																							
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Sorensen, Jonathan						Install pedestrian refuge island and relocate bus stops at existing marked crosswalk						Design task order executed 9/27/24 and NTP issued to consultant 10/1/24. Survey is in progress. Project schedule will be provided upon completion of survey, which is estimated to be completed in 12/24.								
2G40-197-031-0	Providence		PM UTL:																				
2G40-197-031	\$300,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				
<b>Survey</b>																							
Graham Rd/Rosemary Ln Crosswalk			10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
On Hold <input type="checkbox"/>																							
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Providence		PM TDD: Sorensen, Jonathan						Add pedestrian refuge island at existing marked crosswalk						<b>TPP ID# 23037.</b> Design task order executed 10/7/24 and NTP issued 10/9/24. Survey notification letters sent 9/3/24. Survey in progress. Project schedule will be provided upon completion of survey, which is estimated to be completed in 12/24.								
2G40-197-035-0			PM UTL:																				
2G40-197-035	\$300,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				
<b>Survey</b>																							

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Leesburg Pike/Shreve Rd/Haycock Rd		TBD		TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Dranesville	PM TDD:	Kebede, Marta		Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance					<b>TPP ID#24006.</b> Project initiation. Survey was completed on 8/21/23. Schedule will be developed upon Task Order approval. Waiting on the task order to be executed by FCDOT, sent on 10/29/2024. The task order was signed on 11/25/2024. A kickoff meeting was held on 12/2/2024 with the consultant and the City of Falls Church.												
2G40-197-051-0	Providence	PM UTL:	Nguyen, Tan																			
2G40-197-051	\$700,000	PM LAD:	Najeeb, Mohammed																			
	\$700,000	PM UDCCD:																				
		PM CPTED:	TBD, To Be Determined																			
<b>Design</b>																						
Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)		12/17	02/18	08/18	09/19	03/24	05/24	05/24	03/23	03/21	NA	03/23	12/23	06/24	09/24	NA	02/25	03/25	04/25	05/25	01/26	01/26
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Providence	PM TDD:	El Kaissi, Mohamad		Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd					<b>TPP ID#102.</b> Awaiting VDOT Traffic response. Revised Traffic Signal Plans and Signing & Pavement Marking plans submitted to VDOT 10/23/24. Comments submitted to consultant 9/27/24. Draft Signal Plans and Signing & Marking Plans received 9/20/24. VDOT permit for site work received 7/15/24. VDOT Traffic requested traffic signal and signing & pavement marking plan revisions during meeting on 7/1/24. VDOT Permit/Traffic comments were received 6/26/24. VDOT permit applications submitted 5/13/24.												
5G25-060-023-0		PM UTL:	Maisel, Michael																			
5G25-060-023	\$2,650,000	PM LAD:	Herider, Jay																			
	\$0	PM UDCCD:	Cutler, Tom																			
		PM CPTED:	Askarzadeh, Negin																			
<b>Utility Relocation</b>																						
Eskridge Rd/District Ave Crosswalk		11/24	05/25	09/25	01/26	05/26	05/27	05/27	TBD	TBD	NA	09/26	06/27	TBD	TBD	NA	08/27	09/26	10/27	11/27	12/27	12/27
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Providence	PM TDD:	Ahangari, Samira		Relocate existing marked crosswalk to south side. Add pedestrian refuge island or RRFB					The design task order executed on 11/20/24 and NTP issued on 11/20/24. The survey was requested on 08/02/24.												
ST-000053-014-0		PM UTL:																				
ST-000053-014	\$300,000	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED:	Alexandrow, Nikolai																			
<b>Survey</b>																						