

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp
			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	07/24
<b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
124/400-C40017	Sully		PM TDD: Beall, James					Widen Route 28 from 4 lanes to					<b>UPC #108720. TPP ID# 062.</b> Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. Land									
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael					6 lanes from Prince William					rights on 47 of 47 parcels have been acquired. As of 10/31/24 construction is 100% complete. Construction schedule adjusted									
2G40-100-000	\$77,000,000		PM LAD: Cate, Dennis					County line to Route 29					(final completion 10/31/24) due to amendment or additional work. VDOT issued C-5 on 10/31/24. Shirley is working on issues									
	(\$1,043,643)		PM UDCD:										for permit release. Change order on credit for concrete crack repair approved. Due to weather, final vegetation establishment									
			PM CPTED: Stevens, Daniel										and permit release is expected in spring 2025.									
<b>Post-Construction</b>																						
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	TBD
<b>Stonecroft Boulevard Widening Sully</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
304/300-C30050	Sully		PM TDD: Minnix, Wesley					Widen 800 LF of Stonecroft					Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds									
009217-0			PM UTL: Nguyen, Tan					Boulevard to 6 lanes from					and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the									
5G25-064-000	\$800,678		PM LAD: Kresge, Carol					Conference Center Drive to					developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing									
	\$0		PM UDCD:					Westfields Boulevard					project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight									
			PM CPTED: Guarino, Michael										utility conflict that they are working to address.									
<b>Construction</b>																						
<b>Westfields Blvd/Walney Rd Crosswalk</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
304/300-C30050	Sully		PM TDD: Radzikowski, Roderick					Add signalized crosswalk, ADA					<b>TPP ID #23039.</b> Project initiation. Negotiating task order with consultant. Survey requested on 9/20/24 and expected late									
2G40-197-037-0			PM UTL:					curb ramps, pedestrian push					January.									
2G40-197-037	\$600,000		PM LAD:					buttons and signal heads on														
	\$0		PM UDCD:					north and south leg. Add														
			PM CPTED: Alexandrow, Nikolai					pedestrian connection to existing														
			SUP																			
<b>Survey</b>																						
<b>Centreville Farms Rd/Calamint Ct/Twilight Glow Dr Crosswalk</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD
<b>Bicycle/Pedestrian Imprv DOT</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
304/300-C30050	Sully		PM TDD: Elahi, Seyedbehnam					Add pedestrian refuge island at					<b>TPP ID #23040.</b> Scope is being re-evaluated. Meeting held with ACTD on 8/28/24 to discuss scope issues and funding. Site									
2G40-197-038-0			PM UTL:					existing marked crosswalk					visit completed on 8/13/24. Scope received on 8/1/24.									
2G40-197-038	\$300,000		PM LAD:																			
	\$0		PM UDCD:																			
			PM CPTED: Luo, Caijun																			
<b>Pre-Design</b>																						

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates					
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

Leland Rd/Sammie Kay Ln 10/24 TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD TBD

On Hold

**Bicycle/Pedestrian Imprv DOT 304/300-C30050**  
 Sully  
 2G40-197-039-0  
 2G40-197-039 \$300,000  
 \$0

Project Manager/Assignments  
 PM TDD: Sorensen, Jonathan  
 PM UTL:  
 PM LAD:  
 PM UDCC:  
 PM CPTED: Curtis, Tina

Project Description  
 Add pedestrian refuge island at existing marked crosswalk

Monthly Remarks  
**TPP ID# 23041.** Design task order executed 10/1/2024 and NTP issued 10/3/24. Survey in progress. Project schedule will be provided upon completion of survey, which is estimated to be completed in 12/24.

Survey

Pleasant Valley Rd. Shared Use Path - Elklick Run - Dominion Power Lines 01/18 04/18 02/19 08/21 12/24 11/20 10/25 08/24 08/24 NA 02/25 10/25 04/24 12/25 NA 09/25 01/25 02/25 04/25 11/21 07/26

On Hold

**County-Maintained Pedestrian Imp - 2014 304/300-C30050**  
 Sully  
 ST-000036-013-0 \$9,500,000  
 ST-000036-013 \$5,032,933

Project Manager/Assignments  
 PM TDD: Radzikowski, Roderick  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Wilson, Nicole  
 PM UDCC:  
 PM CPTED: Stevens, Daniel

Project Description  
 Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road

Monthly Remarks  
**TPP ID#162.** Consultant amendment proposal to update design to comply with new ESC/SWM regulations approved & NTP sent on 10/22/2024. 4th final design is in progress and expected on 12/18/24. Schedule in progress to be adjusted. Coordinating Corps of Engineers permit with Consultant. LAD NTP issued 1/13/23. Land rights on 1 of 12 properties have been acquired. Washington Gas relocation complete and final bill paid. Verizon, NOVEC and Cox Communications relocation designs under review with revised final design plans. Additional funding in 2G40-088-091.

Utility Relocation

Stringfellow Rd/Foxfield Pool 05/23 NA 10/23 02/24 07/24 02/25 11/24 05/24 NA NA 05/24 06/24 NA NA NA 12/24 12/24 12/24 01/25 08/25 04/25

On Hold

**Bicycle/Pedestrian Access DOT 304/300-C30050**  
 Sully  
 ST-000053-007-0 \$250,000  
 ST-000053-007 (\$100,000)

Project Manager/Assignments  
 PM TDD: Elahi, Seyedbehnam  
 PM UTL: Nguyen, Tan  
 PM LAD: Campbell, Jocelyn  
 PM UDCC: Walelign, Mahlet  
 PM CPTED: Alexandrow, Nikolai

Project Description  
 Pedestrian safety improvements along Stringfellow Road at Foxfield Pool to include refuge island.

Monthly Remarks  
**TPP ID #23018.** Final Construction Package submit to UDCC on 12/5/24. Countywide permit package submit to VDOT on 10/22/24 and clearance received on 10/23/24. Land acquisition was completed on 6/14/24. No utility impacts. The project will be designed and constructed under the countywide permit.

Design