

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	06/24	04/22	04/22	08/22	09/22	12/22	11/20	08/24
RMAG 102/500-C50000 RMAG-102 AA1400102-13		Hunter Mill \$14,590,985 \$250,000	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Engida, Samuel PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct bicycle and pedestrian grade separated crossing			<u>Monthly Remarks</u> UPC #107439. RMAG ID# 5.: Construction is 87% complete. Pedestrian bridge opened 7/24/24. Awaiting utility completion along Wiehle Ave to finish remaining construction. Verizon relocations completed. Cox, Lumen and Comcast relocations ongoing. Schedule adjusted to extend construction duration from 7/31/24 to 8/23/24 for works associated with MSE wall extension.													
Construction			11/19	01/20	07/20	10/20	07/21	01/22	09/22	06/21	NA	12/21	12/21	03/22	05/22	08/22	04/23	05/23	05/23	06/23	12/23	07/23	08/24
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19		Hunter Mill \$590,185 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Guy, Sarah PM UDCCD: Walelign, Mahlet PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide protected crosswalk at Beulah Road and Talisman Drive			<u>Monthly Remarks</u> UPC #113637. Construction substantially completed 8/27/24. Additional funding in 2G40-168-000.													
Post-Construction			03/18	06/18	04/21	04/22	12/22	03/23	10/24	12/22	03/23	NA	12/22	06/24	06/23	12/24	NA	11/24	12/24	12/24	02/25	10/24	11/25
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002		Hunter Mill \$5,000,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Guy, Sarah PM UDCCD: Teshome, Demelew PM CPTED: Luo, Caijun				<u>Project Description</u> Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive.			<u>Monthly Remarks</u> TPP ID# 189.04. RMAG ID# 4 LAD completion 6/14/24. Received new comments from VDOT on 4th Final submission 7/3/24. Meeting held with VDOT 7/23/24 to discuss. Plans being revised to address VDOT comments. Lumen and Cox relocation completed. MCI (XO) relocation ongoing. Fiber Light NTP 9/16/24. Coordination with other utilities including Dominion, Verizon and Zayo are ongoing. Some of the utility adjustments will be done during construction.													
Utility Relocation			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley) HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014		Hunter Mill \$549,908 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCCD: Stevens, Michael PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links			<u>Monthly Remarks</u> TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordinatination with citizens by Supervisor's office is in progress. Feedback to FCDOT is pending.													
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Creek Crossing E - Fairway Drive to Old Courthouse Rd.			12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa				Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road				Funding Agreement is in process. Received final TPEs from consultant on 4/8/24 for Town and County portions along with additional sidewalk added to scope on 12/18/23. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. Pre-final design distributed for review 1/19/23, comments received 2/21/23. Town initiated design activities in December 2021. CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design.												
2G40-088-011-0			PM UTL:																				
2G40-088-011		\$5,000,000	PM LAD: Herider, Jay																				
		\$2,000,000	PM UDCCD:																				
			PM CPTED: Bandy, Audra																				
Design																							
02151 Glade Dr SB @ Dosinia Ct			11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	06/25	07/25	07/25	07/25	09/25	11/25
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa				Loading pad with bench and associated tree pruning				LAD NTP issued on 9/12/24. Land rights on 0 of 1 property have been acquired. Final plat received 9/9/24. Final design plans and cost estimates received from consultant on 7/2/24 and are under review.												
4YP202-02151			PM UTL:																				
TS-000013-053		\$0	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
Land Acquisition																							
03386 South Lakes Dr WB @ Seahawks Dr			12/23	NA	06/24	08/24	12/24	12/25	09/25	12/24	NA	NA	01/25	08/25	NA	NA	NA	11/25	12/25	12/25	12/25	10/26	07/26
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Ahangari, Samira				Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				Pre-Final plan received on 8/30/24 and is under review.												
4YP202-03386			PM UTL:																				
TS-000013-052		\$0	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
Design																							
03800 Wiehle Ave @ Isaac Newton Sq			03/24	NA	09/24	NA	02/25	02/26	02/26	04/25	TBD	NA	05/25	01/26	TBD	TBD	NA	04/26	05/26	06/26	07/26	11/26	11/26
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Ahangari, Samira				Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				Intermediate plan received on 9/5/24 and is under review.												
4YP202-03800			PM UTL:																				
TS-000013-055		\$0	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
Design																							

On Hold

On Hold

On Hold

On Hold

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
04732 Wiehle Ave NB @ Roger Bacon Dr			11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	06/25	07/25	07/25	07/25	09/25	11/25
Bus Stop Improvements			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa		Install bench to existing pad				LAD NTP 9/5/24. Land rights on 0 of 1 property have been acquired. Final plan and plat received 9/5/24.														
4YP202-04732			PM UTL:																				
TS-000013-054		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Land Acquisition																							
06408 Hunters Woods Plz			12/23	NA	06/24	08/24	12/24	12/25	09/25	12/24	NA	NA	01/25	08/25	NA	NA	NA	11/25	12/25	12/25	12/25	10/26	07/26
Bus Stop Improvements			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill		PM TDD: Ahangari, Samira		Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				Pre-Final plan received on 8/30/24 and is under review.														
4YP202-06408			PM UTL:																				
TS-000013-050		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							
Beulah Rd/Abbotsford Dr Crosswalk			09/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill		PM TDD: Radzikowski, Roderick		Install pedestrian refuge island at existing marked crosswalk				Proposal received from consultant on 9/3/24 and approved on 9/10/24; NTP sent to consultant on 9/11/24. Survey requested 7/11/24 and is anticipated to be received end of October. Survey is in progress. Schedule to be provided once survey has been received.														
2G40-197-032-0			PM UTL:																				
2G40-197-032		\$240,000 (\$60,000)	PM LAD:																				
			PM UDCD:																				
			PM CPTED: Curtis, Tina																				
Survey																							
Bluemont Way/Library St Crosswalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill		PM TDD: Bazlamit, Ayad O		Relocate existing marked crosswalk to east leg, add pedestrian refuge island, and ADA curb ramps				TPP ID #23036. Project initiation. A kick-off meeting with the consultant was held on 8/30/24. A survey notification letter was completed along with survey request form sent out on 9/4/24. Consultant will be submitting a task order on 9/17/24.														
2G40-197-034-0			PM UTL:																				
2G40-197-034		\$425,000	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED: Alexandrow, Nikolai																				
Pre-Design																							

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	12/25	On Hold <input type="checkbox"/>
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD: Nabavi, Seyed					Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.					TPP ID # 35. Construction 20% complete. Construction NTP 2/21/24, scheduled completion 12/21/25. Verizon relocation completed except for 1 pole. Conflict with overhead lines being coordinated due to potential clearance issue. Overhead cable line has been raised to avoid conflict. The project schedule was revised due to additional time taken to acquire environmental permit due to environmental regulation changes and due to longer time taken for construction contractor pre-qualification and construction contract approval process.											
5G25-059-007-0		PM UTL: Maisel, Michael																					
5G25-059-007	\$19,500,000	PM LAD: Strayhorne, Robert																					
	\$1,322,777	PM UDCCD: McCorkle, Lisa																					
		PM CPTED: Aguayo, Vanessa																					
Construction																							
Dulles Toll Road Eastbound On-Ramp/Fairfax County Parkway Trail (RMAG)		10/23	NA	04/24	09/24	04/25	05/26	05/26	04/25	TBD	08/25	10/25	04/26	01/26	01/27	06/26	07/26	09/26	10/26	01/27	01/28	01/28	On Hold <input type="checkbox"/>
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD: Zahirieh, Shahla					Improve safety at grade crossing of Fairfax County Parkway trail at Dulles Toll Road eastbound on-ramp					TPP ID# 189.09 RMAG ID#. VDOT and County clarifications on preliminary design phase (phase I) has been used for programming of final design and construction (phase II). Pre-final design plans underway.											
5G25-062-010-0		PM UTL: Pugh, Richard																					
5G25-062-010	\$3,250,000	PM LAD:																					
	\$328,775	PM UDCCD:																					
		PM CPTED: Luo, Caijun																					
Design																							
Bluemont Way - Disc St Ped Br - Reston Pkwy		11/16	NA	11/17	04/19	12/22	03/20	12/24	11/20	NA	NA	12/20	06/22	NA	NA	NA	01/25	02/25	02/25	03/25	03/21	07/25	On Hold <input type="checkbox"/>
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD: Bazlamit, Ayad O					Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way					TPP ID#189.11 RMAG ID#38. Amendment approved 8/28/24 for design updates to address VDOT comments received from permit submittal. VDOT permit applications submitted 4/22/24. Updated Project Data Sheet approved by LDS on 4/8/24. One Verizon manhole top to be adjusted during construction. Cogent to coordinate with contractor to protect fiber conduits when retaining wall is removed. Project delayed due to additional VDOT comments at permit submittal.											
5G25-062-011-0		PM UTL: Pugh, Richard																					
5G25-062-011	\$1,200,000	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCCD: Carlin, Craig																					
		PM CPTED: Beall, James																					
Design																							
Sunrise Valley Dr - Reston Assoc Entrance		NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	TBD	On Hold <input checked="" type="checkbox"/>
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD: Zahirieh, Shahla					Provide pedestrian crosswalk on the east leg of the intersection					TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.											
5G25-062-014-0		PM UTL:																					
5G25-062-014	\$138,199	PM LAD: Monahan, Clyde																					
	\$0	PM UDCCD:																					
		PM CPTED: Luo, Caijun																					
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Bluemont Way/Explorer St			04/23	09/23	09/23	10/23	12/23	02/25	02/25	03/24	NA	NA	04/24	12/24	NA	NA	NA	04/25	05/25	05/25	06/25	02/25	12/25
--------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Access DOT

304/300-C30050
Hunter Mill
ST-000053-004-0
ST-000053-004
\$175,000
(\$150,000)

Project Manager/Assignments
PM TDD: Bazlamit, Ayad
PM UTL: Nguyen, Tan
PM LAD: Mohammed, Nazaneen
PM UDCC: Vega-Claudio, Yilia
PM CPTED: Stevens, Daniel

Project Description
Pedestrian safety improvements on WB approach of Bluemont Way at Explorer Street to include refuge island

Monthly Remarks

TPP ID #23010. VDOT design approval received 8/27/24. 3rd Final design distributed for review 7/17/24. LAD NTP 4/11/24. Land rights on 0 of 1 property have been acquired. The plan and plat were modified per the owner's request. Revised plan and plat provided to LAD on 7/24/24.

Land Acquisition

Vale Rd/Flint Hill Rd Crosswalk			08/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
---------------------------------	--	--	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

On Hold

Bicycle/Pedestrian Access DOT

304/300-C30050
Hunter Mill
ST-000053-008-0
ST-000053-008
\$500,000
\$0

Project Manager/Assignments
PM TDD: Hojatzadeh, Max
PM UTL:
PM LAD:
PM UDCC:
PM CPTED: Alexandrow, Nikolai

Project Description
Shift existing marked crosswalk and add pedestrian refuge island. Study potential RRFB.

Monthly Remarks

TPP ID# 23042. Task order for design reviewed and approved 8/5/24. Survey is in progress. Schedule will provided when survey received.

Survey