



County of Fairfax, Virginia

MEMORANDUM

DATE: September 23, 2025

TO: DISTRIBUTION

FROM: Seyed Nabavi, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the 2025 September Monthly Project Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed, please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report, please inform this office and you will be removed from distribution.

If you have any questions, please call 703-877-5600.



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Gregg Steverson, Director, Department of Transportation
Martha Coello, Deputy Director, Department of Transportation
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Lynn Krolowitz, Communications Specialist II, Transportation Marketing Section
Mena Nakhla, Diversity, Equity, and Inclusion (DEI) Manager
Smitha Chellappa, Transportation Planner IV, Coordination and Funding Division (CFD)
Eric Teitelman, Chief, Active Transportation, Capital Projects, and Traffic Engineering Division (ACTD)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, ACTD
Douglas Miller, Environmental Program Coordinator, ACTD
Michael Guarino, Section Chief, Capital Projects, ACTD
Nicole Wynands, Acting Section Chief, Active Transportation, ACTD
Ajmal Hamidi, Transportation Planner III, ACTD

Transportation Design Division Monthly Projects Status Report

September 23, 2025

Page 2 of 4

Don Moyer, Engineer III, ACTD
Valerie Pini, Senior Right-of-Way Agent, ACTD
Michael Felschow, Section Chief, Transportation Services Division (TSD)
Edward Reid, Transportation Planner III, TSD
Randall Keays, Transportation Planner III, TSD
Gisette Moore, Transportation Planner II, TSD
Jeffrey Hermann, Chief, Site Analysis and Transportation Planning Division, STP
Tim Kutz, Transportation Planner III, Transportation Planning, STP
Brook Khorashadi, Section Chief, TDD
Mohamad El Kaissi, Section Chief, TDD
Sonia Shahnaj, Section Chief, TDD
Tan Nguyen, Section Chief, Utility Coordination, TDD
Ayad Bazlamit, Engineer IV, TDD
Dennis Marsh, Engineer IV, TDD
Samira Ahangari, Project Manager, TDD
Behnam Elahi, Project Manager, TDD
Dipesh Pandey, Project Manager, TDD
Marta Kebede, Engineer IV, TDD
Masoud Hojatzadeh, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Roderick Radzikowski, Project Manager, TDD
Jon Sorenson, Project Manager, TDD
Tom Walsh, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Caleb Lee, Technical Support Section Chief, TDD
Alex Tsybin, Engineering Technician III, TDD
Erving Olivas Alvarez, TDD
Lisa Witt, Management Analyst IV, Administrative Services
Ally Ward, Financial Specialist III, Administrative Services
Fonique Gladden, Management Analyst III, Administrative Services
Jennifer Rosales, Financial Specialist III, CFD
Negin Askarzadeh, Transportation Planner IV, CPOD
Amir Farshchi, Transportation Planner III, CPOD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Christopher S. Herrington, Director, Department of Public Works and Environmental Services
Carey F. Needham, Deputy Director, DPWES – Capital Facilities
Tiya Raju, Deputy Director, DPWES – Capital Facilities
Rona Courtney, Admin V, Directors Office, DPWES
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Dennis Cate, Director, Land Acquisition Division (LAD)

Transportation Design Division Monthly Projects Status Report

September 23, 2025

Page 3 of 4

Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)

Vickie McEntire Anglin, County Surveyor, UDCD

Shegufta Sultana, Admin Supervisor, Capital Facilities, DPWES

Jay Horstman, UDCD Inspection Branch Chief

Chris Jensen, Deputy County Surveyor, UDCD

Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Wen Wang, Administrative Support Branch, Capital Facilities

Scott Bishop, Chief, Transportation Construction Branch, UDCD

Lisa McCorkle, Section Chief, Transportation Construction Branch, UDCD

Deepak Bhinge, Section Chief, Transportation Construction Branch, UDCD

Samuel Engida, Section Chief, Transportation Construction Branch, UDCD

Jeff Fasceski, Sr. Engineer III, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Timothy Butler, Appraisal Manager, LAD

Kelly Alcon, Project Coordinator, LAD

Clyde Monahan, Project Coordinator, LAD

Mohammed Najeeb, Project Coordinator, LAD

Tajera DeSena, Sr. Right-of-Way Agent, LAD

Jay Herider, Sr. Right-of-Way Agent, LAD

Jim Strayhorne, Sr. Right-of-Way Agent, LAD

Jocelyn Campbell, Right-of-Way Agent, LAD

Nazaneen Mohammed, Right-of-Way Agent, LAD

Nazaneen Mohammed, Right-of-Way Agent, LAD

Melyssa Owens, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Robert Middleton, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Franconia District Supervisors Office

Hunter Mill District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

PLANNING COMMISSION

Phillip Niedzielski-Eichner, Chairman, At-Large

Timothy John Sargeant, Vice Chairman, At-Large

Evelyn Spain, Secretary, Sully District

John Ulfelder, Parliamentarian, Dranesville District

Mary Cortina, Braddock District

Christopher Landgraf, Franconia District

Transportation Design Division Monthly Projects Status Report

September 23, 2025

Page 4 of 4

John Carter, Hunter Mill District
Alis Wang, Mason District
Walter Clarke, Mount Vernon District
Jeremy Hancock, Providence District
Candice Bennett, At- Large

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Terry Yates, District Project Development Engineer
Andy Beacher, Assistant Director, Transportation and Land Use, Fairfax & Arlington Counties
Minwoo Ha, Manager, VDOT NOVA District, Preliminary Engineering
Angel Tao, Manager, NOVA Local Assistance
Amir Salahshoor, Assistant Manager, Local Assistance Program
Shane Lupo, Northeast Region Utilities Manager, NOVA Right of Way
Alex Faghri, Land Use Specialist, Land Development
Carol Sinclair, Program Management Analyst, Programming and Investment Management
Steven E. Welch, Transportation & Land Use Director, Fairfax & Arlington Counties
Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties
Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties
Sofia Pinedo, Project Coordinator, NOVA Local Assistance Program
Melissa Henderson, LUP Plan Review Coordinator, NOVA Local Assistance Program
John Russell, Engineering Supervisor, Materials QA
Afsaneh Mirpour, Maintenance

UTILITY COMPANIES

Pasquale Arcese, Chief Utilities Engineer, Fairfax Water
Robert Cotten, Fairfax Water
Patrick Huynh, Fairfax Water
Richard Pelle, Fairfax Water
Allan Melliza, Washington Gas
Mark Tajnai, Washington Gas

MISCELLANEOUS DISTRIBUTION

Brendon Hanafin, Division Director, Development, FCPA
Randall Farren, Branch Manager, Planning, FCPA
Andy Royse, Branch Manager, Land Management, FCPA
Zachary Larnard, HHS Planning & Capital Facilities Manager, Department of Neighborhood
& Community Development
Honorable Thomas P. Sotelo, Juvenile District Court
Edythe Kelleher, Southeast Fairfax Development Corporation
Jennifer Miller (DCE)

**TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT
STATUS REPORT**

September 2025

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 - 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 - 16
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	16 - 26

Transportation Design Division																								
Project Name		Summary Status Report																						
Fund #	District	Design PHASE Dates							Sep 2025															
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates									
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
		02/18	04/19	06/20	06/26	06/27	10/27	10/27	03/23	03/23	01/23	04/23	08/27	TBD	08/26	11/27	12/27	01/28	02/28	03/28	03/30	03/30		
Cinderbed Bikeway - Cinderbed Rd.Bikeway		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold	<input type="checkbox"/>
102/500-C50000	Franconia	PM TDD: Kebede, Marta					Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road including two pedestrian bridges					PE UPC #106143, RW UPC #118128 . TPP ID#122. A new UPC # 128282 for the Phase II (Northern Segment) of the project. A separate progress report will be created with the new UPC number, for the Phase II. VDOT anticipates providing more details of the project split in the coming weeks. Dominion Energy, Verizon, and COX have elected to go with underground relocation within the existing right way, along the WMATA properties. A coordination meeting with WMATA and the utility companies was held on September 8,2025, to discuss the changes. The utility companies will revise their plan & estimates to reflect this change. The Utility NTP schedule will be revised once we have details on the durations of the review and approval.												
AA1400137-15-0	Mount Vernon	PM UTL: Yusufoglu, Eldar																						
AA1400137-15	\$18,050,000	PM LAD: Monahan, Clyde																						
	\$7,465,864	PM UDCD: Engida, Samuel																						
		PM CPTED: Lilley, Ronald																						
Land Acquisition		02/18	04/19	06/20	06/26	06/27	10/27	10/27	03/23	03/23	01/23	04/23	08/27	TBD	08/26	11/27	12/27	01/28	02/28	03/28	03/30	03/30		
Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold	<input type="checkbox"/>
102/500-C50000	Franconia	PM TDD: Bazlamit, Ayad O					Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line					UPC #109607. TPP ID# 182. Construction substantially completed 9/4/25. The facility will be maintained by VDOT. Project is federally funded and nutrient credit was purchased by the County. Nutrient credit transfer package is being prepared.												
AA1400141-16-0		PM UTL: Pugh, Richard																						
AA1400141-16	\$3,852,500	PM LAD: Guy, Sarah																						
	\$0	PM UDCD: Engida, Samuel																						
		PM CPTED: Luo, Caijun																						
Construction		10/21	10/22	NA	02/24	08/24	10/25	12/25	12/24	NA	04/25	04/25	12/25	NA	NA	02/26	03/26	04/26	05/26	07/26	07/27	07/27		
Columbia Pike Streetscapes, Phase I		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold	<input type="checkbox"/>
102/500-C50000	Mason	PM TDD: Sorensen, Jonathan					Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive					UPC #118238. TPP ID# 21005. RW authorization package approved by VDOT on 4/28/25. NTP package and work order submitted to LAD on 4/29/25. 0 of 6 properties acquired. All offers to property owners sent by 7/22/2025. LAD on schedule to be completed by 12/31/25. Admin Item 10/14/2025 and Board PH 11/18/2025. No utility impact.												
AA1400159-21-0		PM UTL: Nguyen, Tan																						
AA1400159-21	\$2,651,134	PM LAD: Herider, Jay																						
	\$1,255,000	PM UDCD: Bhinge, Deepak																						
		PM CPTED: Malik, Zuhra																						
Land Acquisition		10/21	10/22	NA	02/24	08/24	10/25	12/25	12/24	NA	04/25	04/25	12/25	NA	NA	02/26	03/26	04/26	05/26	07/26	07/27	07/27		
Lincoln Street Expansion		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold	<input type="checkbox"/>
102/500-C50000	Providence	PM TDD: Shahnaj, Sonia					New road connecting Old Meadow Road to Magarity Road in Tysons					RS UPC 118307. Intermediate design is in progress. VE study conducted 9/15 & 9/17. VDOT Scope Closing meeting 8/25/25. Additional survey received 7/24/25. Coordination with FCPA, MITRE and SOMOS ongoing.												
AA1400164-23-0	Dranesville	PM UTL: Yusufoglu, Eldar																						
AA1400164-23	\$50,250,000	PM LAD:																						
	\$28,700,950	PM UDCD:																						
		PM CPTED: Luo, Caijun																						
Design		10/21	10/22	NA	02/24	08/24	10/25	12/25	12/24	NA	04/25	04/25	12/25	NA	NA	02/26	03/26	04/26	05/26	07/26	07/27	07/27		

Transportation Design Division																								
		Sep 2025											Summary Status Report											
Project Name		District	Design PHASE Dates						Right-of-Way PHASE Dates							Construction PHASE Dates								
Fund #								Permit Submission																
Project/Sub Project #																								
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
		03/22	07/24	10/25	04/26	12/26	12/27	12/27	08/26	10/26	12/26	01/27	10/27	10/27	10/28	05/28	07/28	08/28	09/28	11/28	05/30	05/30		
Mason Neck Trail N 102/500-C50000 AA1400165-23-0 AA1400165-23		Mount Vernon	Project Manager/Assignments PM TDD: Madhusudhan, Galappa PM UTL: Maisel, Michael PM LAD: PM UDCD: PM CPTED: Stevens, Daniel				Project Description Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work			Monthly Remarks UPC #122888. TPP ID #206. Intermediate Design is in progress. Design consultant is revising the alignment to avoid conflict with the Cultural Resources Area & also addressing Stopping Distance concerns at Old Gunston Rd. driveway entrance and finalizing Crosswalk Study at Belmont Blvd. Retaining Wall Design is in progress. Consultant is also confirming the conflicts with existing electric poles based on grading limits & are updating ditch analysis and water quality and quantity calculations. NTP issued to design consultant on 5/20/25.Supplemental Survey received from LSB on 6/4/25. Comments for Section 106 consultation package submitted to VDHR was received on 8/6/25 and is under review by our Environmental Consultant. NEPA document and supporting documentation is underway concurrent with intermediate design. VDOT PE Authorization was on 1/22/24. Citizens Information Meeting held on 10/23/24.													On Hold	<input type="checkbox"/>
Design																								
Pedestrian Access Improvements		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
Pohick Road Sidewalk (Rt 1 to I-95) 102/500-C50000 AA1400171-25-0 AA1400171-25		Mount Vernon	Project Manager/Assignments PM TDD: Bazlamit, Ayad O PM UTL: Nguyen, Tan PM LAD: Butler, Timothy PM UDCD: Carlin, Craig PM CPTED: Luo, Caijun				Project Description Pohick Road from Route 1 to I-95. Pedestrian Improvements. Install missing links, improve existing pedestrian facilities, and provide 8-10 foot SUP on both sides of Pohick Road from Acornpark Road to Laganza			Monthly Remarks UPC# 126327 TPP ID#57 Design task order contract is being executed. Survey anticipated September 2025. The project schedule will be finalized once the design contract is executed and the survey is completed.													On Hold	<input type="checkbox"/>
Pre-Design																								
Sunrise Valley Drive Cycle Track 102/500-C50000 AA1400173-25-0 AA1400173-25		Hunter Mill	Project Manager/Assignments PM TDD: Walsh, Thomas PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED:				Project Description Construct cycletracks (protected bike lanes), protected intersections, and reconstruct Sunrise Valley Drive from Monroe Street to Fairfax County Parkway			Monthly Remarks UPC #122978: Awaiting updated contract from consultant. Task order contract negotiation is in progress. On-call design consultant has been selected for this project. Kickoff meeting with VDOT held on Tuesday 5/27/25.													On Hold	<input type="checkbox"/>
Pre-Design																								
Wiehle Ave @ W&OD Trail		11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	07/25	04/22	04/22	08/22	09/22	12/22	11/20	07/25		
RMAG 102/500-C50000 RMAG-102 AA1400102-13		Hunter Mill	Project Manager/Assignments PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCD: Engida, Samuel PM CPTED: Aguayo, Vanessa				Project Description Construct bicycle and pedestrian grade separated crossing			Monthly Remarks UPC #107439. RMAG ID# 5.: Construction substantially completed 7/29/25. LSB to re-monument new ROW line after construction completion. Nutrient credit transfer is not needed. The facility will be maintained by VDOT. Project is federally funded and nutrient credit was purchased by VDOT.													On Hold	<input type="checkbox"/>
Post-Construction																								

Project Name	Transportation Design Division																							
Fund #	District	Design PHASE Dates							Sep 2025														Summary Status Report	
Project/Sub Project #								Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates							
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							

		09/21	09/22	05/23	03/24	01/25	08/25	08/25	NA	NA	11/24	12/24	09/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27		
		<u>Project Manager/Assignments</u>				<u>Project Description</u>			<u>Monthly Remarks</u>														On Hold	<input type="checkbox"/>
Shrevewood Elementary SRTS 102/500-C50000 SRTS-157 AA1400157-21	Providence	PM TDD:	Walsh, Thomas			Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shrevewood Elementary School and W&OD Trail			UPC #118236: Land rights on 4 of 5 have been acquired. NTP with Acquisition submitted to LAD 12/18/24. VDOT RW Authorization received 11/08/24. NTPs given to Dominion, Cox, and Verizon. Utility Relocations in progress. Dominion completed portion of their work. Received No-Conflict Letter from Washington Gas.															
		PM UTL:	Pugh, Richard																					
		PM LAD:	Monahan, Clyde																					
		PM UDCD:	Bhingé, Deepak																					
	\$3,000,000		PM CPTED:			Curtis, Tina																		
	\$1,110,384																							
Land Acquisition																								

		03/23	06/24	07/25	10/25	11/26	03/27	03/27	11/25	TBD	04/26	04/26	01/27	TBD	TBD	05/27	05/27	06/27	07/27	09/27	07/28	07/28
		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold <input type="checkbox"/>
Bush Hill Elementary School SRTS		PM TDD: Elahi, Seyedbehnam				Nine hundred linear feet of				UPC #121567. Pre Final design is in progress. Intermediate design distributed on 7/28/25 and comments sent to consultant on 9/8/25. Revised Appendix A received on 2/4/25. PE authorization received on 1/25/23. 0 out of 8 properties are required. Major utility relocation is required by Washington Gas. A small amount of in-plan relocation is needed for Fairfax Water. Other utility relocations are either minor or not in conflict.												
102/500-C50000 Franconia		PM UTL: Pugh, Richard				sidewalk from Ninian Avenue to																
SRTS-163		PM LAD: Herider, Jay				Larno Drive																
AA1400163-23		PM UDCD: Samiyi, Bijan																				
		PM CPTED: Curtis, Tina																				
Design																						

		08/18	NA	03/19	10/20	03/23	06/21	08/25	08/22	NA	NA	10/22	06/25	03/21	08/22	NA	10/25	11/25	12/25	02/26	06/26	08/26	
		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	<input type="checkbox"/>
VRE Rolling Road Station Parking Lot Expansion		PM TDD: Hojatzadeh, Max				Surface parking lot expansion				TPP ID#358. VDOT approved the design 8/28/24. Land rights completed. LDS approved the plan on 9/18/25. Dominion Energy to finalize their plan and estimate. Update Railroad agreement submit for review and comments on 4/30/25. Recently Norfolk Sothern informed us the Norfolk Sothern line sold to Virginia Passenger Rail Authority (VPRA). This means the agreements will need to be coordinate through VPRA. Schedule will be update. Apply for VDOT Permit on 8/23/25.													
124/400-C40011	Springfield	PM UTL: Yusufoglu, Eldar																					
2G40-055-000-A-0		PM LAD: Mohammed, Nazaneen																					
2G40-055-000	\$4,950,000	PM UDCD: Fasceski, Jeff																					
	\$1,050,000	PM CPTED: Abifadel, Gibran																					
Design																							

Design		12/17	NA	08/18	11/19	03/25	04/20	08/25	08/21	NA	NA	08/21	02/22	NA	NA	NA	09/25	10/25	11/25	11/25	10/21	04/27	
Giles Run & Laurel Hill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold <input type="checkbox"/>	
Giles Run & Laurel Hill 124/400-C40011 2G40-067-000-0 2G40-067-000	Mount Vernon	PM TDD:	Kebede, Marta			Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development				Approved plans and LDS permit received 8/27/25. VDOT land use permit application has been submitted 9/9/25. Final Construction Authorization Package submitted to UDCD 9/10/25. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction. Street Light installation will be coordinated with Dominion Energy during the project construction.													
		PM UTL:	Pugh, Richard																				
		PM LAD:	Najeeb, Mohammed																				
		PM UDCD:	Ander, Haroon																				
	\$5,200,000	PM CPTED:	Borkowski, Tad																				
Design																							

Transportation Design Division																								
Project Name		Summary Status Report																						
Fund #	District	Design PHASE Dates							Sep 2025															
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates								
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
		12/22	04/22	07/24	07/25	01/26	08/25	06/27	11/25	12/25	02/26	03/26	11/26	11/26	09/27	10/27	11/27	12/27	01/28	04/28	12/28	12/29		
Shirley Gate Road		Project Manager/Assignments					Project Description				Monthly Remarks													
124/400-C40013	Braddock	PM TDD:	Marsh, Dennis		Interim two-lane road				Revenue sharing project number AA1400170-25 UPC#125754 effective 4/05/25. Prefinal plans comments received and are under review. 17 properties affected. plats requested 8/4/25. Utility coordination with NOVEC, Verizon, Cox, Farifax Water and Colonial Pipeline ongoing. WGL issued no-conflict letter.															
2G40-079-000-0	Springfield	PM UTL:	Maisel, Michael		construction from Braddock																			
2G40-079-000	\$42,500,000	PM LAD:	Monahan, Clyde		Road to Fairfax County Parkway,																			
	\$26,000,000	PM UDCD:	Fasceski, Jeff		including active transportation																			
		PM CPTED:	Curtis, Tina		facilities and access to future																			
						Patriot Park East																		
Design																								
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS		03/18	06/18	04/21	04/22	12/22	03/23	01/25	12/22	03/23	NA	12/22	06/24	06/23	11/25	NA	11/25	11/25	12/25	12/25	10/24	10/26		
RMAG Phase II		Project Manager/Assignments					Project Description				Monthly Remarks													
124/400-C40011	Hunter Mill	PM TDD:	Shahnaj, Sonia		Improve existing walkway and				TPP ID# 189.04. RMAG ID# 4 VDOT Signal Permit in process. Received VDOT Permits concurrence/updated checklist 9/11/25. VDOT LUP (site only) received 1/28/25. LAD/OCA working on final order/signed agreement for traffic signal equipment easement not acceptable by VDOT due to COT. LAD completion 6/14/24. Some utility hand holes from most companies previously listed will need to be adjusted to grade during construction. Dominion PS&E executed 7/30/25. Anticipated Dominion relocation completion by 11/25. Scheduled adjusted to 10/30/26 for delay in obtaining VDOT signal permits and Dominion relocation. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.															
2G40-085-002-0		PM UTL:	Maisel, Michael		install missing link approximately																			
2G40-085-002	\$4,500,000	PM LAD:	Monahan, Clyde		1,500 LF on the north side of																			
	\$0	PM UDCD:	Rueangvivatanakij, Prutha		Sunrise Valley Drive																			
		PM CPTED:	Luo, Caijun																					
Utility Relocation																								
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr		12/16	01/17	05/17	02/18	08/24	08/22	12/24	09/19	11/19	NA	12/19	07/24	08/24	09/25	NA	04/25	06/25	08/25	10/25	12/24	09/26		
Six Year Plan HB2313 Local Spot Improvements		Project Manager/Assignments					Project Description				Monthly Remarks													
124/400-C40013	Springfield	PM TDD:	Marsh, Dennis		Realign Burke Road to eliminate				TPP ID#23. Bid Advertisement on 6/30/25. Bid Open 8/19/25. NIP in progress. Dominion relocation complete. Cox and Verizon relocation work in progress.															
2G40-087-003-0		PM UTL:	Nguyen, Tan		hazardous curve and upgrade																			
2G40-087-003	\$9,000,000	PM LAD:	Najeeb, Mohammed		storm drainage facilities at																			
	\$0	PM UDCD:	Cutler, Tom		stream crossing to minimize																			
		PM CPTED:	Luo, Caijun		flooding																			
Bid Advertisement																								
Electric Avenue/Cedar Ln. - NB Left Turn Lane		03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
Six Year Plan HB2313 Local Spot Improvements		Project Manager/Assignments					Project Description				Monthly Remarks													
124/400-C40013	Providence	PM TDD:	El Kaissi, Mohamad		Add left turn lane on Cedar Lane				TPP ID#26. Comments received 9/18/25 and are under review. Concept Design/Traffic Analysis Package submitted to VDOT on 7/30/25. Concept Design/Traffic Analysis Package received 5/30/25 and is under review. Meeting with consultant held on 5/8/25 to discuss submission.															
2G40-087-004-0		PM UTL:			and Electric Avenue, including																			
2G40-087-004	\$4,500,000	PM LAD:			intersection improvements																			
	\$0	PM UDCD:																						
		PM CPTED:	Stevens, Daniel																					
Design																								

Project Name		Transportation Design Division																							
Fund #	District	Design PHASE Dates							Sep 2025													Summary Status Report			
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates									
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date			
Project Status	FUT (\$)																								
Backlick Road and Industrial Road		04/19	12/19	08/20	06/22	11/23	03/23	07/25	04/23	NA	NA	04/23	06/25	NA	NA	NA	08/25	09/25	10/25	01/26	12/24	06/27			
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>													
124/400-C40013	Mason	PM TDD:	Nabavi, Seyed			Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road					On Hold <input type="checkbox"/>														
2G40-087-010-0	Braddock	PM UTL:	Yusufoglu, Eldar																						
2G40-087-010	\$7,000,000	PM LAD:	Herider, Jay																						
	\$0	PM UDCD:	Fasceski, Jeff																						
		PM CPTED:	Alexandrow, Nikolai																						
Land Acquisition																									
Terminal Rd LTL at Rt 286		05/19	09/19	02/20	12/20	07/21	05/22	02/23	07/21	07/21	NA	08/21	08/22	06/22	02/24	NA	08/23	09/23	10/23	12/23	08/24	03/26			
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>													
124/400-C40013	Mount Vernon	PM TDD:	Hojatzadeh, Max			Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					On Hold <input type="checkbox"/>														
2G40-087-020-0		PM UTL:	Maisel, Michael																						
2G40-087-020	\$4,350,000	PM LAD:	Alcon, Kelly																						
	\$0	PM UDCD:	Walelign, Mahlet																						
		PM CPTED:	Alexandrow, Nikolai																						
Construction																									
		11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	NA	03/28	04/28	05/28	08/28	02/30	02/30			
Shreve Road SUP Falls Church		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>													
124/400-C40013	Providence	PM TDD:	Kebede, Marta			Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&OD Trail					On Hold <input type="checkbox"/>														
2G40-087-025-0	Dranesville	PM UTL:	Nguyen, Tan																						
2G40-087-025	\$6,900,000	PM LAD:	Najeeb, Mohammed																						
	\$0	PM UDCD:																							
		PM CPTED:																							
Design																									
Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St		09/20	12/20	05/22	09/22	07/23	04/25	06/25	11/23	11/23	NA	11/23	03/25	09/24	09/25	NA	06/25	08/25	10/25	10/25	10/28	10/28			
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>													
124/400-C40011	Dranesville	PM TDD:	Hojatzadeh, Max			Construct walkway on southside of Chesterbrook Road					On Hold <input type="checkbox"/>														
2G40-088-005-0		PM UTL:	Maisel, Michael																						
2G40-088-005	\$7,500,000	PM LAD:	Herider, Jay																						
	\$5,183,182	PM UDCD:	Bhinge, Deepak																						
		PM CPTED:	Steinhilber, Will																						
Utility Relocation																									

Transportation Design Division																								
Project Name		Summary Status Report																						
Fund #	District	Design PHASE Dates							Sep 2025															
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates								
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
Creek Crossing E - Fairway Drive to Old Courthouse Rd.		12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill	PM TDD: Madhusudhan, Galappa					Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road					Funding Agreement is in process. Meeting held with Coordination & Funding Division on 11/15/24 with Hunter Mill District Supervisor & FCDOT Director in attendance to discuss the funding options. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. CIM held 12/2/20 by the Town of Vienna. Current agreement with Town of Vienna only includes design.												
2G40-088-011-0		PM UTL:																						
2G40-088-011	\$13,750,000	PM LAD: Herider, Jay																						
	\$10,750,000	PM UDCD:																						
		PM CPTED: Bandy, Audra																						
Design																								
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7		08/16	01/17	03/18	12/19	01/21	02/21	11/21	10/20	NA	NA	10/20	10/21	04/21	04/22	NA	06/22	06/22	07/22	09/22	12/22	02/24		
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011	Mason	PM TDD: Shahnaj, Sonia					Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road					TPP ID#172. Construction substantially completed 2/16/24. Executed Transfer of Nutrient Credit agreement received from VDOT 4/3/24. VDOT punch list received 4/24/24. VDOT permit for signal work released 9/11/24. VPDES Notice of Termination 6/4/24. VDOT Permit for site work released 8/12/25. LSB to re-monument new ROW line.												
2G40-088-028-0		PM UTL: Nguyen, Tan																						
2G40-088-028	\$7,150,000	PM LAD: DeSena, Tajera																						
	\$0	PM UDCD: Cutler, Tom																						
		PM CPTED: Askarzadeh, Negin																						
Post-Construction																								
Idylwood Road Walkway (Hillside to Idylwood Ct)		03/24	04/24	05/25	10/25	04/26	05/26	11/26	01/26		NA	02/26	10/26	04/26	07/26	NA	04/27	05/27	05/27	06/27	04/28	04/28		
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011	Dranesville	PM TDD: Bazlamit, Ayad O					Construct a shared use path along the west side of Idylwood Road from Idylwood Court to Hillside Drive in Falls Church					TPP ID #137 TPP ID #137 Pre-Final design phase is in progress.												
2G40-088-043-0		PM UTL: Nguyen, Tan																						
2G40-088-043	\$2,400,000	PM LAD: Mohammed, Nazaneen																						
	\$1,250,000	PM UDCD:																						
		PM CPTED: Rauof Hassanzadeh, Behn																						
Design																								
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)		08/18	01/19	NA	08/24	02/25	05/25	04/25	11/24	NA	NA	11/24	03/25	NA	NA	NA	08/25	09/25	09/25	10/25	09/23	04/26		
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011	Mason	PM TDD: Radzikowski, Roderick					Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School					TPP ID#161. Final construction authorization package signed on 8/11/25. The facility will be maintained by the county. Transfer of nutrient credit to VDOT is not needed. BOA Task Order is signed and approved for testing and construction materials.												
2G40-088-049-0		PM UTL: Yusufoglu, Eldar																						
2G40-088-049	\$900,000	PM LAD: Herider, Jay																						
	\$0	PM UDCD: Ander, Haroon																						
		PM CPTED: Stevens, Daniel																						
Bid Advertisement																								

Transportation Design Division																						
		Summary Status Report																				
Project Name									Sep 2025													
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Crestview Dr Walkway (Ferris to Builders)		06/24	09/24	02/25	11/25	04/26	08/26	11/26	01/26	TBD	NA	02/26	10/26	TBD	TBD	NA	03/27	04/27	05/27	06/27	07/27	03/28
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Dranesville	PM TDD:	Radzikowski, Roderick			Construct new 6-foot sidewalk with curb and gutter along west side of Crestview Drive from Ferris Avenue to Builders Road					TPP ID #196. Prefinal design in progress. In person information meeting held on 5/7/25 and responded to community comments on 8/6/25. Schedule adjusted due to scope update based on community feedback. Draft Plats received on 9/17/2025. Land Rights anticipated on 9 Properties.											
2G40-088-054-0		PM UTL:	Nguyen, Tan																			
2G40-088-054	\$2,250,000	PM LAD:	Mohammed, Nazaneen																			
	\$1,500,000	PM UDCC:	Ander, Haroon																			
		PM CPTED:	Curtis, Tina																			
Design																						
Great Falls St Walkway (Grande to Haycock)		10/22	10/22	05/23	02/24	02/25	09/25	11/25	10/24	NA	NA	11/24	07/25	02/25	07/25	NA	12/25	12/25	12/25	01/26	05/26	06/26
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Dranesville	PM TDD:	Elahi, Seyedbehnem			Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane					TPP ID# 201. 2nd final plan distributed on 7/22/25 and comments sent to consultant on 8/25/25. Meeting with VDOT L&D on 9/2/25 regarding the design waiver. Additional survey requested on 9/5/25 and received on 9/12/25. LAD completion memo received on 6/23/25. Land rights for 3 out of 3 properties have been acquired. TMP approved on 1/27/25. LDS approved the project data sheet on 10/2/24. AT&T vault relocation completed on 8/1/25.											
2G40-088-057-0		PM UTL:	Yusufoglu, Eldar																			
2G40-088-057	\$725,000	PM LAD:	Mohammed, Nazaneen																			
	\$0	PM UDCC:	Rueangvivatanakij, Prutha																			
		PM CPTED:	Rauof Hassanzadeh, Behn																			
Design																						
Kirby Road Walkway (Mori to Chesterbrook)		03/18	08/18	09/19	07/20	04/22	04/21	10/23	08/21	NA	NA	08/21	03/22	04/22	08/23	NA	02/24	02/24	03/24	03/24	06/22	11/24
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Dranesville	PM TDD:	Bazlamit, Ayad O			Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road					TPP ID# 238. VDOT permit was released on 7/3/25. The facility will be maintained by VDOT. Nutrient credit transfer package is being prepared.											
2G40-088-069-0		PM UTL:	Pugh, Richard																			
2G40-088-069	\$3,900,000	PM LAD:	Strayhorne, Robert																			
	\$0	PM UDCC:	Samiyi, Bijan																			
		PM CPTED:	Abifadel, Gibran																			
Construction																						
Route 50 Walkway (Lindenwood Ln to Nutley St)		02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	10/24	NA	10/23	05/24	06/24	11/24	12/23	10/26
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Providence	PM TDD:	Marsh, Dennis			Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs					TPP ID# 87.02 Construction 53% complete. No nutrient credit transfer required.											
2G40-088-073-0		PM UTL:	Maisel, Michael																			
2G40-088-073	\$2,900,000	PM LAD:	Monahan, Clyde																			
	\$0	PM UDCC:	Fasceski, Jeff																			
		PM CPTED:	Steinhilber, Will																			
Construction																						

Project Name	Transportation Design Division																					
Fund #	District	Design PHASE Dates							Sep 2025							Summary Status Report						
Project/Sub Project #								Permit Submission	Right-of-Way PHASE Dates							Construction PHASE Dates						
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

		01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/24
		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Rt.28 Widening (PWC L to Rt.29) NVTA-70		PM TDD: Bazlamit, Ayad O				Widen Route 28 from 4 lanes to				UPC #108720. TPP ID# 062. Substantially Construction is complete. The contractor is working on issues for permit release. Permit release is pending VDOT approval of the traffic signals.												
124/400-C40017	Sully	PM UTL: Maisel, Michael				6 lanes from Prince William																
2G40-100-000-0	Springfield	PM LAD: Cate, Dennis				County line to Route 29																
2G40-100-000	\$77,400,000	PM UDCD:																				
	(\$701,889)	PM CPTED: Stevens, Daniel																				
Post-Construction																						

Post-Construction		02/20	07/21	06/23	08/24	10/25	09/25	10/26	03/25	10/25	NA	10/25	06/26	06/26	01/28	NA	08/27	10/27	11/27	01/28	09/28	05/29	
Balls Hill Rd/Old Dominion Dr Int		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	<input type="checkbox"/>
124/400-C40013	Dranesville	PM TDD:	Shahnaj, Sonia				Intersection improvements, including pedestrian facilities				TPP ID #022. Final design is in progress. Final Plats received 3/19/25. LAD work request for appraisals 10/14/24. Land rights anticipated on 33 properties. Utility coordination is in progress. Fairfax Water's 50% relocation plan received 2/13/25. Plat for Fairfax Water easement completed 4/18/25. Schedule adjusted for delay in obtaining other utility plats. Dominion plats received 7/1/25. Verizon & Cox plats anticipated in October 2025. No nutrient credits are required. Water quality provided with onsite treatment.												
		PM UTL:	Maisel, Michael																				
		PM LAD:	Campbell, Jocelyn																				
		PM UDCD:																					
		PM CPTED:	Stevens, Daniel																				
2G40-152-000-0																							
2G40-152-000	\$28,250,000																						
	\$7,801,549																						

Design																								
Commerce Street		08/22	NA	NA	08/25	06/26	06/27	06/27	09/26	NA	NA	10/26	02/27	NA	NA	NA	05/27	NA	NA	08/27	02/28	02/28		
Commerce Street Crosswalk		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													On Hold	<input type="checkbox"/>
124/400-C40011	Franconia	PM TDD:	Ahangari, Samira				Pedestrian infrastructure				Part of VDOT comments received on 9/15/25. Pre final design received on 08/08/25 and distributed to VDOT on 08/12/25. NTP issued on 06/18/25. The amendment to the design task order approved on 06/13/25. The revised scope includes reducing the crossing distance and installing a Rectangular Rapid Flashing Beacon (RRFB) to accommodate the turning radius of large trucks.													
		PM UTL:					improvements along Commerce																	
		PM LAD:	DeSena, Tajera				Street between Old Keene Mill																	
		PM UDCD:	Rueangvivatanakij, Prutha				Road and Amherst Avenue																	
2G40-181-000-0		PM CPTED:	Luo, Caijun																					
2G40-181-000	\$350,000																							
	\$75,000																							

Design		02/24	11/24	09/25	02/26	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	<input type="checkbox"/>
Lee Chapel Road Improvements	124/400-C40011	Springfield	PM TDD:	Pandey, Dipesh		Lower Lee Chapel Road by removing two hills				Intermediate design in progress and anticipated by the end of September. Geotechnical report also anticipated by the end of September. Addressing environmental and some stormwater design issues. Potential impact on five properties, including FCPA. Remaining schedule will be updated after coordination with utility section upon receipt of the intermediate design plan.													
			PM UTL:	Nguyen, Tan																			
	2G40-206-000-0		PM LAD:	Herider, Jay																			
	2G40-206-000	\$9,000,000	PM UDCD:																				
		\$4,000,000	PM CPTED:																				

Project Name	Transportation Design Division																					
Fund #	District	Design PHASE Dates							Sep 2025													
Project/Sub Project #								Permit Submission	Right-of-Way PHASE Dates							Construction PHASE Dates						
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

00575 Buckman Rd EB @ Russell Rd		11/23	NA	07/24	12/24	05/25	05/26	05/26	08/25	NA	NA	07/25	04/26	NA	NA	NA	06/26	07/26	08/26	09/26	01/27	01/27
----------------------------------	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements		<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>		On Hold <input type="checkbox"/>														
124/400-C40011	Mount Vernon	PM TDD:	Walsh, Thomas			Loading pad with bench and trash can		Land rights on 0 of 1 property have been acquired. NTP to LAD submitted on 7/31/25. Signed plat received from LSB on 7/25/25. Draft plat received from LSB on 7/3/25 and is under review. Plat preparation request submitted to Land Survey Branch on 6/12/25. UDCD and LAD clearance has been received on 5/15/25. Final Plans submitted to LAD and UDCD for final review on 5/8/25.														
4YP202-00575		PM UTL:																				
TS-000016-059	\$0	PM LAD:	Mohammed, Nazaneen																			
	\$0	PM UDCD:	Carlin, Craig																			
		PM CPTED:																				

Land Acquisition

01044 Little River Turnpike EB @ Oasis Drive		08/22	NA	02/24	07/24	12/24	09/25	10/25	NA	NA	NA	NA	NA	08/25	10/25	NA	11/25	NA	NA	01/26	07/25	05/26
--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	----	----	-------	-------	-------

Bus Stop Improvements		<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>		On Hold <input type="checkbox"/>														
124/400-C40011	Mason	PM TDD:	Hojatzadeh, Max			Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.		Task Order #20 - 3rd final plan submit for review and comments on 8/11/25. Received minor comments 9/15/25. Response comments submit on 9/17/25.														
4YP202-01044		PM UTL:	Pugh, Richard																			
TS-000015-026	\$250,000	PM LAD:																				
	\$250,000	PM UDCD:	Ander, Haroon																			
		PM CPTED:																				

Design

02101 Gallows Rd NB @ Rt 29		12/24	03/25	06/25	NA	07/25	11/26	11/26	01/26	TBD	NA	02/26	10/26	NA	NA	NA	02/27	NA	NA	05/27	11/27	11/27
-----------------------------	--	-------	-------	-------	----	-------	-------	-------	-------	-----	----	-------	-------	----	----	----	-------	----	----	-------	-------	-------

Bus Stop Improvements		<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>		On Hold <input type="checkbox"/>														
124/400-C40011	Providence	PM TDD:	Ahangari, Samira			Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can		Revised final plan is in progress. Comments sent to consultant on 9/15/25. The intermediate design was received on 06/05/25 and comments were sent to the consultant on 07/11/25. The concept design was received on 03/27/25, and comments were sent to the consultant on 04/10/25. The survey was completed on 03/05/25. The Task Order was executed on 12/04/24, and the Notice to Proceed (NTP) was issued on 12/10/24. The survey request was sent on 10/17/24.														
4YP202-02101		PM UTL:																				
TS-000017-048	\$0	PM LAD:	Campbell, Jocelyn																			
	\$0	PM UDCD:	Carlin, Craig																			
		PM CPTED:																				

Design

02125 Gallows Rd NB @ Willow Oaks Corporate Dr		12/24	03/25	06/25	NA	07/25	11/26	11/26	NA	NA	NA	NA	NA	NA	NA	NA	TBD	NA	NA	05/27	11/27	11/27
--	--	-------	-------	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-----	----	----	-------	-------	-------

Bus Stop Improvements		<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>		On Hold <input type="checkbox"/>														
124/400-C40011	Providence	PM TDD:	Ahangari, Samira			Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can. WMATA bus stop #500116		Revised final plan is in progress. Comments sent to consultant on 9/15/25. The intermediate design was received on 06/05/25 and comments were sent to the consultant on 07/11/25. The concept design was received on 03/14/25, and comments were sent to the consultant on 04/10/25. The survey was completed on 02/21/25. The Task Order was executed on 12/04/24, and the Notice to Proceed (NTP) was issued on 12/10/24. The survey request was sent on 10/17/24.														
4YP202-02125		PM UTL:																				
TS-000017-049	\$0	PM LAD:																				
	\$0	PM UDCD:	Carlin, Craig																			
		PM CPTED:																				

Design

Project Name	Transportation Design Division																					
Fund #	District	Design PHASE Dates							Sep 2025 Summary Status Report													
Project/Sub Project #								Permit Submission	Right-of-Way PHASE Dates							Construction PHASE Dates						
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

02151 Glade Dr SB @ Dosinia Ct		11/23	NA	04/24	NA	07/24	03/25	05/25	09/24	NA	NA	09/24	04/25	NA	NA	NA	07/25	08/25	08/25	08/25	09/25	11/25	
		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	<input type="checkbox"/>
Bus Stop Improvements		PM TDD: Madhusudhan, Galappa				Loading pad with bench and associated tree pruning				Final Construction Package is being prepared. LAD NTP issued on 9/12/24. Land rights on 1 of 1 property have been acquired.													
124/400-C40011		PM UTL:								Final plat received 9/9/24. Land Acquisition Completion Memo received on 5/7/25.													
4YP202-02151		PM LAD: Butler, Timothy																					
TS-000013-053		PM UDCD:																					
		PM CPTED:																					

02864 North Kings Hwy SB @ Fort Dr		11/23	NA	05/24	NA	10/24	10/25	10/25	11/24	NA	NA	12/24	09/25	NA	NA	NA	12/25	NA	NA	03/26	11/26	11/26		
Bus Stop Improvements		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															On Hold	<input type="checkbox"/>
124/400-C40011		Franconia	PM TDD: Ahangari, Samira			9'x25' concrete loading pad with bench and trash can			LAD completion memo received on 8/19/25. VDOT noted two adjacent conflict projects. LOP Signed by owner on 08/07/25.															
4YP202-02864			PM UTL:						LAD NTP issued on 12/04/24. Land rights on 0 of 1 property have been acquired. Final plat received on 11/27/24.Proceeding with the Letter of Permission.															
TS-000014-049			PM LAD: Campbell, Jocelyn																					
			\$0	PM UDCD: Carlin, Craig																				
		\$0	PM CPTED:																					

03386 South Lakes Dr WB @ Seahawks Dr		12/23	NA	06/24	NA	12/24	12/25	12/25	05/25	NA	NA	06/25	11/25	NA	NA	NA	02/26	NA	NA	05/26	11/26	11/26		
Bus Stop Improvements		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															On Hold	<input type="checkbox"/>
124/400-C40011		Hunter Mill	PM TDD: Ahangari, Samira			Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			LAD NTP issued on 06/05/25. Land rights on 0 of 1 property have been acquired. Final revised plat received on 05/28/25.															
4YP202-03386			PM UTL:																					
TS-000013-052			PM LAD: Campbell, Jocelyn																					
			\$0	PM UDCD: Carlin, Craig																				
		\$0	PM CPTED:																					

03499 Sunrise Valley Dr WB @ Glen Echo Rd		12/23	NA	06/24	NA	12/24	12/25	12/25	02/25	TBD	NA	06/25	11/25	TBD	11/24	NA	02/26	NA	NA	05/26	11/26	11/26	
		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	<input type="checkbox"/>
Bus Stop Improvements		Dranesville	PM TDD: Ahangari, Samira		Install 8'x25 concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				LAD NTP issued on 06/30/25. Land rights on 0 of 1 property have been acquired. The test hole report was received on 03/24/25. Utility designation was completed on 07/30/24, and the final plat was received on 02/19/25.														
124/400-C40011			PM UTL: Nguyen, Tan																				
4YP202-03499			PM LAD: Campbell, Jocelyn																				
TS-000012-030			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
		\$0																					
		\$0																					

Project Name	Transportation Design Division																					
Fund #	District	Design PHASE Dates							Sep 2025												Summary Status Report	
Project/Sub Project #								Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

03800 Wiehle Ave SB @ Isaac Newton Sq		03/24	NA	09/24	NA	11/24	02/26	02/26	03/25	TBD	NA	03/25	01/26	TBD	11/24	NA	04/26	NA	NA	07/26	01/27	01/27	On Hold <input type="checkbox"/>
Bus Stop Improvements		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Hunter Mill	PM TDD:	Ahangari, Samira		Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				Meeting with owner regarding the easement on 08/12/25. LAD NTP 03/12/25. Land rights on 0 to 1 property have been acquired. Revised final plat received on 03/11/25.Final plat received on 02/11/25. Utility designation was completed on 11/14/24.													
4YP202-03800			PM UTL:	Nguyen, Tan																			
TS-000013-055			PM LAD:	Herider, Jay																			
			PM UDCD:	Carlin, Craig																			
		\$0																					
		\$0																					
Land Acquisition																							
06408 Hunters Woods Plz		12/23	NA	06/24	NA	12/24	12/25	12/25	02/25	NA	NA	03/25	11/25	NA	NA	NA	02/26	NA	NA	05/26	11/26	11/26	On Hold <input type="checkbox"/>
Bus Stop Improvements		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Hunter Mill	PM TDD:	Ahangari, Samira		Install 8'x25' concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				LAD NTP sent on 03/05/25. Land right on 0 to 1 property have been acquired. Final plat received on 02/24/25.Final plan received on 12/13/2024. Plat requested on 01/30/25. Draft plat received on 02/10/25.													
4YP202-06408			PM UTL:																				
TS-000013-050			PM LAD:	Campbell, Jocelyn																			
			PM UDCD:	Carlin, Craig																			
		\$0																					
		\$0																					
Land Acquisition																							
5000177 Old Keene Mill Rd WB @ Bland St		01/23	06/23	09/23	NA	03/24	09/24	11/25	06/24	NA	NA	06/24	10/25	NA	NA	NA	12/25	01/26	01/26	02/26	05/25	05/26	On Hold <input type="checkbox"/>
Bus Stop Improvements		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Franconia	PM TDD:	Madhusudhan, Galappa		Loading pad with shelter, bench, trash can and sidewalk along with associated retaining wall and grading work.				Consultant addressing comments received from VDOT on 8/25/25; for plans submitted earlier due to design changes made on plans to address safety concerns raised by property owner. Land Acquisition is in progress. Responses along with some design changes sent to VDOT based on property owners' concerns on 7/24/25. LAD NTP 6/24/24. Updated final plat received 6/24/24. Land rights on 0 of 2 property have been acquired. LAD is coordinating with the property owner to get the offer package signed. Schedule adjusted due to design changes made on plans in order to address concerns raised by property owner leading to additional time required to design from consultant & review time required by VDOT leading to subsequent delay in getting property rights from the owner.													
4YP202-5000177			PM UTL:																				
TS-000014-047			PM LAD:	Campbell, Jocelyn																			
			PM UDCD:																				
		\$300,000																					
		\$300,000																					
Land Acquisition																							
		01/21	11/21	NA	09/22	11/23	07/24	02/24	02/23	NA	NA	03/23	11/23	NA	NA	NA	05/24	06/24	07/24	09/24	02/26	10/25	On Hold <input type="checkbox"/>
Innovation Station North Neighborhood Access SUP		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Dranesville	PM TDD:	Shahnaj, Sonia		Add approximately 2,000 LF of 10' SUP, two pedestrian bridges, and lighting between Innovation North Metrorail Station Kiss-and-Ride lot, Farougi Court, and Apgar Place				TPP ID# 190.15 HMSAMS ID#15 Construction is 63% complete. The facility will be maintained by the County. The transfer of nutrient credits to VDOT is not needed. Construction schedule extended from 8/4/25 to 10/9/25 based on the construction NTP date.													
ST-000048-001-0			PM UTL:	Nguyen, Tan																			
ST-000048-001			PM LAD:	Mohammed, Nazaneen																			
			PM UDCD:	Samiyi, Bijan																			
		\$8,810,964																					
		\$0																					
Construction																							

Project Name	Transportation Design Division																					
Fund #	District	Design PHASE Dates							Sep 2025													
Project/Sub Project #								Permit Submission	Right-of-Way PHASE Dates							Construction PHASE Dates						
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Redd Road Walkway (Idylwood to Pimmit)		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40013		PM TDD: Bazlamit, Ayad O				Construct pedestrian bridge over Pimmit Run and new 10 foot sidewalk connection to Redd Road across Pimmit Run on north and south side				On Hold <input type="checkbox"/>												
ST-000056-001-0		PM UTL:																				
ST-000056-001		PM LAD:																				
		PM UDCD:																				
		PM CPTED: Curtis, Tina																				
		\$700,000																				
		\$0																				

Survey

		04/25	NA	07/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	NA	TBD	TBD	TBD
7619 Route 29 WB at Waples Mills Rd		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		PM TDD: Hojatzadeh, Max				Install Bus Stop Loading Pad				Final plan and comments response submit to UDCD on 8/29/25. Construction will be on hold due to site developments												
TS-000011-038-0		PM UTL:																				
TS-000011-038		PM LAD:																				
		PM UDCD: Carlin, Craig																				
		PM CPTED:																				
		\$0																				
		\$0																				

Design

		04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	12/25	03/26	03/26
7620 Route 29 EB at Shirley Gate Rd		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		PM TDD: Hojatzadeh, Max				Install Bus Stop Loading Pad				Final plan and response comments submit on 9/2/25.												
TS-000011-039-0		PM UTL:																				
TS-000011-039		PM LAD:																				
		PM UDCD: Carlin, Craig																				
		PM CPTED:																				
		\$0																				
		\$0																				

Design

		05/25	07/25	09/25	NA	05/26	05/27	05/27	07/27	TBD	TBD	08/27	04/28	TBD	TBD	TBD	07/28	NA	NA	08/28	02/29	02/29
1175 Harrison Lane SB at Bedrock Road		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Bus Stop Improvements		PM TDD: Ahangari, Samira				8'x25' concrete loading pad with bench and trash can				Intermediate design received on 9/5/25 and is under review. The survey was completed on 06/11/25. The NTP was sent to the consultant on 05/08/25, and the design task order was executed on 04/28/25. A site visit with the consultant took place on 03/13/25, and the survey was requested on 04/08/25.												
124/400-C40011		PM UTL: Nguyen, Tan																				
TS-000014-050-0		PM LAD: Mohammed, Nazaneen																				
TS-000014-050		PM UDCD: Rueangvivatanakij, Prutha																				
		PM CPTED:																				
		\$0																				
		\$0																				

Design

Project Name	Transportation Design Division																					
Fund #	District	Design PHASE Dates							Sep 2025 Summary Status Report													
Project/Sub Project #								Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

		04/25	NA	07/25	NA	10/25	06/26	06/26	09/25	TBD	NA	10/26	04/26	NA	NA	TBD	07/26	07/26	07/26	08/26	09/26	10/26	
Merillee Dr NB north of Home Depot Entrance 124/400-C40011 TS-000017-050-0 TS-000017-050		Providence	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>													On Hold	<input type="checkbox"/>
			PM TDD: Walsh, Thomas			Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.			Final Design received on 8/7/25. Submitted for review and comments on 8/19/25.														
			PM UTL:																				
			PM LAD:																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							

		04/25	NA	07/25	NA	10/25	06/26	06/26	09/25	TBD	NA	10/25	04/26	NA	NA	TBD	07/26	NA	NA	08/26	10/26	10/26	
Merillee Dr SB north of Home Depot Entrance 124/400-C40011 TS-000017-051-0 TS-000017-051	Providence	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														On Hold	<input type="checkbox"/>
		PM TDD: Walsh, Thomas			Install Bus Stop Loading Pad, Prop. Bus Pad is 8'x25'. This is a WMATA Bus Stop.			Final Design received on 8/7/25. Submitted for review and comments on 8/19/25.															
		PM UTL:																					
		PM LAD:																					
		PM UDCD: Carlin, Craig																					
	\$0	PM CPTED:																					
Design																							

		04/25	NA	08/25	NA	11/25	12/25	12/25	11/25	TBD	NA	12/25	07/26	TBD	TBD	TBD	01/27	NA	NA	02/27	04/27	04/27	
		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold <input type="checkbox"/>	
Eskridge Rd NB @ Strawberry Ln	Providence	PM TDD:	Hojatzadeh, Max			Install Bus Stop Loading Pad, Prop. Bus Pad is 10'x25'.				Intermediate design submit for review and comments on 8/4/25. Comments received 8/25/25. Final plan and comments response submit to UDCD on 8/29/25. Plat submit to LAD for review on 9/8/25.													
124/400-C40011		PM UTL:																					
TS-000017-052-0		PM LAD:																					
TS-000017-052		\$0	PM UDCD:	Carlin, Craig																			
	\$0	PM CPTD:																					
Pre-Design																							
		04/25	TBD	08/25	NA	11/25	01/26	01/26	NA	NA	NA	NA	NA	NA	NA	TBD	02/26	NA	NA	03/26	05/26	05/26	

Eskridge Rd SB @ Strawberry Ln		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>	On Hold <input type="checkbox"/>
124/400-C40011	Providence	PM TDD: Hojatzadeh, Max	Install Bus Stop Loading Pad,	Intermediate design submit for review and comments on 8/4/25. Comments received 8/25/25. Final plan and comments response	
TS-000017-053-0		PM UTL:	Prop. Bus Pad is 15'x25'.	submit to UDCD on 8/29/25.	
TS-000017-053	\$0	PM LAD:			
	\$0	PM UDCD: Carlin, Craig			
		PM CPTED:			
Pre-Design					

Project Name	Transportation Design Division																					
Fund #	District	Design PHASE Dates							Sep 2025 Summary Status Report													
Project/Sub Project #								Permit Submission	Right-of-Way PHASE Dates							Construction PHASE Dates						
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

		04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	12/25	02/26	02/26
Eskridge Rd NB @ District Ave		Project Manager/Assignments						Project Description				Monthly Remarks										
124/400-C40011	Providence	PM TDD: Hojatzadeh, Max						Install Bus Stop Loading Pad,				Intermediate design submit for review & comments on 7/1/25. Received comments 7/28/25. Final design completed. proceed to										On Hold <input type="checkbox"/>
TS-000017-054-0		PM UTL:						Prop. Bus Pad is 8'x25'.				apply for permit.										
TS-000017-054	\$0	PM LAD:																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				

Design		04/25	NA	06/25	NA	09/25	10/25	10/25	NA	NA	NA	NA	NA	NA	NA	TBD	11/25	NA	NA	12/25	02/26	02/26
Eskridge Rd SB @ District Ave		Project Manager/Assignments						Project Description				Monthly Remarks										
124/400-C40011	Providence	PM TDD: Hojatzadeh, Max						Install Bus Stop Loading Pad,				Intermediate design submit for review & comments on 7/1/25. Received comments 7/28/25. Final design completed. proceed to										On Hold <input type="checkbox"/>
TS-000017-055-0		PM UTL:						Prop. Bus Pad is 9'x25'.				apply for permit.										
TS-000017-055	\$0	PM LAD:																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				

Design		04/25	NA	07/25	NA	10/25	06/26	06/26	09/25	TBD	NA	10/25	04/26	NA	NA	TBD	07/26	NA	NA	08/26	10/26	10/26
Williams Dr NB @ Gatehouse Rd		Project Manager/Assignments						Project Description				Monthly Remarks										
124/400-C40011	Providence	PM TDD: Walsh, Thomas						Install Bus Stop Loading Pad,				Final Design received on 8/7/25. Submitted for review and comments on 8/19/25.										On Hold <input type="checkbox"/>
TS-000017-056-0		PM UTL:						Prop. Bus Pad is 8'x25'. This is a														
TS-000017-056	\$0	PM LAD:						WMATA Bus Stop.														
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				

Design		04/25	NA	07/25	NA	10/25	06/26	06/26	09/25	TBD	NA	10/25	04/26	NA	NA	TBD	07/26	NA	NA	08/26	10/26	10/26
Williams Dr SB @ Gatehouse Rd		Project Manager/Assignments						Project Description				Monthly Remarks										
124/400-C40011	Providence	PM TDD: Walsh, Thomas						Install Bus Stop Loading Pad,				Final Design received on 8/7/25. Submitted for review and comments on 8/19/25.										On Hold <input type="checkbox"/>
TS-000017-057-0		PM UTL:						Prop. Bus Pad is 8'x25'. This is a														
TS-000017-057	\$0	PM LAD:						WMATA Bus Stop.														
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				

Design																						
--------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Project Name	Transportation Design Division																					
Fund #	District	Design PHASE Dates							Sep 2025							Summary Status Report						
Project/Sub Project #								Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

		TBD	TBD	TBD	TBD	TBD	NA	NA									TBD	TBD	TBD	TBD	TBD	TBD	
Gallows Rd SB @ Strawberry Ln (ID 2114)		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold	<input type="checkbox"/>
124/400-C40011		PM TDD: Lee, Caleb					Bus stop improvement project					Survey notification letter sent out 8/28/25. Task order received and in negotiation/review. Site visit 8/26/25.											
TS-000017-058-0		PM UTL:					include concrete boarding pad,																
TS-000017-058	\$0	PM LAD:					concrete amenity pad (bench																
	\$0	PM UDCD: Carlin, Craig					and trash can), bust shelter and																
		PM CPTED:					asphalt walkway transition.																

Pre-Design																					
7069 Penderbrook Dr SB @ Ridge Knoll Dr		05/25	08/25	01/26	NA	05/26	05/27	05/27	07/27	TBD	TBD	08/27	04/28	TBD	TBD	TBD	07/28	TBD	TBD	TBD	02/29
																					02/29
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
124/400-C40011		PM TDD: Ahangari, Samira					Installing 9'x25' concrete					concept design received on 8/22/25 and distributed to VDOT and County on 8/28/25. Survey completed on 07/02/25. NTP sent on									
TS-000018-025-0		PM UTL:					loading pad, crosswalk,					05/15/2025. Task order executed on 05/13/2025. Survey requested on 04/23/2025.									
TS-000018-025	\$0	PM LAD:					concrete sidewalk, and														
	\$0	PM UDCD: Carlin, Craig					pedestrian curb ramp														
		PM CPTED:																			

Design																					
7070 Penderbrook Dr SB @ Inverness Rd		05/25	08/25	01/26	NA	05/26	05/27	05/27	TBD	TBD	TBD	08/27	04/28	TBD	TBD	TBD	07/28	TBD	TBD	TBD	02/29
																					02/29
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
124/400-C40011		PM TDD: Ahangari, Samira					Installing 9'x25' concrete					Concept design received on 8/22/25 and distributed to VDOT and County on 8/28/25. Survey completed on 07/08/25. NTP sent on									
TS-000018-026-0		PM UTL:					loading pad, crosswalk,					05/15/2025. Task order executed on 05/13/2025. Survey requested on 04/23/2025.									
TS-000018-026	\$0	PM LAD: Maye, Kimberly					concrete sidewalk, and														
	\$0	PM UDCD: Carlin, Craig					pedestrian curb ramp														
		PM CPTED:																			

Design																					
7071 Penderbrook Dr SB @ Green Look Ct		05/25	08/25	01/26	NA	05/26	05/27	05/27	07/27	TBD	TBD	08/27	04/28	TBD	TBD	TBD	07/28	TBD	TBD	TBD	02/29
																					02/29
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
124/400-C40011		PM TDD: Ahangari, Samira					Installing 9'x25' concrete					Concept design received on 8/22/25 and distributed to VDOT and County on 8/28/25. Survey completed on 07/10/25. NTP sent on									
TS-000018-027-0		PM UTL:					loading pad, crosswalk,					05/15/2025. Task order executed on 05/13/2025. Survey requested on 04/23/2025.									
TS-000018-027	\$0	PM LAD: Campbell, Jocelyn					concrete sidewalk, and														
	\$0	PM UDCD: Carlin, Craig					pedestrian curb ramp														
		PM CPTED:																			

Design																					
--------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Project Name	Transportation Design Division																					
Fund #	District	Design PHASE Dates							Sep 2025													
Project/Sub Project #								Permit Submission	Right-of-Way PHASE Dates							Construction PHASE Dates						
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

Stringfellow Rd NB @ Route 50		03/25	04/25	04/25	NA	05/25	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	07/25	NA	NA	07/25	08/25	08/25
Stringfellow Rd NB @ LJH (Rt 50) WB		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Sully	PM TDD: Ahangari, Samira					Install 9'x5' concrete loading pad and sidewalk					Construction completed on 8/18/25. The construction package sent on 06/24/25. The final design was received on 05/15/25, the intermediate design on 04/18/25, and the concept design on 04/08/25. A site visit with the consultant was conducted on 03/07/25. The survey was requested on 02/28/25 and completed on 03/11/25. The design task order was executed on 03/12/25, and the NTP was issued to the consultant on 03/14/25.										
TS-000019-010-0		PM UTL:																				
TS-000019-010	\$0	PM LAD:																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				

Construction		TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
Stonecroft Boulevard Widening		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Police Station		PM TDD: Nabavi, Seyed					Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard					Second submission (signature submission) was submitted through PLUS on 8/22/25 and distributed 8/26/25. A meeting with the Supervisor office was held on August 7 to discuss the next steps of the project.										
304/300-C30050	Sully	PM UTL: Nguyen, Tan																				
009217-0		PM LAD: Kresge, Carol																				
5G25-064-000	\$800,678	PM UDCD:																				
	\$0	PM CPTED: Guarino, Michael																				

Construction																									
		NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD			
Oakwood Road Street Acceptance		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold	<input type="checkbox"/>
304/300-C30050	Franconia	PM TDD:	Lee, Caleb			Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.				Posting of Willingness completed 9/6/24. VDOT completed PCE and EQ-112. Initial street acceptance package resubmitted to VDOT 3/15/24. Comments received 4/22/24. Utility as-built package submitted 1/27/22. Video pipe inspection report submitted to VDOT Permits 8/3/22. Coordination meetings between VDOT and County staff to resolve right-of-way, limited access limits, and maintenance issues began January 2023 and are ongoing. Site meeting held on 3/10/23 with VDOT Permits, LSB, & FCDOT for surveying proposed right-of-way and limited access limits. Survey completed and plats/exhibits are in progress.															
2G25-122-000-0		PM UTL:																							
2G25-122-000	\$700,000	PM LAD:																							
	\$500,000	PM UDCD:	Popoola, Larry																						
		PM CPTED:																							

Post-Construction		06/23	12/23	01/24	06/24	09/24	10/24	08/25	NA	NA	NA	NA	NA	NA	NA	NA	09/25	10/25	10/25	11/25	06/25	03/26
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Braddock	PM TDD: Madhusudhan, Galappa					Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop					TPP ID #23005. Responses to VDOT Traffic Engineering Comments sent on 8/15/25. 3rd Final Design submitted to VDOT on 5/27/25. Received concurrence from VDOT on 7/28/25; for all comments except for Traffic Engineering. Consultant addressing comments from VDOT Traffic Engineering. Schedule adjusted in order to address additional VDOT comments.										
2G40-197-002-0		PM UTL:																				
2G40-197-002	\$400,000	PM LAD:																				
	\$0	PM UDCD:																				
		PM CPTED: Askarzadeh, Negin																				

Design																						
--------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Project Name	Transportation Design Division																					
Fund #	District	Design PHASE Dates							Sep 2025										Summary Status Report			
Project/Sub Project #								Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

Georgetown Pike/Great Falls Library		10/23	08/24	05/25	09/25	01/26	09/26	09/26	11/25	TBD	NA	12/25	08/26	TBD	TBD	NA	10/26	11/26	12/26	01/27	07/27	07/27	
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	<input type="checkbox"/>
304/300-C30050	Dranesville	PM TDD:	Walsh, Thomas				Install pedestrian refuge island, RRFBs, associated crosswalks and ADA curb ramps at the intersection of Georgetown Pike and Great Falls Library/Great Falls Shopping Center				TPP ID# 23007: Prefinal Design is in progress. Comments received 7/10/25 and are under review. Intermediate design was submitted to VDOT on 5/13/25.												
2G40-197-003-0		PM UTL:																					
2G40-197-003	\$895,000	PM LAD:	Herider, Jay																				
	\$0	PM UDCD:																					
		PM CPTED:	Stevens, Daniel																				
Design																							
Kingstowne Village Pkwy/Park Village Dr		06/23	NA	09/23	NA	05/25	03/25	03/26	06/24	NA	NA	06/24	11/24	NA	NA	NA	08/25	NA	NA	09/25	02/26	02/26	
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	<input type="checkbox"/>
304/300-C30050	Franconia	PM TDD:	Ahangari, Samira				Install pedestrian refuge island, ADA ramp, and bus landing pads				Construction package submitted on 07/28/2025.												
2G40-197-004-0		PM UTL:																					
2G40-197-004	\$300,000	PM LAD:	Campbell, Jocelyn																				
	\$0	PM UDCD:	Ander, Haroon																				
		PM CPTED:	Derleth, Gavin																				
Construction																							
Kingstowne Village Pkwy/Cross Gate Ln		06/23	NA	11/23	NA	07/24	05/25	02/25	07/24	NA	NA	07/24	01/25	NA	NA	NA	04/25	NA	NA	06/25	03/26	11/25	
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	<input type="checkbox"/>
304/300-C30050	Franconia	PM TDD:	Ahangari, Samira				Install pedestrian refuge on eastbound approach of Kingstowne Village Parkway and Cross Gate Lane and relocate and improve bus stop				90% of construction has been completed. Final construction package submitted on 04/02/25. The countywide permit submitted on 02/26/25. VDOT approved the lane reduction option. LAD was completed on 1/13/25, and VDOT comments were closed on 1/16/25.												
2G40-197-005-0		PM UTL:																					
2G40-197-005	\$475,000	PM LAD:	Campbell, Jocelyn																				
	\$0	PM UDCD:	Walelign, Mahlet																				
		PM CPTED:	Curtis, Tina																				
Construction																							
Blake Lane at Bushman RRFB		03/23	NA	09/23	09/24	05/25	10/25	01/26	03/25	NA	NA	04/25	08/25	NA	NA	NA	02/26	03/26	03/26	03/26	05/26	07/26	
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	<input type="checkbox"/>
304/300-C30050	Providence	PM TDD:	Elahi, Seyedbehnamm				Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive				TPP ID #22003. 2nd final design distributed on 9/4/25 and comments due 10/9/25. LAD completion memo received on 8/12/25. 1 out of 1 property has been acquired. Confirmation received from VDOT to proceed with the RRFB. Project will design and construct under the Countywide permit. No nutrient credit affidavit for this project. No utilities relocations are required.												
2G40-197-010-0		PM UTL:	Nguyen, Tan																				
2G40-197-010	\$500,000	PM LAD:	Mohammed, Nazaneen																				
	\$0	PM UDCD:	Ander, Haroon																				
		PM CPTED:	Borkowski, Tad																				
Design																							

Project Name	Transportation Design Division																						
Fund #	District	Design PHASE Dates							Sep 2025													Summary Status Report	
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates							
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						

Elm St/Old Dominion Dr Crosswalk		02/22	NA	01/24	07/24	02/25	10/25	04/26	05/25	NA	NA	06/25	03/26	NA	NA	NA	05/26	NA	NA	07/26	04/26	10/26
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold <input type="checkbox"/>
304/300-C30050	Dranesville	PM TDD:	Hojatzadeh, Max			Connecting missing sidewalk, curb ramps				Final plans approved. NTP with land Right issue on 6/16/25. Land right of 0 of 2 properties have been acquired. Additional funding provided in 2G40-088-086 and ST-00005-007.												
2G40-197-017-0		PM UTL:	Nguyen, Tan																			
2G40-197-017	\$550,000	PM LAD:	Mohammed, Nazaneen																			
	\$0	PM UDCD:																				
		PM CPTED:	Lanigan, John J																			

Land Acquisition

Haycock Rd/Casemont Dr Crosswalk		09/25			TBD	TBD	TBD	TBD		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold <input type="checkbox"/>
304/300-C30050	Dranesville	PM TDD:	Marsh, Dennis			Add curb extension and curb ramps with new marked crosswalk				Task order approved 9/9/25, traffic counts in progress. Survey by county surveyor in progress. 4 properties to be impacted. Schedule to be updated once survey is complete.												
2G40-197-022-0		PM UTL:																				
2G40-197-022	\$375,000	PM LAD:																				
	\$0	PM UDCD:																				
		PM CPTED:	Stevens, Daniel																			

Survey

Idylwood Road and Montview Court		05/25	NA	10/25	03/26	07/26	04/27	04/27	05/26	TBD	NA	06/26	02/27	TBD	TBD	NA	06/27	TBD	TBD	08/27	12/27	12/27
TCP		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold <input type="checkbox"/>
304/300-C30050	Dranesville	PM TDD:	Radzikowski, Roderick			Add new curb ramps, crosswalks, and a pedestrian refuge island at the existing marked crosswalk				TPP ID # 23025. Advanced Intermediate design submission received on 8/25/25 and is under review. Utility designation completed on 8/6/25.												
2G40-197-023-0		PM UTL:	Nguyen, Tan																			
2G40-197-023	\$375,000	PM LAD:																				
	\$0	PM UDCD:																				
		PM CPTED:	Stevens, Daniel																			

Design

Redd Rd/Idylwood Rd Crosswalk		11/24	04/25	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold <input type="checkbox"/>
304/300-C30050	Dranesville	PM TDD:	Radzikowski, Roderick			Install crosswalk and improve visibility by re-grading embankment				TPP ID #23026. Comments received on 8/1/2025 and are under review. Meeting with VDOT requested. Design TO is for preliminary design only. Meeting with VDOT scheduled for 9/30/2025.												
2G40-197-024-0		PM UTL:																				
2G40-197-024	\$734,000	PM LAD:																				
	\$0	PM UDCD:																				
		PM CPTED:	Alexandrow, Nikolai																			

Design

Project Name	Transportation Design Division																					
Fund #	District	Design PHASE Dates							Sep 2025												Summary Status Report	
Project/Sub Project #								Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

Huntington Ave/Fenwick Dr Crosswalk		11/24	01/25	06/25	01/26	05/26	05/27	05/27	08/26	TBD	NA	09/26	06/27	TBD	TBD	NA	09/27	NA	NA	12/27	03/28	03/28	
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	<input type="checkbox"/>
304/300-C30050	Mount Vernon	PM TDD:	Ahangari, Samira				Add signalized crosswalk on west leg with curb ramps, push buttons, and pedestrian signal head as per Huntington Metrorail Area Active Transportation Study				Pre-final plan is in progress. VDOT Intermediate comments received on 08/05/25 and distributed to consultant on 08/12/25. Utility designation completed on 05/20/25. Meeting with WMATA on 05/23/25. Concept design received on 01/24/25 and distributed on 01/28/25.Survey completed on 12/16/24.												
2G40-197-025-0		PM UTL:	Nguyen, Tan																				
2G40-197-025	\$700,000	PM LAD:	Najeeb, Mohammed																				
	\$0	PM UDCD:																					
		PM CPTED:	Hamidi, AJ																				

Design																							
Eskridge Rd/Merrifield Cinema Drive Crosswalk		11/24	04/25	09/25	01/26	05/26	05/27	05/27	08/26	TBD	NA	09/26	06/27	TBD	TBD	NA	09/27	NA	NA	12/27	03/28	03/28	
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold <input type="checkbox"/>	
304/300-C30050	Providence	PM TDD:	Ahangari, Samira			Shift existing marked crosswalk and add pedestrian refuge island				Revised amendment received on 9/4/25. Additional survey requested on 9/5/25 and survey notification sent on 9/5/25. Utility designation was completed on 06/10/25. The concept design was received on 04/10/25, and the survey was completed on 02/13/25. The design task order was executed on 10/31/24, and the Notice to Proceed (NTP) was issued to the consultant on 11/04/24.													
2G40-197-027-0		PM UTL:	Nguyen, Tan																				
2G40-197-027	\$525,000	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED:	Alexandrow, Nikolai																				

Design																							
Heritage Dr/Rectory Ln Crosswalk		10/24	NA	05/25	08/25	02/26	08/26	08/26	10/25	TBD	NA	11/25	07/26	TBD	TBD	NA	09/26	10/26	10/26	11/26	04/27	04/27	
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												On Hold	<input type="checkbox"/>
304/300-C30050	Braddock	PM TDD:	Pandey, Dipesh				Install pedestrian refuge island at existing marked crosswalk				This project is terminated.												
2G40-197-029-0	Mason	PM UTL:	Nguyen, Tan																				
2G40-197-029	\$850,000	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED:	Omar, Hedayat																				

Design																								
Heritage Dr/Commons Dr Crosswalk	10/24	NA	05/25	08/25	02/26	08/26	08/26	10/25	TBD	NA	11/25	07/26	TBD	TBD	NA	09/26	10/26	10/26	11/26	04/27	04/27			
Bicycle/Pedestrian Imprv DOT		Project Manager/Assignments			Project Description			Monthly Remarks															On Hold	<input type="checkbox"/>
304/300-C30050	Braddock	PM TDD:	Pandey, Dipesh			Add pedestrian refuge island at existing marked crosswalk			Project is currently on hold. Scope revision is needed from ACTD for crosswalk across Commons Drive. Scope revision to be received from ACTD.															
2G40-197-030-0	Mason	PM UTL:	Nguyen, Tan																					
2G40-197-030	\$525,000	PM LAD:																						
	\$0	PM UDCD:																						
		PM CPTED:	Omar, Hedayat																					

Design																					
--------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Transportation Design Division																											
		Summary Status Report																									
Project Name				Design PHASE Dates						Sep 2025																	
Fund #		District																									
Project/Sub Project #										Permit Submission						Right-of-Way PHASE Dates						Construction PHASE Dates					
Focus #		Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date			
Project Status		FUT (\$)																									
Magarity Rd/Kennedy Dr Crosswalk				10/24	NA	06/25	09/25	03/26	09/26	09/26	10/25	NA	NA	12/25	08/26	NA	NA	NA	09/26	09/26	09/26	10/26	06/27	06/27			
Bicycle/Pedestrian Imprv DOT				<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
304/300-C30050				Dranesville	PM TDD:	Sorensen, Jonathan			Install pedestrian refuge island						Pre-final design in progress. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility												
2G40-197-031-0				Providence	PM UTL:	Nguyen, Tan			and relocate bus stops at existing						impact. 2 Properties. Survey by Consultant.												
2G40-197-031				\$700,000	PM LAD:	Herider, Jay																					
				\$0	PM UDCD:	Ander, Haroon																					
					PM CPTED:	Stevens, Daniel																					
Design																											
Beulah Rd/Abbotsford Dr Crosswalk				09/24	12/24	03/25	10/25	08/26	10/26	10/26	11/25	TBD	NA	11/25	07/26	TBD	TBD	NA	12/26	01/27	02/27	TBD	08/27	08/27			
Bicycle/Pedestrian Imprv DOT				<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
304/300-C30050				Hunter Mill	PM TDD:	Radzikowski, Roderick			Install pedestrian refuge island at						Pre-Final Design is in progress. Coordination with supervisor's office is ongoing for onstreet parking removal.												
2G40-197-032-0					PM UTL:	Nguyen, Tan			existing marked crosswalk																		
2G40-197-032				\$500,000	PM LAD:	Butler, Timothy																					
				\$0	PM UDCD:	Carlin, Craig																					
					PM CPTED:	Curtis, Tina																					
Design																											
Bluemont Way/Library St Crosswalk				09/24	02/25	NA	05/25	10/25	01/26	05/26	09/25	NA	NA	09/25	05/26	NA	NA	NA	08/26	09/26	09/26	10/26	07/26	12/26			
Bicycle/Pedestrian Imprv DOT				<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
304/300-C30050				Hunter Mill	PM TDD:	Bazlamit, Ayad O			Relocate existing marked						TPP ID #23036. Final design plans are in progress. Final plat received on 8/28/25. Land right anticipated on one property.												
2G40-197-034-0					PM UTL:				crosswalk to east leg, add						LAD NTP issued 9/8/25.												
2G40-197-034				\$474,000	PM LAD:	Mohammed, Nazaneen			pedestrian refuge island, and																		
				\$0	PM UDCD:	Bhandari, Yagya			ADA curb ramps																		
					PM CPTED:	Alexandrow, Nikolai																					
Design																											
Graham Rd/Rosemary Ln Crosswalk				10/24	NA	03/25	07/25	10/25	05/26	05/26	09/25	NA	NA	10/25	04/26	NA	NA	NA	05/26	06/26	06/26	06/26	12/26	12/26			
Bicycle/Pedestrian Imprv DOT				<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
304/300-C30050				Providence	PM TDD:	Sorensen, Jonathan			Add pedestrian refuge island at						Final design in progress. Plats finalized on 9/3/2025. The project is under 2,500 SF and will be constructed under the County-												
2G40-197-035-0					PM UTL:	Nguyen, Tan			existing marked crosswalk						wide permit. No utility impact. 4 properties. Survey by County.												
2G40-197-035				\$700,000	PM LAD:	Butler, Timothy																					
				\$0	PM UDCD:	Walelign, Mahlet																					
					PM CPTED:	Stevens, Daniel																					
Design																											

Project Name		Transportation Design Division																						
Fund #	District	Design PHASE Dates							Sep 2025											Summary Status Report				
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates								
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
Sydenstricker Rd/Arley Dr Crosswalk			NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
Bicycle/Pedestrian Imprv DOT 304/300-C30050		Project Manager/Assignments					Project Description					Monthly Remarks											On Hold	<input type="checkbox"/>
Springfield		PM TDD: Radzikowski, Roderick					Install Pedestrian Refuge Island, update all Pedestrian Ramps at the 4 quadrants, and high visibility crosswalks					TPP ID # 23038. Survey notification letters sent on 5/28/25. Survey requested on 5/28/25. Design task order in progress. Schedule will be developed once the task order is executed and survey complete.												
2G40-197-036-0		PM UTL:																						
2G40-197-036		PM LAD:																						
\$300,000		PM UDCD:																						
\$0		PM CPTED: Luo, Caijun																						
Survey																								
Westfields Blvd/Walney Rd Crosswalk		04/25	08/25	01/26	06/26	11/26	05/27	05/27	08/26	TBD	NA	08/26	04/27	TBD	TBD	NA	06/27	NA	NA	10/27	03/28	03/28		
Bicycle/Pedestrian Imprv DOT 304/300-C30050		Project Manager/Assignments					Project Description					Monthly Remarks											On Hold	<input type="checkbox"/>
Sully		PM TDD: Radzikowski, Roderick					Add signalized crosswalk, ADA curb ramps, pedestrian push buttons and signal heads on north and south leg. Add pedestrian connection to existing SUP					TPP ID #23039. Preliminary Design received on 7/10/2025 and it is under review. Coordination with Active Transportation and Site Analysis is ongoing regarding upcoming project development within our design scope. Meeting with the developer will be scheduled.												
2G40-197-037-0		PM UTL:																						
2G40-197-037		PM LAD:																						
\$783,000		PM UDCD:																						
\$0		PM CPTED: Alexandrow, Nikolai																						
Design																								
Centreville Farms Rd/Calamint Ct/Twilight Glow Dr Crosswalk		07/25	10/25	02/26	05/26	11/26	04/27	04/27	07/26	TBD	NA	08/26	03/27	TBD	TBD	NA	05/27	06/27	07/27	08/27	01/28	01/28		
Bicycle/Pedestrian Imprv DOT 304/300-C30050		Project Manager/Assignments					Project Description					Monthly Remarks											On Hold	<input type="checkbox"/>
Sully		PM TDD: Elahi, Seyedbehnam					Add pedestrian refuge island at existing marked crosswalk					TPP ID #23040. Preliminary design is in progress. NTP for the design issued on 7/7/25. Survey received on 8/21/25 and sent to the consultant.												
2G40-197-038-0		PM UTL:																						
2G40-197-038		PM LAD:																						
\$463,000		PM UDCD:																						
\$163,000		PM CPTED: Luo, Caijun																						
Design																								
Leland Rd/Sammie Kay Ln		10/24	NA	03/25	07/25	10/25	05/26	05/26	08/25	NA	NA	09/25	05/26	NA	NA	05/26	06/26	06/26	06/26	06/26	01/27	01/27		
Bicycle/Pedestrian Imprv DOT 304/300-C30050		Project Manager/Assignments					Project Description					Monthly Remarks											On Hold	<input type="checkbox"/>
Sully		PM TDD: Sorensen, Jonathan					Add pedestrian refuge island at existing marked crosswalk					Final design in progress. Plats finalized on 9/3/2025. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 4 properties. Survey by County.												
2G40-197-039-0		PM UTL: Nguyen, Tan																						
2G40-197-039		PM LAD: Butler, Timothy																						
\$650,000		PM UDCD: Bhandari, Yagya																						
\$0		PM CPTED: Curtis, Tina																						
Design																								

Sep 2025

On Hold ☐

Monthly Remarks On Hold L

TPP ID #24005. Scope received on 09/04/2025 and under review. Project initiation is in process. Survey notification sent on 09/16/25. Meeting with AE scheduled for 09/12/25 to discuss the scope and request task order. Site visit scheduled for 09/16/25. Received septic system as-built from the Health Department on 09/10/25. Received water line as-built from Fairfax Water on 09/09/25. Schedule will be provided after survey completion.

On Hold ☐

Monthly Remarks	On Hold
<p>TTP ID#24006. Intermediate design is underway. We are preparing responses for comments received on the concept plan in the public information meeting.</p>	

On Hold ☐

Monthly Remarks	On Hold
<p>TPP ID # 35. Construction 43% complete. Construction NTP 2/21/24, scheduled completion 12/21/25. The project schedule was revised due to additional time taken to acquire environmental permit due to environmental regulation changes and due to longer time taken for construction contractor pre-qualification and construction contract approval process.</p>	

On Hold ☐

<p><u>Monthly Remarks</u></p> <p>TPP ID#102. Construction task order NTP to contractor sent 8/18/25. Bids opened 6/12/25. Construction bid RFP advertisement scheduled on 5/22/25. Title Sheet signed by DPWES Deputy Director on 5/16/25. Construction package submitted to UDCD 3/26/25. Verizon and Cox utility relocation has been completed.</p>	<p>On Hold</p>
--	----------------

Page 22 of 26

Summary Status Report

Tuesday, September 23, 2025 Page 23 of 26

Transportation Design Division																							
		Sep 2025											Summary Status Report										
Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Pleasant Valley Rd. Shared Use Path - Ellick Run - Dominion Power Lines			01/18	04/18	02/19	08/21	05/23	11/20	06/26	04/25	08/25	NA	01/23	05/26	05/26	10/26	NA	10/26	11/26	01/27	02/27	11/21	08/28
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>								
304/300-C30050	Sully	PM TDD:	Kebede, Marta				Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road				TPP ID#162. Final design revision for 5th submission is underway. Plat revision is completed. Land rights on 1 of 12 properties have been acquired. Cox, Verizon, and NOVEC relocation PS&E has been approved in 2023. After the 5 th submittal distribution is made, the utility plans and estimate will be reviewed and revised. Schedule adjusted due to delay in the land acquisition process. Appraiser's office lost their files/tools from the storms in July, 2025.												
ST-000036-013-0		PM UTL:	Yusufoglu, Eldar																				
ST-000036-013	\$11,800,000	PM LAD:	Wilson, Nicole																				
	\$8,646,023	PM UDCD:	Cutler, Tom																				
		PM CPTED:	Stevens, Daniel																				
Land Acquisition																							
Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.			07/21	01/22	07/22	01/23	06/23	10/24	04/25	11/23	11/23	NA	11/23	03/25	07/24	07/25	NA	06/25	07/25	08/25	10/25	09/26	09/26
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>								
304/300-C30050	Dranesville	PM TDD:	Hojatzadeh, Max				Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings				TPP ID#186. Pre-construction meeting schedule for 9/9/25. Dominion Energy authorized on 7/18/24 for pole relocation coordination during construction. Verizon VA and Cox Communications relocations are completed. Additional funding in 2G40-088-092.												
ST-000036-015-0		PM UTL:	Yusufoglu, Eldar																				
ST-000036-015	\$5,460,000	PM LAD:	Mohammed, Nazaneen																				
	\$2,794,241	PM UDCD:	Bhandari, Yagya																				
		PM CPTED:	Luo, Caijun																				
Construction																							
Telegraph Road Walkway Ph II - Pike to Wilton			04/24	07/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>								
304/300-C30050	Franconia	PM TDD:	Walsh, Thomas				Construct approximately 2,200 LF of concrete sidewalk to fill in missing links, including crosswalks, curb ramps, retaining walls and pedestrian bridge				TPP ID#180.02. Preliminary design closeout is in progress. Online survey results received 6/20/25 and are under review. Virtual public information meeting held on 6/5/25. Utilities provided with preliminary plans on 10/4/24 to address potential utility conflicts. Schedule to be developed after receiving input from public meeting.												
ST-000036-017-0		PM UTL:	Yusufoglu, Eldar																				
ST-000036-017	\$8,000,000	PM LAD:	Butler, Timothy																				
	\$7,000,000	PM UDCD:																					
		PM CPTED:	Alexandrow, Nikolai																				
Design																							
Westmoreland St/Rosemonte Dr			06/23	NA	08/23	11/23	02/24	08/24	01/25	01/24	NA	NA	02/24	06/24	NA	NA	NA	01/25	02/25	02/25	03/25	05/25	07/25
Bicycle/Pedestrian Access DOT			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>								
304/300-C30050	Dranesville	PM TDD:	Hojatzadeh, Max				Improvement of existing crosswalk to include ADA curb ramps, RRFB, and relocation of existing bus stop				TPP ID #23006. 100% construction completed												
ST-000053-003-0		PM UTL:																					
ST-000053-003	\$575,000	PM LAD:	Guy, Sarah																				
	\$0	PM UDCD:	Fasceski, Jeff																				
		PM CPTED:	Luo, Caijun																				
Construction																							

Transportation Design Division																						
Project Name		Summary Status Report																				
Fund #	District	Design PHASE Dates							Sep 2025													
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates						
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Hooes Rd/South Run Stream Valley Trail		07/23	12/23	NA	10/24	06/25	10/25	10/25	05/25	TBD	NA	10/25	01/26	TBD	TBD	NA	02/26	NA	NA	04/26	06/26	06/26
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon	PM TDD:	Ahangari, Samira			Pedestrian safety improvements					Waiting for consultant to revised the plan per VDOT comment, then request the revised plat. Final plan received on 06/02/25											
ST-000053-005-0	Springfield	PM UTL:	Pugh, Richard			including two passive detection					and distributed to VDOT on 06/05/25. Final revised plat received on 05/01/25. Coordination with Dominion to provide electric											
ST-000053-005	\$375,000	PM LAD:	Herider, Jay			RRFB's and No-Parking signs					service to RRFB during project construction is underway.											
	\$0	PM UDCD:																				
		PM CPTED:	Rauof Hassanzadeh, Behn																			
Design																						
Silverbrook Rd/Crosspointe Dr		06/23	07/23	06/24	10/24	02/25	01/26	01/26	03/25	NA	NA	03/25	12/25	TBD	TBD	NA	03/26	03/26	04/26	05/26	09/26	09/26
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Springfield	PM TDD:	Madhusudhan, Galappa			Pedestrian safety improvements					TPP ID #23017. Final Design is in progress. Received concurrence from HOA for the LOP proposed by County on 8/14/25;											
ST-000053-006-0		PM UTL:				at Silverbrook Road and					Draft copy of LOP sent to HOA for their review & approval by Land Acquisition agent on 8/26/25. Request for Letter of											
ST-000053-006	\$500,000	PM LAD:	Butler, Timothy			Crosspointe Drive to include					Permission sent to Property Owner on 7/15/25. Meeting held with Asst. County Attorney and LAQ agents on 6/10/25 to											
	\$0	PM UDCD:				refuge island and crosswalks					discuss the next steps to be taken in the friendly condemnation process. NTP issued for Land Acquisition on 1/9/25. LAD is											
		PM CPTED:	Curtis, Tina								coordinating with property owner for a friendly condemnation.											
Land Acquisition																						
Vale Rd/Flint Hill Rd Crosswalk		09/24	NA	12/24	05/25	08/25	11/25	11/25	NA	NA	NA	NA	NA	NA	NA	NA	12/25	NA	NA	01/26	05/26	05/26
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD:	Hojatzadeh, Max			Shift existing marked crosswalk					TPP ID# 23042. Final design and response comments submit on 8/11/25. Received comments 9/15/25. Proceed to											
ST-000053-008-0		PM UTL:				and add pedestrian refuge island.					response the comments											
ST-000053-008	\$400,000	PM LAD:				Study potential RRFB																
	\$0	PM UDCD:																				
		PM CPTED:	Alexandrow, Nikolai																			
Design																						
Lorton Station Blvd/Potomac Bend/Harrover PI Crosswalk		10/24	NA	05/25	09/25	03/26	08/26	08/26	10/25	NA	NA	11/25	07/26	NA	NA	NA	08/26	08/26	08/26	10/26	05/27	05/27
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon	PM TDD:	Sorensen, Jonathan			Shift existing marked crosswalk					Pre-final design in progress. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility											
ST-000053-010-0		PM UTL:	Nguyen, Tan			and add pedestrian refuge island					impact. 2 Properties. Survey by Consultant.											
ST-000053-010	\$900,000	PM LAD:	Najeeb, Mohammed																			
	\$0	PM UDCD:	Bhandari, Yagya																			
		PM CPTED:	Luo, Caijun																			
Design																						

Project Name		Transportation Design Division																							
Fund #	District	Design PHASE Dates							Sep 2025													Summary Status Report			
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates									
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date			
Project Status	FUT (\$)																								
Huntington Ave/Robinson Way Crosswalk		10/24	02/25	NA	04/25	10/25	08/25	07/26	10/25	TBD	NA	10/25	06/26	TBD	TBD	NA	10/26	11/26	11/26	11/26	06/26	04/27			
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold	<input type="checkbox"/>	
304/300-C30050	Mount Vernon	PM TDD:	Bazlamit, Ayad O			Add crosswalk on Huntington Avenue and Robinson Way, pedestrian refuge island, RRFB, and connection to service road.					Final design is underway. Plat requested 8/21/25. Land rights anticipated on two properties. Additional utility designations and test holes have been ordered and are to be completed by the end of August. UFI can be held soon after. The construction schedule has been adjusted to account for unanticipated drainage design changes.														
ST-000053-013-0		PM UTL:	Pugh, Richard																						
ST-000053-013	\$493,000	PM LAD:	Najeeb, Mohammed			Remove existing western crosswalk																			
	\$0	PM UDCD:																							
		PM CPTED:	Hamidi, AJ																						
Design																									
Eskridge Rd/District Ave Crosswalk		11/24	04/25	09/25	01/26	05/26	05/27	05/27	TBD	TBD	NA	09/26	06/27	TBD	TBD	NA	08/27	NA	NA	11/27	02/28	02/28			
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold	<input type="checkbox"/>	
304/300-C30050	Providence	PM TDD:	Ahangari, Samira			Relocate existing marked crosswalk to south side. Add pedestrian refuge island or RRFB					Revised amendment received on 9/4/25. Additional survey requested on 9/5/25 and survey notification sent on 9/5/25. Utility designation was completed on 06/10/25. The concept design was received on 04/10/25, and the survey was completed on 02/13/25. The design task order was executed on 11/20/24, and the NTP was issued to the consultant on 11/20/24.														
ST-000053-014-0		PM UTL:	Nguyen, Tan																						
ST-000053-014	\$575,000	PM LAD:																							
	\$0	PM UDCD:																							
		PM CPTED:	Alexandrow, Nikolai																						
Design																									
Guinea Rd/Lakepointe Dr Crosswalk		03/25	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD			
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold	<input type="checkbox"/>	
304/300-C30050	Braddock	PM TDD:	Madhusudhan, Galappa			Install RRFB					TTP ID #23049. Consultant addressing comments from VDOT for Crosswalk Determination Form submitted earlier on 8/5/25. Task Order approved on 3/3/25. Survey completed 1/21/25.														
ST-000053-015-0		PM UTL:																							
ST-000053-015	\$324,000	PM LAD:																							
	\$0	PM UDCD:																							
		PM CPTED:	Luo, Caijun																						
Pre-Design																									