

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Ashgrove Lane Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Design	\$.775M	\$.5M	RSTP	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	Jul-16	TBD
Scope: Phase II- 10-foot wide asphalt trail from Ashgrove Plantation Trail to Westwood Center Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-17	TBD Jul-18
	FC Project No:	AA1400121-13		Utility Relocation	TBD	TBD
	Program:	TMSAMS		Construction	TBD	TBD
	TPP No:					
	Other Project No:	TMSAMS-121				

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Design is underway. FCPA completed first phase, upgrading existing trail. Design for easement swap completed in July 2017. DPWES LAD staff completed land rights swap with affected property owners. FCDOT and FCPA agreement for construction anticipated fall 2018. Schedule will be finalized once construction agreement is executed.

Belle View Boulevard and George Washington Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Project Initiation	\$.4M	\$.1M	C & I	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Add bicycle/pedestrian crossing and connection to Mount Vernon trail	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-065		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	227				
	Other Project No:					

Anticipated starting scoping and initial coordination in fall 2018.

Browne Academy Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Project Initiation	\$ 0M	\$.4M	C & I	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Construct trail at Browne Academy from Edgehill Court to Dewey Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-040		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	97				
	Other Project No:					

Anticipated starting scoping and initial coordination in fall 2018.

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Burke VRE Connector Phase IV	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Design	\$ 3.1M	\$ 1.2M	2014 Bonds	
District(s): Braddock	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Ruffner, Scott		Design	Feb-16	Mar-19 Aug-19
Scope: Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Apr-18 Oct-18	Oct-18 Apr-19
	FC Project No:	ST-000037-003		Utility Relocation	Nov-18 May-19	Feb-19 Aug-19
	Program:			Construction	Jun-19 Sep-19	Jun-20 Sep-20
	TPP No:	346				
	Other Project No:					
Additional test hole information received on 6/28/18 and incorporated into the second final plans. Project schedule adjusted for additional coordination with utility companies to determine necessary relocations and required easements.						

Chandon Park to Worldgate	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Land Acquisition	\$.5M	\$.5M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	Dec-17	Apr-18
Scope: Install shared-use path and lighting from Dulles Glen Apartments to Worldgate Drive	Lead Agency:	Town of Herndon		Land Acquisition	NA Aug-18	NA Oct-18
	FC Project No:	2G40-086-010		Utility Relocation	NA	NA
	Program:	HMSAMS		Construction	Aug-18 Nov-18	Dec-18 Mar-19
	TPP No:	190.09				
	Other Project No:					
Project location within the Town of Herndon. Project administered by the Town of Herndon. Land acquisition in progress. Schedule adjusted to allow time for land acquisition which was not originally anticipated.						

Coppermine Crossing to Merrybrook	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Project Initiation	\$.2M	\$.2M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	TBD	TBD
Scope: Improve FCPA fair-weather crossing to pedestrian bridge	Lead Agency:	Fairfax County Park Authority		Land Acquisition	TBD	TBD
	FC Project No:	2G40-086-011		Utility Relocation	TBD	TBD
	Program:	HMSAMS		Construction	TBD	TBD
	TPP No:	190.10				
	Other Project No:					
Project scoping and initial coordination in progress. Anticipate completing scoping and forwarding for design in spring 2019. Project anticipated to be administered by FCPA.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Dulles Rail Phase 2	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Construction	\$ 2778M	\$.33M	Federal	
District(s): Dranesville, Hunter Mill	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Canale, Mark		Design	Jul-13	Jun-15
Scope: Construct six new stations, three in Fairfax County, and extend Metrorail from Wiehle Avenue to Ashburn Station (Route 772) in Loudoun County	Lead Agency:	Metropolitan Washington Airports Authority		Land Acquisition	Jul-13	Jan-16
	FC Project No:	DOT-000003		Utility Relocation	Jul-13	Oct-16
	Program:			Construction	Feb-14	Aug-19
	TPP No:					
Other Project No:	UPC 97226					
<p>Bid Packet A (Rail Stations, Systems, and Line) was awarded in May 2013. Notice to proceed was issued in July 2013 with a 60 month design-build schedule. Innovation Center Station and Herndon Station garages are estimated for completion by summer 2019. For further information, see http://www.dullesmetro.com. Revenue service date will be established by the WMATA Board.</p>						

Government Center Area Bicycle Demonstration Project	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		On-Hold	\$.18M	\$.18M	C & I	
District(s): Braddock	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wynands, Nicole		Design	Apr-14	TBD
Scope: Improve bicycling in the Fairfax Government Center Area by retrofitting roadways using road/lane diets	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	5G25-063-007		Utility Relocation	NA	NA
	Program:			Construction	TBD	TBD
	TPP No:	129				
Other Project No:						
<p>Roads to be evaluated include Government Center Parkway (Random Hills Road to Fairfax City), Post Forest Drive (West Ox Road to Government Center Parkway), Legato Road (Post Forest Drive to Route 29), and Ridge Top Road (Random Hills Road to Route 29). Each street is evaluated as it is identified for repaving by VDOT. Post Forest Drive and Ridge Top Road are included in the 2018 VDOT paving cycle. Both roads will receive bike lanes through a road diet. The design is finalized. Implementation is expected by fall 2018.</p>						

Great Falls Street Walkway from Grande Lane to Haycock Road	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Project Initiation	\$.4M	\$.4M	TBD	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	CPTED, To Be Determined		Design	TBD	TBD
Scope: Construct walkway on west side of Great Falls Street	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000076		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	201				
Other Project No:						
<p>Anticipate starting scoping and initial coordination in spring 2019.</p>						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Herndon Bus Operations Expansion	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Complete	\$ 12M	\$ 12.95M	Bonds, State	
District(s): Dranesville	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Miller, Kris		Design	May-14	Aug-15
Scope: Upgrade site and building and enclosure of 2,600 SF canopy at existing facility	Lead Agency:	Capital Facilities, DPWES		Land Acquisition	NA	NA
	FC Project No:	TF-000017-001		Utility Relocation	NA	NA
	Program:			Construction	Feb-16	Apr-18 Jul-18
	TPP No:					
	Other Project No:					
Construction substantially complete 7/27/18, including the additional concrete pavement work. Schedule adjusted due to additional concrete work and rain delays. The move-in date postponed to 9/1/18 as a result.						

Herndon Metrorail Station Parking Garage	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Construction	\$ 44.9M	\$ 44.9M	NVTA Local, C & I, EDA Bonds	
District(s): Hunter Mill	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Miller, Kris		Design	Nov-14	Jun-16
Scope: Approximately 2,006 space parking structure and associated pedestrian and vehicular connections for Metrorail Silver Line-Phase II	Lead Agency:	Capital Facilities, DPWES		Land Acquisition	Dec-14	Aug-15
	FC Project No:	TF-000020-001		Utility Relocation	Nov-16	Nov-17
	Program:			Construction	Jun-16	May-19
	TPP No:					
	Other Project No:					
Overall construction is 87% complete. Cement panels on the stair towers are 75% complete and glazing installation is approximately 85% complete. Elevator installation is 50% complete and the interior finishes are 90% complete. Painting of the connector bridge is 70% complete. The stormwater management pond and the paving of the maintenance road are also complete. Pricing for the renovations in the existing garage which include maintenance items and minor structural repairs has been received and is under review.						

Holmes Run Stream Valley Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Project Initiation	\$ 1.5M	\$ 1.5M	C & I	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Upgrade and pave Holmes Run Stream Valley Trail	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-067		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	230				
	Other Project No:					
Anticipated starting scoping and initial coordination in fall 2018.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Hunter Village Drive Walkway from Wentworth Place to Flax Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Design	\$.55M	\$.3M	C&I	
District(s): Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design	Dec-17	Nov-19
Scope: Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD Feb-19	TBD Sep-19
	FC Project No:	2G40-088-038		Utility Relocation	TBD	TBD
	Program:			Construction	TBD Jan-20	TBD Jul-20
	TPP No:	134				
	Other Project No:					
Utility designations received 1/4/18. Preliminary design complete 1/26/18. Final design proposal approved 3/30/18. Intermediate plans received 6/1/18 and distributed 6/4/18. Comments received 7/23/18. Addressing comments, and proceeding with pre-final plans.						

Innovation Center Metrorail Station Parking Garage	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Construction	\$ 52M	\$ 52M	NVTA Local, C & I, EDA Bonds	
District(s): Dranesville	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Canale, Mark		Design	Nov-14	Aug-16
Scope: An approximately 2,030 space parking structure, bus bays, Kiss and Ride and Metrorail Station pedestrian connection for the Metrorail Silver Line	Lead Agency:	Capital Facilities, DPWES		Land Acquisition	Jan-13	Oct-15
	FC Project No:	TF-000021-001		Utility Relocation	TBD	TBD
	Program:			Construction	Dec-16	May-19
	TPP No:					
	Other Project No:					
Construction is 65% complete. Foundation grade beams are 99% complete and walls are 100% complete. Precast erection is 70% complete.						

Innovation Center to Arrowbrook	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Design	\$ 1.25M	\$ 2M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Dresser, John		Design	Jun-17	Jun-19
Scope: 645 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Aug-18 Sep-18	Apr-19 May-19
	FC Project No:	2G40-086-007		Utility Relocation	TBD	TBD
	Program:	HMSAMS		Construction	Aug-19	May-20
	TPP No:	190.06				
	Other Project No:					
LDS first submission made on 5/8/18 and comments received. Second submission design is in progress. Currently updating plans/plats and coordinating utilities in preparation for right-of-way phase.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Innovation Station North Side Neighborhood Access	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Study	\$.1M	\$.1M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Delmare, Lauren		Design	Jan-17	Sep-17
Scope: Add shared-use path and lighting	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	2G40-086-016		Utility Relocation	NA	NA
	Program:	HMSAMS		Construction	NA	NA
	TPP No:	190.15				
	Other Project No:					
Funded for feasibility and cost estimate study. Study complete. Allocating funds for implementation and will forward for design.						

Isaac Newton Square West Sidewalk	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		On-Hold	\$.375M	\$.375M	RSTP	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Harrell, William		Design	TBD	TBD
Scope: Construct 5-foot of concrete sidewalk on Isaac Newton Square West from Metro Center Drive to Isaac Newton Square South	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	AA1400101-13		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:					
	Other Project No:	RMAG-101; UPC 104294				
Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Project located on private property. It is anticipated that the property owner will be rezoning the property for higher density. At that time, the County will seek proffers related to this project. Project on hold until development plans are finalized.						

Kurtz Road and Calder Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Design	\$.25M	\$.25M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Ruffner, Scott		Design	Sep-17	Apr-18 Aug-18
Scope: Intersection improvements	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	ST-000024-007		Utility Relocation	NA	NA
	Program:			Construction	May-18 Sep-18	Sep-18 Dec-18
	TPP No:					
	Other Project No:					
Revised intersection configuration submitted to VDOT Traffic Engineering for approval 6/25/18, and approved 7/5/18. Revised final plans submitted to VDOT on 7/5/18, and comments received 7/26/18. Second final plans submitted to VDOT for approval on 8/1/18. Schedule adjusted for changes made to the intersection design.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Lincoln Street Feasibility Study	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Study	\$.332M	\$ 1.2M	Tyson's Grid Fund	
District(s): Providence	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Knight, Ryan		Design	Sep-17	Nov-18
Scope: New road connecting Old Meadow Road to Margarity Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	2G40-057-001		Utility Relocation	NA	NA
	Program:			Construction	NA	NA
	TPP No:	314				
Other Project No:						
Evaluating traffic characteristics, intersection operation, and conceptual engineering design. Currently reviewing and analyzing future traffic conditions through forecast models and scenarios.						

Lisle Avenue Walkway from Griffith Road to Peabody Drive	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Project Initiation	\$.7M	\$.6M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	TBD	TBD
Scope: Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-044		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	147				
Other Project No:						
Project initiation underway. Survey complete 4/26/18. Finalizing task order. Schedule to be determined once task order is complete, which is anticipated in September 2018.						

Lorton Arts Access Road	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Design	\$ 1.4M	\$ 1.2M	Bonds	
District(s): Mount Vernon	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Feb-16	May-18 Sep-18
Scope: Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jan-18	Feb-18
	FC Project No:	TS-000020-001		Utility Relocation	NA	NA
	Program:			Construction	Jun-18 Sep-18	Mar-19 Apr-20
	TPP No:					
Other Project No:						
Public improvement revision plan submitted to LDS on 7/11/18. Revised geotechnical report approved on 6/25/18. Schedule adjusted to account for the revision of the geotechnical report to reduce project cost and the longer duration of geotechnical requirements during construction.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Lorton Arts Cross County Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Complete	\$ 2.6M	\$ 2.006M	Enhancement	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Apr-14	Feb-17
Scope: Multi-use trail connecting the Cross County trail through the Lorton Arts Foundation property	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-16	Dec-16
	FC Project No:	AA1400131-13		Utility Relocation	NA	NA
	Program:			Construction	Sep-17	Jun-18
	TPP No:					
	Other Project No:	LAF-131; EN09-029-120, P101, R201_C501: UPC94287				
Construction substantially complete 6/29/18.						

Northern Virginia Community College Transit Center	Status and Details		Funding and Schedule			
Northern Virginia Community College Transit Center	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Project Initiation	\$ 1M	\$ 1M	2007 Bonds	
District(s): Braddock	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Luo, Caijun		Design	TBD	TBD
Scope: Construct transit center with up to 7 bus bays and amenities, such as shelters and lighted kiosks	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	5G25-056-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					
FCDOT provided conceptual layout to NVCC. Developed planning level cost estimates and forwarded to NVCC. Draft funding and administration agreement sent to NVCC for review. Consensus has not been reached on a location or concept plan. Coordinating next steps with the district office and NVCC.						

NVCC Medical Education Campus	Status and Details		Funding and Schedule			
NVCC Medical Education Campus	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		On-Hold	\$.21M	\$.21M	2014 Bonds	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	TBD	TBD
Scope: Bicycle and pedestrian improvements from campus located off Springfield Center Dr. to Franconia-Springfield Metrorail Station and activity centers	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	ST-000037-007		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	138				
	Other Project No:					
Project overtaken by Transportation Security Administration development that will include bicycle and pedestrian improvements. Frontier Drive extension project will also provide pedestrian improvements in this area.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Pavement Marking Plans	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Design	\$.1M	\$.1M	RSTP	
District(s): Dranesville, Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wynands, Nicole		Design	TBD	TBD
Scope: Addition of bike lanes on various roadways in the Tysons area and surrounding neighborhoods	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	AA1400125-13		Utility Relocation	TBD	TBD
	Program:	TMSAMS		Construction	TBD	TBD
	TPP No:					
	Other Project No:					

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Westmoreland Street bicycle lanes were extended in fall 2015 from Haycock Road to Hopewood Drive as part of VDOT repaving. Magarity Road and Madrillon Road will be reviewed for bicycle facilities when scheduled for future repavement by VDOT. None of the streets are included in the 2018 VDOT list for roads to be repaved.

Peace Valley Lane Walkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
			\$.75M	\$.5M	OTHER	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Fasceski, Jeff		Design	TBD	TBD
Scope: Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-049		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	161				
	Other Project No:					

Design task order signed 8/1/18. Schedule to be determined once survey is completed which is anticipated in September 2018.

Rolling Valley Connector Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Study	\$ 1.4M	\$.25M	TBD	
District(s): Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Construct new shared-use path from Rolling Valley Park-and-Ride to Pohick Stream Valley Park	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000083		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	226				
	Other Project No:					

Anticipate starting scoping and initial coordination in fall 2018.

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Scotts Run Stream Valley Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Project Initiation	\$ 5.5M	\$ 5.5M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Aguayo, Vanessa		Design	TBD	TBD
Scope: Partially funded to construct trail on the west side of I-495 from Georgetown Pike to the Scotts Run Stream Valley.	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-061		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	209				
	Other Project No:					
Anticipated starting scoping and initial coordination in summer 2019.						

Scotts Run Walkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Utility Relocation	\$ 4.566M	\$ 3.454M	RSTP	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Dresser, John		Design	Jul-15	Oct-18 Aug-18
Scope: Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park	Lead Agency:	Fairfax County Park Authority		Land Acquisition	Feb-18	Aug-18 Jun-18
	FC Project No:	AA1400107-13		Utility Relocation	Apr-18 Aug-18	Sep-18 Nov-18
	Program:	TMSAMS		Construction	Dec-18	Sep-20
	TPP No:					
	Other Project No:	TMSAMS-107; UPC 104293				
Second LDS submission (final plans) was made on 4/30/18, and LDS plan approval received on 7/10/18. ROW authorization received from VDOT on 2/9/18. Land acquisition completed on 6/14/18. Utility coordination is in progress. Permit submission 8/2/18.						

Seven Corners Interchange Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Project Initiation	\$ 87M	\$ 4.1M	RSTP, NVTA Local	
District(s): Mason, Providence	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	CPTED, To Be Determined		Design	TBD	TBD
Scope: Interchange improvements	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-076-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	9				
	Other Project No:					
Partial funding for study and alternatives analysis. Commencing work on follow-on motions the Board adopted with the Comprehensive Plan Amendment. As of July 2018, NVTA approved \$1.35 million in RSTP funds. County has additional \$1.5 million in local funding available for Phase 1A Segment 1A (new road connecting Route 50 westbound on-ramp with a bridge over Route 50 to Sleepy Hollow Road, with a project estimate of \$87 million). County continues to apply to state and regional sources for additional funds. Project will advance once funds are available.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Springfield CBC Commuter Parking Garage	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Land Acquisition	\$ 63.81M	\$ 63.81M	C & I, FTA, CMAQ	
District(s): Lee	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Guarino, Michael		Design	Sep-14	Mar-18
Lead Agency:	Capital Facilities, DPWES	Land Acquisition		Mar-18	Mar-19	
Scope: Multimodal facility, including transit center, commuter parking, carpool accommodations, bicycle and pedestrian facilities, and public amenities	FC Project No:	DOT-000044		Utility Relocation	Mar-18	Mar-19
	Program:			Construction	Jul-19	Feb-22
	TPP No:				Jul-19	Feb-22
	Other Project No:	ST-000033; UPC 106274				

Revised design with additional slugging space presented to community on 4/9/18. Pedestrian bridge signage design in progress. Site plan comments are being addressed. Building Permit submission made on 4/27/18. Land acquisition appraisal is complete; negotiations with land owners started in July 2018. 2232 approval as feature shown approved by Planning Commission 7/26/18. Utility relocations will be completed as part of construction and the schedule has been adjusted accordingly.

Tysons Wayfinding Signage	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Design	\$.125M	\$.125M	C & I	
District(s): Dranesville, Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wynands, Nicole		Design	Aug-17	Feb-18 Oct-18
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		NA	NA	
Scope: Installation of bicycle wayfinding signage in the Tysons area and surrounding neighborhoods	FC Project No:	AA1400126-13		Utility Relocation	NA	NA
	Program:	TMSAMS		Construction	Jun-18 Dec-18	Sep-18 Jun-19
	TPP No:					
	Other Project No:	TMSAMS-126				

The pre-final design is under review by VDOT for sign fabrication and installation. Schedule adjusted based on vendor availability.

Vesper Court Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Construction	\$ 2.37M	\$ 2.326M	RSTP, CMAQ	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Dresser, John		Design	Aug-13	Sep-16
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		May-16	May-16	
Scope: Construct 2,018 LF of multi-purpose trail from Vesper Court to Leesburg Pike	FC Project No:	AA1400120-13		Utility Relocation	NA	NA
	Program:	TMSAMS		Construction	Apr-17	Oct-18
	TPP No:					
	Other Project No:	TMSAMS-120; UPC 106936; 3838-029-236				

Construction is 45% complete.

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Richmond Highway Bus Rapid Transit (BRT)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Study	\$ 504.9M	\$ 295.6M	NVTA, CMAQ, RSTP	
District(s): Lee, Mount Vernon	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Aguayo, Vanessa		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope:	FC Project No:	2G40-114-000		Utility Relocation	TBD	TBD
Implementation of BRT on Richmond Highway from Huntington Metrorail Station to Fort Belvoir	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					
Two public informational meetings held in April 2018. Environmental documentation, 20% design, survey, branding, travel demand and ridership models, and maintenance facility evaluation underway. Phase I (Huntington to Hybla Valley) completion scheduled for 2026. Phase II (Hybla Valley to Fort Belvoir) completion scheduled for 2028.						

Project	Status and Details		Funding and Schedule			
Richmond Highway from Mount Vernon Memorial Highway to Napper Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Design	\$ 214.8M	\$ 173M	RSTP, NVTA Regional, Revenue Sharing	
District(s): Lee, Mount Vernon	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Hamidi, AJ		Design	Jul-16	Dec-22
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Apr-19	Jun-21
Scope:	FC Project No:	DOT-000023		Utility Relocation	Dec-20	Dec-22
Widen Richmond Highway from 4 to 6 lanes	Program:			Construction	Apr-23	Nov-25
	TPP No:	60				
	Other Project No:	UPC 107187				
The third Public Information Meeting was held on 4/4/18. The results of the of the intersection alternatives analysis were announced at the meeting. Traditional intersection designs will be pursued along Richmond Highway. Multiple project information sessions with potentially impacted property owners were held in May 2018. Preliminary stormwater management designs are being developed. Targeting design public hearing for early 2019 with advertisement for construction anticipated in December 2022. PIM scheduled for October 29, 2018.						

Project	Status and Details		Funding and Schedule			
Richmond Highway from Pohick Road to North of Occoquan River Bridge	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Project Initiation	\$ 169.95M	\$ 10M	NVTA Local	
District(s): Mount Vernon	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Hamidi, AJ		Design	TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
Scope:	FC Project No:	2G40-119-000		Utility Relocation	TBD	TBD
Widen Richmond Highway from 4 to 6 lanes	Program:			Construction	TBD	TBD
	TPP No:	59				
	Other Project No:					
Preliminary engineering study of widening, including CSX railroad crossing and ramps to I-95, was prepared in November 2017. Coordination efforts are being carried out in association with the Commonwealth's Atlantic Gateway project. Discussions are also occurring regarding the CSX railroad bridge over Richmond Highway. Project schedule will be established for the underpass when the Commonwealth and CSX agree to advance the Atlantic Gateway project.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Route 1 and Fairview Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Design	\$.1M	\$.1M	2014 Bonds	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design	TBD Feb-18	TBD May-19
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		TBD Oct-18	TBD Apr-19	
Scope: Construct 5-foot concrete sidewalk to close missing link, including new curb ramp and crosswalk	FC Project No:	5G25-061-030		Utility Relocation	TBD	TBD
	Program:			Construction	TBD Jun-19	TBD Dec-19
	TPP No:	188.03				
	Other Project No:					
Final design is in progress. Advance final design plan received on 7/20/18, and comments sent on 7/27/18.						

Route 1 Northbound from Fairhaven Avenue/Quander Road to Hotels	Status and Details		Funding and Schedule			
Route 1 Northbound from Fairhaven Avenue/Quander Road to Hotels	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Complete	\$.9M	\$.9M	Revenue Sharing, FTA	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Jun-12	Apr-16
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		May-15	Oct-15	
Scope: Construct a 5-foot concrete sidewalk along east side Richmond Highway from Fair Haven Avenue/Quander Road to Virginia Lodge	FC Project No:	AA1400079-12		Utility Relocation	Jul-15	Jan-16
	Program:	RHPTI		Construction	Aug-16	Mar-18 Apr-18
	TPP No:					
	Other Project No:	RHPTI-079; UPC 71851				
Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete on 4/13/18.						

Route 1 Northbound from Sherwood Hall Lane to Kings Village Road	Status and Details		Funding and Schedule			
Route 1 Northbound from Sherwood Hall Lane to Kings Village Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Design	\$.3M	\$.23M	2014 Bonds	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	May-18	Nov-19
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		Feb-19	Sep-19	
Scope: Construct approximately 115 LF of 5-foot concrete sidewalk on northbound side of Route 1	FC Project No:	5G25-061-036		Utility Relocation	TBD	TBD
	Program:	RHPTI		Construction	Dec-19	May-20
	TPP No:	188.09				
	Other Project No:					
Proceeding with intermediate design.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Route 1 Northbound from Virginia Lodge to Huntington Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Bid Advertisement	\$ 1.5M	\$ 1.298M	Revenue Sharing, FTA	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Jul-12	Nov-16
Scope: Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jun-15	May-16
	FC Project No:	AA1400080-12		Utility Relocation	Sep-15	Nov-17
	Program:	RHPTI		Construction	Feb-18 Aug-18	Jan-19 Jul-19
	TPP No:					
	Other Project No:	RHPTI-080; UPC 71851				
Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. VDOT permit received 12/15/16. Utility relocations completed 11/28/17. Final construction package, and Mylar signing meeting at DPWES on 1/24/18. Plans revised to adhere to new VDOT guardrail requirements. Revised plans were submitted to VDOT for permit revision 7/2/18. The schedule was adjusted as a result.						

Route 1 Southbound from Collard Street and Holly Hill Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Project Initiation	\$ 3M	\$ 2.995M	2014 Bonds	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design	TBD	TBD
Scope: Construct 5-foot concrete sidewalk along southbound Route 1 from Collard Street to Holly Hill Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	5G25-061-033		Utility Relocation	TBD	TBD
	Program:	RHPTI		Construction	TBD	TBD
	TPP No:	188.06				
	Other Project No:					
Survey is in progress. Design task order proposal was approved on 6/25/18 and NTP issued on 6/29/18. Schedule to be determined once survey is complete which is expected in September 2018.						

Route 1/Belford Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Complete	\$ 1.367M	\$ 1.367M	CMAQ, Revenue Sharing, FTA	
District(s): Lee, Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Jul-09	Nov-15
Scope: Pedestrian intersection improvements	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	May-14	Mar-15
	FC Project No:	AA1400017-06		Utility Relocation	Nov-14	Oct-15
	Program:	RHPTI		Construction	Mar-16	Mar-18
	TPP No:					
	Other Project No:	26006G-06011; UPC 99054				
Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Project combined with Route1/Mohawk Lane. Project cost shown is for both projects. Construction substantially complete 3/26/18.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Route 1/Fordson Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Design	\$.15M	\$.137M	2014 Bonds	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	May-18	Mar-19
Scope: Construct approximately 30 LF of 5-foot concrete sidewalk in southwest corner of Route 1 at Fordson Road intersection to complete missing link	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	5G25-061-035		Utility Relocation	TBD	TBD
	Program:	RHPTI		Construction	Apr-19	Sep-19
	TPP No:	188.08				
	Other Project No:					
Proceeding with intermediate design.						

Route 1/Frye Road Phase II	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Complete	\$ 1.596M	\$ 1.596M	CMAQ, Revenue Sharing, FTA	
District(s): Lee, Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Jul-11	Nov-15
Scope: Pedestrian intersection improvements for express bus stop	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	May-14	Mar-15
	FC Project No:	AA1400012-06		Utility Relocation	Jun-15	Oct-15
	Program:	RHPTI		Construction	Mar-16	Mar-18
	TPP No:					
	Other Project No:	26006G-06002; UPC 99054				
Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction substantially complete 3/16/18.						

Route 1/Lukens Lane Phase II	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Bid Advertisement	\$.57M	\$.57M	CMAQ, Revenue Sharing, FTA	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Jul-09	Nov-15
Scope: Pedestrian intersection improvements for express bus stop	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Apr-16	May-17
	FC Project No:	AA1400012-06		Utility Relocation	NA	NA
	Program:	RHPTI		Construction	Mar-18 Aug-18	Sep-18 Mar-19
	TPP No:					
	Other Project No:	26006G-06002; UPC 99054				
Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04. Final construction package submitted to UDCD on 8/7/18. Schedule adjusted because additional funding was required for construction. Bid ad date anticipated no later than 8/31/18.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Route 1/Mohawk Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Complete	\$ 1.367M	\$ 1.367M	CMAQ, Revenue Sharing, FTA	
District(s): Lee, Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Jul-09	Nov-15
Scope: Pedestrian intersection improvements for express bus stop	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	May-14	Mar-15
	FC Project No:	AA1400017-06		Utility Relocation	Nov-14	Oct-15
	Program:	RHPTI		Construction	Mar-16	Mar-18
	TPP No:					
	Other Project No:	26006G-06011; UPC 99054				
Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Project combined with Route 1/Belford Drive. Project cost shown is for both projects. Construction substantially complete 3/26/18.						

Route 7 Bridge Rehabilitation	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7	Complete	\$ 44.822M	\$ 44.822M	Bridge, NVTA Regional	
District(s): Dranesville, Providence	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Chellappa, Smitha		Design	Sep-12	Nov-16
Scope: Bridge over Dulles Toll Road	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Nov-15	May-17
	FC Project No:	DOT-000031		Utility Relocation	Jan-16	Jul-17
	Program:			Construction	Mar-16	May-18
	TPP No:	222				
	Other Project No:	UPC 82135				
Construction complete. Ribbon cutting ceremony held on 5/22/18.						

Route 7 from Reston Avenue to Jarrett Valley Drive	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7	Design-Build	\$ 314M	\$ 314M	NVTB Bonds, Federal	
District(s): Dranesville, Hunter Mill	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Chellappa, Smitha		Design	Jun-11	Feb-20
Scope: Widen to 6 lanes	Lead Agency:	Virginia Department of Transportation		Land Acquisition	May-19	Aug-20
	FC Project No:	DOT-000032		Utility Relocation	May-20	Sep-21
	Program:			Construction	Mar-19	May-24 Jul-24
	TPP No:	271				
	Other Project No:	UPC 52328, 99478, 106917				
Group of community, BOS staff, and state/local government agency stakeholders established, and periodic coordination meetings continue. Board endorsed public hearing plans on 6/6/17. Design-build RFQ released on 8/5/17. RFP was released on 11/21/17. Bids opened on 3/29/18. CTB award and NTP to the design-build contractor in July 2018. Construction is anticipated to begin in early 2019. Construction completion date adjusted to account for additional time needed for project procurement.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Route 7 Walkway from Rio Drive to Glenmore Drive (RT7PI)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7	Complete	\$ 1.275M	\$ 1.275M	2007 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Mar-10	Sep-15
Scope: Approximately 1,800 LF of walkway on east side of Route 7 from Rio Drive to Waters Edge Condos and on west side from Nevius Street to Glenmore Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jun-13	Jul-14
	FC Project No:	ST-000021-044		Utility Relocation	NA	NA
	Program:			Construction	Jan-17	Mar-18 Apr-18
	TPP No:					
	Other Project No:	4YP201-PB045				
Substantially complete 4/11/18.						

Route 7 Walkway North Side under Route 123	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7	Construction	\$ 2.304M	\$ 2.304M	CMAQ	
District(s): Hunter Mill, Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Apr-13	Jun-16
Scope: Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	AA1400069-12		Utility Relocation	Jul-17	Nov-17
	Program:	DCBPA		Construction	Jan-17	Sep-18
	TPP No:					
	Other Project No:	DCBPA-069; UPC 103280				
Construction 90% complete.						

Route 7 Walkway South Side under Route 123	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7	Construction	\$ 2.405M	\$ 2.405M	CMAQ	
District(s): Hunter Mill, Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Apr-13	May-16
Scope: Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	AA1400070-12		Utility Relocation	Jul-17	Nov-17
	Program:	DCBPA		Construction	Jan-17	Sep-18
	TPP No:					
	Other Project No:	DCBPA-070; UPC 103281				
Construction 85% complete.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Route 7 Widening from Route 123 to I-495 (Study Only)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7	Study	\$.65M	\$.65M	C & I	
District(s): Providence	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Borkowski, Tad		Design	Sep-12	TBD
Scope: Conceptual design and traffic operations study to determine future cross section	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	2G40-035-001		Utility Relocation	NA	NA
	Program:			Construction	NA	NA
	TPP No:					
Other Project No:						
Ground survey and traffic data collection are complete, and the consultant is preparing future lane configurations. NVTC finalized and published results of BRT study in December 2016. Additional BRT study is needed to locate BRT stations, ROW needs, and set alignment. BRT contract is being finalized, and study should be completed by end of 2019.						

Project	Status and Details		Funding and Schedule			
Route 7/Route 123 Interchange (Study Only)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7	Study	\$.35M	\$.35M	C & I	
District(s): Hunter Mill, Providence	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Borkowski, Tad		Design	Sep-12	TBD
Scope: Conceptual design and traffic operations study to determine future interchange configuration or at-grade intersection configuration	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	2G40-035-002		Utility Relocation	NA	NA
	Program:			Construction	NA	NA
	TPP No:					
Other Project No:						
Evaluating a two-quadrant intersection with and without the cap (i.e., elevated pedestrian plaza), and a continuous flow intersection with cap. Analyzing land use and roadway connectivity for potential Bus Rapid Transit in Tysons in relation to the intersection alternatives. New task order was executed in May 2018. Preferred option analysis and 15% design should be completed by the end of 2019, dependent on final stakeholder outreach plan that is being finalized.						

Project	Status and Details		Funding and Schedule			
Route 28 from Prince William County Line to Route 29	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	28	Design	\$ 76.625M	\$ 68.83M	NVTA Regional, RSTP, SmartScale	
District(s): Springfield, Sully	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Beall, James		Design	Jan-16	Aug-18 Oct-18
Scope: Widen Route 28 from 4 lanes to 6 lanes	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-100-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	62				
Other Project No:						
Geotechnical investigations and NEPA support, including cultural resources assessment, are being finalized. Consultants are revising traffic study and preliminary plans for a six lane design. Schedule will be determined after traffic study has been revised and finalized. Project is anticipated to be Design Build delivery. Design will go through preliminary phase only. Funding for six lanes is in place. Release of Design Build RFP anticipated in spring 2019. Schedule to be determined once design-build contract executed.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Route 29 from Pickwick Road to Buckley's Gate Drive Phase 1	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	29	Construction	\$ 1.256M	\$ 1.256M	C & I	
District(s): Springfield, Sully	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Guarino, Michael		Design	Jul-17	Feb-18
Scope: Widen Route 29 from 5 to 6 lanes from Pickwick Road to Union Mill Road	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	DOT-000028		Utility Relocation	Jan-18	Jun-18
	Program:			Construction	Feb-18	Dec-18
	TPP No:	66.01				
	Other Project No:	UPC 110330; 0029-029-351				
Bid advertisement 2/27/18, and construction NTP issued 5/28/18. Construction is 17% complete. Utility relocations are complete.						

Route 29 from Pickwick Road to Buckley's Gate Drive Phase 2	Status and Details		Funding and Schedule			
Route 29 from Pickwick Road to Buckley's Gate Drive Phase 2	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	29	Design	\$ 66.974M	\$ 66.974M	C & I, State	
District(s): Springfield, Sully	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Guarino, Michael		Design	TBD Jan-18	TBD Apr-21
Scope: Widen Route 29 from 4 to 6 lanes, including pedestrian and bicycle facilities, from Union Mill Road to Buckley's Gate Drive	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD Apr-21	TBD Jul-22
	FC Project No:	DOT-000028		Utility Relocation	TBD Aug-20	TBD Aug-21
	Program:			Construction	TBD Jul-22	TBD Jul-24
	TPP No:	66.02				
	Other Project No:	UPC 110329; 0029-029-350				
Preliminary design in progress. Design kick-off meeting held 7/12/18. Initiating traffic analysis.						

Route 29 Trail (proffer)	Status and Details		Funding and Schedule			
Route 29 Trail (proffer)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	29	Project Initiation	\$.334M	\$.334M	Proffer	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	TBD	TBD
Scope: Missing segments from Stringfellow Road to Prince William County Line	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000029		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					
Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Proffer funds are now available. FCDOT investigating proffers to determine if project is feasible in conjunction with the I-66 Express Lanes Outside the Beltway trail project.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Route 50 Walkway from 8301 Arlington Boulevard to Gallows Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Project Initiation	\$ 1.39M	\$.7M	C & I	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	TBD	TBD
Scope: Contrust approximately 2500 LF of 6-foot walkway along southbound side of Route 50	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-039		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	88				
	Other Project No:					
Project scoping and initial coordination in progress. Anticipate completing scope and forwarding for design in fall 2018.						

Route 50 from Pickett Road to Prosperity Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Project Initiation	\$ 5M	\$ 5M	C & I	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Khorashadi, Brook		Design	TBD	TBD
Scope: Complete missing walkway links	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-030		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	87				
	Other Project No:					
Scoping meeting held to break the project into several feasible segments to expedite design and construction. Project is broken out into five individual projects. Final scopes completed on 7/9/18 and under review. Individual projects will be added to report as they are initiated.						

Route 50 Trail from West Ox Road to Fair Ridge Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Design	\$ 1.25M	\$ 1.4M	2014 Bonds	
District(s): Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Oct-16	May-19
Scope: Construct 5-foot concrete sidewalk on south side of Route 50, up off ramp to West Ox Road, and terminating in Fairfax Town Center parking lot	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jun-18 Sep-18	Jan-19 Mar-19
	FC Project No:	ST-000037-005		Utility Relocation	Jan-19 Mar-19	Apr-19 Jul-19
	Program:			Construction	Jul-19	Apr-20
	TPP No:	357				
	Other Project No:					
Pre-final plans distributed for review on 3/12/18. Review comments received, and are being addressed. Test holes completed 5/24/18. Preparing project plats.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Route 50 Walkway from Annandale Road to Cherry Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Construction	\$.66M	\$.764M	RSTP, CMAQ	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design	Oct-13	May-17
Scope: Approximately 1,100 LF of sidewalk and trail on north side of Route 50	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-16	Apr-17
	FC Project No:	AA1400059-12		Utility Relocation	Jul-17	Apr-18
	Program:	RT50		Construction	May-18 Jul-18	May-19 Jan-20
	TPP No:					
	Other Project No:	RT50-059; UPC 108501				
<p>Bid ad on 7/31/18. Bid opening is scheduled for 8/29/18. VDOT bid ad authorization received 7/18/18. Project is bundled with Project AA1400060-12 for construction, Route 50 Walkway from Meadow Lane to to Linden Lane. Schedule was adjusted because of bid documents updates and VDOT permit language revisions for landscaping maintenance.</p>						

Route 50 Walkway from Cedar Hill Road to Allen Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Bid Advertisement	\$.99M	\$ 1.034M	RSTP, CMAQ	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Oct-13	Jun-17
Scope: Approximately 1,400 LF of sidewalk and trail on north side of Route 50	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	AA1400055-12		Utility Relocation	Jan-17	Apr-18
	Program:	RT50		Construction	May-18 Aug-18	May-19 Oct-19
	TPP No:					
	Other Project No:	RT50-055; UPC 108499				
<p>Final construction package submitted to VDOT for bid authorization 7/3/18. Revised permit received 6/26/18. There is no ROW impact for the project. Utility relocations completed. Final bid package sent to FCDOT 8/6/18. Schedule adjusted due to acquiring VPDES permit for bundling the projects (AA1400055-12 and AA1400056-12) for bid advertisement, bid documents updates, and VDOT permit language revision for landscaping maintenance.</p>						

Route 50 Walkway from Graham Road to Wayne Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Bid Advertisement	\$.415M	\$.489M	RSTP, CMAQ	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Oct-13	Jun-17
Scope: Approximately 500 LF of sidewalk and trail on south side of Route 50	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	AA1400056-12		Utility Relocation	Apr-17	Oct-17
	Program:	RT50		Construction	May-18 Aug-18	May-19 Oct-19
	TPP No:					
	Other Project No:	RT50-056; UPC 108500				
<p>VPDES permit received 7/3/18. Final construction package submitted to VDOT for bid authorization 7/3/18. Utility relocations are complete. Revised bid package to FCDOT 8/6/18. Schedule adjusted due to acquiring VPDES permit for bundling the projects (AA1400055-12 and AA1400056-12) for bid advertisement and permit revision.</p>						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Route 50 Walkway from Meadow Lane to Linden Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Construction	\$.63M	\$.651M	RSTP, CMAQ	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Oct-13	Jun-17
Scope: Approximately 600 LF of sidewalk and trail on north side of Route 50	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	AA1400060-12		Utility Relocation	Apr-17	Apr-18
	Program:	RT50		Construction	May-18 Jul-18	May-19 Jan-20
	TPP No:					
	Other Project No:	RT50-060; UPC 108495				

Bid ad on 7/31/18. Bid opening is scheduled for 8/29/18. VDOT bid ad authorization received 7/18/18. Project is bundled with Project AA1400059-12 for construction, Route 50 Walkway from Annandale Road to Cherry Street. Schedule adjusted because of bid ad documents updates and VDOT permit language revisions for landscaping maintenance.

Project	Status and Details		Funding and Schedule			
Route 50 Walkway from Patrick Henry Drive to Olin Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Construction	\$.46M	\$.567M	RSTP, CMAQ	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Oct-13	Sep-17
Scope: Approximately 500 LF of sidewalk on south side of Route 50	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-16	Aug-17
	FC Project No:	AA1400062-12		Utility Relocation	NA	NA
	Program:	RT50		Construction	Apr-18	May-19
	TPP No:					
	Other Project No:	RT50-062; UPC 108496				

Board authorization on 7/31/18. Contract award authorization package submitted to VDOT on 8/2/18.

Project	Status and Details		Funding and Schedule			
Route 50 Walkway from South Street to Aspen Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Construction	\$ 1.235M	\$ 1.283M	RSTP, CMAQ	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design	Oct-13	Sep-17
Scope: Approximately 1,300 LF of sidewalk and trail on south side of Route 50	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-16	Mar-17
	FC Project No:	AA1400061-12		Utility Relocation	Apr-17	Apr-18
	Program:	RT50		Construction	Jul-18	Jul-19
	TPP No:					
	Other Project No:	RT50-061; UPC 108493				

Bid ad authorization issued on 6/27/18. Bid advertisement 7/18/18, and bid opening on 8/15/18.

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Route 50 Walkway from Westcott Street to Annandale Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Construction	\$ 1.975M	\$ 2.058M	RSTP, CMAQ	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Oct-13	Jun-17
Scope: Approximately 2,800 LF of sidewalk and trail on north side of Route 50	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	AA1400058-12		Utility Relocation	Apr-17	Apr-18 Aug-18
	Program:	RT50		Construction	May-18 Jun-18	May-19 Sep-19
	TPP No:					
	Other Project No:	RT50-058; UPC 108498				
Award authorization sent to VDOT on 8/3/18. Bid advertisement 7/2/18 and bid opening was on 7/31/18. VDOT bid authorization received 6/20/18. Revised permit received 6/26/18. Utility relocations are complete. The schedule has been adjusted due to conflict with the newly installed gas main, bid documents updates, and VDOT permit language revisions for landscaping maintenance.						

Route 50 Walkway from Woodlawn Avenue to Church	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Construction	\$.42M	\$.518M	RSTP, CMAQ	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	Oct-13	Jun-17
Scope: Approximately 550 LF sidewalk on north side of Route 50	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-16	May-17
	FC Project No:	AA1400057-12		Utility Relocation	NA	NA
	Program:	RT50		Construction	Nov-17	Jan-19
	TPP No:					
	Other Project No:	RT50-057; UPC 108497				
Project is bundled with Project AA1400052-12 for construction, Route 50/Allen Street Intersection. Bid opening held on 12/13/17. VDOT construction award authorization received on 4/23/18. Board notification of contract award on 6/20/18. Pre-construction meeting held 7/5/18. Construction NTP in progress.						

Route 50 Widening from Cedar Hill Road to Annandale Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	On-Hold	\$ 47.5M	\$ 5M	NVTA Local	
District(s): Mason, Providence	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Abifadel, Gibran		Design	TBD	TBD
Scope: Widen Route 50 inside the Beltway from 4 to 6 lanes, including intersection improvements and pedestrian and bicycle facilities	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000030		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	69				
	Other Project No:					
Partial funding for environmental analysis and preliminary engineering only. Project is on hold until I-66 Express Lanes project is completed and new traffic patterns are established. District offices have been updated on status.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Route 50/Allen Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Construction	\$.24M	\$.271M	RSTP, CMAQ	
District(s): Mason, Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design	Oct-13	Jun-17
Scope: Pedestrian intersection and bus stop improvements	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-16	May-17
	FC Project No:	AA1400052-12		Utility Relocation	NA	NA
	Program:	RT50		Construction	Nov-17	Jan-19
	TPP No:					
Other Project No:	RT50-052; UPC 108494					

Project is bundled with Project AA1400057-12 for construction, Route 50 Walkway from Woodlawn Avenue to Church Street. VDOT construction award authorization received on 4/23/18. Board notification of contract award on 6/20/18. Pre-construction meeting held 7/15/18. Construction NTP in progress.

Route 50/Wayne Road/Woodlawn Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Construction	\$ 1.661M	\$ 1.686M	RSTP, CMAQ	
District(s): Mason, Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	Oct-13	Jan-17
Scope: Pedestrian intersection and sidewalk improvements	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-16	Nov-16
	FC Project No:	AA1400053-12		Utility Relocation	NA	NA
	Program:	RT50		Construction	Sep-17	Sep-18 Oct-18
	TPP No:					
Other Project No:	RT50-053; UPC 108502					

Construction is 78% complete. The construction completion date was adjusted based on the construction contract duration.

I-66 @ Route 28 Interchange Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	66	Design-Build	\$ 0M	\$ 0M	Federal, State, Private	
District(s): Sully	Project Type:	Interstate	Schedule	Phase	Start Date	End Date
	Project Manager:	Shin, Sung		Design	NA	NA
Scope: Modify interchange at I-66 and Route 28 to enhance safety and improve capacity	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	DOT-000014		Utility Relocation	NA	NA
	Program:			Construction	NA	NA
	TPP No:	3				
Other Project No:	UPC 0741, 110496, 108491					

Project has been incorporated into Transform I-66 Outside the Beltway project. Removal of four signals from Route 28 is anticipated to be complete by summer 2020, and overall project completion is anticipated in December 2022. Scope also includes relocation of EC Lawrence Park entrance to Stonecroft Boulevard with overpass over Route 28, connecting to Poplar Tree Road.

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
I-66 from I-495 Capital Beltway to University Boulevard in Gainesville	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	66	Design-Build	\$ 3218M	\$ 3218M	Federal, State, Private	
District(s): Braddock, Hunter Mill, Providence, Springfield, Sully	Project Type:	Interstate	Schedule	Phase	Start Date	End Date
	Project Manager:	Shin, Sung		Design	Jul-14	Dec-16
Scope: 2 Express and 3 general purpose lanes in each direction, including rapid bus service, a parallel trail, and safety, operational, and interchange improvements	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000015		Utility Relocation	TBD	TBD
	Program:			Construction	Nov-17	Dec-22
	TPP No:	3				
Other Project No:	UPC 110741, 110496, 108491					
Final design currently being refined and finalizing the noise and traffic analysis. Early construction activities and preliminary right-of-way acquisition efforts initiated. Coordination continues with DPWES - Stormwater and Wastewater and the Park Authority.						

I-66 Inside the Beltway Eastbound Widening Project	Status and Details		Funding and Schedule			
I-66 Inside the Beltway Eastbound Widening Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	66	Design-Build	\$ 125M	\$ 125M	Federal, State	
District(s): Dranesville	Project Type:	Interstate	Schedule	Phase	Start Date	End Date
	Project Manager:	Shin, Sung		Design	Feb-16	Dec-17
Scope: Widen I-66 eastbound between the Dulles Connector Road and Fairfax Drive	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000016		Utility Relocation	TBD	TBD
	TPP No:			Construction	Jan-18	Nov-21 Oct-21
	Other Project No:	UPC 108424				
Final design underway which includes noise barrier design. Design-build contract awarded and NTP issued in January 2018. "Pardon our Dust Meeting" held on 6/5/18. New lane scheduled to be open to traffic and all construction work completed by November 2020, except landscaping and signal work on Lee Highway.						

I-95 Northbound Directional Off-Ramp to Northbound Fairfax County Parkway	Status and Details		Funding and Schedule			
I-95 Northbound Directional Off-Ramp to Northbound Fairfax County Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	95	On-Hold	\$ 81M	\$ 4.193M	Federal	
District(s): Lee, Mount Vernon	Project Type:	Interstate	Schedule	Phase	Start Date	End Date
	Project Manager:	Knight, Ryan		Design	Oct-11	Mar-17
Scope: From I-95 Exit 166 for Route 286 northbound, to 0.6 miles west of Exit 166 (PE only)	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	DOT-000019		Utility Relocation	NA	NA
	TPP No:	4		Construction	NA	NA
	Other Project No:	UPC 93033				
Funding for design only. Preliminary design completed. Submitted application for House Bill 2 (HB2) funding in July 2016, but project was not selected for funding. VDOT held a public hearing in September 2016. Board endorsed public hearing plans on 3/14/17. Upon completion of necessary design documents, VDOT plans to submit the public hearing plans to VDOT's Central Office for design approval. No additional funds are available. Final plans will be developed once additional funding is identified.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Chain Bridge Road at Wasp Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	Project Initiation	\$.04M	\$.04M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Fasceski, Jeff		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Install Rapid Flash Rectangular Beacon (RRFB) and crosswalk on Chain Bridge Road at Wasp Lane	FC Project No:	ST-000005-002		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	692				
	Other Project No:					
Verifying if existing data for intersection is adequate for required enhanced crosswalk study, or if new data is required. Schedule will be prepared upon approval of the enhanced crosswalk study, which is anticipated in winter 2019.						

Chain Bridge Road Walkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	Construction	\$.299M	\$ 1.295M	RSTP	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Aug-13	Aug-17 Oct-17
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
Scope: Non-signalized pedestrian crosswalk with median refuge on Chain Bridge Road at Seneca Avenue.	FC Project No:	AA1400108-13		Utility Relocation	NA	NA
	Program:	TMSAMS		Construction	Mar-18 May-18	Aug-18 Nov-18
	TPP No:					
	Other Project No:	TMSAMS-108; UPC 104293				
Bid advertisement on 5/24/18. Bids opened on 6/26/18. Contract award authorization received from VDOT 8/1/18. Pre-construction meeting 8/27/18. Schedule adjusted to match construction contract duration.						

Chain Bridge Road Walkway from White Granite Drive to Eaton Place	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	Cancelled	\$ 6M	\$.15M	C & I	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Partial funding for study only. Construct walkway on east side of Chain Bridge Road (Route 123) over I-66	FC Project No:	2G40-088-001		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	104				
	Other Project No:					
County project cancelled. Improvements will be completed as part of the I-66 Express Lanes project.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Dolley Madison Boulevard Sidewalk from Chain Bridge Road to North of Kurtz Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	Bid Advertisement	\$.45M	\$.3M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Oct-15	Mar-18 Jul-18
Scope: 5-foot of concrete sidewalk on south side of Dolley Madison Boulevard from Chain Bridge Road to bus stop just north of Kurtz Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jun-17	Jan-18 Oct-17
	FC Project No:	5G25-060-015		Utility Relocation	NA	NA
	Program:			Construction	May-18 Sep-18	Feb-19 May-19
	TPP No:	347				
	Other Project No:					
Land acquisition completed 10/6/17. Design plans were approved 3/7/18. VDOT permit was received on 7/27/18. Draft construction package to UDCD 8/2/18. Schedule was adjusted because permit plan preparation took longer than expected.						

Dolley Madison Boulevard Sidewalk from Old Dominion Drive to Beverly Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	Design	\$.45M	\$.4M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Oct-15	Jun-18 Aug-18
Scope: Install sidewalk on south side of Dolley Madison Boulevard	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jan-18 Nov-17	Jun-18 Jul-18
	FC Project No:	5G25-060-016		Utility Relocation	TBD Apr-18	Oct-18
	Program:			Construction	Aug-18 Sep-18	May-19 Jun-19
	TPP No:	348				
	Other Project No:					
Final plans were approved on 2/13/18. Land acquisition completed 7/23/18. Permit plans underway. Schedule was adjusted because of additional time required to acquire land rights.						

Dolley Madison Boulevard Walkway from East of Buchanan to Potomac School Road/Georgetown Pike	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	Project Initiation	\$ 3.5M	\$ 4M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Abifadel, Gibran		Design	TBD	TBD
Scope: Construct walkway on southside of Dolley Madison Boulevard from existing walkway east of Buchanan to Potomac School Road/Georgetown Pike	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-068		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	237				
	Other Project No:					
Project scoping and initial coordination in progress. Anticipate completing scoping and forwarding for design in fall 2018.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Dolley Madison Boulevard Walkway from Great Falls Street to McLean Metrorail Station	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	Utility Relocation	\$ 3.055M	\$ 2.317M	CMAQ	
District(s): Dranesville, Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Mar-13	Jun-17
Scope: Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-16	Apr-17
	FC Project No:	AA1400065-12		Utility Relocation	Sep-16	Jun-18 Nov-18
	Program:	DCBPA		Construction	Apr-18 Nov-18	Apr-19 Nov-19
	TPP No:					
	Other Project No:	DCBPA-065; UPC 103262				
<p>Utility relocations are in progress. Schedule change due to ongoing utility coordination and relocation work, including a VDOT LUP revision to accommodate the relocation work. Additional test holes have been ordered to confirm depths of utilities. Utility relocation plans received and are under review.</p>						

Route 123 and Great Falls Street/Lewinsville Road Intersection	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	Study	\$ 6.9M	\$ 6.9M	2014 Bonds	
District(s): Dranesville	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Aguayo, Vanessa		Design	TBD	TBD
Scope: Interim intersection improvements	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	5G25-059-008		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	38				
	Other Project No:					
<p>Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Phase II of the Tysons Neighborhood Study is analyzing intersections improvements on the 123 corridor, including a follow up corridor study which includes this intersection at Great Falls Street and Lewinsville Road. The analysis is nearing completion. Initial results have been presented to the district supervisor. Second meeting with district supervisor scheduled for September 2018, with next steps determined thereafter.</p>						

Route 123 Walkway from Courthouse Road to Sutton Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	Design	\$ 1.75M	\$ 1.8M	2014 Bonds	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design	Dec-17	May-20
Scope: Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-19	Mar-20
	FC Project No:	5G25-060-023		Utility Relocation	Apr-20	Sep-20
	Program:			Construction	Aug-20	Aug-21
	TPP No:	102				
	Other Project No:					
<p>Intermediate design is in progress.</p>						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Route 123 Walkway from Horse Shoe Drive to Niblick Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	Land Acquisition	\$ 1.4M	\$ 1.3M	C & I	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Beall, James		Design	Mar-15	May-18 Sep-18
Scope: Approximately 2,660 LF of 5-foot sidewalk, including pedestrian signal and ramps	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-16	Apr-18 Jun-18
	FC Project No:	2G40-088-014		Utility Relocation	Nov-17	May-18 Dec-18
	Program:			Construction	Apr-18 Oct-18	Feb-19 Sep-19
	TPP No:	103				
	Other Project No:					
Fourth final submittal to VDOT (Location and Design comments only) on 7/23/18. Preparing VPDES and VDOT permits. Utility relocations (telecom handholes and overhead utility line adjustments) are anticipated to be complete by September 2018. Schedule adjusted because of additional time required for land acquisition and utility relocations.						

Route 123/Jermantown Road	Status and Details		Funding and Schedule			
Route 123/Jermantown Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	Utility Relocation	\$ 1.85M	\$ 1.75M	C & I	
District(s): Providence	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Jun-10	Nov-17
Scope: Add right turn lanes on northbound and southbound Route 123, including drainage improvements	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-16	Jan-17
	FC Project No:	2G40-028-012		Utility Relocation	Feb-17	May-18 Oct-18
	Program:			Construction	Jun-18 Sep-18	Feb-19 Jul-19
	TPP No:					
	Other Project No:	RSP101-01400				
Project is funded by Commercial and Industrial revenues and endorsed by the BOS on 3/23/10. VDOT permit received 12/19/17. Land acquisition completed 1/26/17. Draft construction package is in progress. Utility relocation is in progress. Overhead utility relocations completed in fall 2017. Schedule changed to allow additional time for underground utility relocations. Coordinating with Level 3 Communications to schedule the last outstanding relocation work.						

Georgetown Pike and Route 123	Status and Details		Funding and Schedule			
Georgetown Pike and Route 123	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	193	Design	\$ 1.3M	\$ 1.2M	NVTA	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Apr-17	Jul-19
Scope: 700 LF of 10-foot SUP on east side of Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on east side of Route 123 and Potomac School Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-18	Jun-19
	FC Project No:	2G40-087-011		Utility Relocation	Jul-19	Mar-20
	Program:			Construction	Apr-20	Dec-20
	TPP No:	313				
	Other Project No:					
Project plats are under review. Pre-final design submitted 7/3/18. Stormwater pipe video inspection is in progress.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Georgetown Pike Walkway Phase III from Falls Bridge Lane East to Existing Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	193	Utility Relocation	\$.35M	\$.3M	Federal	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Dresser, John		Design	Dec-13	Sep-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Apr-18 May-18	Sep-18 Jun-18
Scope: Approximately 275 LF trail along the north side of Georgetown Pike	FC Project No:	AA1400130-13		Utility Relocation	Apr-18 Aug-18	Jul-18 Dec-18
	Program:			Construction	Jan-19	Dec-19
	TPP No:					
	Other Project No:	GTP-130, EN99-029-164				
Final design is complete. ROW authorization received from VDOT on 5/4/18. Land acquisition NTP on 5/7/18. Land acquisition completed on 6/14/18. Draft construction package sent to UDCD on 7/16/18.						

Project	Status and Details		Funding and Schedule			
Georgetown Pike Walkway Phase IV from Falls Bridge Lane to Seneca Plaza	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	193	Design	\$ 1M	\$.8M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Dresser, John		Design	Feb-16	Aug-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-18 Oct-18	Jun-19
Scope: Approximately 1200 LF of 6-foot walkway along the north side of Georgetown Pike	FC Project No:	2G40-088-036		Utility Relocation	Jul-19	Dec-19
	Program:			Construction	Jan-20	Aug-20
	TPP No:	125				
	Other Project No:					
Pre-final plans distributed on 2/15/18, and all comments received. Final project plats received and approved by LAD 7/30/18. Utility coordination is in progress.						

Project	Status and Details		Funding and Schedule			
Mount Vernon Memorial Highway - Potomac Heritage National Scenic Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	235	Design	\$ 5.5M	\$ 6.5M	C & I	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek	FC Project No:	2G40-088-026		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	154				
	Other Project No:					
Pre-scoping document received on 7/9/18. Project initiation underway. Additional survey requested 7/9/18. Environmental and final design proposal are underway. Utility designations requested 7/3/18. Schedule to be determined after the full scope of the project is authorized which is expected fall 2018.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Little River Turnpike Walkway from Columbia Road to Mayhunt Court	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	236	Land Acquisition	\$ 1.75M	\$ 1.1M	2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Jun-16	Dec-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Feb-18 Apr-18	Nov-18
Scope: Construct approximately 961 LF of 5-foot sidewalk, including curb and gutter	FC Project No:	5G25-060-045		Utility Relocation	TBD	TBD
	Program:			Construction	Jan-19	Feb-20
	TPP No:	235				
	Other Project No:					
Second final design in progress. Land acquisition NTP on 4/2/18. Land rights on 1 of 5 properties have been acquired.						

Little River Turnpike Walkway from Hillbrook Drive to Little River Run Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	236	Design	\$ 2.65M	\$ 3M	2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Aug-17	TBD Jul-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD Sep-19	TBD Jun-20
Scope: Construct 1,550 LF of 9-foot wide, curb abutted sidewalk	FC Project No:	5G25-060-044		Utility Relocation	TBD Jul-20	TBD Nov-20
	Program:			Construction	TBD Dec-20	TBD Apr-22
	TPP No:	234				
	Other Project No:					
Intermediate design plans submitted on 7/3/18.						

Route 236 Corridor Bicycle Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	236	Project Initiation	\$ 7.5M	\$ 7.5M	C & I	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wynands, Nicole		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Add bicycle lanes, wide curb lanes, bicycle shoulders to complete network gaps from City of Fairfax to City of Alexandria	FC Project No:	2G40-088-033		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	229				
	Other Project No:					
Study is complete and was endorsed by the Board on 7/25/17. Will be separated into multiple projects. Finalizing project scoping. Anticipated forwarding for design in fall 2018.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Route 236 from High Place to Old Columbia Pike	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	236	Design	\$ 1.8M	\$ 1.3M	2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue	Project Manager:	Zahirieh, Shahla		Design	Nov-17	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	5G25-060-043		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	205				
	Other Project No:					
Preliminary design complete and project scope finalized. Final design contract NTP issued 8/13/18. Developing project schedule.						

Route 236 Widening from I-495 to John Marr Drive	Status and Details		Funding and Schedule			
Route 236 Widening from I-495 to John Marr Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	236	Project Initiation	\$ 0M	\$ 2.5M	TBD	
District(s): Braddock, Mason	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
Scope: Widen from 4 to 6 lanes, including streetscape improvements	Project Manager:	Luo, Caijun		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000026		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	221				
	Other Project No:					
Cost estimate being developed. Partial funding for feasibility study. Improves access and facilitates economic redevelopment. Project scoping and initial coordination in progress. Anticipating finalizing scope in fall 2018.						

North Kings Highway Intersection Improvement Study	Status and Details		Funding and Schedule			
North Kings Highway Intersection Improvement Study	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	241	Study	\$.2M	\$.2M	2014 Bonds	
District(s): Lee	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
Scope: Study operational improvement alternatives from Route 1 to Fort Drive including Shields Avenue re-alignment	Project Manager:	Qi, Maggie		Design	Aug-17	Jun-18 Dec-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	5G25-059-009		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	270				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Study identified a preferred design option. Updating traffic projections using latest travel demand model and land use assumptions, and refining the preferred alignment to not preclude future BRT operations. Expect to complete scoping and forward for design in fall 2018. Schedule adjusted because additional coordination required for Route 1 Embark, Route 1 BRT, and Shields Avenue realignment efforts and travel demand modeling.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Gunston Road from Richmond Highway to the Potomac River	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	242	Project Initiation	\$ 5M	\$ 5M	C & I	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct missing walkway links along Gunston Road from Joseph V. Gartlan Great Marsh Trailhead parking lot to Julia Taft Way	FC Project No:	2G40-088-031		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	206				
	Other Project No:					
Project scoping and initial coordination in progress. Anticipate completing scoping and forwarding for design in September 2018.						

Columbia Pike/Gallows Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	244	Construction	\$.175M	\$.2M	2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Aug-15	Sep-17
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-16	Mar-18 Feb-18
Scope: Pedestrian signal and improvements to intersection	FC Project No:	5G25-060-009		Utility Relocation	NA	NA
	Program:			Construction	May-18	Sep-18
	TPP No:	335				
	Other Project No:					
Construction 95% complete.						

Dulles Toll Road Eastbound Off-Ramp/Fairfax County Parkway Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	267	Design	\$ 0M	\$ 0M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	Feb-17	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: At grade crossing of trail at Dulles Toll Road on ramp	FC Project No:	5G25-062-010		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.09				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Full schedule to be determined at 30% design. Study completion delayed after survey revealed utilities that ruled out tunnel option. At-grade option added in place of tunnel. Public meeting was held on 9/14/17 and at-grade option was chosen. Final project scoping and 30% design anticipated in spring 2019.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Dulles Toll Road/Centreville Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	267	Construction	\$.125M	\$.4M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Feb-17	Feb-18 Apr-18
Scope: Install signalized pedestrian crosswalk	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	2G40-086-008		Utility Relocation	NA	NA
	Program:	HMSAMS		Construction	TBD Apr-18	TBD Oct-18
	TPP No:	190.07				
	Other Project No:					
VDOT Signal Rebuild to construct the project. Final plans sent to VDOT on 4/5/18.						

Project	Status and Details		Funding and Schedule			
Dulles Toll Road/Monroe Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	267	Study	\$.1M	\$.1M	C & I	
District(s): Dranesville, Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Delmare, Lauren		Design	Nov-16	Sep-17
Scope: Pedestrian and bicycle bridge over Dulles Toll Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	2G40-086-006		Utility Relocation	NA	NA
	Program:	HMSAMS		Construction	NA	NA
	TPP No:	190.03				
	Other Project No:					
Funded for feasibility study and cost estimates. Study complete. Project on hold until further funding is identified. Approximately \$5.5 million is needed to implement the project.						

Project	Status and Details		Funding and Schedule			
Fairfax County Parkway Bicycle Wayfinding Signage	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	286	Complete	\$.08M	\$.08M	C & I	
District(s): Braddock, Dranesville, Hunter Mill, Springfield, Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wynands, Nicole		Design	Nov-15	Sep-16
Scope: Install bicycle wayfinding signs along the Fairfax County Parkway and Franconia-Springfield Parkway	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	2G40-088-035		Utility Relocation	NA	NA
	Program:			Construction	Aug-17	Mar-18 Jan-18
	TPP No:	117				
	Other Project No:					
Construction substantially completed ahead of schedule on 1/30/18.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Fairfax County Parkway Widening from Route 29 to Route 123	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	286	Design	\$ 191M	\$ 144M	NVTA Local, Smart Scale Funding	
District(s): Braddock, Springfield	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Qi, Maggie		Design	Aug-16	Dec-18 Nov-20
Lead Agency:	Virginia Department of Transportation	Land Acquisition		Dec-18 Oct-19	Dec-20 Jan-21	
Scope: Widen from 4 to 6 lanes, including Popes Head Road interchange and improvements to pedestrian and bicycle facilities	FC Project No:	DOT-000045		Utility Relocation	Dec-18 Oct-19	Dec-20 Jan-21
	Program:			Construction	Dec-20 Feb-21	Dec-23
	TPP No:	1, 51				
	Other Project No:	UPC 107939				
Public information meeting occurred in spring 2018. Additional public information meetings planned for fall 2018. NEPA documents in progress. Addressing public comments and working on Interchange Justification Report and environment analysis. Design public hearing expected in early 2019.						

Project	Status and Details		Funding and Schedule			
Franconia-Springfield Metrorail Station/VRE Enhanced Bicycle Parking	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	289	On-Hold	\$.13M	\$.13M	C & I	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	TBD	TBD
Scope: Install covered bicycle parking	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	ST-000037-006		Utility Relocation	TBD	TBD
	TPP No:	123		Construction	TBD	TBD
	Other Project No:					
Met with VRE April 2016. Informed of upcoming third rail project which may close area during construction. Project on hold pending plans for Atlantic Gateway expansion of CSX three train tracks. Temporary bike parking constructed in July 2017 for 12 bikes.						

Project	Status and Details		Funding and Schedule			
I-495 Tysons Ped/Bike Bridge South of Route 123	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	395	Design	\$ 6.15M	\$ 6.15M	Enhancement, CMAQ, Primary	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	Apr-13	Jun-19
Scope: From Old Meadow Road to Tysons Corner Center	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Jun-19	Jun-20
	FC Project No:	DOT-000011		Utility Relocation	Oct-19	Dec-20
	TPP No:			Construction	Jun-20	Dec-20
	Other Project No:	UPC 104005				
Project will provide access across I-495 south of Dolley Madison Boulevard/Chain Bridge Road (Route 123). The preferred design option was chosen in July 2017. The preferred option is along Old Meadow Road crossing I-495 at the south end of Old Meadow Road to Tysons Corner Center. Public design workshops were held on 11/9/17 and 11/28/17. Design Public Hearing held 6/4/2018, design approval anticipated in late 2018, and construction anticipated to begin in 2020.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
I-495 Express Lanes Ped/Bike at Idylwood Road (North)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	495	On-Hold	\$ 1.28M	\$ 0M	Enhancement, CMAQ	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	Apr-13	TBD
Scope: North side from I-495 to Shreve Hill Road	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000012		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	UPC 104005				
Project will complete missing pedestrian facilities outside the limits and original scope of the I-495 Express Lanes Project. Project on-hold due to limited funding availability.						

I-495 Express Lanes Ped/Bike at Idylwood Road (South)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	495	On-Hold	\$ 1.28M	\$ 0M	Enhancement, CMAQ	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	Apr-13	TBD
Scope: South side from I-495 to Whitestone Hill Court	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000013		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	UPC 104005				
Project will complete missing pedestrian facilities outside the limits and original scope of the I-495 Express Lanes Project. Project on-hold due to limited funding availability.						

Gunston Cove Road Walkway from Cranford Street to Amsterdam Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	600	Bid Advertisement	\$.95M	\$.5M	2014 Bonds	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design	Apr-16	Jun-18 Apr-18
Scope: Construct approximately 320 LF of 5-foot concrete sidewalk, including curb and gutter and drainage improvements along north side of Gunston Cove Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-17	Sep-17
	FC Project No:	5G25-060-029		Utility Relocation	NA	NA
	Program:			Construction	Oct-18 Aug-18	Apr-19 Feb-19
	TPP No:	131				
	Other Project No:					
VDOT permit received 5/10/18. Draft construction package submitted to UDCD 5/15/18. Final construction package is being prepared.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Silverbrook Road Walkway from Hooes Road to South County High School	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	600	Construction	\$.6M	\$ 2.3M	2014 Bonds	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design	Nov-15	May-18 Mar-18
Scope: 460 LF sidewalk south of Monacan Road, including connections to existing trails, pedestrian crosswalk, signage, and pavement markings	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Aug-17	Jan-18
	FC Project No:	ST-000036-005		Utility Relocation	Nov-17	Apr-18 Jul-18
	Program:			Construction	Jun-18 Apr-18	Dec-18 Jan-19
	TPP No:	354				
	Other Project No:					
Construction NTP 7/9/18. Construction is 5% complete. Schedule was adjusted to match construction contract duration.						

Silverbrook Road/Lorton Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	600	Study	\$ 3.6M	\$.5M	NVTA	
District(s): Mount Vernon	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Knight, Ryan		Design	Sep-17	Aug-18 Dec-18
Scope: Investigate and analyze mitigation measures to improve the intersection, including additional turn lanes and pedestrian and bicycle improvements	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-087-015		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					
Study identifies intersection improvements that enhance the operations for the left-turn and westbound right-turn movements. Coordinating with local community committee members to evaluate the alternatives developed through the study's findings. Schedule adjusted as a result.						

Silverbrook Road/Southern Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	600	Design	\$ 1.75M	\$ 1.2M	2014 Bonds	
District(s): Mount Vernon	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Mar-16	Nov-18 May-19
Scope: Add eastbound left turn lane on Silverbrook Road at Southern Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-18 Sep-18	Oct-18 Apr-19
	FC Project No:	5G25-059-005		Utility Relocation	TBD Apr-19	TBD Sep-09
	Program:			Construction	Dec-18 Jun-19	Dec-19 Jun-20
	TPP No:	326				
	Other Project No:					
Comments on the final design plans are being addressed. Conflicts with 42" waterline have been eliminated. Remaining utility conflicts are being addressed. Project plats are being revised per latest design revisions. Schedule adjusted to accommodate project plat revisions to avoid the waterline.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Reston Parkway/Dulles Toll Road Eastbound Off-Ramp and On-Ramp	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	602	Design	\$.75M	\$.5M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Jun-17	Feb-20 Feb-19
Scope: Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Aug-18 NA	Mar-19 NA
	FC Project No:	5G25-062-008		Utility Relocation	TBD NA	TBD NA
	Program:	RMAG		Construction	Mar-20 Apr-19	May-21 Jun-20
	TPP No:	189.08				
	Other Project No:					
Final design is in progress. Permit submission anticipated in winter 2019.						

Project	Status and Details		Funding and Schedule			
Reston Parkway/Dulles Toll Road Westbound On-Ramp	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	602	Design	\$.6M	\$.25M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Jun-17	Feb-20
Scope: Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Aug-18 Dec-18	Mar-19 Jul-19
	FC Project No:	5G25-062-007		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	Mar-20	May-21
	TPP No:	189.07				
	Other Project No:					
Final design is in progress. Permit submission anticipated in winter 2020.						

Project	Status and Details		Funding and Schedule			
Baron Road Walkway from Dead Run Park Trailhead to Douglass Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	606	Construction	\$.7M	\$.7M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Ruffner, Scott		Design	Jan-16	Feb-18 May-18
Scope: Construct approximately 430 LF of sidewalk, including curb and gutter and curb ramps	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-17	Aug-17
	FC Project No:	2G40-088-015		Utility Relocation	NA	NA
	Program:			Construction	Mar-18 Jun-18	Jul-18 Oct-18
	TPP No:	94				
	Other Project No:					
Final construction package sent to UDCD on 6/27/18. Schedule adjusted for additional VDOT Hydraulics coordination. Coordination was necessary to address comment related to existing pipe repair. Awaiting price from construction contractor.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Frying Pan Road Widening from Route 28 to Centreville Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	608	On-Hold	\$ 54.3M	\$ 0M		
District(s): Dranesville, Hunter Mill	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	TBD	TBD
Scope: Widen Frying Pan Road to 6 lanes, including intersection improvements and pedestrian and bicycle facilities	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000043		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	54				
	Other Project No:					
Project is on hold due to proposed private developments being proposed along Frying Pan Road immediately east of Route 28, and the need for funding.						

Project	Status and Details		Funding and Schedule			
West Ox Road Trail from Penderbrook Road to Route 50	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	608	Design	\$ 1.1M	\$.995M	2014 Bonds	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Jun-17	Nov-19
Scope: Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-18	Aug-19
	FC Project No:	5G25-063-005		Utility Relocation	Aug-19	Jan-20
	Program:			Construction	Jan-20	Dec-20
	TPP No:	356				
	Other Project No:					
Pre-final design distributed on 7/16/18. SWM approved by LDS. TMP and Signage and Marking approved. Utility test holes received on 4/5/18.						

Project	Status and Details		Funding and Schedule			
Pleasant Valley Road Walkway from North of Eiklick Run to DVP Power Lines	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	609	Design	\$ 4.5M	\$ 3.8M	2014 Bonds	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Fasceski, Jeff		Design	TBD	TBD
Scope: Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	ST-000036-013		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	162				
	Other Project No:					
Intermediate design plans are in progress, but additional survey is required due to unanticipated site constraints. Schedule to be revised once supplemental survey is complete which is anticipated in September 2018.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Telegraph Road Walkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	611	Land Acquisition	\$ 6.75M	\$ 4M	2007 Bonds	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Ayers, Robert		Design	Jun-11	Jul-18 Oct-18
Scope: Pedestrian improvements and approximately 3,500 LF of 4-foot bike lane along east side of Telegraph Road from South Kings Highway to Lee District Park	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-17	May-18 Oct-18
	FC Project No:	ST-000021-023		Utility Relocation	Mar-18	Nov-18
	Program:			Construction	Sep-18 Nov-18	Dec-19 Feb-20
	TPP No:					
	Other Project No:	4YP201-PB023				

Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final design in progress. Land rights on 4 of 7 properties acquired. Schedule adjusted due to ongoing negotiations with GSA and U.S. Army Corps of Engineers. Dominion Power waiting on GSA approval and permit, and MCI cable relocation on Lee District Park underway. GSA plat and final version of three party agreement expected by end of October 2018. Signal plan revised 6/21/18. Have received LDS approval on SWM, and VDOT approval of MOT in May 2018.

Project	Status and Details		Funding and Schedule			
Telegraph Road Walkway Phase I from Pike Road to Rose Hill Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	611	Land Acquisition	\$ 1.8M	\$ 2.1M	2014 Bonds	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design	Oct-15	Jan-19
Scope: Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Apr-18 May-18	Nov-18 Dec-18
	FC Project No:	ST-000036-014		Utility Relocation	Dec-18 Jan-19	Jun-19
	Program:			Construction	May-19	Mar-20
	TPP No:	180				
	Other Project No:					

Final plans in progress. Land rights on 11 of 26 properties have been acquired. Overhead utility relocation (DVP, Verizon, and Cox) is required.

Project	Status and Details		Funding and Schedule			
Telegraph Road Walkway Phase II from Pike Road to Wilton Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	611	On-Hold	\$ 3.625M	\$ 0M	2014 Bonds	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Bandy, Audra		Design	TBD	TBD
Scope: Construct 5-foot of concrete sidewalk to fill in missing links, including crosswalks and curb ramps	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	ST-000036-017		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	180				
	Other Project No:					

FCDOT is coordinating with DPWES and VDOT on two creek restoration projects that will impact the sidewalk design. Also, DPWES is working with VDOT on a request to maintain a retaining wall along the creek. DPWES has completed a value engineering study for the creek restoration. Creek restoration and construction is tentatively scheduled to begin in spring 2019. Project is on hold until the creek restoration is complete.

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Telegraph Road Walkway Phase III from Wilton Road to Farmington Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	611	Land Acquisition	\$ 1.25M	\$ 0M	2014 Bonds	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design	Oct-15	Jan-19
Scope: Install 960 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Apr-18 May-18	Nov-18 Dec-18
	FC Project No:	ST-000036-018		Utility Relocation	Jan-19	Jun-19
	Program:			Construction	May-19	Mar-20
	TPP No:	180				
	Other Project No:					
Final plans in progress. Land rights on 3 of 8 properties have been acquired. Utility relocation within existing right-of-way is required.						

Project	Status and Details		Funding and Schedule			
Sleepy Hollow Road Walkways from Columbia Pike to Route 7	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	613	Design	\$ 6.25M	\$ 4.3M	C & I	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Vanzandt, Mark		Design	Aug-16	Aug-20 Feb-21
Scope: Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-19 Jan-20	Mar-20 Sep-20
	FC Project No:	2G40-088-028		Utility Relocation	TBD	TBD
	Program:			Construction	Dec-20 Jul-21	Jun-22 Dec-22
	TPP No:	172				
	Other Project No:					
Second intermediate design underway to address revised project scope which is expected fall 2018. Schedule adjusted as a result of citizen feedback which required modifications to the project scope. Anticipate a public information meeting in early 2019.						

Project	Status and Details		Funding and Schedule			
South Van Dorn Street/Franconia Road Walkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	613	Design	\$.375M	\$.4M	2014 Bonds	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Beall, James		Design	Dec-15	Jan-19
Scope: Construct approximately 430 LF of sidewalk along the west side of South Van Dorn Street and south of Franconia Road, including new bus stop pad and curb ramps	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jan-18	Aug-18 Jul-18
	FC Project No:	5G25-060-018		Utility Relocation	Sep-18	Apr-19 Oct-18
	Program:			Construction	Jan-19	Jul-19
	TPP No:	353				
	Other Project No:					
Second final design plans submitted for review 7/31/18. Coordination with utilities are underway. Land acquisition completed 7/9/18.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Van Dorn Street Pedestrian and Bicycle Access Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	613	Design	\$ 2.95M	\$ 1M	C & I, Federal	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Feb-18 Feb-18	Feb-22 Feb-22
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		TBD Jan-21	TBD Aug-21	
Scope: Construct approximately 2,000 LF of 8 to 10-foot walkway along north side of South Van Dorn Street from Oakwood Road to Alexandria City Line	FC Project No:	2G40-088-029		Utility Relocation	TBD	TBD
	Program:			Construction	TBD Sep-22	TBD Dec-23
	TPP No:	182				
	Other Project No:					
Preliminary design is in progress. Draft concept plans submitted on 4/26/18. Draft existing conditions traffic analysis received for review on 5/9/18. Utility designations completed 6/7/18.						

Backlick Road and Industrial Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	617	Project Initiation	\$ 4M	\$ 4M	TBD	
District(s): Lee, Mason	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		TBD	TBD	
Scope: Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road	FC Project No:	2G40-087-010		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	21				
	Other Project No:					
Anticipated starting scoping and initial coordination in fall 2018.						

Backlick Road Walkway (east side)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	617	On-Hold	\$.25M	\$.08M	2007 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Feb-08 TBD	Sep-10 TBD
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		Jul-09	TBD	
Scope: Approximately 360 LF of walkway along east side of Backlick Rd opposite the Wilburdale community	FC Project No:	ST-000021-025		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	4YP201-PB025				
Final design is complete. Land rights on 2 of 3 properties have been acquired. One homeowner is unwilling to sign. On hold per supervisor's request.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Backlick Road Walkway from Kandel Court to Cindy Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	617	Design	\$ 1.55M	\$ 1.1M	2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Jul-16	May-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	May-18 Oct-18	Dec-18 Apr-19
Scope: Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road	FC Project No:	5G25-060-020		Utility Relocation	Jan-19 Apr-19	Sep-19
	Program:			Construction	Jul-19	May-20
	TPP No:	90				
	Other Project No:					
Pre-final plans distributed for review on 3/12/18. Resolving VDOT comments on retaining wall design. Preparing project plats.						

Braddock Road Multimodal Study	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	620	Study	\$ 120M	\$ 55.5M	NVTA Regional	
District(s): Braddock	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Borkowski, Tad		Design	Nov-14	Nov-17 May-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
Scope: Intersection and corridor improvements from Guinea Road to Ravensworth Road, including bicycle and pedestrian facilities	FC Project No:	2G40-081-000		Utility Relocation	NA	NA
	Program:			Construction	NA	NA
	TPP No:	45				
	Other Project No:					
Study complete. Intersection and corridor improvements, including bicycle and pedestrian facilities, selected as the preferred alternative which the Board endorsed on 11/21/17. Finalized report and posted on project website. Schedule adjusted to allow additional time for community involvement and review of draft report. CIM held June 20, 2018, to receive input on grade separated pedestrian crossings. VDOT will implement project. Board approved agreements for design of phases I and II on 7/5/18.						

Braddock Road Walkway from Carlbern Drive to Clubside Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	620	Land Acquisition	\$.8M	\$.35M	2014 Bonds	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Dresser, John		Design	Feb-16	Jul-18 Feb-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-17	Jun-18 Nov-18
Scope: Construct approximately 1,150 LF of 5-foot concrete sidewalk along the south side of Braddock Road	FC Project No:	5G25-060-022		Utility Relocation	Apr-18	Oct-18 Dec-18
	Program:			Construction	Oct-18 Feb-19	May-19 Sep-19
	TPP No:	95				
	Other Project No:					
Final plans distributed to VDOT for review on 1/18/18. Land acquisition NTP issued on 10/13/17. Land rights on 0 of 1 properties have been acquired. Public hearing for condemnation for land rights scheduled on 10/16/18. Schedule adjusted as a result. 150' of 12" gas line relocation design complete and authorized for relocation on 4/13/18.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Braddock Road/Roberts Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	620	Design	\$ 1.5M	\$.85M	2014 Bonds	
District(s): Braddock	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	Jan-16	Feb-19 Jul-19
Scope: Add a Northbound Right Turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-18 Nov-18	Oct-18 Jun-19
	FC Project No:	5G25-059-002		Utility Relocation	Nov-18	May-19 Jul-19
	Program:			Construction	Jun-19 Aug-19	Mar-20 May-20
	TPP No:	317				
	Other Project No:					

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Second pre-final design in progress. SWM design review and redesign task order contract authorized. Start of land acquisition has been adjusted until the SWM design is completed, and the schedule adjusted as a result. Redesign of stormwater drainage and detention system underway based on DPWES and LDS request for additional detention of the two-year and ten-year storm events.

Project	Status and Details		Funding and Schedule			
Old Mount Vernon Road Walkway from Mount Vernon Highway to Westgate Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	623	Design	\$ 1.2M	\$ 2.1M	2014 Bonds	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Apr-16	Dec-18 Aug-18
Scope: Construct 5-foot sidewalk along west side of Old Mount Vernon Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-17	Jun-18 May-18
	FC Project No:	ST-000036-016		Utility Relocation	NA Jun-18	NA Oct-18
	Program:			Construction	Feb-19 Oct-18	Mar-20 Dec-19
	TPP No:	191				
	Other Project No:					

Final plans were approved on 1/23/18. LAD completed 5/2/18. Permit plans received on 7/25/18. Preparing permit application.

Project	Status and Details		Funding and Schedule			
Quander Avenue Walkway from West Potomac High School to Quander Elementary School	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	630	Design	\$ 2.75M	\$ 1.3M	2014 Bonds	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design	Jun-16	Jan-19 Jul-19
Scope: Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	May-18 Oct-18	Dec-18 May-19
	FC Project No:	5G25-060-034		Utility Relocation	TBD Jun-19	May-19 Dec-19
	Program:			Construction	Mar-19 Feb-20	Oct-19 Sep-20
	TPP No:	165				
	Other Project No:					

Final design is in progress. Conference call with FCPS was held on 7/25/18 to discuss revised drainage design. Additional utility designation complete 5/11/18. Final plats are being prepared. Test holes requested on 7/25/18, due to potential conflict of 8" water line with proposed storm pipe. Preparing additional plats for the property impacted due to revised drainage design. Schedule adjusted because of stormwater design revisions and utility plat preparation.

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Fleet Drive Walkway from Yadkin Court to South of Franconia Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	635	Design	\$ 2M	\$ 1.25M	2014 Bonds	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Ruffner, Scott		Design	Jul-15	Dec-18
Scope: Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Feb-18	Sep-18 Jul-18
	FC Project No:	5G25-060-027		Utility Relocation	Oct-18	Apr-19
	Program:			Construction	Feb-19	Oct-19
	TPP No:	119				
	Other Project No:					
Land acquisition completed on 7/25/18. Revised final plans sent to VDOT for approval on 7/26/18.						

Project	Status and Details		Funding and Schedule			
Pohick Road Widening from Richmond Highway to I-95	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	635	Project Initiation	\$ 29.25M	\$ 22M	NVTA	
District(s): Mount Vernon	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Knight, Ryan		Design	TBD	TBD
Scope: Widen Pohick Road to 4 lanes, including intersection improvements and pedestrian and bicycle facilities	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000022		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	57				
	Other Project No:					
Project scoping and initial coordination in progress. After a preliminary evaluation of existing traffic conditions, projected future traffic conditions, reported accident history, and preliminary cost estimate, considering deferring the road widening and advancing a project to provide a complete pedestrian facility on one side of the roadway throughout the corridor. Further concurrence from local committee members is required. Anticipate completing scoping and forwarding for design in fall 2018.						

Project	Status and Details		Funding and Schedule			
Hooes Road from Fairfax County Parkway to Silverbrook Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	636	Project Initiation	\$ 20.55M	\$ 15M	TBD	
District(s): Mount Vernon, Springfield	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Widen from 2 to 4 lanes, including pedestrian signal and pedestrian and bicycle facilities	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000055		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	55				
	Other Project No:					
Anticipate starting scoping and initial coordination in fall 2018.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Hooes Road Walkway from Ox Road to Furnace Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	636	Project Initiation	\$.4M	\$.4M	C & I	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	TBD	TBD
Scope: Construct walkway on north side of Hooes Road from Route 123 to Lorton Road, including crosswalks to existing walkways on Lorton Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-023		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	132				
Other Project No:						
Project scoping and initial coordination in progress. Anticipate completing scoping and forwarding for design in fall 2018.						

Hooes Road/Newington Forest Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	636	Design	\$ 1.15M	\$.2M	2014 Bonds	
District(s): Mount Vernon, Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Jan-16	Oct-18
Scope: Construct 5-foot concrete sidewalk along the south side of Newington Forest Avenue from Treasure Tree Court to Hooes Road, including pedestrian signals and crosswalk	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Feb-18	Sep-18 Apr-18
	FC Project No:	5G25-060-011		Utility Relocation	May-18	Dec-18 Sep-18
	Program:			Construction	Nov-18	Jun-19
	TPP No:	337				
Other Project No:						
Fourth final design plans distributed to VDOT for review on 6/15/18. No test holes needed. Conflict with streetlight cable is being addressed. Land acquisition completed 4/30/18.						

Cinder Bed Road Bikeway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	637	Design	\$ 4M	\$ 1.5M	Federal, Local, LCM	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Fasceski, Jeff		Design	TBD Feb-18	TBD May-22
Scope: Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD Dec-20	TBD Aug-21
	FC Project No:	AA1400137-15		Utility Relocation	TBD Aug-21	TBD Jan-22
	Program:			Construction	TBD Sep-22	TBD Nov-23
	TPP No:	109				
Other Project No:	UPC 106143; EN 14-029-107, P101, R201, C501					
Finalizing survey. Consultant initiating design.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Rolling Road VRE Parking Expansion	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	638	Project Initiation	\$ 1.1M	\$.466M	C & I	
District(s): Braddock, Springfield	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Fasceski, Jeff		Design	TBD	TBD
Scope: Surface parking lot expansion	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-055-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	358				
	Other Project No:					
Design proposal approved 8/3/18. Finalizing survey. Schedule under development and is anticipated to be finalized in September 2018.						

Rolling Road Walkway from Roxbury Avenue to Tuttle Road	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	638	Design	\$ 1.75M	\$.8M	2014 Bonds	
District(s): Braddock	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Feb-16	Sep-18 Apr-19
Scope: Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Feb-18 Sep-18	Aug-18 Mar-19
	FC Project No:	5G25-060-036		Utility Relocation	Jul-18 Aug-18	Dec-18 Apr-19
	Program:			Construction	Nov-18 May-19	Jun-19 Dec-19
	TPP No:	167				
	Other Project No:					
Second pre-final plans are in progress. NTP for land acquisition to be submitted after pre-final comments have been reviewed and addressed. Two properties affected. Utility relocation (water, gas, and fiberoptics) will be within existing ROW. Schedule adjusted due to ongoing coordination regarding the drainage design and design revisions.						

Rolling Road Widening (From Viola Street to Old Keene Mill Road)	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	638	Design	\$ 51.605M	\$ 51.605M	Secondary, NVTA Regional	
District(s): Springfield	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Chellappa, Smitha		Design	Feb-16	Nov-18
Scope: Widen Rolling Road from 2 to 4 lanes between with signal upgrades, pedestrian, bicycle and access management improvements	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Feb-19	Nov-20
	FC Project No:	DOT-000024		Utility Relocation	Nov-20	Jul-22
	Program:			Construction	Oct-22	Oct-24
	TPP No:	58				
	Other Project No:	UPC 5559				
Design in progress. 30% plans submitted for review and comments in January 2018. Design Public Hearing held on 2/27/18. Board endorsed public hearing plans on 7/31/18. Total project cost for Phase II is currently being re-evaluated by VDOT.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Rolling Road Widening (Old Keene Mill Road intersection improvements)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	638	Design	\$ 4.755M	\$ 4.755M	Secondary, NVTAR Regional	
District(s): Braddock, Springfield	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Chellappa, Smitha		Design	Feb-16	Nov-18
Scope: Improvements to the Old Keene Mill Road and Rolling Road intersection	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Nov-18	May-19
	FC Project No:	DOT-000091		Utility Relocation	Jun-19	Jan-20
	Program:			Construction	Feb-20	Oct-20
	TPP No:	58				
	Other Project No:	UPC 109814				
Dual left turn lanes and a dedicated right turn lane will be provided on northbound Rolling Road to alleviate existing congestion before the Phase II improvements (widening Rolling Road to 4 lanes) are implemented. Design in progress. 30% plans submitted for review and comments in January 2018. Design Public Hearing held on 2/27/18. Board endorsed public hearing plans on 7/31/18.						

Project	Status and Details		Funding and Schedule			
Pohick Road and Southrun Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	641	Utility Relocation	\$ 1.3M	\$.2M	2014 Bonds	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	Nov-15	Oct-18 Apr-18
Scope: Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-17	Jan-18
	FC Project No:	5G25-060-010		Utility Relocation	Jan-18	Jan-19
	Program:			Construction	Feb-19	Feb-20
	TPP No:	336				
	Other Project No:					
Land acquisition completed on 1/3/18. Utility relocations in progress. VDOT permit application submitted 4/23/18. Permit issuance pending execution of VDOT right-of-way agreement for stormwater device which is anticipated in October 2018.						

Project	Status and Details		Funding and Schedule			
Lee Chapel Road Walkway from Britford Drive to Burke Lake Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	643	Design	\$ 2M	\$ 1.2M	C & I	
District(s): Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Apr-15	Apr-18 Sep-18
Scope: Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-17	Apr-18 Feb-18
	FC Project No:	5G25-060-030		Utility Relocation	Mar-18	Aug-18
	Program:			Construction	May-18 Sep-18	Feb-19 Jun-19
	TPP No:	144				
	Other Project No:					
Second final design plans submitted for review 7/31/18. Geotechnical comments have been addressed. Conflict with 12-inch waterline has been resolved. Utility relocations are complete. Streetlight removal and installation to be done during construction. Project schedule adjusted to address geotechnical comments, including comments on the retaining wall design and disposal of unsuitable materials.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Franconia Road/Westchester Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	644	Design	\$.3M	\$.3M	C & I	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Median extension and pedestrian crossing with median refuge on Franconia Road at Westchester Street and left turn lane on Franconia Road at Bush Hill Drive	Project Manager:	Beall, James		Design	Apr-16	Oct-18 Dec-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Feb-18 Apr-18	Sep-18 Jun-18
	FC Project No:	2G40-088-022		Utility Relocation	TBD NA	TBD NA
	Program:			Construction	Nov-18 Jan-19	Apr-19 Jun-19
	TPP No:	122				
	Other Project No:					
Comments from 6/27/18 community meeting are being addressed on plans. Second final design plans submitted for review 8/1/18. Land aquisition completion memo received 6/14/18. Schedule adjusted because of additional time required to finalize plats which have been done.						

Old Keene Mill Road Bike Shoulders	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	644	Project Initiation	\$ 0M	\$ 9.1M	C & I	
District(s): Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Provide bicycle infrastructure between Lee Chapel Road and Spring Road	Project Manager:	Wells, Chris		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-046		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	158				
	Other Project No:					
Estimate to be determined. Project scoping and initial coordination in progress. Anticipate completing scoping and forwarding for design in spring 2019.						

Old Keene Mill Road Walkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	644	Construction	\$.35M	\$.1M	2014 Bonds	
District(s): Braddock	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Construct 150 LF of 5-foot concrete sidewalk and curb and gutter west of Carrleigh Parkway and extend the right turn lane	Project Manager:	Madhusudhan, Galappa		Design	Sep-15	Dec-17
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-17	Sep-17
	FC Project No:	5G25-060-014		Utility Relocation	Apr-17	Oct-17
	Program:			Construction	Feb-18 Mar-18	Aug-18 Sep-18
	TPP No:	341				
	Other Project No:					
Final construction package sent to UDCD on 3/16/18. Notice to proceed for construction is 6/1/18. Construction schedule adjusted to account for time to manufacture customized inlet. Construction 10% complete.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Edsall Road Walkway from Timber Forest Drive to Edsall Gardens Apartments	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	648	Design	\$.75M	\$.7M	2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Dec-15	Jun-18 Sep-18
Scope: Construct approximately 1,060 LF of sidewalk along westbound Edsall Road and add signalized pedestrian crossing at Timber Forest Drive and Edsall Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-17 Aug-17	Mar-18 Apr-18
	FC Project No:	5G25-060-024		Utility Relocation	Feb-18 Mar-18	Sep-18 Aug-18
	Program:			Construction	Jul-18 Oct-18	Apr-19 Jul-19
	TPP No:	113				
	Other Project No:					
<p>Second final plans submitted to VDOT on 7/6/18. Schedule revised due to time required to receive and address VDOT comments, requiring an additional sign at the intersection. Consultant updating plans now. Utility relocations complete 8/8/18.</p>						

Annandale Road/Graham Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	650	Complete	\$.15M	\$.15M	2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Harrell, William		Design	Apr-16	Jul-16
Scope: Pedestrian intersection improvements	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	5G25-060-006		Utility Relocation	TBD	TBD
	Program:			Construction	Mar-17	Apr-18 Jun-18
	TPP No:	332				
	Other Project No:					
<p>Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. This project is part of a special compact/urban signal rebuild project. Construction substantially complete on 6/6/18.</p>						

Gallows Road Walkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	650	Complete	\$.663M	\$.663M	RSTP	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Aug-13	Mar-17
Scope: Approximately 400 LF of 5-foot wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-15	Jan-17
	FC Project No:	AA1400109-13		Utility Relocation	Jan-16	Mar-16
	Program:	TMSAMS		Construction	Aug-17	Jul-18 May-18
	TPP No:					
	Other Project No:	TMSAMS-109; UPC 104293				
<p>Construction substantially complete 5/18/18.</p>						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Gallows Road/Prosperity Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	650	Design	\$.14M	\$.14M	C & I	
District(s): Providence	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Ruffner, Scott		Design	Jan-18	Jun-18 Aug-18
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		NA	NA	
Scope: Extend 4-foot concrete median along Gallows Road in the vicinity of the Courtyard Hotel to prevent illegal left turns	FC Project No:	2G40-009-002		Utility Relocation	NA	NA
	Program:			Construction	Aug-18 Oct-18	Nov-18 Jan-19
	TPP No:	664				
	Other Project No:					
Revised final plans sent to VDOT on 7/5/18. Project schedule adjusted to address remaining VDOT Traffic Engineering comments, concerning required turning radius.						

Project	Status and Details		Funding and Schedule			
Magarity Road from Lusby Place to Peabody Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	650	Design	\$ 2.3M	\$ 1M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Dresser, John		Design	Sep-17	Nov-20
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		TBD Jan-20	TBD Sep-20	
Scope: Provide 8-foot wide asphalt walkway on south side of Magarity Road and one new crosswalk	FC Project No:	2G40-088-025		Utility Relocation	TBD Oct-20	TBD Feb-21
	Program:			Construction	TBD Jan-21	TBD Mar-22
	TPP No:	150				
	Other Project No:					
Intermediate design is in progress. Met with district supervisor's office on 4/5/18 to present the preliminary design. The preliminary phase was completed after the Citizens Information Meeting held on 6/6/18. Intermediate design NTP was given to the consultant on 7/30/18.						

Project	Status and Details		Funding and Schedule			
Burke Road from Aplomado Drive to Parakeet Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	652	Design	\$ 8M	\$.75M	NVTA Local	
District(s): Springfield	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	Dec-16	Dec-18 Aug-19
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		Jun-18 Jan-19	Feb-19 Sep-19	
Scope: Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding	FC Project No:	2G40-087-003		Utility Relocation	Mar-19 Oct-19	Sep-19 Jun-20
	Program:			Construction	Aug-20	Jul-21
	TPP No:	23				
	Other Project No:					
Second Citizen Information Meeting (CIM) was held on 6/18/18. Community feedback being complied. Updated scheduled was presented at the CIM which allows for additional time for community input.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Shirley Gate Road from Braddock Road to Fairfax County Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	655	Design	\$ 45M	\$ 30M	Local Fund	
District(s): Braddock, Springfield	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Qi, Maggie		Design	TBD	TBD
Lead Agency:	Capital Facilities			Jan-18	Sep-19	
Scope: Extend 4-lane divided Shirley Gate Road, from Braddock Road to Fairfax County Parkway, including pedestrian and bicycle facilities	FC Project No:	2G40-079-000		Land Acquisition	TBD	TBD
	Program:			Utility Relocation	TBD	TBD
	TPP No:	18		Construction	TBD	TBD
	Other Project No:					
<p>Planning study completed. Project has been transitioned to the preliminary engineering and conceptual design phase. Finalizing survey. Initiating traffic forecast update, using the current numbers to be consistent with the adjacent Fairfax County Parkway widening project.</p>						

Project	Status and Details		Funding and Schedule			
Compton Road from East of Pumping Station to Route 28	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	658	Project Initiation	\$ 1.4M	\$ 1.4M	C & I	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	TBD	TBD
Lead Agency:	Capital Facilities, DPWES			Land Acquisition	TBD	TBD
Scope: Construct walkway on north side of Compton Road from existing walkway west of Hartwood Lane to existing walkway west of UOSA pumping station.	FC Project No:	2G40-088-020		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	110				
	Other Project No:					
<p>Project scoping and initial coordination in progress. Anticipate completing scoping and forwarding for design in September 2018.</p>						

Project	Status and Details		Funding and Schedule			
Compton Road from Mt. Olive Road to Cub Run Stream Valley Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	658	Project Initiation	\$ 3M	\$ 3M	C & I	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	TBD	TBD
Lead Agency:	Fairfax County Department of Transportation			Land Acquisition	TBD	TBD
Scope: Construct walkway on north side of Compton Road. Crosswalk to Bull Run Regional Park, connections to Blue Post Road and existing sidewalks on Mt. Olive Road	FC Project No:	2G40-088-021		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	111				
	Other Project No:					
<p>Project scoping and coordination in progress. Coordination with I-66 Express Lanes Outside the Beltway project. Anticipate completing scoping and forwarding for design in fall 2018.</p>						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Stone Road Overpass over I-66 from Route 29 to Route 28	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	662	Study	\$ 81.55M	\$ 5M	TBD	
District(s): Sully	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Construct 4-lane divided road between Stone Road at Route 29 and New Braddock Road, including shared-use path and bridges over I-66 and Big Rocky Run	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000051		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	19				
	Other Project No:					
Anticipated starting scoping and initial coordination in fall 2018.						

Project	Status and Details		Funding and Schedule			
Fox Mill Road Walkway from Fairfax County Parkway to Reston Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	665	Design	\$ 2M	\$ 2.4M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Mar-16	Jan-19 Jan-20
Scope: Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, from Fairfax County Parkway to Fox View Way on the north side	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-18 Dec-18	Oct-18 Aug-19
	FC Project No:	ST-000036-009		Utility Relocation	TBD Aug-19	TBD Mar-20
	Program:			Construction	Mar-19 Feb-20	Mar-20 Sep-20
	TPP No:	121				
	Other Project No:					
Pre-final design is in progress. The scope was revised to shorten the project to only the section from the Fairfax County Parkway to Fox View Way. Additional survey was required for stormwater management and outfall analysis. Schedule adjusted following the re-scoping of the project and additional survey.						

Project	Status and Details		Funding and Schedule			
Monroe Street Connector	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	666	Study	\$.1M	\$.1M	C & I	
District(s): Hunter Mill	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Abifadel, Gibran		Design	TBD Jun-18	TBD Oct-18
Scope: Study will determine feasibility and constructability of a new road connection from Monroe Street to the Herndon-Monroe Park-and-Ride adjacent to Sunrise Valley Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	2G40-090-002		Utility Relocation	NA	NA
	Program:			Construction	NA	NA
	TPP No:	312				
	Other Project No:					
Report for the study is finalized and meeting to be scheduled with Hunter Mill District in fall 2018.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Monroe Street Walkway from Dulles Toll Road to Monroe Manor Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	666	Design	\$ 3M	\$ 1.5M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	Jun-17	Oct-20
Scope: Provide 2,500 LF of walkway on east side of Monroe Street to complete missing links	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-19	Jun-20
	FC Project No:	2G40-086-014		Utility Relocation	Jul-20	Jan-21
	Program:	HMSAMS		Construction	Feb-21	Dec-21
	TPP No:	190.13				
	Other Project No:					
Intermediate design underway.						

Van Buren Street from W&OD to Monroe Street Bridge	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	666	Design	\$ 2.2M	\$.25M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	May-17 Apr-18	Jun-18 Jan-19
Scope: Reconstruct with on-road bike lanes, sidewalks, drainage, and urban standards	Lead Agency:	Town of Herndon		Land Acquisition	Jul-18 Dec-18	Nov-19 May-19
	FC Project No:	2G40-086-013		Utility Relocation	Nov-19 Jul-18	Feb-20 May-19
	Program:	HMSAMS		Construction	Feb-20 Oct-19	Jul-20 Nov-20
	TPP No:	190.12				
	Other Project No:					
Project location within Town of Herndon, and being administered by Town of Herndon. Project provides 5-foot sidewalks, ADA ramps, on-street and off-street bicycle lanes, street trees, street lighting, and high visibility crosswalks. The Town Council approved the concept design of the project on 2/28/17. Design in progress. Funding agreement for construction anticipated in fall 2018.						

Van Buren Street/Worldgate Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	666	Bid Advertisement	\$.25M	\$.25M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	Mar-15	May-18
Scope: Install signalized crosswalk	Lead Agency:	Town of Herndon		Land Acquisition	Oct-17	Mar-18 May-18
	FC Project No:	2G40-086-004		Utility Relocation	NA	NA
	Program:	HMSAMS		Construction	Sep-18 Oct-18	Dec-18 Mar-19
	TPP No:	190.02				
	Other Project No:					
Project location within the Town of Herndon. Project administered by the Town of Herndon. Design and land acquisition complete. Preparing for construction. Updated construction schedule.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Flint Hill Elementary School	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	672	Construction	\$.305M	\$.285M	Federal, C & I	
District(s): Hunter Mill	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Apr-15	Sep-17
Scope: Provide a raised crosswalk, rapid flashing beacons, and upgrade curb ramps	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	AA1400133-14		Utility Relocation	NA	NA
	Program:	SRTS		Construction	May-18 Jun-18	Feb-19 Apr-19
	TPP No:					
	Other Project No:	SRTS-029-144; SRTS-133; UPC 105288				
Construction authorization to bid received 6/20/18. Bid advertised 6/20/18 and bid opening 7/24/18. Project to be constructed with project AA14000134-14. Completion date revised due to additional time needed to obtain construction authorization. Award request sent to VDOT on 8/6/18.						

Hunter Mill Road and Lawyers Road	Status and Details		Funding and Schedule			
Hunter Mill Road and Lawyers Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	674	Study	\$ 15.5M	\$ 15.5M	NVTA Local	
District(s): Hunter Mill, Sully	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Knight, Ryan		Design	TBD Nov-17	TBD Aug-19
Scope: Replace intersection with roundabout, including 10-foot shared-use path and pedestrian crossings	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-087-012		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	32				
	Other Project No:					
Scoping study in progress. Anticipate completion of traffic analysis and conceptual design in December 2018.						

Hunter Mill Road Bridge over Difficult Run	Status and Details		Funding and Schedule			
Hunter Mill Road Bridge over Difficult Run	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	674	On-Hold	\$.5M	\$.32M	Bridge, RSTP	
District(s): Dranesville, Hunter Mill	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Harrell, William		Design	Sep-13	Jan-18
Scope: Replace temporary bridge with permanent structure	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000009		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	UPC 102691				
Public hearing held on 6/17/15. The design concepts of the project have been approved by VDOT and Fairfax County. The bridge is currently in good condition and is not eligible for State of Good Repair (SGR) funding. The project is currently on hold, since SGR funding is only for bridges in poor condition and classified as structurally deficient.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Hunter Mill Road/Mystic Meadow Way	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	674	Complete	\$ 3.25M	\$ 3.25M	C & I	
District(s): Providence	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Dresser, John		Design	Aug-10	Nov-16
Scope: Install roundabout, including bicycle and pedestrian facilities	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	May-14	Dec-15
	FC Project No:	2G40-028-006		Utility Relocation	Jun-14	Nov-16
	Program:			Construction	Feb-17	Apr-18
	TPP No:					
Other Project No:	RSPI01-00700					
Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction substantially complete 4/22/18.						

Project	Status and Details		Funding and Schedule			
Hunter Mill Road/Sunrise Valley Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	674	Utility Relocation	\$ 1.6M	\$ 1.4M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Feb-13	Sep-16
Scope: Install signalized pedestrian crosswalks, 5-foot concrete sidewalk, refuge islands, curb gutter, and 8-foot trail	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-14	Jul-15
	FC Project No:	ST-000003-031		Utility Relocation	May-15	Jun-18 Nov-18
	Program:			Construction	Jul-18 Sep-18	Apr-19 Jun-19
	TPP No:					
Other Project No:	PPTF01-03100					
Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. VDOT LUP received 9/13/16. Draft construction package submitted on 10/4/16. Utility relocations are in progress. Coordinating with Dominion Energy to schedule the last relocation work to relocate street light that is in conflict with proposed drainage facilities. Schedule change due to delay in completion of utility relocations.						

Project	Status and Details		Funding and Schedule			
Beulah Road Walkway Phase II	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	675	On-Hold	\$.7M	\$.7M	2007 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Vanzandt, Mark		Design	Aug-14	TBD
Scope: Approximately 500 LF of pedestrian improvements along Beulah Road from Abbotsford Drive to Antioch Church	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	ST-000021-009		Utility Relocation	NA	NA
	Program:			Construction	TBD	TBD
	TPP No:					
Other Project No:	4YP201-PB009-B					
Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. The property owner that was impacted by the proposed drainage improvements was unwilling to grant land rights for the project. In the event a project at this location is revisited in the future to complete the missing trail link, the project will be reconsidered for funding.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Beulah Road Walkway Phase III	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	675	Project Initiation	\$ 0M	\$ 0M	2007 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court	FC Project No:	ST-000021-009		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	4YP201-PB009-C				
Developing cost estimate. Funding is available, and will be allocated once estimate is finalized. Schedule will be determined once the task order proposal is approved. Draft proposal submitted on 6/15/18. Negotiation is in progress. Task order anticipated to be approved in late summer 2018.						

Plaza America Proffer Agreement (PA060J)	Route Number		Status		Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	675	On-Hold	\$.225M	\$.225M	Proffer			
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date		
	Project Manager:	Chellappa, Smitha		Design	Feb-04	Oct-05		
Scope: 6 bus shelters , 2 benches, and 5 pads	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-05	TBD		
	FC Project No:	ST-000022-004		Utility Relocation	TBD	TBD		
	Program:			Construction	TBD	TBD		
	TPP No:							
	Other Project No:	D00448-PA060J						
Proffer contribution for public transportation improvements. Land acquisition unsuccessful at eastbound Sunset Hills at Target site. Remaining proffer funds used to fund expanded transit service. No other available proffers deemed applicable. Will coordinate with district supervisor's office regarding next steps.								

Sunset Hills Road Eastbound Ramp/Fairfax County Parkway Trail	Route Number		Status		Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	675	Design	\$.45M	\$.5M	2014 Bonds			
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date		
	Project Manager:	Lauretti, Francesco		Design	May-17	Dec-19 Jan-19		
Scope: Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Aug-18 NA	Jan-19 NA		
	FC Project No:	2G40-086-018		Utility Relocation	TBD NA	TBD NA		
	Program:	RMAG		Construction	Jan-20 Mar-19	Apr-21 Jun-20		
	TPP No:	189.10						
	Other Project No:							
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Final plans in progress. Meeting to discuss gore area design with VDOT held 8/20/18, and revising design as a result.								

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Sunset Hills Road from Town Center Parkway to Reston Town Center Station Entrance	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	675	Cancelled	\$.4M	\$.4M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Oct-16 NA	Sep-18 NA
Lead Agency:	Developer	Land Acquisition		Oct-17 NA	May-18 NA	
Scope: Construct 6-foot asphalt sidewalk along the north side of Sunset Hills Road	FC Project No:	5G25-062-012		Utility Relocation	May-18 NA	Aug-18 NA
	Program:	RMAG		Construction	Oct-18 NA	Apr-19 NA
	TPP No:	189.12				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. County project canceled. Sidewalk to be built by developer.						

Sunset Hills Road Walkway from Old Reston Avenue to Reston Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	675	Design	\$ 1.6M	\$.5M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design	Nov-15	Jul-18 Oct-18
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		Nov-17	Aug-18	
Scope: Approximately 315 LF of sidewalk along the north side of Sunset Hills Road	FC Project No:	2G40-088-009		Utility Relocation	Jun-18	Nov-18
	Program:			Construction	Sep-18 Dec-18	May-19 Jul-19
	TPP No:	177				
	Other Project No:					
Final design is in progress. Revised design submitted to Location and Design Section of VDOT on 7/23/18. Approved TMP plans received from VDOT on 6/13/18. Approved Pavement Marking plans received on 7/3/18. Land acquisition completed 8/17/18. Schedule adjusted to address maintenance issues with VDOT regarding proposed retaining wall which has been resolved.						

Sunset Hills Road/Discovery Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	675	Land Acquisition	\$.09M	\$.15M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Jul-16	TBD
Lead Agency:	Virginia Department of Transportation	Land Acquisition		Oct-17	May-18 Sep-18	
Scope: Provide crosswalk on the east leg of the intersection	FC Project No:	5G25-062-006		Utility Relocation	NA	NA
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.06				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. This project will be designed and constructed by the VDOT Signal Rebuild team. County will acquire necessary land rights. Plat completed 10/18/17. Land acquisition notice to proceed issued on 10/23/17. Land rights on 0 of 2 properties have been acquired. Construction schedule to be determined once project forwarded to VDOT.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Sunset Hills Road/Old Reston Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	675	Project Initiation	\$.85M	\$.25M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Abifadel, Gibran		Design	NA	NA
Scope: Add signalized crosswalks	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	5G25-062-003		Utility Relocation	NA	NA
	Program:	RMAG		Construction	NA	NA
	TPP No:	189.02				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Scoping completed and forwarded for design. Project has been incorporated into the Sunset Hills Road Walkway from Old Reston Avenue to Reston Parkway project, Project No. 2G40-088-009.						

Sunset Hills Road/Town Center Parkway	Status and Details		Funding and Schedule			
Sunset Hills Road/Town Center Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	675	Construction	\$.475M	\$.651M	RSTP	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Aug-13	Aug-16
Scope: Pedestrian intersection improvements	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-15	Jun-16
	FC Project No:	AA1400099-13		Utility Relocation	NA	NA
	Program:	RMAG		Construction	Jun-18	Feb-19
	TPP No:				Aug-18	Jun-19
	Other Project No:	RMAG-099; UPC 107437				
VDOT authorization for bid Ad received 6/5/17. Advertisement delayed pending coordination with adjoining construction by developer. At a coordination meeting with VDOT and developer on 8/2/17, it was decided the County will begin the work when the adjoining construction is completed. Revised final design plans submitted to VDOT on 7/16/18 for permit revision. Schedule adjusted due to additional time needed for the developer plan to be approved by VDOT that is still pending.						

Old Courthouse Road and Besley Road	Status and Details		Funding and Schedule			
Old Courthouse Road and Besley Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	677	Design	\$ 9.25M	\$ 3.3M	NVTA Local, 2014 Bonds	
District(s): Hunter Mill	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	TBD	TBD
Scope: Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection, including new bridge, bicycle lanes, and shared-use path	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	5G25-059-007		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	35			Apr-21	Jul-23
	Other Project No:					
Scope expanded to address community concerns. Intermediate design is in progress.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Old Courthouse Road Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	677	Design	\$ 1.2M	\$ 1.2M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Aguayo, Vanessa		Design	Aug-15	Apr-18 Oct-18
Lead Agency:	Town of Vienna	Land Acquisition		Apr-18 Oct-18	Dec-18 Jun-19	
Scope: Trail on one side from Westbriar Drive/Fairway Drive northeast to Battery Park Street	FC Project No:	DOT-000021		Utility Relocation	May-19 Nov-19	Dec-19 May-20
	Program:	TMSAMS		Construction	Jan-20 Jun-20	Sep-20 Mar-21
	TPP No:	232				
	Other Project No:					
Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Town of Vienna managing design, which is in final design phase. Schedule adjusted due to additional coordination needed with Fairfax Water to finalize easements and ROW.						

Project	Status and Details		Funding and Schedule			
Old Courthouse Road Walkway from Creek Crossing Road to Country Club Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	677	Design	\$ 1.7M	\$.385M	Federal, C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	May-16	Jan-19 May-19
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		May-18 Aug-18	Dec-18 Mar-19	
Scope: Construct 5-foot concrete sidewalk along Old Courthouse Road	FC Project No:	AA1400138-15		Utility Relocation	Jan-18 Apr-19	May-18 Jul-19
	Program:	SRTS		Construction	Apr-19 Sep-19	Mar-20 Jun-20
	TPP No:	307				
	Other Project No:	SRTS-138				
Funding via Safe Routes to School Grant. Received utility relocation plans. Right-of-way authorization package submitted to VDOT for approval on 5/17/18. Received approval on 7/23/18, and authorization to proceed with right-of-way. Schedule adjusted to address final comments from VDOT and prepare for right-of-way acquisition.						

Project	Status and Details		Funding and Schedule			
Old Courthouse Road/Woodford Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	677	Construction	\$.255M	\$.265M	RSTP	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Aug-13	May-16
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		Sep-15	Apr-16	
Scope: Pedestrian improvements and signalized crosswalk	FC Project No:	AA1400116-13		Utility Relocation	Sep-17	Mar-18 May-18
	Program:	TMSAMS		Construction	May-18	Oct-18
	TPP No:					
	Other Project No:	TMSAMS-116; UPC 106933				
Project to be constructed by VDOT Signal Rebuild. Final plans sent to VDOT on 4/10/18. Utility relocations complete 5/16/18. Pre-construction meeting held on 7/12/18.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Walker Road Bridge	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	681	On-Hold	\$ 4.85M	\$ 1.1M	Secondary	
District(s): Dranesville	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Borkowski, Tad		Design	Nov-12	TBD
Scope: Replace bridge over Piney Run (PE and ROW only)	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000040		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	0681-029-717,P101,B; UPC 84383				
Funded for design and ROW only. Project redesigned to incorporate pedestrian and bicycle facilities. Design public hearing held 2/3/16. Board of Supervisors endorsed design plans for the bridge replacement on 6/21/16. Project is on hold until funding becomes available.						

Project	Status and Details		Funding and Schedule			
Balls Hill Road and Old Dominion Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	686	Study	\$.2M	\$.2M	NVTA Local	
District(s): Dranesville	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Abifadel, Gibran		Design	Mar-16	Jun-18 Dec-18
Scope: Intersection improvements, including possible roundabout and pedestrian facilities	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	2G40-087-002		Utility Relocation	NA	NA
	Program:			Construction	NA	NA
	TPP No:	22				
	Other Project No:					
Funding for study to determine alternatives for an intersection improvement. Community meeting on 6/28/18. Advanced land acquisition activities underway to secure land for future project. Schedule adjusted to allow time for acquisition.						

Project	Status and Details		Funding and Schedule			
Chesterbrook Road Walkway from Chesterbrook Vale Court to North Albemarle Street of Chesterbrook Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	689	On-Hold	\$ 1.3M	\$ 1.3M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Chellappa, Smitha		Design	TBD	TBD
Scope: Construct walkway on southside of Chesterbrook Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-005		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	107				
	Other Project No:					
Project scoping and initial coordination in progress. Project on-hold until fall 2019, based on community input to prioritize the Chesterbrook Road Walkway from Chesterford Way to Chesterbrook Vale Court project ahead of this project.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Chesterbrook Road Walkway from Chesterford Way to Maddux Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	689	Utility Relocation	\$ 2.5M	\$ 1.8M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	May-15	Jun-18 Sep-18
Scope: Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-17	Dec-17
	FC Project No:	2G40-088-016		Utility Relocation	Dec-17	Aug-18
	Program:			Construction	Jul-18 Sep-18	Apr-19
	TPP No:	305				
	Other Project No:					
Final plans distributed for review on 8/8/18. Utility relocations (Washington Gas, Dominion, and Cox guy wires) are in progress.						

Project	Status and Details		Funding and Schedule			
Chesterbrook Road Walkway from Forest Lane to North 41 Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	689	Project Initiation	\$ 1M	\$ 1M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Construct walkway on southside of Chesterbrook Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-071		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	240				
	Other Project No:					
Anticipated starting scoping and initial coordination in summer 2019.						

Project	Status and Details		Funding and Schedule			
Chesterbrook Road Walkway from North Albemarle Street to Forest Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	689	Project Initiation	\$ 1M	\$ 1M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Construct walkway on south side of Chesterbrook Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-070		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	239				
	Other Project No:					
Anticipated starting scoping and initial coordination in summer 2019.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Westmoreland Street and Rosemont Drive Bike Lanes	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	693	Design	\$.55M	\$.45M		
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Oct-17	Sep-19
Scope: Widen approximatley 400 LF of Westmoreland Street to add bike lanes, connecting to exsiting bike lanes north and south of Rosemont Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-18	Jun-19
	FC Project No:	5G25-063-009		Utility Relocation	Jun-19	Sep-19
	Program:			Construction	Nov-19	Aug-20
	TPP No:	187				
	Other Project No:					
Pre-final plans distributed for review on 8/14/18. Utility test holes completed 7/9/18.						

Project	Status and Details		Funding and Schedule			
Westmoreland Street Walkway from Kirby Road to Lemon Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	693	Project Initiation	\$ 0M	\$ 1.8M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	TBD	TBD
Scope: Construct walkway on west side of Westmoreland Street	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	ST-000036-015		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	186				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Estimate to be determined. Project scoping and initial coordination in progress. Anticipate finalizing scope in fall 2018.						

Project	Status and Details		Funding and Schedule			
Lewinsville Road and Spring Hill Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	694	Study	\$ 15.8M	\$.1M	NVTA Local	
District(s): Dranesville	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Qi, Maggie		Design	Jan-17	Sep-18 Dec-18
Scope: Partial funding for alternatives analysis to improve traffic flow and safety, add pedestrian crosswalks	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-087-014		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	34				
	Other Project No:					
Alternatives analysis in progress. Four alternatives have been developed based on community feedback. FCDOT is narrowing down to two alternatives for detailed traffic analysis and plan development through a high-level screening process. A community meeting was held in May 2018. Schedule adjusted to accommodate additional public involvement.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Idylwood Road from Norwalk Street to Eastman Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	Design	\$.3M	\$.59M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	May-17	Jul-19
Scope: Construct 200 LF of 5-foot wide sidewalk along Idylwood Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-18 NA	Jun-19 NA
	FC Project No:	2G40-088-024		Utility Relocation	Jul-19 NA	Mar-20 NA
	Program:			Construction	Apr-20	Oct-20
	TPP No:	136				
	Other Project No:					
Final design is in progress. Schedule may be advanced once verify all comments can be addressed without land acquisition.						

Idylwood Road Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	On-Hold	\$ 1.05M	\$ 1.05M	RSTP	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	TBD	TBD
Scope: Construct trail from Helena Drive to Idyl Lane on the south side of Idylwood Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000020		Utility Relocation	TBD	TBD
	Program:	TMSAMS		Construction	TBD	TBD
	TPP No:					
	Other Project No:					
Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. The original scope called for bicycle lanes/bicycle shoulders. It was determined that on-road bicycle shoulders would not be feasible, due to major utility conflicts and ROW constraints. Project on-hold due to limited funding availability.						

Idylwood Road Walkway from Friendship Lane to Stephanie Marie Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	Project Initiation	\$.3M	\$.3M		
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	NA	NA
Scope: Construct walkway on the north side of Idylwood Road	Lead Agency:	Developer		Land Acquisition	NA	NA
	FC Project No:	DOT-000077		Utility Relocation	NA	NA
	Program:			Construction	NA	NA
	TPP No:	203				
	Other Project No:					
An 8-foot asphalt walkway will be constructed by the developer. Development plan approved on 2/14/17. Developer anticipates starting construction in summer 2019.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Kirby Road Sidewalk from Chesterbrook Pool to east of Chesterbrook Elementary School	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	Construction	\$ 1M	\$.125M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Jul-13	Mar-17
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-15	Nov-16
Scope: Install 800 LF of sidewalk, including curb and gutter and curb ramp upgrades	FC Project No:	ST-000036-002		Utility Relocation	Jul-17	Apr-18 Sep-18
	Program:			Construction	Jul-17	Apr-18 Sep-18
	TPP No:					
	Other Project No:					
Construction is 95% complete. Schedule adjusted to allow utility relocations and weather delays. Level 3 utility relocation in conjunction with the project construction is complete. Final inspection with VDOT on 8/22/18.						

Kirby Road Walkway from Birch Road to Ivy Hill Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	Design	\$ 1.75M	\$.95M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Mar-15	Mar-18 Sep-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Feb-17	Sep-17
Scope: Construct 6-foot concrete sidewalk on north side of Kirby Road	FC Project No:	2G40-088-017		Utility Relocation	NA	NA
	Program:			Construction	Mar-18 Oct-18	Nov-18 Aug-19
	TPP No:	143				
	Other Project No:					
Final plans distributed for review on 4/26/18. Coordinating plan revisions with VDOT Traffic Engineering, Right-of-Way, and Location and Design to address comments received on 6/11/18. Schedule adjusted due to delays in submitting final plans and obtaining VDOT final plan approval.						

Kirby Road Walkway from Chesterbrook Elementary School to Halsey Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	Design	\$.925M	\$.4M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Apr-16	Jan-19 Mar-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	May-18 Sep-18	Nov-18 Mar-19
Scope: Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road	FC Project No:	ST-000036-010		Utility Relocation	TBD	TBD
	Program:			Construction	Mar-19	Dec-19
	TPP No:	140				
	Other Project No:					
Pre-final plans distributed for review on 7/10/18. Review comments received on 8/22/18 are being addressed. Preparing project plats. Schedule adjusted to accommodate additional time required for on-site stormwater management facility design revisions to address existing inadequate drainage outfall conditions and for review of project utility impacts.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Kirby Road Walkway from Chesterbrook Road to Mori Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	Design	\$ 2.15M	\$ 1.25M	OTHER	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	TBD Mar-18	TBD Apr-21
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		TBD Apr-20	TBD Dec-20	
Scope: Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road	FC Project No:	2G40-088-069		Utility Relocation	TBD Jan-21	TBD Apr-21
	Program:			Construction	TBD Jul-21	TBD Jun-22
	TPP No:	238				
	Other Project No:					
Preliminary design is in progress.						

Project	Status and Details		Funding and Schedule			
Kirby Road Walkway from Halsey Road to Franklin Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	Design	\$ 1.45M	\$ 1.5M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Apr-16	Jan-19 Mar-19
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		May-18 Sep-18	Nov-18 Mar-19	
Scope: Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road	FC Project No:	ST-000036-011		Utility Relocation	TBD	TBD
	Program:			Construction	Mar-19	Dec-19
	TPP No:	141				
	Other Project No:					
Pre-final plans distributed for review on 7/10/18. Review comments received on 8/22/18 are being addressed. Preparing project plats. Schedule adjusted to accommodate additional time required for on-site stormwater management facility design revisions to address existing inadequate drainage outfall conditions and for review of project utility impacts.						

Project	Status and Details		Funding and Schedule			
Kirby Road Walkway from Ivy Hill Drive to Corliss Court	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	Design	\$ 1.65M	\$ 1M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Mar-15	Mar-18 Sep-18
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		Feb-17	Jun-17	
Scope: Construct 6-foot concrete sidewalk on north side of Kirby Road	FC Project No:	2G40-088-018		Utility Relocation	NA	NA
	Program:			Construction	Mar-18 Oct-18	Nov-18 Aug-19
	TPP No:	142				
	Other Project No:					
Final plans distributed for review on 4/26/18. Coordinating plan revisions with VDOT Traffic Engineering, Right-of-Way, and Location and Design to address comments received on 6/11/18. Schedule adjusted due to delays in submitting final plans and obtaining VDOT final plan approval.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Kirby Road/Old Dominion Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	Project Initiation	\$ 10.7M	\$.5M	TBD	
District(s): Dranesville	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Improve intersection safety and geometry including extension of turn lanes and additional pedestrian facilities	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-087-013		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	33				
	Other Project No:					
Starting scoping and initial coordination. Funding for preliminary study only.						

Project	Status and Details		Funding and Schedule			
Great Falls Street Walkway from I-66 Bridge to North West Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	697	Utility Relocation	\$ 2.5M	\$ 1.2M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Beall, James		Design	Oct-15	Nov-18
Scope: Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-17	Sep-18 Jul-18
	FC Project No:	5G25-060-042		Utility Relocation	Sep-18	Jan-19
	Program:			Construction	Jan-19	Sep-19
	TPP No:	202				
	Other Project No:					
Land acquisition complete 7/25/18. Coordinating utility relocations with Fairfax Water and other utilities. Utility relocations will be required, but no utility plats are required. Final plan submission will occur in August 2018.						

Project	Status and Details		Funding and Schedule			
Electric Avenue and Cedar Lane Northbound Left Turn Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	698	On-Hold	\$ 1.6M	\$ 1.6M	NVTA Local	
District(s): Providence	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	TBD Mar-15	TBD
Scope: Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-087-004		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	26				
	Other Project No:					
Project on hold pending revision to the Tysons Neighborhood Traffic Study, which is being prepared by Site Analysis and Transportation Planning Division. Schedule to be determined once this traffic analysis is completed and the project scope is updated.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Wakefield Chapel Road Bike Lanes from Pulley Court to NVCC Campus	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	710	Design	\$ 2.25M	\$.13M	2014 Bonds	
District(s): Braddock	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk	Project Manager:	Zahirieh, Shahla		Design	Mar-17	Oct-19 Aug-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-18 Oct-18	Jul-19 May-19
	FC Project No:	5G25-063-002		Utility Relocation	TBD	TBD
	Program:			Construction	Feb-20 Dec-20	Jan-21 Nov-20
	TPP No:	343				
	Other Project No:					
Pre-final design plans distributed 6/5/18. Received VDOT review comments on pre-final submission 7/6/2018.						

Wakefield Chapel Road Walkway	Status and Details		Funding and Schedule			
Wakefield Chapel Road Walkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	710	Project Initiation	\$.5M	\$.5M	2014 Bonds	
District(s): Braddock	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Install walkway on east side from Braddock Road to Stahlway Lane	Project Manager:	Borkowski, Tad		Design	TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	5G25-060-046		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	342				
	Other Project No:					
Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. After initial scoping and coordination with the district supervisor, it was decided to include walkway as part of the Braddock Road Multimodal Improvements that are moving into design.						

North Chambliss Street/Beauregard Street	Status and Details		Funding and Schedule			
North Chambliss Street/Beauregard Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	713	Design	\$ 1.6M	\$ 1M	2014 Bonds	
District(s): Mason	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
Scope: Realign North Chambliss Street to eliminate free flow right turn and connect to Beauregard Street at existing signal opposite shopping center parking lot entrance	Project Manager:	Nabavi, Seyed		Design	Dec-16	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	5G25-059-003		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	320				
	Other Project No:					
Provided project update to district supervisor on 5/30/18. Second public meeting to be scheduled in September 2018. Schedule will be determined in October 2018 after the scope has been reviewed.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Seminary Road Walkway from north of Magnolia Lane to Colfax Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	716	Land Acquisition	\$.95M	\$ 1.6M	2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Sep-16	Jun-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Aug-18	Apr-19
Scope: 890 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue	FC Project No:	5G25-060-038		Utility Relocation	May-19	Sep-19
	Program:			Construction	Aug-19	Jun-20
	TPP No:	169				
	Other Project No:					
Second pre-final plans are in progress. Land acquisition NTP 8/13/18.						

Creek Crossing Pedestrian Enhancements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	724	Project Initiation	\$ 0M	\$ 2M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Bandy, Audra		Design	TBD	TBD
	Lead Agency:	Town of Vienna		Land Acquisition	TBD	TBD
Scope: Upgrade existing pedestrian facility on east side of Creek Crossing from Fairway Drive to Old Courthouse Road	FC Project No:	2G40-088-011		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	231				
	Other Project No:					
Significant community coordination will be required. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Agreement was approved by the Board of Supervisors on 2/16/16, and approved by the Vienna Town Council on 2/1/16. Town of Vienna currently in negotiation process with consultant to finalize scope and fee. Design is expected to begin in October 2018.						

Oak Street Walkway from Morgan Lane to I-495 Overpass	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	769	Complete	\$.525M	\$.34M	2007 Bonds	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	May-13	Feb-17
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-14	Dec-14
Scope: Approximately 230 LF of pedestrian improvements along south side of Oak Street	FC Project No:	ST-000021-038		Utility Relocation	NA	NA
	Program:			Construction	Mar-17	Mar-18 Oct-17
	TPP No:					
	Other Project No:	4YP201-PB038B				
Construction substantially complete on 10/2/17. Design modification in progress to address safety concerns raised by property owner approved and forwarded to construction. Once VDOT gives final approval, will proceed with modifications which is anticipated to occur in September 2018.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Center Road Walkway from West Springfield High School to Garden Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	777	Utility Relocation	\$ 1.275M	\$.8M	2014 Bonds	
District(s): Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design	Dec-14	Apr-18 Aug-18
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		Mar-17	Jun-17	
Scope: 667 LF of 5-foot sidewalk, including curb and gutter on south side of Center Road, storm drainage improvements, retaining wall, and potential road widening	FC Project No:	ST-000036-006		Utility Relocation	Dec-17	Jul-18 Aug-18
	Program:			Construction	Jul-18 Nov-18	Apr-19 May-19
	TPP No:	100				
	Other Project No:					
Revised final plans resubmitted to VDOT 7/18/18, based on comments received from VDOT Materials, concerning retaining wall design and typical sections. Utility relocation is nearly complete. Schedule adjusted to address additional comments and request for additional information from VDOT.						

Wiehle Avenue Station Walkway/Bikeway	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	828	Cancelled	\$.5M	\$.5M	RSTP	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	TBD	TBD
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		TBD	TBD	
Scope: Station entrance to Sunrise Valley Drive	FC Project No:	DOT-000041		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:					
	Other Project No:					
Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. County project is canceled. Project to be constructed by developers. The Board approved the Commerce Metro Center development in December 2016 that will implement bicycle and pedestrian access.						

Wiehle Avenue/Washington/Old Dominion (W&OD) Trail Phase II	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	828	Design	\$ 11.36M	\$ 8.151M	RSTP, CMAQ	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Ruffner, Scott		Design	Nov-14	Sep-19 Feb-20
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		Jul-18 Dec-18	Jul-19 Dec-19	
Scope: Construct pedestrian/bicycle grade separated crossing	FC Project No:	AA1400102-13		Utility Relocation	Jul-19 Jan-20	Apr-21 Jul-21
	Program:	RMAG		Construction	Jan-21 Jun-21	May-22 Oct-22
	TPP No:					
	Other Project No:	RMAG-102; UPC 104294; 9999-029-098				
Coordination with adjacent property owners on-going. Second pre-final plans and Fairfax Water plats are in progress. Dominion's power pole relocation plan initiated on 6/22/18. Scheduling Utility Field Inspection meeting. Preliminary plats received on 7/3/18 and are under review. Board endorsement received on 7/10/18. VDOT's design public hearing approval and pre-final comments received on 7/27/18. Project schedule adjusted to allow additional time for utility coordination.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Innovation Avenue/Rock Hill Road to Innovation Center Metrorail Station	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	847	Design	\$.4M	\$.5M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Nov-17	Jul-19
Scope: Construct approximately 310 LF of 10-foot concrete sidewalk on east side of Innovation Avenue from Innovation Metrorail Station to Dulles Green Boulevard	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-18	Jun-19
	FC Project No:	2G40-086-012		Utility Relocation	NA	NA
	Program:	HMSAMS		Construction	Aug-19	Feb-20
	TPP No:	190.11				
	Other Project No:					
Second pre-final plans in progress. Additional survey for streetlight design completed 5/14/18.						

Project	Status and Details		Funding and Schedule			
Madrillon Road Walkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	893	Complete	\$.394M	\$.394M	RSTP	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Aug-13	Nov-16
Scope: Approximately 315 LF of 5-foot of concrete sidewalk on east side of Madrillon Road from Boss Street to Gallows Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-15	Jul-16
	FC Project No:	AA1400111-13		Utility Relocation	Apr-16	Jan-17
	Program:	TMSAMS		Construction	Aug-17	Jul-18 May-18
	TPP No:					
	Other Project No:	TMSAMS-111; UPC 106937				
Construction substantially complete 5/18/18.						

Project	Status and Details		Funding and Schedule			
Herndon Parkway from W&OD Trail to Fairbrook Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	924	Land Acquisition	\$ 1.55M	\$.1M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	Jan-17 Apr-17	Jun-19 Mar-18
Scope: Improve access ramp at W&OD and widen sidewalk to shared-use path	Lead Agency:	Town of Herndon		Land Acquisition	Jun-19 Jun-18	Sep-19 Apr-19
	FC Project No:	DOT-000005		Utility Relocation	TBD Mar-19	TBD Dec-19
	Program:	HMSAMS		Construction	Sep-20 Dec-19	TBD Sep-20
	TPP No:	190.08				
	Other Project No:					
Project location within the Town of Herndon. Project administered by Town of Herndon. Project incorporated into VDOT East Spring Street Widening project. Schedule updated as a result. Land acquisition in progress. Utility relocations are required. Funding agreement for construction anticipated in fall 2018.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Herndon Parkway/Herndon Metro Entrance North	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	924	Land Acquisition	\$.25M	\$.25M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	Apr-17	Mar-18
Scope: Install mid-block signalized crosswalk	Lead Agency:	Town of Herndon		Land Acquisition	Mar-18	Nov-18
	FC Project No:	2G40-086-005		Utility Relocation	Dec-18	Nov-19
	Program:	HMSAMS		Construction	Dec-19	Sep-20
	TPP No:	190.03				
	Other Project No:					
Project location within the Town of Herndon. Intersection project with pedestrian improvements and transit bus bays currently administrated by the Town of Herndon. Funding agreement between the Town of Herndon and the County of Fairfax for construction of pedestrian improvements was approved by the Board on 4/4/17.						

Memorial Street/Donora Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1401	Project Initiation	\$.246M	\$.018M	C & I, Proffer	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	TBD	TBD
Scope: Construct two pedestrian crosswalks and a refuge island at the intersection of Memorial Street and Donora Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000090		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	657				
	Other Project No:					
Project scoping and initial coordination in progress. Anticipate finalizing scope in September 2018.						

Jefferson Manor Improvements Phase IIIA	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1614	Design	\$ 3.75M	\$ 4M	2007 Bonds	
District(s): Lee	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Mar-15	Jul-18 Dec-18
Scope: Infrastructure reconstruction on Albemarle Drive in Jefferson Manor	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-17	Jun-18 Aug-18
	FC Project No:	2G25-097-000		Utility Relocation	Jun-18 Jul-18	Nov-18 Feb-19
	Program:			Construction	Jul-18 Feb-19	Apr-19 Nov-19
	TPP No:	220				
	Other Project No:					
Final design is in progress, including structural design of retaining walls. Land acquisition completed 8/22/18. Schedule adjusted to allow additional time for land acquisition. Utility relocations are underway.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Graham Road Elementary School	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1720	Construction	\$.205M	\$.23M	Federal	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Apr-15	Sep-16
Lead Agency:	Capital Facilities, DPWES	Land Acquisition		NA	NA	
Scope: Provide a refuge island and upgrade ramps	FC Project No:	AA1400134-14		Utility Relocation	NA	NA
	Program:	SRTS		Construction	May-18 Jun-18	Feb-19 Apr-19
	TPP No:					
	Other Project No:	SRTS-029-145; UPC 105286				
Construction authorization to bid received 6/20/18. Bid advertised 6/20/18, and bid opening 7/24/18. Project to be constructed with project AA14000133-14. Completion date revised, because it took longer to obtain VDOT construction authorization than anticipated. VDOT award request sent 8/6/18.						

Birch Street Sidewalk	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1744	Bid Advertisement	\$ 1.85M	\$ 1M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Dec-11	Oct-17
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		Nov-15	Nov-16	
Scope: Approximately 700 LF of concrete sidewalk on west side of Birch Street from Grove Avenue to existing Falls Church City sidewalk	FC Project No:	ST-000003-048		Utility Relocation	Aug-17	Apr-18
	Program:			Construction	Apr-18 Sep-18	Nov-18 Jun-19
	TPP No:					
	Other Project No:	PPTF01-04800				
Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Revised drainage plan completed. Permit revision received on 8/7/18. Proceeding with final construction package. Schedule adjusted because of additional time needed to receive utilities relocation plan and receive permit revision.						

North West Street Sidewalk from Great Falls Street to Brilyn Place	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1799	Utility Relocation	\$.75M	\$.3M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Beall, James		Design	Sep-15	May-18 Oct-18
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		Sep-17	Apr-18 Jul-18	
Scope: 260 LF of 5-foot sidewalk along north side of North West Street	FC Project No:	ST-000036-003		Utility Relocation	Apr-18	Sep-18 Dec-18
	Program:			Construction	Aug-18 Oct-18	Feb-19 Aug-19
	TPP No:	350				
	Other Project No:					
Land acquisition complete 7/10/18. Final plan submittal anticipated in August 2018. Finalizing construction agreement with City of Falls Church. Anticipate presenting agreement to BOS in October 2018. Coordination underway with Fairfax Water and Washington Gas for utility relocation; no utility plats will be required. Washington Gas to begin utility relocation in October 2018. Schedule adjusted due to delays in obtaining ROW from City of Falls Church.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Crestview Drive Walkway from Eldridge Lane to Builders Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2525	Project Initiation	\$.3M	\$.3M	TBD	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	TBD	TBD
Scope: Construct walkway on the east side of Crestview Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000072		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	195				
	Other Project No:					
Anticipate starting scoping and initial coordination in spring 2019.						

Project	Status and Details		Funding and Schedule			
Crestview Drive Walkway from Ferris Avenue to Builders Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2525	Project Initiation	\$.4M	\$.4M	TBD	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	TBD	TBD
Scope: Construct walkway on the west side of Crestview Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000073		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	196				
	Other Project No:					
Anticipate starting scoping and initial coordination in spring 2019.						

Project	Status and Details		Funding and Schedule			
Frontier Drive from Franconia-Springfield Parkway to Loisdale Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2677	Design	\$ 116M	\$ 35M	NVTA Regional	
District(s): Lee	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Shin, Sung		Design	Mar-16	Sep-18 Apr-19
Scope: Extend Frontier Drive, including improvements to circulatory system around Franconia-Springfield Metrorail Station and Franconia-Springfield PW ramps	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000008		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	16				
	Other Project No:	UPC 106742				
Current contract for design approval only. Schedule shown for design approval only. Phase two of project will require a separate contract when the project delivery method will be determined. Public information meeting held in December 2017 with a design public hearing anticipated in late 2018. Project coordination meeting held with WMATA in April 2018. Construction initiation anticipated in 2021. Schedule adjusted to revise design based on public input.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Redd Road Walkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2706	Project Initiation	\$.1M	\$.1M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct walkway and bridge connecting Redd Road (Idylwood Road Side) to Redd Road (Pimmit Drive Side)	FC Project No:	2G40-088-060		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	208				
	Other Project No:					
Anticipated starting scoping and initial coordination in spring 2019.						

Project	Status and Details		Funding and Schedule			
Peabody Drive Walkway from Magarity Road to Lisle Avenue near Westgate Elementary School	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2726	Project Initiation	\$.4M	\$.4M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct walkway on east side of Peabody Drive	FC Project No:	2G40-088-048		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	160				
	Other Project No:					
Anticipate starting scoping and initial coordination in summer 2019.						

Project	Status and Details		Funding and Schedule			
Glen Forest Drive Walkway from Route 7 to Glen Forest Elementary School	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2773	Land Acquisition	\$.95M	\$ 1.2M	C & I	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Ruffner, Scott		Design	Mar-15	Nov-18 Jan-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jan-18 Mar-18	Aug-18 Oct-18
Scope: Construct approximately 1,150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane	FC Project No:	5G25-060-028		Utility Relocation	TBD Nov-18	TBD Feb-19
	Program:			Construction	Jan-19 Mar-19	Jul-19 Sep-19
	TPP No:	128				
	Other Project No:					
Land rights on 13 of 14 properties have been acquired. Final plan revisions in progress. Schedule adjusted for additional utility coordination that included evaluation of utility pole relocations and required easements.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Chichester Lane Walkway from Cherry Drive to Day Lilly Court	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2862	Construction	\$.3M	\$.3M	2014 Bonds	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Tsybin, Alexander		Design	Mar-16	Jul-18 May-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-17	May-18 Apr-18
Scope: Construct approximately 270 LF of 5-foot concrete sidewalk along Chichester Lane	FC Project No:	ST-000036-007		Utility Relocation	NA	NA
	Program:			Construction	Aug-18 Jun-18	Mar-19
	TPP No:	108				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Final construction package submitted to UDCD on 6/26/18. NTP issued 7/24/18. Construction is 5% complete.						

Project	Status and Details		Funding and Schedule			
Chichester Lane Walkway from Lismore Lane to Fairhill Elementary School	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2862	Land Acquisition	\$.25M	\$.3M	2014 Bonds	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	May-17	Mar-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	May-18	Jan-19
Scope: Construct approximately 90 LF of sidewalk from north terminus of Chichester Lane to Lismore Lane	FC Project No:	ST-000036-019		Utility Relocation	NA	NA
	Program:			Construction	Mar-19	Jun-19
	TPP No:	180.01				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Land rights on 1 of 4 properties have been acquired.						

Project	Status and Details		Funding and Schedule			
Giles Run Connector Road from Lorton Road to Laurel Hill Adaptive Reuse Site	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	3362	Design	\$ 4.25M	\$.6M	C & I	
District(s): Mount Vernon	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Dec-17	Apr-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-19	Jan-20
Scope: Improve existing park access road and construct 1500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Re-use Development	FC Project No:	2G40-067-000		Utility Relocation	Feb-20	May-20
	Program:			Construction	Oct-20	Oct-21
	TPP No:					
	Other Project No:					
50% plans submitted on 8/6/18. This project will be permitted through the Land Development Services (LDS) review process. 50% (intermediate) design plans have been developed for coordination with VDOT to obtain a design waiver for reduced shoulder width. Environmental and archeological field work is complete. Cultural Resources Report was submitted on 6/12/18. Environmental documentation is being prepared.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Aline Avenue Walkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	3402	Complete	\$.587M	\$.587M	RSTP	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Aug-13	Apr-17
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-15	Jan-17
Scope: Approximately 300 LF of 5-foot wide concrete sidewalk on south side of Aline Avenue and east side of Gallows Road	FC Project No:	AA1400110-13		Utility Relocation	Jan-16	Apr-16
	Program:	TMSAMS		Construction	Aug-17	Jul-18 May-18
	TPP No:					
	Other Project No:	TMSAMS-110; UPC 106929				
Construction substantially complete 5/18/18.						

Project	Status and Details		Funding and Schedule			
McLean Streetscapes Phase III	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	3547	Construction	\$ 2.75M	\$ 2.306M	Enhancement	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Beall, James		Design	Nov-11	Dec-16
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-15	Aug-16
Scope: Chain Bridge Road from Laughlin Street to Corner Lane; Shell Drive to Center Street	FC Project No:	CR-000004-001		Utility Relocation	NA	NA
	Program:			Construction	Aug-17	Oct-18 Dec-18
	TPP No:					
	Other Project No:	EN98-029-144; UPC 106945				
Construction contract awarded in February 2018. Schedule revised due to time required for VDOT approval to award, completion of award and documents, and construction time in contract. Pre-construction meeting 3/6/18. NTP to contractor on 4/9/18. Construction 10% complete.						

Project	Status and Details		Funding and Schedule			
Fairfax County Parkway/Terminal Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	3726	Project Initiation	\$ 1.3M	\$ 0M	TBD	
District(s): Lee, Mount Vernon	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Knight, Ryan		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Add left turn lane on Terminal Road	FC Project No:	DOT-000089		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	27.03				
	Other Project No:					
Project scoping completed and forwarded for design 4/26/18. Initiating design.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Medford Drive Walkway from Annandale High School to Davian Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	4054	Design	\$.9M	\$.4M	2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Jan-15	Mar-18 Aug-18
Scope: Approximately 475 LF of sidewalk, including curb and gutter on east side of Medford Drive from Davian Drive to Four Year Run	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	May-16	Mar-17
	FC Project No:	5G25-060-031		Utility Relocation	Jan-17	Mar-17
	Program:			Construction	Apr-18 Sep-18	Jan-19 Jul-19
	TPP No:	151				
	Other Project No:					
Fourth final design plans distributed to VDOT Hydraulics for review on 6/13/18. Utility relocation is complete. Project schedule adjusted to address remaining VDOT Hydraulics comments and accommodate a fourth final plan submission.						

Soapstone Drive Overpass	Status and Details		Funding and Schedule			
Soapstone Drive Overpass	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	4720	Project Initiation	\$ 169.24M	\$ 13.15M	NVTA Local, RSTP	
District(s): Hunter Mill	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Bandy, Audra		Design	TBD	TBD
Scope: Construct a 4-lane roadway over the Dulles Toll Road from Sunrise Valley Drive to Sunset Hills Road, including pedestrian, bicycle, and transit facilities	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-078-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	15				
	Other Project No:					
The recommended (hybrid) alternative was approved by the Board of Supervisors on 5/13/14. FCDOT is completing additional architectural analysis for the environmental assessment, as directed by the Virginia Department of Historic Resources. Project to be transferred to VDOT after submittal to FHWA which is scheduled for fall 2018. VDOT anticipates starting design in March 2019 after FHWA approval of environmental document, and advertising for construction bids in March 2024.						

Soapstone Drive Walkway from South Lakes Drive to Snakeden Branch	Status and Details		Funding and Schedule			
Soapstone Drive Walkway from South Lakes Drive to Snakeden Branch	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	4720	Project Initiation	\$ 1.2M	\$ 1.2M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Construct walkway on westside of Soapstone Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-051		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	173				
	Other Project No:					
Anticipated starting scoping and initial coordination in winter 2019.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Glade Drive Walkway from Colts Neck Road to Freetown Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	4721	Design	\$.65M	\$.65M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	May-15	Oct-18 Mar-19
Scope: Approximately 1,200 LF of sidewalk on north side of Glade Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Aug-18 Sep-18	Feb-19 Mar-18
	FC Project No:	2G40-088-007		Utility Relocation	Jul-17	Aug-17
	Program:			Construction	Nov-18 Apr-19	Aug-19 Jan-20
	TPP No:	127				
	Other Project No:					
Second final design plans distributed to VDOT for review on 6/27/18. Plat preparation is in progress. Schedule adjusted because of additional plan submissions required to address comments.						

Project	Status and Details		Funding and Schedule			
Glade Drive Walkway from Middle Creek Lane to Glade Bank Way	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	4721	Design	\$.35M	\$.4M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Dec-17 May-15	Apr-18 Aug-18
Scope: Approximately 600 LF of sidewalk on north side of Glade Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	May-17	Oct-17
	FC Project No:	2G40-088-006		Utility Relocation	Jul-17	Aug-17
	Program:			Construction	May-18 Oct-18	Feb-19 Jun-19
	TPP No:	126				
	Other Project No:					
Permit submission in progress. Schedule adjusted to accommodate additional VDOT comments on second final plan submission.						

Project	Status and Details		Funding and Schedule			
North Shore Drive Walkway from east of North Shore Court to Sycamore Valley Court	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	4726	Design	\$ 1.85M	\$ 1.4M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Feb-17	Nov-19
Scope: Construct 5-foot concrete sidewalk along the south side of North Shore Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Feb-19	Oct-19
	FC Project No:	2G40-088-027		Utility Relocation	Nov-19	Jul-20
	Program:			Construction	Aug-20	Mar-21
	TPP No:	155				
	Other Project No:					
Pre-final design is in progress, and is expected to be submitted by September 2018.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Sunrise Valley Drive from Fairfax County Parkway to Innovation Station	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Project Initiation	\$ 6.1M	\$ 5M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	TBD Nov-17	TBD
Scope: Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide on-road bike lanes by narrowing median and travel lane widths	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-086-015		Utility Relocation	TBD	TBD
	Program:	HMSAMS		Construction	TBD	TBD
	TPP No:	190.14				
	Other Project No:					
Preliminary design phase, including alternative typical sections, in progress. The final design scope and schedule through construction will be developed following completion of the preliminary design phase, which is expected in fall 2018.						

Sunrise Valley Drive from Reston Parkway to Fairfax County Parkway	Status and Details		Funding and Schedule			
Sunrise Valley Drive from Reston Parkway to Fairfax County Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Design	\$ 1.6M	\$ 1.6M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Oct-17	TBD
Scope: Narrow median between Reston Pkwy and Fairfax County Pkwy to provide buffered bike lanes in each direction from Glade Dr. to Edmund Halley Dr.	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	5G25-062-016		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.16				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Revised preliminary plans received 7/6/18. Final design contract is underway. Schedule to be determined after preliminary design is reviewed and final scope of project is determined, which is expected September 2018. Utility designations requested 7/9/18.						

Sunrise Valley Drive from Reston Parkway to Soapstone Drive	Status and Details		Funding and Schedule			
Sunrise Valley Drive from Reston Parkway to Soapstone Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Project Initiation	\$ 9.1M	\$ 1.5M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design	TBD Mar-18	TBD
Scope: Install separated bike lanes and a pedestrian facility on the north side of Sunrise Valley Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-085-002		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.04				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Preliminary design completed on 6/18/18. Schedule to be determined after project scope is finalized which is expected in September 2018.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Sunrise Valley Drive Sidewalk	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Complete	\$.3M	\$.3M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Jan-16	Sep-17
Scope: Construct approximately 370 LF of 5-foot wide concrete sidewalk along the north side of Sunrise Valley Drive from River Birch Road to Legacy Circle	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-16	Sep-17
	FC Project No:	5G25-060-017		Utility Relocation	NA	NA
	Program:	RMAG		Construction	Nov-17	May-18 Apr-18
	TPP No:	351				
	Other Project No:					
Construction substantially complete 4/25/18.						

Project	Status and Details		Funding and Schedule			
Sunrise Valley Drive Sidewalk	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Land Acquisition	\$ 2.728M	\$ 2.698M	RSTP	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Aug-13	Jun-18 Sep-18
Scope: Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-16	Mar-18 Aug-18
	FC Project No:	AA1400100-13		Utility Relocation	Apr-18 Aug-18	Sep-18 Dec-18
	Program:	RMAG		Construction	Jan-19 Mar-19	Feb-20 Dec-19
	TPP No:	189.05				
	Other Project No:	RMAG-100; UPC 107438				
Land rights on 9 of 10 properties have been acquired. Due to utilities relocation conflict, realignment of sidewalk at some locations revised. Utility relocation designs are underway. Final design plan submitted to VDOT for review on 6/4/18.						

Project	Status and Details		Funding and Schedule			
Sunrise Valley Drive Walkway from Hitchcock Drive to Colts Brook Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Design	\$.725M	\$.5M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design	TBD Jun-18	TBD Jan-21
Scope: Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD May-20	TBD Dec-20
	FC Project No:	5G25-060-040		Utility Relocation	TBD	TBD
	Program:			Construction	TBD Jun-21	TBD Apr-22
	TPP No:	176				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Survey is complete. Preliminary design is in progress.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Sunrise Valley Drive Walkway North Side from Soapstone Drive to South Lakes Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Utility Relocation	\$ 1.812M	\$ 2.212M	CMAQ, RSTP	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Sep-12	Jan-18
Scope: Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-16	Aug-17
	FC Project No:	AA1400074-12		Utility Relocation	Jan-15	Jun-18 Nov-18
	Program:	DCBPA		Construction	Jul-18 Jan-19	Jul-19 Jan-20
	TPP No:					
	Other Project No:	DCBPA-074; UPC 103285				
VDOT permit received 2/8/18. Utility relocations are in progress. Schedule change due to additional time needed for utility coordination. Additional test holes have been ordered to confirm depths of utilities. Awaiting receipt of utility relocation permit.						

Sunrise Valley Drive Walkway South Side from Soapstone Drive to South Lakes Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Utility Relocation	\$ 1.449M	\$ 1.374M	CMAQ, RSTP	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Sep-12	Aug-17
Scope: Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jun-16	Jan-17
	FC Project No:	AA1400073-12		Utility Relocation	Jan-15	Jun-17 Nov-18
	Program:	DCBPA		Construction	Nov-17 Jan-19	Sep-18 Jan-20
	TPP No:					
	Other Project No:	DCBPA-073; UPC 103284				
Draft construction package is in progress. Utility relocations in progress. VDOT Permits approved ADA compliant manholes in sidewalk, and now scheduling remaining utility relocation work. Schedule change due to delay in completion of utility relocations.						

Sunrise Valley Drive/Edmund Halley Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	On-Hold	\$.25M	\$.25M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Abifadel, Gibran		Design	Jul-16	Feb-17 TBD
Scope: Install signalized crosswalks	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD NA	TBD NA
	FC Project No:	5G25-062-005		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.05				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Scoping completed and forwarded to VDOT in March 2016 to be constructed by Signal Rebuild Program. Coordinating with VDOT, Capital Rail Constructors (CRC), and project AA1400100-13, Sunrise Valley Drive Sidewalk, to develop a construction schedule and project designs so the multiple projects do not overlap. Project temporarily on hold as a result.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Sunrise Valley Drive/Monroe Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Design	\$.1M	\$.1M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Delmare, Lauren		Design	NA	NA
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
Scope: Improve signalized crosswalks	FC Project No:	2G40-086-003		Utility Relocation	NA	NA
	Program:	HMSAMS		Construction	NA	NA
	TPP No:	190.01				
	Other Project No:					
Project scoping completed and forwarded for design. Project being incorporated into Monroe Street Walkway from Dulles Toll Road to Monroe Manor Drive project, Project No. 2G40-086-014, which is in design.						

Sunrise Valley Drive/Reston Association Entrance	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Land Acquisition	\$.1M	\$.1M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Jun-17	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Nov-17	Jun-18 Oct-18
Scope: Provide pedestrian crosswalk on the east leg of the intersection	FC Project No:	5G25-062-014		Utility Relocation	NA	NA
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.17				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Pedestrian signals and crosswalk improvements to be designed and constructed by VDOT. County prepared survey, plats, and will acquire the land rights. Land rights on 1 of 2 properties acquired. Remaining property owner waiting for development plan approval before signing. Schedule adjusted as a result. Construction schedule to be determined once project forwarded to VDOT.						

South Lakes Drive Walkway from Greenkeepers Court to Sunrise Valley Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5329	Design	\$ 1.6M	\$ 3.65M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	May-17	Oct-19 Feb-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-18 Apr-19	Aug-19 Dec-19
Scope: Install walkway: Section 1- Greenskeepers Ct. to Soapstone Dr., Section 3-Whisperwood Glen Rd. to Ridge Heights Rd., Section 4-Harbor Ct. to Twin Branches Rd.	FC Project No:	5G25-060-039		Utility Relocation	TBD	TBD
	Program:			Construction	Feb-20 May-20	Feb-21 Mar-21
	TPP No:	175				
	Other Project No:					
Reston Design Review Board (DRB) meeting held 5/15/18. Received comments, and proceeding with pre-final design. Schedule adjusted to allow for review and response to comments from DRB and VDOT, concerning reduction of the typical section to reduce tree and landscaping impacts.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Lakepointe Drive/Guinea Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5422	Utility Relocation	\$ 1.1M	\$.3M	2014 Bonds	
District(s): Braddock	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Feb-16	Feb-18 May-18
Scope: Construct approximately 825 LF of sidewalk, including curb and gutter, pedestrian crosswalks, and curb ramps on north and east legs of intersection	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Apr-17	Aug-17
	FC Project No:	5G25-060-004		Utility Relocation	Dec-17	Apr-18 Sep-18
	Program:			Construction	Apr-18 Jun-18	Dec-18 Apr-19
	TPP No:	330				
	Other Project No:					
VDOT permit received 6/4/18. Final construction package submitted on 6/12/18. Land acquisition completed on 8/28/17. Utility relocations are in progress and expected to be complete by September 2018. Schedule adjusted because of additional time needed for Verizon duct bank relocation.						

International Drive/Tysons Blvd	Status and Details		Funding and Schedule			
International Drive/Tysons Blvd	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	6034	On-Hold	\$.098M	\$.11M	RSTP	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	NA	NA
Scope: Pedestrian intersection improvements	Lead Agency:	Developer		Land Acquisition	NA	NA
	FC Project No:	AA1400119-13		Utility Relocation	NA	NA
	Program:	TMSAMS		Construction	NA	NA
	TPP No:					
	Other Project No:	TMSAMS-119; UPC 106935				
Per coordination with VDOT, the south quadrant of the project to be incorporated into a developer plan to improve the intersection. The north quadrants were built by VDOT signal rebuild as part of a signal upgrade.						

New Dominion Parkway from Reston Parkway to Fairfax County Parkway	Status and Details		Funding and Schedule			
New Dominion Parkway from Reston Parkway to Fairfax County Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	6363	Project Initiation	\$ 2M	\$ 2M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design	TBD Aug-18	TBD Jan-21
Scope: Reconstruct New Dominion Parkway with on-road bike lanes, reduce median width, and restripe with narrow lane widths from Fairfax County Parkway to Reston Parkway	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD May-20	TBD Nov-20
	FC Project No:	2G40-085-003		Utility Relocation	TBD Dec-20	TBD May-21
	Program:	RMAG		Construction	TBD Jul-21	TBD Mar-22
	TPP No:	189.13				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Design task order NTP issued 7/30/18.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Hunter Village Drive Bicycle Parking	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	6945	Project Initiation	\$ 0M	\$ 0M	C & I	
District(s): Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	TBD	TBD
Scope: Covered bicycle parking on the north end of Hunter Village Drive in the vicinity of Old Keene Mill Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000046		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	133				
	Other Project No:					
Project in on hold pending construction of Hunter Village Drive Shoulder Improvements, because the shoulder improvements have to be completed before the bicycle parking can be installed. Bicycle parking scoping to be finalized fall 2018.						

Project	Status and Details		Funding and Schedule			
Hunter Village Drive Shoulder Widening	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	6945	Complete	\$ 1.35M	\$ 1.35M	C & I	
District(s): Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Feb-10	Sep-16
Scope: Approximately 4,600 LF of shoulder and pedestrian improvements on Hunter Village Drive	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-13	Aug-14
	FC Project No:	ST-000003-032		Utility Relocation	Oct-14	Dec-14
	Program:			Construction	Feb-17	Apr-18 May-18
	TPP No:					
	Other Project No:	PPTF01-03200				
Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction substantially complete 5/22/18.						

Project	Status and Details		Funding and Schedule			
Bluemont Way and Discovery Street/Explorer Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7199	Project Initiation	\$.45M	\$.25M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wynands, Nicole		Design	TBD	TBD
Scope: Road diet project to reduce travel lanes and introduce bike lanes, including pedestrian improvements	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	5G25-062-002		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.01				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Coordinated with VDOT to implement project after repaving. The road is included in the 2018 VDOT list of roads to be repaved which will implement the bike lanes. Pedestrian improvements to be re-scoped after paving and new pavement markings completed.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Bluemont Way Sidewalk from Discovery Street Pedestrian Bridge Walkway to Reston Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7199	Design	\$.5M	\$.354M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Fasceski, Jeff		Design	Nov-16	Feb-19 Jun-19
Scope: Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Apr-18 Nov-18	Nov-18 May-19
	FC Project No:	5G25-062-011		Utility Relocation	Dec-18 Mar-19	Jan-19 May-19
	Program:	RMAG		Construction	May-19 Jul-19	Apr-20 Jun-20
	TPP No:	189.11				
	Other Project No:					
Pre-final design in progress. A utility conflict has required additional design to adequately resolve the issue. Schedule adjusted as a result. It is anticipated that the design revisions can resolve the utility conflict.						

Town Center Parkway	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7414	Construction	\$ 8.7M	\$ 8.7M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Bandy, Audra		Design	NA	NA
Scope: Underpinning of the Silver Line west of Reston Town Center Station for future Town Center Parkway Underpass	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	AA1400103-13		Utility Relocation	NA	NA
	Program:	RMAG		Construction	Jan-16	Aug-19
	TPP No:	14				
	Other Project No:	RMAG-103				
Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Conceptual design of the bridge structure that will carry the Metrorail over future Town Center Parkway complete. MWAA issued change order, and the project is being constructed with the Dulles Metrorail Phase 2 project. Coordinating with VDOT on alternative analysis of roadway alignment, and developing agreement. VDOT is initiating the project to complete an alternative analysis of the roadway alignment.						

Town Center Parkway from Sunset Hills Road to Baron Cameron Avenue	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7414	Design	\$ 1.8M	\$ 1.8M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	TBD Mar-18	TBD
Scope: Construct on-road bike lanes by reducing median and lane widths	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-085-006		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.15				
	Other Project No:					
Preliminary design plans received 7/16/18. Final Design Proposal underway. Schedule to be determined after preliminary design is complete and full scope of project is authorized, which is expected in fall 2018. Utility designations requested 7/9/18.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Town Center Parkway/W&OD Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7414	On-Hold	\$.5M	\$.5M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Mar-17	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct 10-foot shared-use path from the existing sidewalk along Town Center Parkway to the existing Washington and Old Dominion Trail	FC Project No:	5G25-062-013		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.14				
	Other Project No:					

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. NTP letter 3/8/17. Project is currently on hold to respond to neighboring HOA request concerning the trail location. FCDOT Site Analysis Section met with the developer, JBG, on 1/25/18. According to this meeting, JBG will provide a pedestrian access located south of W&OD Trail through redevelopment of their site.

Project	Status and Details		Funding and Schedule			
Post Forest Drive from Legato Road to Black Ironwood Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7435	Design	\$.65M	\$.3M	C & I	
District(s): Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Sep-16	Mar-19 Jun-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-18 Sep-18	Oct-18 Mar-19
Scope: Construct approximately 500 LF of 6-foot concrete sidewalk along the south side of Post Forest Drive from Legato Road to 210 LF west of Cedar Forest Drive	FC Project No:	5G25-060-032		Utility Relocation	Oct-18 Mar-19	Jan-19 Jun-19
	Program:			Construction	Apr-19 Aug-19	Jan-20
	TPP No:	163				
	Other Project No:					

Pre-final plans distributed for review on 6/5/18. VDOT comments received on 7/23/18, and are being addressed.

Project	Status and Details		Funding and Schedule			
Explorer Street/New Dominion Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7442	Project Initiation	\$.1M	\$.1M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Knight, Ryan		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Install signal at intersection with signalized crosswalk	FC Project No:	5G25-062-004		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.03				
	Other Project No:					

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Project scoping and initial coordination in progress. Coordinating with the Reston Town Center Association and the County Attorney's Office regarding different interpretations of existing proffer to determine how to proceed with design and funding of project.

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Post Forest Drive Walkway from Legato Road to Government Center Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7453	Complete	\$.375M	\$.6M	2014 Bonds	
District(s): Braddock	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Jul-16	Feb-18 Apr-18
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		Nov-17	Dec-17	
Scope: Construct approximately 860 LF of 5-foot concrete sidewalk along south side of Post Forest Drive	FC Project No:	5G25-060-033		Utility Relocation	NA	NA
	Program:			Construction	Mar-18 Jun-18	Nov-18 Aug-18
	TPP No:	164				
	Other Project No:					
Construction substantially complete 8/3/18.						

Tysons Boulevard/Galleria Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7648	Complete	\$.85M	\$.85M	CMAQ	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Nov-14	Oct-16
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		Sep-15	Sep-16	
Scope: Pedestrian intersection improvements, including crosswalks and pedestrian signalization	FC Project No:	AA1400068-12		Utility Relocation	NA	NA
	Program:	DCBPA		Construction	Jun-17	Apr-18 Jun-18
	TPP No:					
	Other Project No:	DCBPA-068; UPC 103276				
Construction substantially complete 6/5/18.						

Fair Lakes Boulevard Walkway from Stringfellow Road to Retail Center	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7735	Utility Relocation	\$.8M	\$.6M	2014 Bonds, Federal	
District(s): Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design	Mar-15	Mar-18 May-18
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		Mar-17	Feb-18 Apr-18	
Scope: Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard	FC Project No:	5G25-060-026		Utility Relocation	TBD May-18	Apr-18 Aug-18
	Program:			Construction	Apr-18 TBD	Oct-18 TBD
	TPP No:	116				
	Other Project No:					
Construction to be funded by federal funding. Funding agreement is being prepared by VDOT and will go to the Board of Supervisors for approval which is anticipated in fall 2018. Construction schedule will be developed once agreement approved. VDOT permit received 6/13/18. Relocation of four street lights is being coordinated with Dominion Energy. Coordination on Colonial Pipe encroachment agreement is in progress. Schedule adjusted due to ongoing negotiation with a property owner and plan revisions to eliminate land rights on one property.						

Project Status Report for 8/31/2018

Project	Status and Details		Funding and Schedule			
Franconia-Springfield Parkway from Spring Village Drive to Ridgeway Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7900	Design	\$.5M	\$.5M	C & I	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design	Oct-17	Oct-20 May-20
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		Jan-20 NA	Aug-20 NA	
Scope: Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway	FC Project No:	2G40-088-066		Utility Relocation	TBD	TBD
	Program:			Construction	Dec-20 Jul-20	Sep-21 Apr-21
	TPP No:	228				
	Other Project No:					
Intermediate design submitted to VDOT for review 7/18/18.						

Jones Branch Connector	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	8102	Construction	\$ 60M	\$ 43.794M	C & I, Revenue Sharing, RSTP	
District(s): Providence	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Dresser, John		Design	Feb-14	May-16
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		Dec-15	Jun-16	
Scope: Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes	FC Project No:	AA1400093-13		Utility Relocation	Jan-16	Jan-17
	Program:			Construction	May-16	Dec-18
	TPP No:					
	Other Project No:	JBC-093-093; UPC 103907; 8102-029-065				
Construction is 63% complete. One travel lane in each direction is scheduled to open by the end of 2018.						

Stonecroft Boulevard Widening	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	8460	Construction	\$.692M	\$.692M	Developer	
District(s): Sully	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Vanzandt, Mark		Design	Aug-05	TBD
Lead Agency:	Fairfax County Department of Transportation	Land Acquisition		Apr-07	Jan-08	
Scope: Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard	FC Project No:	2G25-062-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					
Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.						