



Dulles Corridor Metrorail Project

Dulles Rail Phase 1

Transportation Improvement District Commission

April 6, 2021

Martha Elena Coello, Special Projects Division
Fairfax County Department of Transportation

Phase 1

- Old Meadow Road Realignment
 - Final paving and striping completed December 2020
 - Pedestrian signal pole tie-in completed in March 2021
- VDOT Punch List
 - Sidewalk, ADA ramps repairs and underdrain remediations are complete.
 - Dulles Connector Road (DCR) shoulder repairs under final design review with VDOT.
 - Remaining manhole/structure repair work has been issued for proposal and the work is scheduled to be completed in early Summer 2021.
 - All remaining work is expected to be completed in Summer 2021.
- Phase 1 Close out - \$2.982B (no change)



QUESTIONS?