FAIRFAX COUNTY PARK AUTHORITY



M E M O R A N D U M

- TO: Chairman and Members Park Authority BoardVIA: Jai Cole, Executive Director
- VIA: Jai Cole, Executive Director
- **FROM:** Kurt Louis, Division Director Park Operations Division
- **DATE:** May 5, 2022

Agenda

Park Operations Committee (Committee of the Whole) Wednesday, May 11, 2022 – 6:20 pm Virtual Chairman: Linwood Gorham Vice Chair: Mike Thompson

1. Update on Park Operations Projects from January to March 2022 (with presentation) – Information*

*Enclosures



FAIRFAX COUNTY PARK AUTHORITY



12055 Government Center Parkway, Suite 927 · Fairfax, VA 22035-5500 703-324-8700 · Fax: 703-324-3974 · www.fairfaxcounty.gov/parks

- TO:Jai Cole, Executive DirectorFROM:Kurt Louis, Director
Park Operations Division
- **DATE:** April 25, 2022
- SUBJECT: Quarterly Project Status Report

Attached is the Park Operations Division's Quarterly Project Status Report for the **Third Quarter of FY 2022**. This report provides the status, updated through March 31, 2022. Recently completed projects include:

Braddock District

 Wakefield Park: Outdoor Restroom Renovations Completed: February 21, 2022 Project Cost: \$79,610

<u>Hunter Mill District</u>

- Reston North Park: Field #1 and #2 Backstop Replacements Completed: March 24,2022 Project Cost: \$28,520
- Difficult Run Stream Valley Park: Bridge Improvement Competed: February 25, 2022 Project Cost: \$8,000

<u>Lee District</u>

- Beulah Park: Field #1 Backstop Replacement Completed: March 31, 2022 Project Cost: \$9,900
- Beulah Park: Outdoor Restroom Renovation Completed: January 31, 2022 Project Cost: \$73,610

Memorandum to Jai Cole Park Operations Division, Quarterly Status Report April 25, 2022 Page 2

- Brookfield Park: Shelter Improvements Completed: February 18, 20222 Project Cost: \$73,500
- Franconia Park: Athletic Field Fencing Completed: Mach 31, 2022 Project Cost: \$24,631
- Lee District Park: Outdoor Restroom Renovations Completed: February 21, 2022 Project Cost: \$80,490
- Loisdale Park: Athletic Field Fencing Completed: March 31, 2022 Project Cost: \$23,831

Mason District

 Rose Lane Park: Bridge Improvements Completed: March 29, 2022 Project Cost: \$11,200

Sully District

• Franklin Farm Park: Field #1 Backstop Replacement Completed: March 1, 2022 Project Cost: \$13,110

Copy: Sara Baldwin, Deputy Director/COO Aimee L. Vosper, Deputy Director/CBD Mike Peter, Director, Business Admin Division Cindy Walsh, Director, Park Services Division Jesse Coffman, Director, Golf Services Judy Pedersen, Public Information Officer Jessica Tadlock, Senior Fiscal Administrator, Business Administration Division Paul Shirey, Manager, Project Management Branch Malak Bahrami, Manager, Asset Management Division Kim Eckert, Management Analyst, Park Operations Division Alan Crofford, Facilities and Equipment Branch Manager, Park Operations Division Kevin Williams, County-Wide Grounds Branch Manager, Park Operations Division Dan Sutherland, Park Management Branch Manager, Park Operations Division

PARK IMPROVEMENT PROJECTS PARK OPERATIONS DIVISION



PROJECT HIGHLIGHTS: JANUARY – MARCH 2022

BROOKFIELD PARK SHELTER IMPROVEMENTS

- Replacement of stone dust picnic pad with concrete. Replacement of stone dust trail to asphalt trail and playground.
- Regraded hillside to eliminate future erosion.
- Project funded with General Fund Sinking Fund.

- **Project Cost:** \$73,500
- Scheduled Completion: 12/31/2021 Actual Completion: 02/18/2022
- Project Manager: Karen Devor
- Contractor: Accubid Construction





ROSE LANE PARK BRIDGE IMPROVEMENTS

- Repaired embankment.
- Replaced stone approaches with concrete.
- Installed two bollards to prevent vehicle traffic.
- Project was funded with Operating Funds.

- Project Cost: \$11,200
- Scheduled Completion: 01/31/2022 Actual Completion: 03/29/2022
- Project Manager: Karen Devor
- Project Designer/Contractor: Accubid Construction





DIFFICULT RUN STREAM VALLEY BRIDGE IMPROVEMENT

- Repaired eroded embankment and trail approaches.
- Restoration of pedestrian trail off Samaga Drive.
- Project was funded with Operating Funds.

- **Project Cost:** \$8,000
- Scheduled Completion: 03/30/2022 Actual Completion: 02/25/2022
- Project Manager: Keith Ferrell
- Project Completed By: FCPA Mobile Crew





DIAMOND FIELD BACKSTOP REPLACEMENTS

Franklin Farm Park: Field #1 Backstop Replacement

- Project Cost: \$13,110
- Completed Date: 03/01/2022 Project Manager: David Murphy (Area 5)
- Contractor: Long Fence

Reston North Park: Field #1 and #2 Backstop Replacement(s)

- **Project Cost:** \$28,520
- Completed Date: 03/24/2022
 Project Manager: Wayne Brissey (Area 6)
- Contractor: Long Fence

Beulah Park: Field #I Backstop Replacement

- **Project Cost:** \$9,900
- **Completed Date:** 03/31/2022

Project Manager: William Douglas (Area 3)

Contractor: Long Fence





ATHLETIC FIELD FENCING

Franconia Park: Rectangle Field # 4 - Added fencing behind goal(s) on synthetic field

- Project Cost: \$24,631
- Completed Date: 03/31/22
- Project Manager: William Douglas
- **Contractor**: Long Fence



Loisdale Park: Rectangle Field # I-Added fencing behind goal(s) and raised to current standard height

- Project Cost: \$23,831
- Completed Date: 03/31/22
- Project Manager: William Douglas

Contractor: Long Fence

OUTDOOR RESTROOM IMPROVEMENTS

Beulah Park

- **Project Cost:** \$73,610
- Completed Date: 01/31/2022 Project Manager: Ron Pearson
- Project Designer: Alan Crofford/Ron Pearson
 Contractor: J. Roberts

Lee District Park

- **Project Cost:** \$80,490
- Completed Date: 02/21/2022 Project Manager: Ron Pearson
- Project Designer: Alan Crofford/Ron Pearson Contractor: J. Roberts









OUTDOOR RESTROOM IMPROVEMENTS (CONT.)

Wakefield Park

- **Project Cost:** \$79,610
- **Completed Date:** 02/21/2022
- Project Manager: Ron Pearson
- Project Designer: Alan Crofford/Ron Pearson
- **Contractor**: J. Roberts











