

Transportation Design Division

Summary Status - District Report
Apr 2025

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status		FUT (\$)																							
On Hold <input type="checkbox"/>																									
Lincoln Street Expansion			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000	Providence		PM TDD: Shahnaj, Sonia						New road connecting Old						RS UPC 118307. Intermediate design is in progress. Response to commnets from the 11/13/24 community information										
AA1400164-23-0	Dranesville		PM UTL: Yusufoglu, Eldar						Meadow Road to Magarity Road						meeting sent 3/24/25. PJD approved by COE 2/13/25.										
AA1400164-23	\$50,250,000		PM LAD:						in Tysons																
	\$28,700,950		PM UDCD:																						
			PM CPTED: Luo, Caijun																						
Design																									
			09/21	09/22	05/23	03/24	01/25	08/25	08/25	NA	NA	11/24	12/24	06/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27		
On Hold <input type="checkbox"/>																									
Shreewood Elementary SRTS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000	Providence		PM TDD: El Kaissi, Mohamad						Addition of new marked						UPC #118236: Land rights on 3 of 5 have been acquired. NTP with Acquisition submitted to LAD 12/18/24. VDOT RW										
SRTS-157			PM UTL: Pugh, Richard						crosswalks across Shreve Road						Authorization received 11/08/24. Utility relocation designs are being finalized for submittals by Cox, Verizon, Fairfax Water,										
AA1400157-21	\$3,000,000		PM LAD: Monahan, Clyde						and 10-foot wide walkway						and Dominion.										
	\$1,110,384		PM UDCD: Bhinge, Deepak						connections serving Shreewood																
			PM CPTED: Curtis, Tina						Elementary School and W&OD																
									Trail																
Land Acquisition																									
Electric Avenue/Cedar Ln. - NB Left Turn Lane			03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
On Hold <input type="checkbox"/>																									
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40013	Providence		PM TDD: El Kaissi, Mohamad						Add left turn lane on Cedar Lane						TPP ID#26. Awaiting Concept Design/Traffic Analysis Package. NTP to consultant to finalize the selected design option										
2G40-087-004-0			PM UTL:						and Electric Avenue, including						along with the traffic analysis sent to consultant on 4/3/25. Preferred Concept Design option selected. Revised concept design										
2G40-087-004	\$4,500,000		PM LAD:						intersection improvements						options received 3/11/25 and are under review. Updated utility designation received and sent to consultant 11/6/24.										
	\$0		PM UDCD:																						
			PM CPTED: Stevens, Daniel																						
Design																									
			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	NA	03/28	04/28	05/28	08/28	02/30	02/30		
On Hold <input type="checkbox"/>																									
Shreve Road SUP Falls Church			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40013	Providence		PM TDD: Kebede, Marta						Construct a 10 LF SUP along the						Concept design being finalized. Concept Alternatives review meeting was held on 3/18/25 between City of Falls Church & the										
2G40-087-025-0	Dranesville		PM UTL: Nguyen, Tan						east side of Shreve Road						County. Comments received on 3/25/25 and the designer is updating the Concepts. The initial concepts shared with the Supervisor's										
2G40-087-025	\$6,900,000		PM LAD: Najeeb, Mohammed						between Route 7 and the W&OD						office. Next step is to coordinate with the Supervisor's office and the City to hold a Public Information meeting before the onset of										
	\$0		PM UDCD:						Trail						the summer. Utility designation is in progress with anticipate completion late Spring. Fairfax Water shared their Popular Heights										
			PM CPTED:												Transmission project plans.										
Design																									

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	10/24	NA	10/23	05/24	06/24	11/24	12/23	10/26
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Marsh, Dennis	PM UTL: Maisel, Michael			Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs			TPP ID# 87.02 Construction 6% complete.													
2G40-088-073-0			PM LAD: Monahan, Clyde	PM UDCCD: Fasceski, Jeff																			
2G40-088-073	\$2,900,000	\$0	PM CPTED: Steinhilber, Will																				
Construction																							
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	02/21	07/21	11/22	01/23	01/23	NA	NA	NA	NA	NA	NA	NA	NA	03/23	05/23	06/23	08/23	06/24	01/25
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: El Kaissi, Mohamad	PM UTL: Maisel, Michael			Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch			TPP ID# 87.03 Contractor working on punch list items. Signed Certificate of Compliance with USACE Permit sent to USACE Norfolk District 4/9/2025. Construction substantially completed on 1/27/25.													
2G40-088-074-0			PM LAD:	PM UDCCD: Cutler, Tom																			
2G40-088-074	\$3,900,000	\$0	PM CPTED: Delmare, Lauren																				
Construction																							
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A			05/19	09/19	NA	08/20	01/22	12/21	02/23	12/20	NA	NA	01/21	03/22	NA	NA	NA	03/23	04/23	04/23	05/23	08/22	04/24
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Marsh, Dennis	PM UTL: Maisel, Michael			Approximately 110 LF of 10-foot SUP and 105 LF of 5-foot concrete sidewalk connections including new bus pad, curb ramps, crosswalks, and pedestrian signal upgrades			TPP ID# 87.04A Reinspection requested 10/30/24. Revised VDOT permit received 9/16/24. Revision to Signage and Marking plans to address punch list item was approved 9/12/24. VDOT punch list received 7/19/24. Construction substantially complete 4/19/24.													
2G40-088-079-A-0			PM LAD: Wilson, Nicole	PM UDCCD: Walelign, Mahlet																			
2G40-088-079	\$575,000	\$0	PM CPTED: Stevens, Daniel																				
Post-Construction																							
02101 Gallows Rd NB @ Rt 29			12/24	03/25	07/25	NA	11/25	11/26	11/26	01/26	TBD	NA	02/26	10/26	TBD	TBD	NA	02/27	NA	NA	05/27	11/27	11/27
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Ahangari, Samira	PM UTL:			Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can			TPP ID# 87.04A Intermediate design is in progress. Concept design received on 03/27/25 and comments sent to consultant on 04/10/25. Survey completed on 03/05/25. Task Order executed on 12/04/24 and NTP issued on 12/10/24. Survey request was sent on 10/17/24.													
4YP202-02101			PM LAD:	PM UDCCD: Carlin, Craig																			
TS-000017-048	\$0	\$0	PM CPTED:																				
Design																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Graham Rd/Rosemary Ln Crosswalk			10/24	NA	03/25	05/25	08/25	04/26	04/26	07/25	06/25	NA	07/25	TBD	TBD	TBD	NA	05/26	06/25	TBD	TBD	12/26	12/26
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-035-0 2G40-197-035		Providence \$700,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan PM UTL: Nguyen, Tan PM LAD: Butler, Timothy PM UDCCD: PM CPTED: Stevens, Daniel				<u>Project Description</u> Add pedestrian refuge island at existing marked crosswalk			<u>Monthly Remarks</u> TPP ID# 23037. Survey completed by County on 01/10/25. Intermediate Design submitted on 3/4/2025. Utility designation completed on 3/31/25. Received final review comments for Preliminary Design Submittal on 4/11/2025.													
Design																							
Leesburg Pike/Shreve Rd/Haycock Rd			11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	TBD	03/28	04/28	05/28	08/28	02/30	02/30
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-051-0 2G40-197-051		Dranesville Providence \$1,200,000 \$500,000	<u>Project Manager/Assignments</u> PM TDD: Kebede, Marta PM UTL: Nguyen, Tan PM LAD: Najeeb, Mohammed PM UDCCD: PM CPTED: TBD, To Be Determined				<u>Project Description</u> Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance			<u>Monthly Remarks</u> TPP ID#24006. Concept Alternatives review meeting was held between the City of Falls Church & the County on for 3/18/25. Comments received on 3/25/25. The designer is updating the concepts. The concepts are shared with the Supervisors office. County survey is waiting for the completion the developer's construction. Next step is to coordinate with the Supervisor's office to hold a Public meeting before the summer.													
Design																							
Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)			12/17	02/18	08/18	09/19	03/24	05/24	05/24	03/23	03/21	NA	03/23	12/23	06/24	04/25	NA	03/25	05/25	06/25	07/25	03/26	03/26
Pedestrian Improvements 2014 304/300-C30050 5G25-060-023-0 5G25-060-023		Providence \$2,750,000 \$0	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Maisel, Michael PM LAD: Herider, Jay PM UDCCD: Cutler, Tom PM CPTED: Askarzadeh, Negin				<u>Project Description</u> Construct approximately 1,900 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Road and Sutton Road			<u>Monthly Remarks</u> TPP ID#102. Awaiting Verizon and Dominion utility relocation completion. Construction package submitted to UDCCD 3/26/25. VDOT Traffic Signal Permits received 2/4/25. VDOT Site Work Permit received 7/15/24. NTP to Verizon and Dominion utility companies submitted 6/28/24. VDOT permit applications submitted 5/13/24. Received VDOT Clearance 4/24/24.													
Utility Relocation																							
Eskridge Rd/District Ave Crosswalk			11/24	04/25	09/25	01/26	05/26	05/27	05/27	TBD	TBD	NA	09/26	06/27	TBD	TBD	NA	08/27	NA	NA	11/27	02/28	02/28
Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-014-0 ST-000053-014		Providence \$575,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Ahangari, Samira PM UTL: PM LAD: PM UDCCD: PM CPTED: Alexandrow, Nikolai				<u>Project Description</u> Relocate existing marked crosswalk to south side. Add pedestrian refuge island or RRFB			<u>Monthly Remarks</u> Concept design recieved on 04/10/25 and it is under review. Survey completed on 02/13/25. The design task order executed on 11/20/24 and NTP issued on 11/20/24. The survey was requested on 08/02/24.													
Design																							