

Summary Status - District Report
Apr 2025

Project Name																							
Fund #	District	Design PHASE Dates																					
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
		08/18	NA	03/19	10/20	03/23	06/21	05/25	08/22	NA	NA	10/22	04/25	03/21	08/22	NA	06/25	07/25	08/25	09/25	04/26	05/26	
VRE Rolling Road Station Parking Lot Expansion		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>
124/400-C40011	Springfield	PM TDD:	Hojatzadeh, Max			Surface parking lot expansion																TPP ID#358. VDOT approved the design 8/28/24. Submit plans and comments response to LDS on 3/3/25. Plans and comment responses on structural plans for retaining wall submitted to LDS for review 3/3/25. Dominion Energy to finalize their plan and estimate pending approved parking lot lighting design. LAD NTP 10/25/22. Land rights on 2 of 3 properties have been acquired. Rail Road agreement submit to County Attorney for review.	
2G40-055-000-A-0		PM UTL:	Yusufoglu, Eldar																				
2G40-055-000	\$4,950,000	PM LAD:	Strayhorne, Robert																				
	\$1,050,000	PM UDCD:	Fasceski, Jeff																				
		PM CPTED:	Abifadel, Gibran																				
Land Acquisition																							
		12/22	04/22	07/24	04/25	01/25	08/25	08/27	05/25	06/25	NA	07/25	03/26	04/26	06/27	NA	10/27	11/27	12/27	04/28	12/28	12/29	
Shirley Gate Road		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>
124/400-C40013	Braddock	PM TDD:	Marsh, Dennis			Interim two-lane road					PreFinal Design in progress. Updating SWM design based on new VDOT regulations. Dominion Transmission agreed on 1/25/25 that the vertical profile revision avoids the Dominion Transmission line and there is no conflict. Utility coordination with NOVEC, Verizon, Cox, and Colonial Pipeline ongoing. WGL issued no-conflict letter. Appendix A for revenue sharing funding agreement -received 2/25/25. Revenue sharing project number AA1400170-25												
2G40-079-000-0	Springfield	PM UTL:	Maisel, Michael			construction from Braddock																	
2G40-079-000	\$42,500,000	PM LAD:	Monahan, Clyde			Road to Fairfax County Parkway,																	
	\$26,000,000	PM UDCD:	Fasceski, Jeff			including active transportation																	
		PM CPTED:	Curtis, Tina			facilities and access to future																	
Design																							
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr		12/16	01/17	05/17	02/18	08/24	08/22	12/24	09/19	11/19	NA	12/19	07/24	08/24	07/25	NA	04/25	05/25	05/25	06/25	12/24	09/26	
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>
124/400-C40013	Springfield	PM TDD:	Marsh, Dennis			Realign Burke Road to eliminate					TPP ID#23. VDOT LUP permit received 3/3/25. Final construction package being prepared. VPDES permit received 3/6/25. Dominion pole relocations in progress with Verizon and Cox to follow.												
2G40-087-003-0		PM UTL:	Nguyen, Tan			hazardous curve and upgrade																	
2G40-087-003	\$9,000,000	PM LAD:	Najeeb, Mohammed			storm drainage facilities at																	
	\$0	PM UDCD:	Cutler, Tom			stream crossing to minimize																	
		PM CPTED:	Luo, Caijun			flooding																	
Utility Relocation																							
		01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/24	
Rt.28 Widening (PWC L to Rt.29) NVTA-70		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>
124/400-C40017	Sully	PM TDD:	Bazlamit, Ayad O			Widen Route 28 from 4 lanes to					UPC #108720. TPP ID# 062. Substantially Construction is 100% complete. Construction schedule adjusted (final completion 10/31/24) due to amendment or additional work. VDOT issued C-5 on 10/31/24. Shirley is working on issues for permit release. Change order on credit for concrete crack repair approved. Due to weather, final vegetation establishment and permit release is expected in spring 2025.												
2G40-100-000-0	Springfield	PM UTL:	Maisel, Michael			6 lanes from Prince William																	
2G40-100-000	\$77,400,000	PM LAD:	Cate, Dennis			County line to Route 29																	
	(\$701,889)	PM UDCD:																					
		PM CPTED:	Stevens, Daniel																				
Post-Construction																							

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

		02/24	11/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Lee Chapel Road Improvements		PM TDD: Pandey, Dipesh					Lower Lee Chapel Road by removing two hills					Intermediate design in progress and anticipated by the end of July. Task Order received form HDR on 04/04/2025 for additional design scope services and is currently under negotiation. Held coordination meeting with FCPA and consultant concerning section 6(f) on 2/25/2025. Started coordination with VDOT to explore the possibility of acquiring VDOT land south of the bridge to swap with FCPA land within the ROW. Potential impact on five properties, including FCPA.										
124/400-C40011		PM UTL: Nguyen, Tan																				
2G40-206-000-0		PM LAD:																				
2G40-206-000		\$9,000,000																				
		\$4,000,000																				
		PM UDCD:																				
		PM CPTED:																				

Design

Hooes Rd/South Run Stream Valley Trail		07/23	12/23	NA	10/24	03/25	10/25	10/25	04/25	TBD	NA	05/25	09/25	TBD	TBD	NA	11/25	NA	NA	02/26	06/26	06/26
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Bicycle/Pedestrian Access DOT		PM TDD: Ahangari, Samira					Pedestrian safety improvements					Final plan received on 03/04/25 and distributed to VDOT on 03/05/25. Draft plat recieved on 03/10/25. Revised plat requested on 03/06/25. Coordination with Dominion to provide electric service to RRFB during project construction is underway.										
304/300-C30050		PM UTL: Pugh, Richard					including two passive detection															
ST-000053-005-0		PM LAD: Herider, Jay					RRFB's and No-Parking signs															
ST-000053-005		\$375,000																				
		\$0																				
		PM UDCD:																				
		PM CPTED: Rauof Hassanzadeh, Behn																				

Design

Silverbrook Rd/Crosspointe Dr		06/23	07/23	06/24	10/24	02/25	01/26	01/26	03/25	NA	NA	03/25	12/25	TBD	TBD	NA	03/26	03/26	04/26	05/26	09/26	09/26
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Bicycle/Pedestrian Access DOT		PM TDD: Madhusudhan, Galappa					Pedestrian safety improvements					TPP ID #23017. Final Design Plans submitted to VDOT & Other Agencies on 1/14/25. Received VDOT comments on 2/25/25. Consultant addrssing comments made by VDOT. NTP issued for Land Acquisition on 1/9/25.Schedule adjusted due to addressing VDOT comments regarding justification of RRFB & additional comments received from VDOT.										
304/300-C30050		PM UTL:					at Silverbrook Road and															
ST-000053-006-0		PM LAD:					Crosspointe Drive to include															
ST-000053-006		\$500,000					refuge island and crosswalks															
		\$0																				
		PM UDCD:																				
		PM CPTED: Curtis, Tina																				

Design