

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			10/23	09/24	05/25	02/26	08/26	07/27	07/27	04/26	07/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30
Lincoln Street Expansion			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
102/500-C50000		Providence	PM TDD: Shahnaj, Sonia					New road connecting Old Meadow Road to Magarity Road in Tysons					RS UPC 118307. Preliminary design underway. Received VDOT TE comments on traffic analysis 8/12/24 and being reviewed. Coordination with FCPA on archeological site ongoing. Phase 1B field survey completed 8/16/24. Geotechnical investigation started 8/12/24. Meeting with FCPA & DHR 7/15/24. SSW Determination received from DEQ 3/12/24. Additional survey received 3/1/24. Utility designation completed 2/27/24. JD submitted to USACE 2/23/24.										
AA1400164-23-0		Dranesville	PM UTL:																				
AA1400164-23		\$47,934,575	PM LAD:																				
		\$26,385,525	PM UDCD:																				
			PM CPTED: Luo, Caijun																				
Design																							
			09/21	09/22	05/23	03/24	01/25	08/25	08/25	04/24	NA	09/24	09/24	06/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27
Shrevewood Elementary SRTS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
102/500-C50000		Providence	PM TDD: El Kaissi, Mohamad					Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shrevewood Elementary School and W&OD Trail					UPC #118236. Revised RW Plans and documents are in progress. Comments on RW Package received 8/16/24. Right of Way Plans (RW) and Right of Way Authorization Request Package submitted to VDOT 7/11/24.										
SRTS-157			PM UTL: Pugh, Richard																				
AA1400157-21		\$2,587,888	PM LAD: Guy, Sarah																				
		\$1,440,418	PM UDCD: Bhinge, Deepak																				
			PM CPTED: Curtis, Tina																				
Design																							
Electric Avenue/Cedar Ln. - NB Left Turn Lane			03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
124/400-C40013		Providence	PM TDD: El Kaissi, Mohamad					Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements					TPP ID#26. Meeting with ACTD held on 8/7/24 to discuss 3 concept design options received on 7/23/24. As discussed at meeting, concept design options to be revised to include other possible options and updated utility designation. Updated utility designation request is in progress. Revised design options to be presented to Supervisor's Office once finalized.										
2G40-087-004-0			PM UTL:																				
2G40-087-004		\$4,500,000	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED: Stevens, Daniel																				
Design																							
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Shreve Road SUP Falls Church			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
124/400-C40013		Providence	PM TDD: Bazlamit, Ayad					Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&OD Trail					A draft Task Order was received from the consultant on 7/30/24 and is under review by TDD and the City of Falls Church. Intersection study submitted to VDOT on 2/16/24. Project Administration Agreement with the City of Falls Church for Design, ROW, and Construction approved by the City on 2/12/24 and Agreement approved by BOS on 5/7/24. Survey completed 8/21/23. Schedule to be developed upon task order approval.										
2G40-087-025-0		Dranesville	PM UTL: Nguyen, Tan																				
2G40-087-025		\$6,900,000	PM LAD:																				
		\$5,576,545	PM UDCD:																				
			PM CPTED:																				
Pre-Design																							

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Magarity Road Walkway - Ware Rd to Peabody Dr.		09/17	04/18	03/20	08/20	05/22	11/20	11/22	01/21	02/21	NA	02/21	05/22	03/21	05/23	NA	12/22	01/23	02/23	03/23	03/22	04/24
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
CSYP C&I Bike & Pedestrian Program		PM TDD: Marsh, Dennis					Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school					TPP Project #150. Construction substantially complete on 4/29/24. Addressing punch list items. RRFBs justification memoranda (Peabody Dr and Tremayne Pl intersections) submitted on 5/21/24. VPDES CGP Notice of Termination received 7/25/24.										
124/400-C40011	Providence	PM UTL: Yusufoglu, Eldar																				
2G40-088-025-0	Dranesville	PM LAD: Strayhorne, Robert																				
2G40-088-025	\$5,650,000	PM UDCD: Bhinge, Deepak																				
	\$0	PM CPTED: Luo, Caijun																				
Post-Construction																						
Route 50 Walkway (Blake Ln to Stonehurst Dr)		04/19	NA	NA	07/21	06/22	10/21	01/23	10/21	NA	NA	10/21	12/22	04/21	05/23	NA	03/23	03/23	03/23	05/23	08/22	04/24
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
CSYP C&I Bike & Pedestrian Program		PM TDD: Marsh, Dennis					Approximately 600 LF of 10-foot wide SUP					TPP ID# 87.01 VDOT punch list received 6/13/24 and is being addressed. Construction substantially complete 4/22/24. Final Nutrient Credit Transfer Agreement sent to VDOT 1/5/24 and executed on 1/9/24.										
124/400-C40011	Providence	PM UTL: Maisel, Michael																				
2G40-088-072-0		PM LAD: Alcon, Kelly																				
2G40-088-072	\$1,700,000	PM UDCD: Vega-Claudio, Yilia																				
	\$0	PM CPTED: Stevens, Daniel																				
Post-Construction																						
Route 50 Walkway (Lindenwood Ln to Nutley St)		02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	08/24	NA	10/23	05/24	06/24	07/24	12/23	08/25
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
CSYP C&I Bike & Pedestrian Program		PM TDD: Marsh, Dennis					Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.					TPP ID# 87.02 Cover sheet signed 10/25/23. Bid Ad 5/22/24 with bid opening 6/18/24. VDOT permit received 12/21/22. Zayo relocation completed. Coordinating with FiberLight/AT&T on relocation work rescheduled for August completion. Schedule adjusted due to utility relocation work.										
124/400-C40011	Providence	PM UTL: Maisel, Michael																				
2G40-088-073-0		PM LAD: Monahan, Clyde																				
2G40-088-073	\$2,700,000	PM UDCD: Fasceski, Jeff																				
	\$0	PM CPTED: Steinhilber, Will																				
Construction																						
Route 50 Walkway - Bear Branch Pedestrian Bridge		05/19	10/19	02/21	07/21	11/22	01/23	01/23	NA	NA	NA	NA	NA	NA	NA	NA	03/23	05/23	06/23	08/23	06/24	09/24
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
CSYP C&I Bike & Pedestrian Program		PM TDD: El Kaissi, Mohamad					Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch					TPP ID# 87.03 Construction 80% complete.										
124/400-C40011	Providence	PM UTL: Maisel, Michael																				
2G40-088-074-0		PM LAD:																				
2G40-088-074	\$3,800,000	PM UDCD: Cutler, Tom																				
	\$0	PM CPTED: Delmare, Lauren																				
Construction																						

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Route 50 Walkway (Cedar Ln to Prosperity Ave)		05/19	09/19	NA	08/20	01/22	04/22	12/22	08/21	NA	NA	09/21	01/22	NA	NA	NA	03/23	03/23	04/23	05/23	12/22	02/24	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Marsh, Dennis					Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements					TPP ID# 87.04 VDOT punch lists received and have been addressed. Awaiting VDOT reinspection. Substantially complete 2/28/24. Signal timings approved 11/20/23. Final Nutrient Credit Transfer Agreement sent to VDOT on 1/5/24 and executed 1/9/24.											
124/400-C40011	Providence	PM UTL: Maisel, Michael																					
2G40-088-075-0		PM LAD: Wilson, Nicole																					
2G40-088-075	\$1,850,000	PM UDCD: Samiyi, Bijan																					
	\$0	PM CPTED: Steinhilber, Will																					
Post-Construction																							
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A		05/19	09/19	NA	08/20	01/22	12/21	02/23	12/20	NA	NA	01/21	03/22	NA	NA	NA	03/23	04/23	04/23	05/23	08/22	04/24	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Marsh, Dennis					Approximately 110 LF of 10-foot SUP and 105 LF of 5-foot concrete sidewalk connections including new bus pad, curb ramps, crosswalks, and pedestrian signal upgrades					TPP ID# 87.04A Construction substantially complete 4/19/24. Permit revision approved 12/29/23. Signal timings approved on 7/7/23. Inspection requested 6/7/24. VDOT punch list received 7/19/24. Permit revision submitted 7/26/24 to address punch list item.											
124/400-C40011	Providence	PM UTL: Maisel, Michael																					
2G40-088-079-A-0		PM LAD: Wilson, Nicole																					
2G40-088-079	\$550,000	PM UDCD: Walelign, Mahlet																					
	\$0	PM CPTED: Stevens, Daniel																					
Post-Construction																							
Blake Lane at Bushman RRFB		03/23	NA	09/23	09/24	06/25	10/25	10/25	12/24	TBD	NA	01/25	09/25	TBD	TBD	NA	11/25	12/25	12/25	12/25	05/26	05/26	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bicycle/Pedestrian Imprv DOT		PM TDD: Elahi, Seyedbehnam					Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive					TPP ID #22003. Advance pre-final received on 7/29/24. It is anticipated that land rights are needed on 1 property. Received confirmation from VDOT to proceed with RRFB.											
304/300-C30050	Providence	PM UTL: Nguyen, Tan																					
2G40-197-010-0		PM LAD: Strayhorne, Robert																					
2G40-197-010	\$900,000	PM UDCD: Vega-Claudio, Yilia																					
	\$200,000	PM CPTED: Borkowski, Tad																					
Design																							
Eskridge Rd/Merrifield Cinema Drive Crosswalk		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bicycle/Pedestrian Imprv DOT		PM TDD: Ahangari, Samira					Shift existing marked crosswalk and add pedestrian refuge island					TPP ID #22003. Site visit with the consultant completed on 7/12/24. Survey notification letters sent 8/1/24. Survey requested on 8/2/24. Proposal received on 8/9/24 and is under review.											
304/300-C30050	Providence	PM UTL:																					
2G40-197-027-0		PM LAD:																					
2G40-197-027	\$200,000	PM UDCD:																					
	\$0	PM CPTED: Alexandrow, Nikolai																					
Pre-Design																							

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Magarity Rd/Kennedy Dr Crosswalk		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
304/300-C30050	Dranesville	PM TDD: Sorensen, Jonathan					Install pedestrian refuge island and relocate bus stops at existing marked crosswalk					Project initiation. Design task order approval is in progress.											
2G40-197-031-0	Providence	PM UTL:																					
2G40-197-031	\$300,000	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED: Stevens, Daniel																					
Pre-Design																							
Graham Rd/Rosemary Ln Crosswalk		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
304/300-C30050	Providence	PM TDD: Sorensen, Jonathan					Add pedestrian refuge island at existing marked crosswalk					TPP ID# 23037. Project initiation. Reviewing scope and fee proposal submitted by consultant.											
2G40-197-035-0		PM UTL:																					
2G40-197-035	\$300,000	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED: Stevens, Daniel																					
Pre-Design																							
Leesburg Pike/Shreve Rd/Haycock Rd		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
304/300-C30050	Dranesville	PM TDD: Bazlamit, Ayad O					Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance					TPP ID#24006. Project initiation. A Task Order was received on 7/15/24. TDD has provided comments, which were shared with the City of Falls Church. The City of Falls Church comments received 8/23/24. The consultant is working on addressing comments.											
2G40-197-051-0	Providence	PM UTL:																					
2G40-197-051	\$700,000	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED: TBD, To Be Determined																					
Pre-Design																							
Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)		12/17	02/18	08/18	09/19	03/24	05/24	05/24	03/23	03/21	NA	03/23	12/23	06/24	09/24	NA	11/24	12/24	01/25	02/25	10/25	10/25	
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
304/300-C30050	Providence	PM TDD: El Kaissi, Mohamad					Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd					TPP ID#102. Awaiting revised plans. Contract amendment with design consultant to re-sign/seal traffic plans and obtain signal modification permits was approved on 8/16/24. VDOT permit for site work received 7/15/24. VDOT Traffic requested traffic signal and signing & pavement marking plan revisions during meeting on 7/1/24. VDOT Permit/Traffic comments to re-sign/seal traffic signal plans, prior to issuance of permits for pedestrian signal modifications, were received 6/26/24. VDOT permit applications for site work and pedestrian signal modifications submitted 5/13/24.											
5G25-060-023-0		PM UTL: Maisel, Michael																					
5G25-060-023	\$2,650,000	PM LAD: Herider, Jay																					
	\$0	PM UDCD: Cutler, Tom																					
		PM CPTED: Askarzadeh, Negin																					
Utility Relocation																							

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Eskridge Rd/District Ave Crosswalk		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Access DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
304/300-C30050	Providence	PM TDD: Ahangari, Samira					Relocate existing marked crosswalk to south side. Add pedestrian refuge island or RRFB					Site visit with the consultant completed on 7/12/24. Survey notification letters sent 8/1/24. Survey requested on 8/2/24. Proposal received on 8/9/24 and is under review.											
ST-000053-014-0		PM UTL:																					
ST-000053-014	\$300,000	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED: Alexandrow, Nikolai																					
Pre-Design																							