

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Lincoln Street Expansion</b>  <b>102/500-C50000</b> Providence  <b>AA1400164-23-0</b> Dranesville  <b>AA1400164-23</b> \$50,250,000                      \$28,700,950</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Shahnaj, Sonia                      PM UTL: Yusufoglu, Eldar                      PM LAD:                      PM UDCD:                      PM CPTED: Luo, Caijun</p> <p><u>Project Description</u>                      New road connecting Old Meadow Road to Magarity Road in Tysons</p> <p><u>Monthly Remarks</u>  <b>RS UPC 118307.</b> FCDOT Internal meeting 1/30/25 to discuss citizens concerns. Preparing citizen response. Community information meeting held 11/13/24 and comments received 12/6/24. Preliminary design distributed 9/27/24. Received all agency comments 11/18/24 except VDOT S&amp;B.</p>																							
<p>Design</p> <p>10/23 09/24 05/25 02/26 08/26 07/27 07/27 04/26 07/26 09/26 10/26 06/27 07/27 07/28 02/28 03/28 04/28 05/28 08/28 02/30 02/30</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Shreewood Elementary SRTS</b>  <b>102/500-C50000</b> Providence  <b>SRTS-157</b>  <b>AA1400157-21</b> \$3,000,000                      \$1,110,384</p> <p><u>Project Manager/Assignments</u>                      PM TDD: El Kaissi, Mohamad                      PM UTL: Pugh, Richard                      PM LAD: Monahan, Clyde                      PM UDCD: Bhinge, Deepak                      PM CPTED: Curtis, Tina</p> <p><u>Project Description</u>                      Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shreewood Elementary School and W&amp;OD Trail</p> <p><u>Monthly Remarks</u>  <b>UPC #118236:</b> Land rights on 0 of 3 have been acquired. NTP with Acquisition submitted to LAD 12/18/24. VDOT RW Authorization received 11/08/24. Utility relocation designs are being finalized for submittals by Cox, Verizon, Fairfax Water, and Dominion.</p>																							
<p>Design</p> <p>09/21 09/22 05/23 03/24 01/25 08/25 08/25 NA NA 11/24 12/24 06/25 07/25 04/26 06/26 07/26 08/26 10/26 01/27 11/27 11/27</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Electric Avenue/Cedar Ln. - NB Left Turn Lane</b>  <b>Six Year Plan HB2313 Local Spot Improvements</b>  <b>124/400-C40013</b> Providence  <b>2G40-087-004-0</b>  <b>2G40-087-004</b> \$4,500,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: El Kaissi, Mohamad                      PM UTL:                      PM LAD:                      PM UDCD:                      PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u>                      Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements</p> <p><u>Monthly Remarks</u>  <b>TPP ID#26.</b> Comments sent to consultant 2/7/25. Draft concept design options received 12/27/24 and are under review. Updated utility designation received and sent to consultant 11/6/24.</p>																							
<p>Design</p> <p>03/23 TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Shreve Road SUP Falls Church</b>  <b>124/400-C40013</b> Providence  <b>2G40-087-025-0</b> Dranesville  <b>2G40-087-025</b> \$6,900,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Kebede, Marta                      PM UTL: Nguyen, Tan                      PM LAD: Najeeb, Mohammed                      PM UDCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Construct a 10 LF SUP along the east side of Shreve Road between Route 7 and the W&amp;OD Trail</p> <p><u>Monthly Remarks</u>                      The project design is in progress, with the anticipated Concept submittal in early March 2025. Project site visit was made on 2/5/25. The project has Concept, Intermediate, Pre-final, and Final design phases and no Preliminary design phase. Utility designation will be conducted following Concept submittal.</p>																							
<p>Design</p> <p>11/24 NA 12/25 08/26 02/27 12/27 12/27 10/26 12/26 NA 02/27 11/27 11/27 05/28 NA 03/28 04/28 05/28 08/28 02/30 02/30</p> <p>On Hold <input type="checkbox"/></p>																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	10/24	NA	10/23	05/24	06/24	11/24	12/23	10/26	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis	Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						<b>TPP ID# 87.02</b> Construction 5% complete.														
2G40-088-073-0			PM UTL: Maisel, Michael																					
2G40-088-073	\$2,900,000		PM LAD: Monahan, Clyde																					
	\$0		PM UDCCD: Fasceski, Jeff																					
			PM CPTED: Steinhilber, Will																					
<b>Construction</b>																								
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	02/21	07/21	11/22	01/23	01/23	NA	NA	NA	NA	NA	NA	NA	NA	03/23	05/23	06/23	08/23	06/24	12/24	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: El Kaissi, Mohamad	Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch						<b>TPP ID# 87.03</b> Construction substantially completed 1/27/25.														
2G40-088-074-0			PM UTL: Maisel, Michael																					
2G40-088-074	\$3,900,000		PM LAD:																					
	\$0		PM UDCCD: Cutler, Tom																					
			PM CPTED: Delmare, Lauren																					
<b>Construction</b>																								
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A			05/19	09/19	NA	08/20	01/22	12/21	02/23	12/20	NA	NA	01/21	03/22	NA	NA	NA	03/23	04/23	04/23	05/23	08/22	04/24	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis	Approximately 110 LF of 10-foot SUP and 105 LF of 5-foot concrete sidewalk connections including new bus pad, curb ramps, crosswalks, and pedestrian signal upgrades						<b>TPP ID# 87.04A</b> Reinspection requested 10/30/24. Revised VDOT permit received 9/16/24. Revision to Signage and Marking plans to address punch list item was approved 9/12/24. VDOT punch list received 7/19/24. Construction substantially complete 4/19/24.														
2G40-088-079-A-0			PM UTL: Maisel, Michael																					
2G40-088-079	\$575,000		PM LAD: Wilson, Nicole																					
	\$0		PM UDCCD: Walelign, Mahlet																					
			PM CPTED: Stevens, Daniel																					
<b>Post-Construction</b>																								
02101 Gallows Rd NB @ Rt 29			12/24	05/25	07/25	NA	11/25	11/26	11/26	01/26	TBD	NA	02/26	10/26	TBD	TBD	NA	02/27	NA	NA	05/27	11/27	11/27	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Ahangari, Samira	Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can						<b>Task Order</b> executed on 12/04/24 and NTP issued on 12/10/24. Survey request was sent on 10/17/24.														
4YP202-02101			PM UTL:																					
TS-000017-048	\$0		PM LAD:																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Survey</b>																								

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
<b>02125 Gallows Rd NB @ Willow Oaks Corporate Dr</b>		12/24	05/25	07/25	NA	11/25	11/26	11/26	01/26	TBD	NA	02/26	10/26	TBD	TBD	NA	TBD	NA	NA	05/27	11/27	11/27
<b>Bus Stop Improvements 124/400-C40011</b>		Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
4YP202-02125				PM TDD: Ahangari, Samira				Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				Task Order executed on 12/04/24 and NTP issued on 12/10/24. Survey request was sent on 10/17/24.										
TS-000017-049		\$0		PM UTL:																		
		\$0		PM LAD:																		
				PM UDCCD: Carlin, Craig																		
				PM CPTED:																		
<b>Survey</b>																						
<b>Blake Lane at Bushman RRFB</b>		03/23	NA	09/23	09/24	06/25	10/25	01/26	03/24	NA	NA	04/25	12/25	NA	NA	NA	02/26	03/26	03/26	03/26	05/26	07/26
<b>Bicycle/Pedestrian Imprv DOT 304/300-C30050</b>		Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
2G40-197-010-0				PM TDD: Elahi, Seyedbehnam				Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive				<b>TPP ID #22003.</b> Final design is in progress. Revised design sent to VDOT and approved on 2/14/2025. Per meeting with VDOT on 1/31/2025, the pork chop island should be modified. Land rights are required for one property. Confirmation received from VDOT to proceed with the RRFB										
2G40-197-010		\$500,000		PM UTL: Nguyen, Tan																		
		\$0		PM LAD: Mohammed, Nazaneen																		
				PM UDCCD: Vega-Claudio, Yilia																		
				PM CPTED: Borkowski, Tad																		
<b>Design</b>																						
<b>Esckridge Rd/Merrifield Cinema Drive Crosswalk</b>		11/24	05/25	09/25	01/26	05/26	05/27	05/27	08/26	TBD	NA	09/26	06/27	TBD	TBD	NA	09/27	NA	NA	12/27	03/28	03/28
<b>Bicycle/Pedestrian Imprv DOT 304/300-C30050</b>		Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
2G40-197-027-0				PM TDD: Ahangari, Samira				Shift existing marked crosswalk and add pedestrian refuge island				Concept design is in progress. Survey completed on 02/13/25. The design task order was executed on 10/31/24, and the NTP was issued to the consultant on 11/04/24.										
2G40-197-027		\$525,000		PM UTL:																		
		\$0		PM LAD:																		
				PM UDCCD:																		
				PM CPTED: Alexandrow, Nikolai																		
<b>Design</b>																						
<b>Magarity Rd/Kennedy Dr Crosswalk</b>		10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bicycle/Pedestrian Imprv DOT 304/300-C30050</b>		Dransville		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
2G40-197-031-0		Providence		PM TDD: Sorensen, Jonathan				Install pedestrian refuge island and relocate bus stops at existing marked crosswalk				Design task order executed 9/27/24 and NTP issued to consultant 10/1/24. Awaiting survey from Consultant. Schedule is currently being developed.										
2G40-197-031		\$700,000		PM UTL:																		
		\$0		PM LAD:																		
				PM UDCCD:																		
				PM CPTED: Stevens, Daniel																		
<b>Design</b>																						

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Graham Rd/Rosemary Ln Crosswalk		10/24	TBD	03/25	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-035-0 2G40-197-035		Providence	PM TDD: Sorensen, Jonathan		Add pedestrian refuge island at existing marked crosswalk					<b>TPP ID# 23037.</b> Topo received from County Survey on 01/10/25. Intermediate design is underway. Utility designation is also underway. Remaining schedule will be added after utility designation is complete.													
			PM UTL:																				
		\$700,000	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED: Stevens, Daniel																				
Design																							
Leesburg Pike/Shreve Rd/Haycock Rd		11/24	NA	12/25	08/26	02/27	12/27	12/27	10/26	12/26	NA	02/27	11/27	11/27	05/28	TBD	03/28	04/28	05/28	08/28	02/30	02/30	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-051-0 2G40-197-051		Dranesville Providence	PM TDD: Kebede, Marta		Improve existing signalized crosswalks at Shreve Road and Haycock Road by removing one lane on Haycock Road and Shreve Road to reduce crossing distance					<b>TPP ID#24006.</b> A request was made to LSB to verify the survey data provided by the City of Falls Church, which was collected by the developer Walter Phillips, and to conduct additional surveys for the areas with no topo. Project site visit was conducted on 2/5/25. The City of Falls Church development construction, at the northwest corner of the intersection, is under way. Survey is collected along northbound Haycock Road north of the Mustang Alley intersection. The developer's survey cannot be verified at this time due to the active construction in the intersection area and in the medians. The project scope has Concept, Intermediate, Pre-final, and Final design phases, and no Preliminary design phase.													
		\$1,200,000	PM UTL: Nguyen, Tan																				
		\$500,000	PM LAD: Najeeb, Mohammed																				
			PM UDCD:																				
			PM CPTED: TBD, To Be Determined																				
Design																							
Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)		12/17	02/18	08/18	09/19	03/24	05/24	05/24	03/23	03/21	NA	03/23	12/23	06/24	09/24	NA	02/25	03/25	04/25	05/25	01/26	01/26	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Pedestrian Improvements 2014 304/300-C30050 5G25-060-023-0 5G25-060-023		Providence	PM TDD: El Kaissi, Mohamad		Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd					<b>TPP ID#102.</b> Construction package is in progress. VDOT Traffic Signal Permits received 2/4/25. Revised Traffic Signal and S&M plans submitted to VDOT 10/23/24. VDOT permit for site work received 7/15/24. VDOT Traffic comments on Traffic Signal and Signing & Marking (S&M) plans received 7/1/24. VDOT Permit/Traffic comments were received 6/26/24. VDOT permit applications submitted 5/13/24.													
		\$2,750,000	PM UTL: Maisel, Michael																				
		\$0	PM LAD: Herider, Jay																				
			PM UDCD: Cutler, Tom																				
			PM CPTED: Askarzadeh, Negin																				
Utility Relocation																							
Eskridge Rd/District Ave Crosswalk		11/24	05/25	09/25	01/26	05/26	05/27	05/27	TBD	TBD	NA	09/26	06/27	TBD	TBD	NA	08/27	NA	NA	11/27	02/28	02/28	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-014-0 ST-000053-014		Providence	PM TDD: Ahangari, Samira		Relocate existing marked crosswalk to south side. Add pedestrian refuge island or RRFB					Concept design is in progress. Survey completed on 02/13/25. The design task order executed on 11/20/24 and NTP issued on 11/20/24. The survey was requested on 08/02/24.													
		\$575,000	PM UTL:																				
		\$0	PM LAD:																				
			PM UDCD:																				
			PM CPTED: Alexandrow, Nikolai																				
Design																							