

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/24
Rt.28 Widening (PWC L to Rt.29) NVTA-70			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40017	Sully		PM TDD: Bazlamit, Ayad O					Widen Route 28 from 4 lanes to					UPC #108720. TPP ID# 062. Substantial construction is complete. Received VDOT Permit release of the traffic signals. NOVEC has been installing the street lights. VDOT Environment section will inspect grass growth in Spring of 2026 as it does not yet meet the minimum stabilization standards.										
2G40-100-000-0	Springfield	PM UTL: Maisel, Michael					6 lanes from Prince William																
2G40-100-000	\$77,400,000	PM LAD: Cate, Dennis					County line to Route 29																
	(\$701,889)	PM UDCCD:																					
			PM CPTED: Stevens, Daniel																				
Post-Construction																							
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
Stonecroft Boulevard Widening Sully			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Police Station	Sully		PM TDD: Nabavi, Seyed					Widen 800 LF of Stonecroft					Second submission (signature submission) was submitted through PLUS on 8/22/25 and distributed 8/26/25. A meeting with the Supervisor office was held on August 7 to discuss the next steps of the project.										
304/300-C30050		PM UTL: Nguyen, Tan					Boulevard to 6 lanes from																
009217-0		PM LAD: Kresge, Carol					Conference Center Drive to																
5G25-064-000	\$800,678	PM UDCCD:					Westfields Boulevard																
	\$0		PM CPTED: Guarino, Michael																				
Construction																							
Westfields Blvd/Walney Rd Crosswalk			04/25	08/25	02/26	06/26	11/26	05/27	05/27	08/26	TBD	NA	08/26	04/27	TBD	TBD	NA	06/27	07/27	08/27	10/27	03/28	03/28
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Sully		PM TDD: Radzikowski, Roderick					Add signalized crosswalk, ADA					TPP ID #23039. Intermediate design in progress. Utility designation received on 9/30/25. Plans from the developer received on 11/24/25. Land Rights anticipated on three properties. This project will be constructed under VDOT County-wide permit.										
2G40-197-037-0		PM UTL:					curb ramps, pedestrian push																
2G40-197-037	\$950,000	PM LAD:					buttons and signal heads on																
	\$167,000	PM UDCCD:					north and south leg. Add																
			PM CPTED: Alexandrow, Nikolai					pedestrian connection to existing															
			SUP																				
Design																							
Centreville Farms Rd/Calamint Ct/Twilight Glow Dr Crosswalk			07/25	10/25	03/26	06/26	12/26	05/27	05/27	07/26	NA	NA	08/26	04/27	NA	NA	NA	06/27	06/27	07/27	08/27	04/28	04/28
Bicycle/Pedestrian Imprv DOT			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Sully		PM TDD: Elahi, Seyedbehnam					Add pedestrian refuge island at					TPP ID #23040. Intermediate plan is in progress. had meeting with consultant on 1/12/26. VDOT rejected RRFB on 12/4/25. Preliminary plan distributed on 10/30/2025 and comments received 12/08/2025.										
2G40-197-038-0		PM UTL:					existing marked crosswalk																
2G40-197-038	\$463,000	PM LAD:																					
	\$163,000	PM UDCCD:																					
			PM CPTED: Luo, Caijun																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates					
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						
Leland Rd/Sammie Kay Ln		10/24	NA	03/25	07/25	12/25	05/26	05/26	08/25	NA	NA	10/25	05/26	NA	NA	05/26	06/26	06/26	06/26	06/26	01/27	01/27
On Hold <input type="checkbox"/>																						
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Sully	PM TDD: Sorensen, Jonathan	Add pedestrian refuge island at existing marked crosswalk					Final design in progress. Final design package submitted to VDOT on 12/10/25. Plats finalized on 9/3/2025. NTP for LAD on 10/1/2025. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 4 properties. Survey by County.														
2G40-197-039-0		PM UTL: Nguyen, Tan																				
2G40-197-039	\$650,000	PM LAD: Butler, Timothy																				
	\$0	PM UDCCD: Bhandari, Yagya																				
		PM CPTED: Curtis, Tina																				
Land Acquisition																						
Pleasant Valley Rd. Shared Use Path - Ellick Run - Dominion Power Lines		01/18	04/18	02/19	08/21	05/23	11/20	06/26	04/25	08/25	NA	01/23	05/26	05/26	10/26	NA	10/26	11/26	01/27	02/27	11/21	08/28
On Hold <input type="checkbox"/>																						
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Sully	PM TDD: Kebede, Marta	Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road					TPP ID#162. 5th Final design distributed for VDOT and County agencies review 11/24/25. FCPA no comment memo received. VDOT & LDS comments received and being addressed. Land rights on 1 of 12 properties have been acquired. LAD mailed out offer to property owners Attorney in December. Cox, Verizon, and NOVEC relocation P&E is being revised. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction														
ST-000036-013-0		PM UTL: Yusufoglu, Eldar																				
ST-000036-013	\$11,800,000	PM LAD: Wilson, Nicole																				
	\$8,646,023	PM UDCCD: Cutler, Tom																				
		PM CPTED: Stevens, Daniel																				
Land Acquisition																						