

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
		01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/24
		Project Manager/Assignments					Project Description				Monthly Remarks											
Rt.28 Widening (PWC L to Rt.29) NVTA-70		PM TDD: Bazlamit, Ayad O					Widen Route 28 from 4 lanes to				UPC #108720. TPP ID# 062. Substantial construction is complete. Received VDOT Permit release of the traffic signals.											
124/400-C40017 Sully		PM UTL: Maisel, Michael					6 lanes from Prince William				NOVEC has been installing the street lights. VDOT Environment section will inspect grass growth in Spring of 2026 as it does											
2G40-100-000-0 Springfield		PM LAD: Cate, Dennis					County line to Route 29				not yet meet the minimum stabilization standards.											
2G40-100-000 \$77,400,000		PM UDCD:																				
		PM CPTED: Stevens, Daniel																				
		(\$701,889)																				
Post-Construction		TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
		Project Manager/Assignments					Project Description				Monthly Remarks											
Stonecroft Boulevard Widening Sully		PM TDD: Nabavi, Seyed					Widen 800 LF of Stonecroft				Second submission (signature submission) was submitted through PLUS on 8/22/25 and distributed 8/26/25. A meeting with											
304/300-C30050 Sully		PM UTL: Nguyen, Tan					Boulevard to 6 lanes from				the Supervisor office was held on August 7 to discuss the next steps of the project.											
009217-0		PM LAD: Kresge, Carol					Conference Center Drive to															
5G25-064-000 \$800,678		PM UDCD:																				
		PM CPTED: Guarino, Michael																				
		\$0																				
Construction		04/25	08/25	02/26	06/26	11/26	05/27	05/27	08/26	TBD	NA	08/26	04/27	TBD	TBD	NA	06/27	NA	NA	10/27	03/28	03/28
Westfields Blvd/Walney Rd Crosswalk		Project Manager/Assignments					Project Description				Monthly Remarks											
		PM TDD: Radzikowski, Roderick					Add signalized crosswalk, ADA				TPP ID #23039. Intermediate design in progress. Utility designation received on 9/30/25. Plans from the developer received											
Bicycle/Pedestrian Imprv DOT		PM UTL:					curb ramps, pedestrian push				on 11/24/25. Land Rights anticipated on three properties.											
304/300-C30050 Sully		PM LAD:					north and south leg. Add															
2G40-197-037-0		PM UDCD:					pedestrian connection to existing															
2G40-197-037 \$783,000		PM CPTED: Alexandrow, Nikolai					SUP															
		\$0																				
Design		07/25	10/25	02/26	06/26	12/26	05/27	05/27	07/26	NA	NA	08/26	04/27	NA	NA	NA	06/27	06/27	07/27	08/27	04/28	04/28
		Project Manager/Assignments					Project Description				Monthly Remarks											
Centreville Farms Rd/Calamint		PM TDD: Elahi, Seyedbehnem					Add pedestrian refuge island at				TPP ID #23040. Intermediate plan is in progress. VDOT rejected RRFB on 12/4/25. Preliminary plan distributed on											
Ct/Twilight Glow Dr Crosswalk		PM UTL:					existing marked crosswalk				10/30/2025 and comments received 12/08/2025.											
Bicycle/Pedestrian Imprv DOT		PM LAD:																				
304/300-C30050 Sully		PM UDCD:																				
2G40-197-038-0		PM CPTED: Luo, Caijun																				
2G40-197-038 \$463,000																						
Design																						

Summary Status - District Report  
Jan 2026

Project Name																								
Fund #	District	Design PHASE Dates																						
Project/Sub Project #							Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates								
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
Leland Rd/Sammie Kay Ln		10/24	NA	03/25	07/25	12/25	05/26	05/26	08/25	NA	NA	10/25	05/26	NA	NA	05/26	06/26	06/26	06/26	06/26	01/27	01/27		
Bicycle/Pedestrian Imprv DOT		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold	<input type="checkbox"/>
304/300-C30050	Sully	PM TDD:	Sorensen, Jonathan				Add pedestrian refuge island at existing marked crosswalk					Final design in progress. Final design package submitted to VDOT on 12/10/25. Plats finalized on 9/3/2025. NTP for LAD on 10/1/2025. The project is under 2,500 SF and will be constructed under the County-wide permit. No utility impact. 4 properties. Survey by County.												
2G40-197-039-0		PM UTL:	Nguyen, Tan																					
2G40-197-039	\$650,000	PM LAD:	Butler, Timothy																					
	\$0	PM UDCD:	Bhandari, Yagya																					
		PM CPTED:	Curtis, Tina																					
Land Acquisition																								
Pleasant Valley Rd. Shared Use Path - Elkllick Run - Dominion Power Lines		01/18	04/18	02/19	08/21	05/23	11/20	06/26	04/25	08/25	NA	01/23	05/26	05/26	10/26	NA	10/26	11/26	01/27	02/27	11/21	08/28		
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											On Hold	<input type="checkbox"/>
304/300-C30050	Sully	PM TDD:	Kebede, Marta				Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road					<b>TPP ID#162.</b> 5th Final design distributed for VDOT and County agencies review 11/24/25. We have received VDOT comments and addressing them. Land rights on 1 of 12 properties have been acquired. LAD mailed out offer to property owners Attorney in December. Cox, Verizon, and NOVEC relocation P&E is being revised. Nutrient credit transfer to VDOT will be proceeded once the project moves to construction												
ST-000036-013-0		PM UTL:	Yusufoglu, Eldar																					
ST-000036-013	\$11,800,000	PM LAD:	Wilson, Nicole																					
	\$8,646,023	PM UDCD:	Cutler, Tom																					
		PM CPTED:	Stevens, Daniel																					
Land Acquisition																								