

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt.28 Widening (PWC L to Rt.29) NVTA-70	124/400-C40017	Sully	01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	07/24
2G40-100-000-0	Springfield																						
2G40-100-000	\$78,782,000																						
	(\$2,000,000)																						
Construction			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
Stonecroft Boulevard Widening Sully	304/300-C30050	Sully																					
009217-0																							
5G25-064-000	\$800,678																						
	\$0																						
Construction																							
Leland Rd/Sammie Kay Ln			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bicycle/Pedestrian Imprv DOT	304/300-C30050	Sully																					
2G40-197-039-0																							
2G40-197-039	\$300,000																						
	\$0																						
Pre-Design			01/18	04/18	02/19	08/21	06/24	11/20	07/25	08/24	08/24	NA	09/24	06/25	04/24	12/25	NA	04/26	06/26	07/26	10/26	11/21	10/27
Pleasant Valley Rd. Shared Use Path - Elklick Run - Dominion Power Lines																							
County-Maintained Pedestrian Imp - 2014	304/300-C30050	Sully																					
ST-000036-013-0																							
ST-000036-013	\$9,500,000																						
	\$5,032,933																						
Utility Relocation																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Stringfellow Rd/Foxfield Pool			05/23	NA	10/23	02/24	08/24	02/25	11/24	05/24	NA	NA	05/24	06/24	NA	NA	NA	03/25	04/25	04/25	05/25	08/25	08/25

On Hold

<p>Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-007-0 ST-000053-007</p>	<p>Sully</p> <p>\$250,000 (\$100,000)</p>	<p><u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: Nguyen, Tan PM LAD: Campbell, Jocelyn PM UDCD: Fasceski, Jeff PM CPTED: Alexandrow, Nikolai</p>	<p><u>Project Description</u> Pedestrian safety improvements along Stringfellow Road at Foxfield Pool to include refuge island.</p>	<p><u>Monthly Remarks</u> TPP ID #23018. Final plan submitted to VDOT on 7/18/24. Land acquisition completion on 6/14/24. No utility impacts. Project will design and construct under the countywide permit.</p>
--	---	---	--	--

Design