

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt.28 Widening (PWC L to Rt.29) NVTA-70 124/400-C40017 2G40-100-000-0 2G40-100-000	Sully Springfield \$78,782,000 (\$2,000,000)		01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	05/24
			<u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Maisel, Michael PM LAD: Cate, Dennis PM UDCD: PM CPTED: Stevens, Daniel				<u>Project Description</u> Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29				<u>Monthly Remarks</u> UPC #108720. TPP ID# 062. Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. Land rights on 47 of 47 parcels have been acquired (including quick takes. As of 3/31/24 construction is 90% complete.												
On Hold <input type="checkbox"/>																							
Construction																							
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
Stonecroft Boulevard Widening Sully Police Station 304/300-C30050 009217-0 5G25-064-000	Sully \$800,678 \$0		<u>Project Manager/Assignments</u> PM TDD: Minnix, Wesley PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCD: PM CPTED: Guarino, Michael				<u>Project Description</u> Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard				<u>Monthly Remarks</u> Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.												
On Hold <input type="checkbox"/>																							
Construction																							
Pleasant Valley Rd. Shared Use Path - Elklick Run - Dominion Power Lines County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-013-0 ST-000036-013	Sully \$9,500,000 \$5,032,933		01/18	04/18	02/19	08/21	06/24	11/20	07/25	08/24	08/24	NA	09/24	06/25	04/24	12/25	NA	04/26	06/26	07/26	10/26	11/21	10/27
			<u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Yusufoglu, Eldar PM LAD: Wilson, Nicole PM UDCD: PM CPTED: Stevens, Daniel				<u>Project Description</u> Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road				<u>Monthly Remarks</u> TPP ID#162. Coordinating Corps of Engineers permit with Consultant. Board Admin 12/5/23 for eminent domain on five parcels, Board deferred pending redesign to reduce impacts on adjacent parcels. NTP issued to consultant 4/15/24 to revise plans for second final submittal (including limited landscape plan on FCPA parcels). Final design is in progress. LAD NTP issued 1/13/23. Land rights on 1 of 12 properties have been acquired. Washington Gas relocation is in progress. Encumbrances for NOVEC and Verizon plan and estimates pending but not yet authorized.												
On Hold <input type="checkbox"/>																							
Utility Relocation																							
Stringfellow Rd/Foxfield Pool Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-007-0 ST-000053-007	Sully \$250,000 (\$100,000)		05/23	NA	10/23	02/24	08/24	02/25	03/25	05/24	NA	NA	05/24	02/25	NA	NA	NA	03/25	04/25	04/25	05/25	08/25	08/25
			<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: Nguyen, Tan PM LAD: Campbell, Jocelyn PM UDCD: Fasceski, Jeff PM CPTED: Alexandrow, Nikolai				<u>Project Description</u> Pedestrian safety improvements along Stringfellow Road at Foxfield Pool to include refuge island.				<u>Monthly Remarks</u> TPP ID #23018. Land acquisition NTP issued on 5/15/24. Land rights on 0 of 2 properties have been acquired. Pre-final plan distributed on 2/28/24. No utility impacts.												
On Hold <input type="checkbox"/>																							
Land Acquisition																							