

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates					
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						
<p><b>Post-Construction</b></p>																						
<p><b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>                      124/400-C40017 Sully                      2G40-100-000 Springfield                      2G40-100-000 \$78,782,000                      (\$2,000,000)</p>																						
<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
PM TDD: Beall, James						Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29						<b>UPC #108720. TPP ID# 062.</b> Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. Land rights on 47 of 47 parcels have been acquired. As of 10/31/24 construction is 100% complete. Construction schedule adjusted (final completion 10/31/24) due to amendment or additional work. VDOT issued C-5 on 10/31/24. Shirley is working on issues for permit release. Change order on credit for concrete crack repair approved. Due to weather, final vegetation establishment and permit release is expected in spring 2025.										
PM UTL: Maisel, Michael																						
PM LAD: Cate, Dennis																						
PM UDCCD:																						
PM CPTED: Stevens, Daniel																						
<p><b>Construction</b></p>																						
<p><b>Stonecroft Boulevard Widening Sully</b>                      Police Station                      304/300-C30050 Sully                      009217-0                      5G25-064-000 \$800,678                      \$0</p>																						
<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
PM TDD: Minnix, Wesley						Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard						Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.										
PM UTL: Nguyen, Tan																						
PM LAD: Kresge, Carol																						
PM UDCCD:																						
PM CPTED: Guarino, Michael																						
<p><b>Survey</b></p>																						
<p><b>Westfields Blvd/Walney Rd Crosswalk</b>                      Bicycle/Pedestrian Imprv DOT                      304/300-C30050 Sully                      2G40-197-037-0                      2G40-197-037 \$600,000                      \$0</p>																						
<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
PM TDD: Radzikowski, Roderick						Add signalized crosswalk, ADA curb ramps, pedestrian push buttons and signal heads on north and south leg. Add pedestrian connection to exsiting SUP						<b>TPP ID #23039.</b> Project initiation. Negotiating task order with consultant. Survey requested on 9/20/24 and expected late January.										
PM UTL:																						
PM LAD:																						
PM UDCCD:																						
PM CPTED: Alexandrow, Nikolai																						
<p><b>Pre-Design</b></p>																						
<p><b>Centreville Farms Rd/Calamint Ct/Twilight Glow Dr Crosswalk</b>                      Bicycle/Pedestrian Imprv DOT                      304/300-C30050 Sully                      2G40-197-038-0                      2G40-197-038 \$300,000                      \$0</p>																						
<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
PM TDD: Elahi, Seyedbehnem						Add pedestrian refuge island at existing marked crosswalk						<b>TPP ID #23040.</b> Scope is being re-evaluated. Meeting held with ACTD on 8/28/24 to discuss scope issues and funding. Site visit completed on 8/13/24. Scope received on 8/1/24.										
PM UTL:																						
PM LAD:																						
PM UDCCD:																						
PM CPTED: Luo, Caijun																						

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates					
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					

Leland Rd/Sammie Kay Ln		10/24	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
-------------------------	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>Bicycle/Pedestrian Imprv DOT</b> <b>304/300-C30050</b> <b>2G40-197-039-0</b> <b>2G40-197-039</b>	Sully	<u>Project Manager/Assignments</u> PM TDD: Sorensen, Jonathan PM UTL: PM LAD: PM UDCC: PM CPTED: Curtis, Tina					<u>Project Description</u> Add pedestrian refuge island at existing marked crosswalk					<u>Monthly Remarks</u> <b>TPP ID# 23041.</b> Design task order executed 10/1/2024 and NTP issued 10/3/24. Survey in progress. Project schedule will be provided upon completion of survey, which is estimated to be completed in 12/24.											
	\$300,000																						
	\$0																						

Survey

Pleasant Valley Rd. Shared Use Path - Ellick Run - Dominion Power Lines		01/18	04/18	02/19	08/21	12/24	11/20	10/25	08/24	08/24	NA	02/25	10/25	04/24	12/25	NA	09/25	01/25	02/25	04/25	11/21	07/26
---	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>County-Maintained Pedestrian Imp - 2014</b> <b>304/300-C30050</b> <b>ST-000036-013-0</b> <b>ST-000036-013</b>	Sully	<u>Project Manager/Assignments</u> PM TDD: Radzikowski, Roderick PM UTL: Yusufoglu, Eldar PM LAD: Wilson, Nicole PM UDCC: PM CPTED: Stevens, Daniel					<u>Project Description</u> Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road					<u>Monthly Remarks</u> <b>TPP ID#162.</b> Consultant amendment proposal to update design to comply with new ESC/SWM regulations approved & NTP sent on 10/22/2024. 4th final design is in progress and expected on 11/27/24. Schedule in progress to be adjusted. Coordinating Corps of Engineers permit with Consultant. LAD NTP issued 1/13/23. Land rights on 1 of 12 properties have been acquired. Washington Gas relocation is complete and waiting for final bill. Verizon, NOVEC and Cox Communications relocation designs under review with revised final design plans. Additional funding in 2G40-088-091.											
	\$9,500,000																						
	\$5,032,933																						

Utility Relocation

Stringfellow Rd/Foxfield Pool		05/23	NA	10/23	02/24	07/24	02/25	11/24	05/24	NA	NA	05/24	06/24	NA	NA	NA	12/24	12/24	12/24	01/25	08/25	03/25
-------------------------------	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle/Pedestrian Access DOT</b> <b>304/300-C30050</b> <b>ST-000053-007-0</b> <b>ST-000053-007</b>	Sully	<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: Nguyen, Tan PM LAD: Campbell, Jocelyn PM UDCC: Fasceski, Jeff PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Pedestrian safety improvements along Stringfellow Road at Foxfield Pool to include refuge island.					<u>Monthly Remarks</u> <b>TPP ID #23018.</b> Draft Construction Package submit to UDCC on 10/29/24. Countywide permit package submit to VDOT on 10/22/24 and clearance received on 10/23/24. Land acquisition was completed on 6/14/24. No utility impacts. The project will be designed and constructed under the countywide permit.											
	\$250,000																						
	(\$100,000)																						

Design