

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates																														
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																								
<p><b>Shirley Gate Road</b>  <b>124/400-C40013</b>  <b>2G40-079-000-0</b>  <b>2G40-079-000</b></p>																							Braddock	Springfield	\$33,500,000	\$17,000,000	12/22	04/22	07/24	01/25	06/25	08/25	08/27	04/25	05/25	NA	06/25	02/26	TBD	TBD	NA	10/27	11/27	12/27	04/28	12/28	12/29
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																																				
			PM TDD: Marsh, Dennis				Interim two-lane road				Intermediate plans distributed on 7/10/24. Comments received 9/12/24 and are under review. Meeting held with Dominion on Transmission Lines on 9/20/24 and coordination is ongoing. Early acquisition of parcel completed 5/22/24. Schedule adjusted due to alignment redesign to minimize rock excavation.																																				
			PM UTL: Pugh, Richard				construction from Braddock																																								
			PM LAD: Monahan, Clyde				Road to Fairfax County Parkway,																																								
			PM UDCC: Fasceski, Jeff				including active transportation																																								
			PM CPTED: Curtis, Tina				facilities and access to future																																								
							Patriot Park East																																								
<b>Design</b>																																															
<b>Backlick Road and Industrial Road</b>																																															
<p><b>Six Year Plan HB2313 Local Spot Improvements</b>  <b>124/400-C40013</b>  <b>2G40-087-010-0</b>  <b>2G40-087-010</b></p>																							Mason	Braddock	\$7,000,000	\$0	04/19	12/19	08/20	06/22	11/23	03/23	12/24	04/23	NA	NA	04/23	12/24	NA	NA	NA	02/25	03/25	04/25	06/25	12/24	12/26
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																																				
			PM TDD: Nabavi, Seyed				Construct a left turn lane on				TPP ID# 21 & 91 Minor drainage redesign is in progress to mitigate conflict with the proposed Gas Station entrance. Permit plan preparation is in progress. LAD Admin 10/22/24 and PH 11/19/24. LAD NTP 4/24/23. Land rights on 5 of 7 properties have been acquired. Coordination with Norfolk Southern Railway is in progress. The project schedule was revised due to the land acquisition taking longer time than expected.																																				
			PM UTL: Yusufoglu, Eldar				Backlick Road, including																																								
			PM LAD: Herider, Jay				pedestrian improvements along																																								
			PM UDCC: Fasceski, Jeff				northbound side of Backlick Road																																								
			PM CPTED: Alexandrow, Nikolai				between Hechinger Drive and																																								
							Industrial Road																																								
<b>Land Acquisition</b>																																															
<b>Guinea Rd/Bronte Dr</b>																																															
<p><b>Bicycle/Pedestrian Imprv DOT</b>  <b>304/300-C30050</b>  <b>2G40-197-002-0</b>  <b>2G40-197-002</b></p>																							Braddock	\$275,000	\$125,000	06/23	12/23	01/24	06/24	09/24	10/24	11/24	NA	NA	NA	NA	NA	NA	NA	12/24	01/25	01/25	02/25	06/25	06/25		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																																				
			PM TDD: Madhusudhan, Galappa				Pedestrian and bicycle safety				TPP ID #23005. Final design plans submitted to VDOT on 9/16/24.																																				
			PM UTL:				improvements to include high																																								
			PM LAD:				visibility crosswalks, refuge																																								
			PM UDCC:				island, ADA ramps, and																																								
			PM CPTED: Askarzadeh, Negin				relocation of existing bus stop																																								
<b>Design</b>																																															
<b>Heritage Dr/Rectory Ln Crosswalk</b>																																															
<p><b>Bicycle/Pedestrian Imprv DOT</b>  <b>304/300-C30050</b>  <b>2G40-197-029-0</b>  <b>2G40-197-029</b></p>																							Braddock	Mason	\$250,000	\$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																																				
			PM TDD: Elahi, Seyedbehnam				Install pedestrian refuge island at				TPP ID #23031. NTP for design issued on 10/3/24. NTP for survey issued on 9/19/24. Draft scope received on 6/10/24.																																				
			PM UTL: Nguyen, Tan				existing marked crosswalk																																								
			PM LAD:																																												
			PM UDCC:																																												
			PM CPTED: Askarzadeh, Negin																																												
<b>Survey</b>																																															

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Heritage Dr/Commons Dr Crosswalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
----------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

On Hold

**Bicycle/Pedestrian Imprv DOT**  
**304/300-C30050** Braddock  
**2G40-197-030-0** Mason  
**2G40-197-030** \$0 (\$300,000)

Project Manager/Assignments  
 PM TDD: Elahi, Seyedbehnam  
 PM UTL:  
 PM LAD:  
 PM UDCCD:  
 PM CPTED: Luo, Caijun

Project Description  
 Add pedestrian refuge island at existing marked crosswalk

Monthly Remarks  
**TPP ID #23032.** NTP for design issued on 10/3/24. NTP for survey issued on 9/19/24. Meeting with consultant on 8/29/24. Scope received on 8/20/24.

**Survey**

Guinea Rd/Rutherford Park			03/23	NA	06/23	09/23	10/24	08/24	10/24	07/24	NA	NA	07/24	12/24	NA	NA	NA	12/24	01/25	01/25	02/25	02/25	05/25
---------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

**Bicycle/Pedestrian Access DOT**  
**304/300-C30050** Braddock  
**ST-000053-002-0** \$250,000  
**ST-000053-002** \$50,000

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD: Mohammed, Nazaneen  
 PM UDCCD:  
 PM CPTED: Askarzadeh, Negin

Project Description  
 Crosswalk improvements to include curb extension and ADA curb ramps

Monthly Remarks  
**TPP ID #23004.** County Wide permit submission is in progress. Final design approved on 9/12/24. Land rights completed 9/27/24. Draft construction package submit to UDCCD on 9/24/2024.

**Design**

Guinea Rd/Lakepointe Dr Crosswalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
-----------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

On Hold

**Bicycle/Pedestrian Access DOT**  
**304/300-C30050** Braddock  
**ST-000053-015-0** \$350,000  
**ST-000053-015** \$0

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD:  
 PM UDCCD:  
 PM CPTED: Luo, Caijun

Project Description  
 Install RRFB

Monthly Remarks  
**TPP ID #23049.** Project initiation. VDOT Coordination Meeting held on 9/11/24. Responses to VDOT comments provided at meeting submitted to VDOT on 9/23/24. NTP issued to LSB on 9/12/24. Survey notification letter sent 9/20/24.

**Pre-Design**