

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>  <b>124/400-C40017</b>  <b>2G40-100-000-0</b>  <b>2G40-100-000</b></p>																							
Sully			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	07/24
Springfield			<p><u>Project Manager/Assignments</u>                      PM TDD: Beall, James                      PM UTL: Maisel, Michael                      PM LAD: Cate, Dennis                      PM UDCCD:                      PM CPTED: Stevens, Daniel</p>						<p><u>Project Description</u>                      Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29</p>						<p><u>Monthly Remarks</u>  <b>UPC #108720. TPP ID# 062.</b> Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. Land rights on 47 of 47 parcels have been acquired (including quick takes. As of 7/31/24 construction is 99% complete. Construction schedule adjusted due to amendment for additional work. Punch list walk with VDOT held 8/26/24. Shirley is working on punch list items. SWM inspection scheduled 9/30/24.</p>								
<p>Post-Construction</p>																							
<p>TBD    NA    08/05    NA    NA    NA    NA    NA    04/07    10/07    NA    NA    01/08    NA    NA    NA    NA    NA    NA    NA    NA    TBD</p>																							
<p><b>Stonecroft Boulevard Widening Sully</b>  <b>Police Station</b>  <b>304/300-C30050</b>  <b>009217-0</b>  <b>5G25-064-000</b></p>																							
Sully		\$800,678 \$0	<p><u>Project Manager/Assignments</u>                      PM TDD: Minnix, Wesley                      PM UTL: Nguyen, Tan                      PM LAD: Kresge, Carol                      PM UDCCD:                      PM CPTED: Guarino, Michael</p>						<p><u>Project Description</u>                      Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard</p>						<p><u>Monthly Remarks</u>                      Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.</p>								
<p>Construction</p>																							
<p><b>Westfields Blvd/Walney Rd Crosswalk</b></p>																							
<p>TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    TBD    TBD    TBD</p>																							
<p><b>Bicycle/Pedestrian Imprv DOT</b>  <b>304/300-C30050</b>  <b>2G40-197-037-0</b>  <b>2G40-197-037</b></p>																							
Sully		\$600,000 \$0	<p><u>Project Manager/Assignments</u>                      PM TDD: Radzikowski, Roderick                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED: Alexandrow, Nikolai</p>						<p><u>Project Description</u>                      Add signalized crosswalk, ADA curb ramps, pedestrian push buttons and signal heads on north and south leg. Add pedestrian connection to existing SUP</p>						<p><u>Monthly Remarks</u>  <b>TPP ID #23039.</b> Project initiation. Site visit with consultant held on 9/9/24 and proposal requested. Survey notification letters mailed 9/13/24. Survey requested on 9/20/24 and expected late January.</p>								
<p>Pre-Design</p>																							
<p><b>Centreville Farms Rd/Calamint Ct/Twilight Glow Dr Crosswalk</b></p>																							
<p>TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    TBD    TBD    TBD</p>																							
<p><b>Bicycle/Pedestrian Imprv DOT</b>  <b>304/300-C30050</b>  <b>2G40-197-038-0</b>  <b>2G40-197-038</b></p>																							
Sully		\$300,000 \$0	<p><u>Project Manager/Assignments</u>                      PM TDD: Elahi, Seyedbehnam                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED: Luo, Caijun</p>						<p><u>Project Description</u>                      Add pedestrian refuge island at existing marked crosswalk</p>						<p><u>Monthly Remarks</u>  <b>TPP ID #23040.</b> Scope is being re-evaluated. Meeting held with ACTD on 8/28/24 to discuss scope issues and funding. Site visit completed on 8/13/24. Scope received on 8/1/24.</p>								
<p>Pre-Design</p>																							

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Leland Rd/Sammie Kay Ln		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-039-0 2G40-197-039	Sully  \$300,000 \$0	PM TDD: Sorensen, Jonathan PM UTL: PM LAD: PM UDCD: PM CPTED: Curtis, Tina	Add pedestrian refuge island at existing marked crosswalk					<b>TPP ID# 23041.</b> Project initiation. Reviewing scope and fee proposal submitted by consultant. Survey requested 8/28/24 and is expected by end of December. Survey notification letters sent 9/3/24.															
Pre-Design																							
Pleasant Valley Rd. Shared Use Path - Ellick Run - Dominion Power Lines		01/18	04/18	02/19	08/21	06/24	11/20	07/25	08/24	08/24	NA	09/24	06/25	04/24	12/25	NA	04/26	06/26	07/26	10/26	11/21	10/27	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-013-0 ST-000036-013	Sully  \$9,500,000 \$5,032,933	PM TDD: Beall, James PM UTL: Yusufoglu, Eldar PM LAD: Wilson, Nicole PM UDCD: PM CPTED: Stevens, Daniel	Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road					<b>TPP ID#162.</b> Consultant has submitted amendment proposal to update design to comply with new ESC/SWM regulations. Schedule will be adjusted when proposal approved. Coordinating Corps of Engineers permit with Consultant. 3rd final design distributed for review 6/10/24. All comments received. 4th final design is in progress. LAD NTP issued 1/13/23. Land rights on 1 of 12 properties have been acquired. Washington Gas relocation is complete. Verizon, NOVEC and Cox Communications relocation designs under review with revised final design plans. Additional funding in 2G40-088-091.															
Utility Relocation																							
Stringfellow Rd/Foxfield Pool		05/23	NA	10/23	02/24	07/24	02/25	11/24	05/24	NA	NA	05/24	06/24	NA	NA	NA	03/25	04/25	04/25	05/25	08/25	08/25	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-007-0 ST-000053-007	Sully  \$250,000 (\$100,000)	PM TDD: Elahi, Seyedbehnam PM UTL: Nguyen, Tan PM LAD: Campbell, Jocelyn PM UDCD: Fasceski, Jeff PM CPTED: Alexandrow, Nikolai	Pedestrian safety improvements along Stringfellow Road at Foxfield Pool to include refuge island.					<b>TPP ID #23018.</b> Meeting with VDOT TE on 9/10/24 to discuss comments on MOT, which are being addressed. The final plan was submitted to VDOT on 7/18/24. Land acquisition was completed on 6/14/24. No utility impacts. The project will be designed and constructed under the countywide permit															
Design																							

On Hold

On Hold

On Hold