

1390
Area 1

TO: DIVISION OF INSPECTIONS

DATE: 10/24/78

FROM: HEALTH DEPARTMENT

RE: NOTIFICATION OF ISSUANCE OF SEPTIC TANK PERMIT AND/OR WELL PERMIT

OWNER'S NAME: Curtis Builders

BUILDING APPLICATION NUMBER: 10B0655

SUBDIVISION: Seneca Farms SEC: 2 BLOCK: LOT: 10

TAX MAP IDENTIFICATION AND ADDRESS: 2-2-002-10

305 Seneca Rd., Great Falls, VA 22066

HEALTH DEPARTMENT PERMIT #

79-152

SEWAGE DISPOSAL PERMIT ISSUED FOR: Dwelling

WELL PERMIT ISSUED FOR: Dwelling

SEWAGE DISPOSAL SYSTEM DESIGNED FOR 5 BEDROOMS
(ALL PERMITS FOR DWELLINGS ARE DESIGNED TO INCLUDE AUTOMATIC WASHER AND GARBAGE DISPOSAL)

RESTRICTIONS:

THE ABOVE TO BE COMPLETED IN QUADRUPLICATE EACH TIME A PERMIT IS ISSUED. ONE COPY TO PLUMBING INSPECTION BRANCH. ONE COPY TO ELECTRICAL INSPECTION BRANCH. RETAIN TWO COPIES WITH PERMIT

NOTIFICATION OF FINAL APPROVAL:

SEWAGE DISPOSAL SYSTEM

APPROVED: 8-23-79

WATER SUPPLY SYSTEM

APPROVED: 9-5-79

ENTERED AUG 23 1979

(SIGNATURE)

UPON FINAL APPROVAL, ONE COPY TO BE FORWARDED TO PLUMBING INSPECTION BRANCH. ORIGINAL TO BE ATTACHED TO PERMIT.

W: 9/3-18-74


ENTERED
ELECTRICAL

REGISTERED

XXXXXXXXXX)

LOCATION: SENECA FARMS RM: XXXXXX
(Subdivision or Tax Map Ref.)

305 Seneca Road



Sketch to show location of septic tank flow diversion valve distribution boxes and well.

Completion Statement

Commonwealth of Virginia
State Department of Health

Health Department
Identification Number:

80891084
Fairfax County Health Department

Name of Company/Corporation/Individual:

FIVE STAR SUPPLY

Address:

45910 Transamerica Plaza #103

Telephone:

703-716-0707

Owner's Name:

Ralph Lazaro

Owner's Address:

305 Seneca Rd, Great Falls, VA 22066

Location of Installation: Lot:

10

Block:

Section:

2

Subdivision:

Seneca Farms LT 10

Sec 2

Other:


TM# 0022-02-0010


I hereby certify that the onsite sewage disposal system has been installed and completed in accordance with the construction permit issued
(Date) 12/18/19 and is in compliance with Part D of the Sewage Handling and Disposal Regulations and when appropriate the plans and
specifications for the project.

Date

12/23/2019

Signature and Title





Fairfax County Health Department
Division of Environmental Health
ONSITE SEWAGE AND WATER SECTION
PERMIT TO REPAIR ONSITE SEWAGE SYSTEM

Health Department # 80891084 Tax Map # 2-2-002-10 Date 12/18/2019
Owner Ralph Lazaro TR Phone 703-477-6736
Property Address 305 Seneca Rd, Great Falls, VA 22066
Subdivision Seneca Farms Sec./Block 2 Lot 10
Type of System Conventional Pump System Design 5 Bedroom/1000 GPD
Owner/Agent Ralph Lazaro TR Phone 703-477-6736
Mailing Address 305 Seneca Rd, Great Falls, VA 22066

For: ☒ Dwelling ☐ Commercial Property ☐ Other, describe: _____

This permit authorizes the following repairs:

- | | |
|--|--|
| ☐ Replace and/or repair sewer line. | ☐ Replace damaged flow diversion valve and/or valve stem. |
| ☐ Replace _____ malfunctioning effluent pump(s) with pump(s) rated at a minimum of 40 gpm @ _____ feet of TDH and a maximum of 80 gpm @ _____ feet of TDH. Pumps must be equivalent to originally approved pumps.
Pump Manufacturer: _____ Pump Model: _____ | ☐ Replace _____ malfunctioning pump chamber float(s) and/or gate valve(s) and/or check valve(s) and/or piping. Reset drawdown between on and off float to _____ inches. |
| ☒ Replace electrical junction box on the pump chamber. | ☒ Replace and/or repace <u>1</u> damaged distribution box (es). |
| ☐ Replace septic tank lid and/or pump chamber lid. | ☐ Replace outlet and/or inlet tee(s). |
| ☐ Replace or repair pump control box. | ☒ Other: <u>Install new concrete riser on pump station</u> |
| ☐ Replace or repair force main. | |
| ☐ Replace and/or repair conveyance line and/or header lines | |

Comments: _____

Note: Repairs must be made in accordance with all applicable State Regulations and County Codes. All repairs must be inspected by the Fairfax County Health Department upon completion. Contact the Fairfax County Health Department at 703-246-2201 to arrange for an inspection date.

Further repairs may be required to the Onsite Sewage System if problems are identified during repairs and/or inspections. This Onsite Sewage System repair is null and void if conditions are changed from those shown on the repair permit. No part of any repair shall be covered until inspected, corrections made if necessary, and approved, by the Health Department or unless expressly authorized by the Health Department. Any part of any repair which has been covered prior to approval shall be uncovered, upon the direction of the Department.

Date: 12/18/2019 Issued by: Dreg Swiler
Environmental Health Specialist

Date: 12-23-19 Repairs Approved by: Crystal C...
Environmental Health Specialist

Date: 12/24/19 Reviewed by: Vo R...
Environmental Health Supervisor

RECORD NORTH

S 13°58'00" W 75.00'

APPROVED SUBJECT TO NOTATIONS SHOWN
FAIRFAX COUNTY HEALTH DEPARTMENT
DECK FOOTERS TO BE A
MINIMUM OF 10' FROM
SEPTIC TANK

APPROVED
10-16-07
Eileen M. McNamee
Zoning Administrator


FAIRFAX COUNTY HEALTH DEPARTMENT
DIVISION OF ENVIRONMENTAL HEALTH

Location of the existing building sewer
is unconfirmed. Owner/applicant/contractor is responsible for any damage
incurred to the unconfirmed building
sewer and must obtain all necessary
permits and/or inspections for all
required repairs per applicable codes.


10/17/07
Date

LOT 11

J.C. Fricci
Health Official



DETAIL A



10-17-07
Date

Health Official

FAIRFAX COUNTY HEALTH DEPARTMENT
DIVISION OF ENVIRONMENTAL HEALTH

Emergency emptying of a septic tank
discharged to natural drainage or storm
sewer. Filter backwash to be disposed of so
that drainage does not (1) enter onto
adjacent properties, (2) enter onto
existing or proposed septic system areas,
(3) enter into a sewer line connected to an
on-site sewage disposal system, and (4)
flow directly towards a well.


10/17/07
Date
J.C. Fricci
Health Official

SENECA ROAD

RW VARIES

+/- 900' TO
WOOLINGTON ROAD

DETAIL B: PROPOSED ADDITION



BY
DATE


FOOTINGS AND PIERS MUST BE
PLACED ON COMPETENT MATERIAL.

I, L.S. WHITSON HEREBY CERTIFY THAT THE CLEARING AND
GRADING DELINEATED ON THIS HOUSE LOCATION PLAT
PREPARED FOR THE PROPERTY LOCATED AT 305 SENECA ROAD
ACCURATELY REFLECTS THE SCOPE OF THIS PROJECT AND THAT
THE PROPOSED WORK CAN BE PERFORMED WITHIN THE LIMITS
OF CLEARING AND GRADING AS SHOWN. I FURTHER CERTIFY THAT
THE TOTAL DISTURBED LAND AREA THAT WILL BE ASSOCIATED WITH
THE CONSTRUCTION OF THE PROPOSED ADDITIONS WILL NOT EXCEED
2,500 S.F.

TOTAL DISTURBED AREA = 2,008 S.F.

HOUSE LOCATION SURVEY

LOT 10 SECTION 2
SENECA FARMS
DEED BOOK 4382 PAGE 727
FAIRFAX COUNTY, VIRGINIA
DATE: APRIL 4, 2007
SCALE: 1" = 100'
DRAFTED BY: RLO



LEGEND

C/W = CONC WALK	C/P = CONC PATIO
S/W = STONE WALK	R/E = RECESSED ENTRY
W/L = WOOD LANDING	CHIM = CHIMNEY
B/L = BRICK LANDING	O.H. = OVERHANG
W/D = WOOD DECK	BW = BAY WINDOW
C/S = CONC STOOP	OHW = OVERHEAD WIRE
M/S = METAL STOOP	AW = AREA WAY
C/C/S = COVERED CONC STOOP	○ = MONUMENT FOUND
	-x- = FENCE

NOTES

1. "NO" PROPERTY CORNER MONUMENTS SET. REFER TO TITLE 54.1-407 OF THE CODE OF VIRGINIA;
2. THIS HOUSE LOCATION SURVEY WAS PERFORMED AT THE WRITTEN REQUEST OF YOUR LEGAL AGENT AND DOES NOT REPRESENT A BOUNDARY SURVEY.
3. THIS SURVEY IS NOT TO BE USED FOR THE CONSTRUCTION OF FENCES OR ANY OTHER IMPROVEMENTS.
4. THIS SURVEY WAS ESTABLISHED BY AN ELECTRONIC TOTAL STATION AND TAPE UNLESS OTHERWISE SHOWN THERE ARE NO ENCROACHMENTS.
5. NO TITLE REPORT WAS FURNISHED. ALL EASEMENTS OF RECORD MAY NOT BE SHOWN.

SAM WHITSON LAND SURVEYING, INC.

7061 GATEWAY COURT SUITE 150
MANASSAS, VIRGINIA 20109

PHONE: (703) 330-9622 FAX: (703) 330-9778

OWNER: LAZARO

W.O. #07-587




HEALTH DEPARTMENT COPY

APPROVED
FAIRFAX COUNTY HEALTH DEPARTMENT

No Second Kitchen or Wet Bar
APPROVED

Eileen M. McNamee
Zoning Administrator

4/2/07
Date



SENECA ROAD

+/- 900' TO


WATERPROOFING REQUIRED IN ACCORDANCE WITH BUILDING CODES

I, L.S. WHITSON HEREBY CERTIFY THAT THE CLEARING AND GRADING DELINEATED ON THIS HOUSE LOCATION PLAT PREPARED FOR THE PROPERTY LOCATED AT 305 SENECA ROAD ACCURATELY REFLECTS THE SCOPE OF THIS PROJECT AND THAT THE PROPOSED WORK CAN BE PERFORMED WITHIN THE LIMITS OF CLEARING AND GRADING AS SHOWN. I FURTHER CERTIFY THAT THE TOTAL DISTURBED LAND AREA THAT WILL BE ASSOCIATED WITH THE CONSTRUCTION OF THE PROPOSED ADDITIONS WILL NOT EXCEED 2,000 SQ. FT.

FOUNDATIONS AND PIPES MUST BE PLACED ON COMPETENT MATERIAL.

HOUSE LOCATION SURVEY

LOT 10 SECTION 2
SENECA FARMS
DEED BOOK 4382 PAGE 727
FAIRFAX COUNTY, VIRGINIA
DATE: APRIL 4, 2007
SCALE: 1" = 40' TOTAL EARTH DISTURBANCE ON THIS LOT SHALL NOT EXCEED 2500 SQ. FT.



LEGEND

CW = CONC WALK C/P = CONC PATIO
SW = STONE WALK R/E = RECESSED ENTRY
WL = WOOD LANDING CHIM = CHIMNEY
B/L = BRICK LANDING O.H. = OVERHANG
W/D = WOOD DECKMENT B/W = BAY WINDOW
C/S = CONC STOODRESSING CENTER
M/S = METAL STOODRESSING CENTER
C/C/S = COVERED CONC STOOP
○ = MONUMENT FOUND
-x- = FENCE

NOTES

- "NO" PROPERTY CORNER MONUMENTS SET. REFER TO TITLE 54.1-407 OF THE CODE OF VIRGINIA.
- THIS SURVEY WAS PERFORMED AT THE WRITTEN REQUEST OF YOUR LEGAL AGENT AND DOES NOT REPRESENT A BOUNDARY SURVEY.
- THIS SURVEY IS NOT TO BE USED FOR THE CONSTRUCTION OF FENCES OR ANY OTHER IMPROVEMENTS.
- THIS SURVEY WAS ESTABLISHED BY AN ELECTRONIC TOTAL STATION AND TAPE UNLESS OTHERWISE SHOWN THERE ARE NO ENCROACHMENTS.
- NO TITLE REPORT WAS FURNISHED. ALL EASEMENTS OF RECORD MAY NOT BE SHOWN.

BY: [Signature]
DATE: 4/12/07

SAM WHITSON LAND SURVEYING, INC.

7061 GATEWAY COURT SUITE 150
MANASSAS, VIRGINIA 20109

PHONE: (703) 330-9622 FAX: (703) 330-9778

OWNER: LAZARO

W.O. #07-587

Completion Statement

Commonwealth of Virginia
State Department of Health

Health Department
Identification Number

12997-0458

~~FARM~~ County Health Department

Name of Company/Corporation/Individual:

Grant Falls Septic

Address:

Telephone:

689-1063

Owner's Name

Jacobs, R.

Owner's Address

305 Seneca Rd., CA Falls, VA 22066

Location of Installation: Lot

10

Block

Section:

2

Subdivision:

Seneca Farms

Other:

Tr# 2-2-002-10

1 pump, 2 check valves

I hereby certify that the onsite sewage disposal system has been installed and completed in accordance with the construction permit issued (date) 4-23-97 and is in compliance with Part D of the Sewage Handling and Disposal Regulations and when appropriate the plans and specifications for the project.

4-23-97

Date

Repaired

Just F. Muse

Signature and Title

Water Supply and/or Sewage Disposal System Construction Permit

Commonwealth of Virginia

Department of Health

FAIRFAX COUNTY

Health Department

Health Department

Identification Number

Map Reference

129-97-0458

2-2002-10

General Information

Water Supply System: New ☐ Repair ☐ Public ☐ FHA ☐ VA ☐ Case No. n/a
 Sewage Disposal System: New ☐ Repair ☒ Expanded ☐ Conditional ☐ Public ☐
 Based on the application for a sewage disposal system construction permit filed in accordance with Section 2.13 E, of the Sewage Handling and Disposal Regulations and/or Section 2.13 of the Private Well Regulations a construction permit is hereby issued to:
 Owner RALPH & LINDA LAZARO Telephone 689-1063
 Address SAME AS BELOW For a Type II Sewage Disposal System or Well to
 be constructed on/at 305 SENECA ROAD GREAT FALLS, VA 22066
 Subdivision SENECA FARMS Section/Block 2 Lot 10 Actual or estimated water use 5 BEDROOMS

DESIGN	NOTE: SEWAGE DISPOSAL SYSTEM INSPECTION RESULTS
Water supply, existing: (describe) <u>DRILLED WELL</u>	Water supply location: Satisfactory. yes ☐ no ☐ comments
To be installed: class <u>N/A</u> cased ☐ grouted ☐	Completion Report G. W. 2 Received: yes ☐ no ☐ not applicable ☒
Building sewer: I.D. PVC Schedule 40, or equivalent. Slope 1.25" per 10' (minimum). ☐ Other ☐	Building sewer: yes ☐ no ☐ comments Satisfactory
Septic tank: Capacity ☐ gals. (minimum). ☐ Other ☐	Pretreatment unit: yes ☐ no ☐ comments Satisfactory
Inlet-outlet structure: PVC Schedule 40, 4" tees or equivalent. ☐ Other ☐	Inlet-outlet structure: yes ☐ no ☐ comments Satisfactory
Pump and pump station: No ☐ Yes ☒ describe and show design. if yes: <u>REPAIR PUMPING STATION AS PER PG#2</u>	Pump & pump station: yes ☐ no ☐ comments Satisfactory <u>One Zoeller 1163 on blk, 2 Break Valves. some int. piping</u>
Gravity mains: 3" or larger I.D., minimum 6" fall per 100', 1500 lb. crush strength or equivalent. ☐ Other ☐	Conveyance method: yes ☐ no ☐ comments Satisfactory
Distribution box: Precast concrete with ☐ ports. ☐ Other ☐	Distribution box: yes ☐ no ☐ comments Satisfactory
Header lines: Material: 4" I.D. 1500 lb. crush strength plastic or equivalent from distribution box to 2' into absorption trench. Slope 2" minimum. ☐ Other ☐	Header lines: yes ☐ no ☐ comments Satisfactory
Percolation lines: Gravity 4" plastic 1000 lb. per foot bearing load or equivalent, slope 2" 4" (min. max.) per 100'. ☐ Other ☐	Percolation lines: yes ☐ no ☐ comments Satisfactory
Absorption trenches: Square ft. required ☐ ; depth from ground surface to bottom of trench ☐ ; aggregate size ☐ ; Trench bottom slope ☐ ; center to center spacing ☐ ; trench width ☐ ; Depth of aggregate ☐ ; Trench length ☐ ; Number of trenches ☐	Absorption trenches: yes ☐ no ☐ comments Satisfactory

APPROVAL OF REPAIRS ONLY

Date 4-23-97 Inspected and approved by:

Sanitarian m. m. m.

Schematic drawing of sewage disposal and/or water supply system and topographic features.

Show the lot lines of the building site, sketch of property showing any topographic features which may impact on the design of the well or sewage disposal system, including existing and/or proposed structures and sewage disposal systems and wells within 200 feet. The schematic drawing of the well site or area and/or sewage disposal system shall show sewer lines, pretreatment unit, pump station, conveyance system, and subsurface soil absorption system, reserve area, etc. When a nonpublic drinking water supply is to be permitted, show all sources of pollution within 200 feet.

☒ The information required above has been drawn on the attached copy of the sketch submitted with the application. Attach additional sheets as necessary to illustrate the design.

THIS PERMIT AUTHORIZES THE FOLLOWING REPAIRS

1. REPLACE MALFUNCTIONING PUMP WITH ONE OF EQUIVALENT TDH REQUIREMENTS.
2. REPLACE TWO MALFUNCTIONING BRASS CHECK VALVES.
3. REPLACE ANY BROKEN PIPEING IN PUMP PIT.
4. CALL FOR AN INSPECTION WHEN REPAIRS ARE COMPLETED.

FOLLOW ALL APPLICABLE FAIRFAX COUNTY CODES AND STATE REGULATIONS

REPAIRED
This sewage disposal system and/or water supply is to be **constructed** as specified by the permit X or attached plans and specifications _____.

This sewage disposal system and/or well construction permit is null and void if (a) conditions are changed from those shown on the application (b) conditions are changed from those shown on the construction permit.

No part of any installation shall be covered or used until inspected, corrections made if necessary, and approved, by the local health department or unless expressly authorized by the local health dept. Any part of any installation which has been covered prior to approval shall be uncovered, if necessary, upon the direction of the Department.

Date: 4-23-97 Issued by: [Signature]

Sanitarian

Date: 4-23-97 Reviewed by: [Signature]

Supervisory Sanitarian

This Construction
Permit Valid until

N/A

If FHA or VA financing

Reviewed by Date _____ Date _____

FAIRFAX COUNTY HEALTH DEPARTMENT
DIVISION OF ENVIRONMENTAL HEALTH

EVALUATION REPORT OF
INDIVIDUAL SEWAGE DISPOSAL AND WATER SUPPLY SYSTEMS

PROPERTY ADDRESS 305 SENECA RD., GREAT FALLS, VA. 22066 Seneca Farm, Sec. 2
2-2-002-10
OWNER Ralph A. Lazaro (Tax Map or Subdivision)
PHONE: 430-8610/759-3011
ADDRESS _____ ZIP: _____
EVALUATION REQUESTED BY: Owner DATE: 11/5/86 PHONE: _____
SEND REPORT TO Owner

WATER SUPPLY: PUBLIC _____ PRIVATE X PUBLIC WATER AVAILABLE YES _____ NO X
DUG WELL _____ BORED WELL _____ DRILLED WELL X OTHER _____
THE WATER SUPPLY SYSTEM APPEARS TO BE: SATISFACTORY X UNSATISFACTORY _____
REMARKS: _____

SEWAGE DISPOSAL: PUBLIC _____ PRIVATE X PUBLIC SEWER AVAILABLE YES _____ NO X
Number of bedrooms existing 5 Number of bedrooms system designed for 5
Automatic washer installed YES X NO _____ System designed for auto. washer YES X NO _____
Garbage disposal installed YES X NO _____ System designed for disposal YES X NO _____
Trees, driveways, swimming pools etc., over the drainfield YES _____ NO X
Dwelling continuously occupied prior to evaluation (How Long? 7 years) YES X NO _____
Occupancy Confirmed by: Mr. Lazaro

ON THE DATE OF EVALUATION:

X Sewage disposal system appears to be functioning satisfactorily.
Sewage disposal system appears to be functioning satisfactorily. However based upon the above information, the potential loading of the system is in excess of design and does not meet State and local regulations.
Sewage disposal system appears to be malfunctioning as follows:
Sewage surfacing
Sewage (waste water) piped to ground surface.
Sewage backing up in house plumbing.
Other (See Remarks)

REMARKS: Sewage pump station not open for inspection, pump system appears satisfactory based on inspection of control panel and information supplied by owner.

EVALUATION OF THE WATER SUPPLY SYSTEM (INCLUDING BACTERIOLOGICAL ANALYSIS) AND/OR SEWAGE DISPOSAL SYSTEM IS BASED ON RECORDS, IF AVAILABLE, AND A VISUAL SURFACE INSPECTION.

DATE OF EVALUATION 11/18/86 SANITARIAN Ed Pippin
DATE OF REVIEW _____ SUPERVISOR Dennis A. Hill R.S.
DAH:ELP:ftn

RECORD INSPECTION-SEWAGE DISPOSAL SYSTEM

Date _____ Case No. _____

Owner Curtis Builders Address 13754 Lowe St., Chantilly, VA 22021 Phone 437-1224/790-0041
(Mailing Address)

Occupant _____ Address _____ Phone _____
(Mailing Address)

Exact Location of Premises 305 Seneca Rd., Great Falls, 22066 SENECA TM: 2-2-002-10
(Subdivision, Street or Road Name, Section or Lot No.)

WATER SUPPLY INSPECTION

Installed according to Permit Design ☐ Yes ☐ No. Distance to nearest House Sewer _____ feet. Distance to nearest Sewage Disposal System _____ feet.
(Use Form LHS-143 for Detailed Inspection of Water Supply Reference Materials.)

SEWAGE DISPOSAL SYSTEM INSPECTION

(1) LOCATION

Allotted Area adequate ☒ Yes ☐ No. Distance from nearest lot lines 10+ feet. Trees 10+ feet. Water Supplies _____ feet. Buildings 20+ feet.

(2) INSTALLATION AND DESIGN

Installed according to Permit Design ☒ Yes ☐ No.
Have additional Household Appliances been added NOT on Permit:
☐ Automatic Washer ☐ Garbage Disposal
☐ Other _____
(Describe)

(3) SOIL CONDITION

Are there soil conditions now evident which indicate system may be unsatisfactory as designed: ☐ Yes ☒ No. If Yes, show adjustments required under "Remarks" below.

(4) HOUSE SEWER LINE

Installed ☐ Yes ☐ No. Type of material _____ Size _____ Inches.

(5) SEPTIC TANK

Constructed of LAWSON 1875 (Kind of Material)
Inside Dimensions Length _____ feet. Width _____ feet.
Liquid Depth _____ feet. Depth of Air Space _____ inches.
Inside Fittings comply with requirements ☒ Yes ☐ No.

(6) DISTRIBUTION BOX

Watertight and equal surcharge to each line by Water Test ☒ Yes ☐ No. Distribution Box provided with (2)(2) extra outlets for future use.
(Number)

(7) SUBSURFACE ABSORPTION FIELD

Total Area in bottom of ditches 1232 + 616R square feet.
Number of ditches 8 Length of ditches 77 feet.
Grade of ditches Minimum 2 Inches per 100 feet.
Maximum 4 inches per 100 feet. Has system been checked by instruments (Level) ☒ Yes ☐ No.
Type aggregate used blue stone
Depth of aggregate under Tile 32 inches
Total depth of aggregate 40+ inches
Depth of backfill over aggregate 18-22 inches
17-24

(8) SURFACE DRAINAGE

Storm Drains from House and Basement flowing away from Subsurface Drainage Field: ☐ Yes ☐ No. Was Surface Drainage required ☒ Yes ☐ No. If Yes, has this been provided ☐ Yes ☐ No. Has area been drained by lowering Ground Water Table: ☐ Yes ☐ No. ☒ Not required.

(9) Are follow-up inspections necessary ☐ Yes ☒ No.

Septic Tank Contractor: AI HOLLAND Address _____ Phone _____

This Sewage Disposal System (Is) (Is Not) Approved by FAIRFAX CO. Health Department

Date 8/21/79 Signed H. Case (Sanitarian)
Date 8/23/79 Approved [Signature] (Reviewing Authority)

With proper maintenance, approved Sewage Disposal systems may be expected to function satisfactorily, provided no overloading or physical damage occurs to the system. Remarks: HYDROMATIC SP50AH INSTALLED.

WATER SUPPLY

County/City Fairfax Co. Date 5-18-79 Case No. _____

☐ Proposed ☐ Public ☒ Non-Public Drinking
☒ Record of Inspection ☐ Quasi - Public

Owner Curtis Builders Address 13754 Lowe St. Chantilly Phone 437-1224
(Mailing Address)

Occupant _____ Address _____ Phone _____
(Mailing Address)

Exact Location of Premises 305 Seneca Road Great Falls, Va. 22066 SENECA FARMS 2-2-002-10
(Subdivision, Street or Road Name, Section or Lot No.)

TYPE CUSTOMERS: ☐ Community ☐ Industrial ☐ Recreational ☐ Other:

TYPE SOURCE PROPOSED: _____

TOTAL PROPOSED ULTIMATE CONNECTIONS: _____

TOTAL PROPOSED ULTIMATE PERSONS (EMPLOYEES) SERVED: _____

TOTAL PROPOSED PRESENT CONNECTIONS: _____

TOTAL PROPOSED PRESENT POPULATION SERVED: _____

* Notify Division of Engineering (Regional Engineer) of impending development of a Public Water Supply.

AN INDIVIDUAL WATER SUPPLY ☒ New ☐ Existing FROM ☒ Drilled Well ☐ Driven Well ☐ Bored Well
☐ Dug Well ☐ Other _____ FOR ☐ Home ☐ Restaurant ☐ Trailer Court ☐ Motel
☐ Service Station ☐ Other _____

If a new supply, inspect for compliance with standards. If an existing supply, furnish as much information as may be available.

SOURCE OF INFORMATION well log + inspection IS PUBLIC WATER SUPPLY AVAILABLE ☐ Yes ☐ No

SEWAGE DISPOSAL BY ☐ PUBLIC SEWER ☐ COMMUNITY SYSTEM ☒ INDIVIDUAL SYSTEM ON SITE.

INSPECTION FINDINGS

(1) WATERSHED Surface Drainage away from source in all directions
☒ Yes ☐ No. Distance Source from possible causes of contamination Sewer Line _____ feet. Type of material used in Sewer Line _____ (Describe) Septic Tank _____ feet.

Seepage Pit _____ feet. Subsurface Absorption Field (nearest point) _____ feet. Other _____ feet.

Note any serious obstacles in watershed on back of form.

(2) TYPE OF SOIL FORMATION ☐ Tight Clay ☐ Limestone
☐ Sandstone ☐ Other _____ (Describe)

(3) CLASSIFICATION OF WELL ☐ Type - 1 ☐ Type - 2A
☐ Type - 2B ☐ Type - 3 ☐ Other _____

(4) CONSTRUCTION DETAILS Total depth 145 feet.
Diameter 6 inches. Type of casing Steel - 15 (Describe)
Depth of casing 62 feet. Exterior space around casing sealed with ☒ Concrete grout to depth of 35 feet.
☐ Poured in place ☒ Pumped in under pressure ☐ Other type backfill _____ to depth of _____ feet.
(Describe) casing extends 12 inches above ground.

(5) WATER SOURCE COVER ☐ Concrete ☒ Metal ☐ Other
_____ Opening in Cover watertight (Kind of Material)

☐ Yes ☐ No. If no, explain pitless adapter

(6) PUMP ☐ Shallow Well ☒ Deep Well. Length of Drop Pipe _____ feet. Well capacity 15 gallons per minute.

Size of Feeder Pipe 10 inches.

(7) PUMP LOCATION ☒ In Well ☐ Over Well ☐ Offset.
If offset, does watertight casing extend to Pump ☐ Yes ☐ No
Pump room located _____ feet from Well.

Pump room drained by gravity through 4 - inch or larger pipe to surface to ground ☐ Yes ☐ No. Pump platform of concrete or other impervious material, at least 4 inches thick at casing, extending at least 24 inches in all directions, sloped to drain;
☐ Yes ☐ No. Pump mounting watertight ☐ Yes ☐ No.
Sanitary Well Seal in casing and properly vented ☐ Yes ☐ No.

(8) TYPE OF STORAGE ☒ Pressure ☐ Gravity. Capacity 82XTROL gallons. If gravity, is overflow pipe screened ☐ Yes ☐ No.

THIS WATER SUPPLY SYSTEM ☒ Is ☐ Recommended by FAIRFAX Co. ☐ Div. Engineering
☐ Is not ☒ Approved ☒ Health Department

REMARKS: 0-52 overburden
52-145 blue stone

Date 9/5/79 Signed J. Case Date 9-5-79 Approved [Signature] (Health Director)

Date _____ Approved _____ Date _____ Approved _____ (Reviewing Authority—Other Agency or Engineer)

WATER SUPPLY

County/City Fairfax Co. Date 5-14-79 Case No. _____

☐ Proposed ☐ Public ☒ Non-Public Drinking
☒ Record of Inspection ☐ Quasi-Public

Owner Curtis Builders Address 13754 Lowe St. Chantilly 22021 Phone 437-1224/790-0041
(Mailing Address)

Occupant _____ Address _____ Phone _____
(Mailing Address)
 Exact Location of Premises 305 Seneca Rd. Great Falls, Va. 22066 SENECA FARMS 2-2-002-10
(Subdivision, Street or Road Name, Section or Lot No.)

TYPE CUSTOMERS: ☐ Community ☐ Industrial ☐ Recreational ☐ Other:
 TYPE SOURCE PROPOSED: _____
 TOTAL PROPOSED ULTIMATE CONNECTIONS: _____
 TOTAL PROPOSED ULTIMATE PERSONS (EMPLOYEES) SERVED: _____
 TOTAL PROPOSED PRESENT CONNECTIONS: _____
 TOTAL PROPOSED PRESENT POPULATION SERVED: _____

* Notify Division of Engineering (Regional Engineer) of impending development of a Public Water Supply.

AN INDIVIDUAL WATER SUPPLY ☒ New ☐ Existing FROM ☒ Drilled Well ☐ Driven Well ☐ Bored Well
☐ Dug Well ☐ Other _____ FOR ☒ Home ☐ Restaurant ☐ Trailer Court ☐ Motel
☐ Service Station ☐ Other _____

If a new supply, inspect for compliance with standards. If an existing supply, furnish as much information as may be available.

SOURCE OF INFORMATION _____ IS PUBLIC WATER SUPPLY AVAILABLE ☐ Yes ☒ No

SEWAGE DISPOSAL BY ☐ PUBLIC SEWER ☐ COMMUNITY SYSTEM ☒ INDIVIDUAL SYSTEM ON SITE.

INSPECTION FINDINGS

- VALLEY DRILLING/**
- (1) WATERSHED Surface Drainage away from source in all directions
☒ Yes ☐ No. Distance Source from possible causes of contamination Sewer Line _____ feet. Type of material used in Sewer Line _____ (Describe) Septic Tank _____ feet.
 Seepage Pit _____ feet. Subsurface Absorption Field (nearest point) _____ feet. Other _____ feet.
 Note any serious obstacles in watershed on back of form.
- (2) TYPE OF SOIL FORMATION ☐ Tight Clay ☐ Limestone
☐ Sandstone ☐ Other _____ (Describe)
- (3) CLASSIFICATION OF WELL ☐ Type - 1 ☐ Type - 2A
☐ Type - 2B ☐ Type - 3 ☐ Other
- (4) CONSTRUCTION DETAILS Total depth 375 feet.
 Diameter 6 inches. Type of casing steel (Describe)
 Depth of casing 75 feet. Exterior space around casing sealed with ☒ Concrete grout to depth of 50' feet.
☐ Poured in place ☒ Pumped in under pressure ☐ Other type backfill _____ to depth of _____ feet.
 casing extends 12 inches above ground.
- (5) WATER SOURCE COVER ☐ Concrete ☐ Metal ☐ Other
 _____ (Kind of Material) Opening in Cover watertight
☐ Yes ☐ No. If no, explain _____
- (6) PUMP ☐ Shallow Well ☐ Deep Well. Length of Drop Pipe _____ feet. Well capacity 4 gallons per minute.
 Size of Feeder Pipe _____ inches.
- (7) PUMP LOCATION ☐ In Well ☐ Over Well ☐ Offset.
 If offset, does watertight casing extend to Pump ☐ Yes ☐ No
 Pump room located _____ feet from Well.
 Pump room drained by gravity through 4 - inch or larger pipe to surface to ground ☐ Yes ☐ No. Pump platform of concrete or other impervious material, at least 4 inches thick at casing, extending at least 24 inches in all directions, sloped to drain:
☐ Yes ☐ No. Pump mounting watertight ☐ Yes ☐ No.
 Sanitary Well Seal in casing and properly vented ☐ Yes ☐ No.
- (8) TYPE OF STORAGE ☐ Pressure ☐ Gravity. Capacity _____ gallons. If gravity, is overflow pipe screened ☐ Yes ☐ No.

THIS WATER SUPPLY SYSTEM ☐ Is ☐ Recommended ☐ Div. Engineering
☐ Is not ☐ Approved by _____ ☐ Health Department

REMARKS: THIS WELL IS TO BE ABANDONED -
SEE 5-14-79 PERMIT WELL FILLED WITH
CHIPS + GROUT 6/15/79
 Date _____ Signed _____ Date _____ Approved _____
(Health Director)
 Date _____ Approved _____ Date _____ Approved _____
(Reviewing Authority - Other Agency or Engineer)

PERMIT TO INSTALL ☐ REPAIR, ☐ REASONS FOR REJECTION ☐
WATER SUPPLY ☐ SEWAGE DISPOSAL SYSTEM ☐

- (1) Void after (12) twelve months. (2) Automatically cancelled when site conditions are changed from those shown on permit.
(3) Automatically cancelled should facts later become known that a potential hazard would be created by continuing installation.

FHA/VA ☐ Yes ☐ No Date 3/30/79 Case No. _____

Owner Curtis Builders Address 13754 Lowe St., Chantilly, VA Phone 437-1224/790-0041
(Mailing Address) 22021

Occupant _____ Address _____ Phone _____
(Mailing Address)

Exact Location of premises 305 Seneca Rd., Great Falls, 22066 SENECA TM: 2-2-002-10
(Subdivision, Street or Road Name, Section or Lot No.)

FOR: ☒ Dwelling ☐ Other _____ Automatic Washing Machine ☒ Yes ☐ No Consumption _____ gal. per day
Actual ☒ Potential ☐ Bedrooms 5 Garbage Disposal Unit ☒ Yes ☐ No (☐ Actual ☐ estimated Water)
Additional wastes _____

(1) WATER SUPPLY (Existing) Class _____ Approved ☐ Yes ☐ No Other _____
(To be installed) Class * Cased 50+ ft. to be grouted 50+ ft. Installed According to Fairfax County Code
(Unless supported by positive evidence Class III is to be considered as to be installed.)

SOIL STUDY Naturally drained, suitable by sight ☒ Yes ☐ No Technical Classification _____ (If Known)
(2) Estimated Percolation Rate 1-10 ☐ 11-25 ☐ 26-50 ☐ > 51 ☐ Percolation Test Required ☒ Yes ☐ No Rate 10 at 60"
(Minutes per inch) None to 60" (estimate over 4 ft.) OTHER _____
Depth to Grey Mottles None to 60" inches Surface drainage required ☐ Yes ☒ No OTHER DRAINAGE None


(3) HOUSE SEWER LINE Size _____ inches. Type of material required _____. Distance from Water Supply _____ feet.

(4) DETAILS OF CONSTRUCTION Watertight Septic Tank of Pre-Cast Concrete Material Liquid Capacity 1875 gallons.
Inside Dimensions Length _____ feet. Width _____ feet. Liquid Depth _____ feet. Depth of Air Space _____ feet.

SUBSURFACE ABSORPTION FIELD Number of square feet required 1220 Type aggregate required Gravel (Broken Stone)

(5) Depth of aggregate from base of tile to bottom of ditches _____ inches. Allowable fall 2 to 4 inches.
Total aggregate minimum depth 40 inches or more. Depth of drainfield to be 60 inches from surface of original ground.
Distance from well to septic tank 50+ feet; distance from well to drainfield 100+ feet.

Rough Sketch of Premises (including adjacent properties if pertinent, Showing Location of Lot Line, Buildings, Water Supplies, Sewage Disposal Systems, Trees, and Other Possible Sources of Contamination of Water Supplies, by Indicating Distances and Slope with regard to one another.



- 1.) From Header end of Lines, Cut 10" out to grade at far end,
- 2.) Install 8 Lines 77' Long, 2' wide, on 6' centers, 60" deep with Reserve areas as shown
- 3.) Pumping Required: Install according to pump plans by Wm. O. McIntosh & Associates dated 7-10-78 & approved
- 4.) Install Water Supply & Sewage Disposal Systems according to Fairfax County Code

Note: Owner or his agent must notify Fairfax County Health Department, Phone 691-2201 when installation is ready for inspection. If any Sewage Disposal System, or part thereof, is covered before being inspected by the Health Department, it shall be uncovered at the direction of the Health Director or his agent. CONDITIONS DISCOVERED DURING INSTALLATION MAY REQUIRE ADJUSTMENTS OF SYSTEM DESIGN. Changes from above specifications require Health Department approval before being made.

Based on the above information, the undersigned recommends that this permit be issued.

Date 3-30-79 Approved [Signature] Date 3-29-79 Signed William D. Vermilhe R.S.
(Reviewing Authority) (Sanitarian or Health Director)

PERMIT TO INSTALL ☒ REPAIR, ☐ REASONS FOR REJECTION ☐ WATER SUPPLY ☒ SEWAGE DISPOSAL SYSTEM ☐

- (1) Void after (12) twelve months. (2) Automatically cancelled when site conditions are changed from those shown on permit.
 (3) Automatically cancelled should facts later become known that a potential hazard would be created by continuing installation.

FHA/VA ☐ Yes ☐ No Date **5-14-79** Case No. _____

Owner: **Curtis Builders** Address **13754 Lowe St. Chantilly 22021** Phone **437-1224/790-0041**
 (Mailing Address)

Occupant _____ Address _____ Phone _____
 (Mailing Address)

Exact Location of premises **305 Seneca Road, Great Falls, Va. 22066 SENECA FARMS 2-2-002-10**
 (Subdivision, Street or Road Name, Section or Lot No.)

FOR: ☒ Dwelling ☐ Other _____ Automatic Washing Machine ☒ Yes ☐ No Consumption _____ gal. per day
 Actual ☐ Potential ☐ Bedrooms **5** Garbage Disposal Unit ☒ Yes ☐ No (☐ Actual ☐ estimated Water)
 Additional wastes _____

(1) WATER SUPPLY (Existing) Class _____ Approved ☐ Yes ☐ No Other _____
 (To be installed) Class _____ Cased ☒ ft. to be grouted ☒ ft. *** AS PER COUNTY CODES**

(Unless supported by positive evidence Class III is to be considered as to be installed.)

(2) SOIL STUDY Naturally drained, suitable by sight ☐ Yes ☐ No Technical Classification _____ (If Known)
 Estimated Percolation Rate 1-10 ☐ 11-25 ☐ 26-50 ☐ > 51 ☐ Percolation Test Required ☐ Yes ☐ No ☐ Rate _____
 (Minutes per inch) (Minutes per inch to nearest 10 minutes)
 Depth to Grey Mottles _____ inches (estimate over 4 ft.) OTHER _____
 Surface drainage required ☐ Yes ☐ No OTHER DRAINAGE _____

(3) HOUSE SEWER LINE Size _____ inches. Type of material required _____ Distance from Water Supply _____ feet.



(4) DETAILS OF CONSTRUCTION Watertight Septic Tank of _____ Material Liquid Capacity _____ gallons.
 Inside Dimensions Length _____ feet. Width _____ feet. Liquid Depth _____ feet. Depth of Air Space _____ feet.

SUBSURFACE ABSORPTION FIELD Number of square feet required _____ Type aggregate required _____
 (5) Depth of aggregate from base of tile to bottom of ditches _____ inches. Allowable fall _____ to _____ inches.
 Total aggregate minimum depth _____ inches or more. Depth of drainfield to be _____ inches from surface of original ground.
 Distance from well to septic tank _____ feet; distance from well to drainfield _____ feet.

Rough Sketch of Premises (Including adjacent properties if pertinent, Showing Location of Lot Line, Buildings, Water Supplies, Sewage Disposal Systems, Trees, and Other Possible Sources of Contamination of Water Supplies, by Indicating Distances and Slope with regard to one another.

1. This permit is issued to install a NEW drilled well at the above address.
2. Existing drilled well (improperly grouted) must be abandoned by filling the casing with clean sand within seventy (70) feet of the ground surface and the rest with grout cement, after cutting the casing two feet below final grade.
3. Location of the new drilled well is to be ANYWHERE in the shaded area (keep ten feet off side and front property line).
4. Call for water sample when system has been connected to house plumbing and properly disinfected.
5. Install well in accordance with Fairfax Co. Codes.

NOT TO SCALE



Representative _____ feet
 Owner _____
 _____ feet

Note: Owner or his agent must notify **Fairfax Co.** Health Department, Phone **691-2201** when installation is ready for inspection. If any Sewage Disposal System, or part thereof, is covered before being inspected by the Health Department, it shall be uncovered at the direction of the Health Director or his agent. CONDITIONS DISCOVERED DURING INSTALLATION MAY REQUIRE ADJUSTMENTS OF SYSTEM DESIGN. Changes from above specifications require Health Department approval before being made.

Based on the above information, the undersigned recommends that this permit be issued.

Date **5/14/79** Approved **[Signature]** (Reviewing Authority)

Date **5/14/79** Signed **[Signature]** (Sanitarian or Health Director)

PERMIT # 79-152LOCATION: TM 2-2-002-10
Subdivision or Tax Map Ref.

PART I

WATER SUPPLY INSPECTION REPORT (To Supplement LHS 143)

Well Installed By Valley Drilling Pump Installed By Bell Pump & Well
703 592-3239I. GROUT INSPECTED 6-15-79 cof
Date SanitarianII. PIPE & ELECTRIC WIRE FROM WELL TO STORAGE TANK APPROVED 6-25-79 cof
Date SanitarianIII. TYPE OF INSTALLATION: ☒ PITLESS ADAPTER ☐ PIT ☐ SURFACE 6-25-79 cof
(4" Drain) (Drain) App. Date SanitarianIV. STORAGE TANK. 6-25-79 cof
Date SanitarianGate Valve X Sample Tap and Elec. Dis. Switch NO 8/21/79
Check Valve X Backflow Preventer X Press. Relief Valve CaseV. INITIAL WATER SAMPLE COLLECTED. 8/22/79 Case
Date Sanitarian

DATE	RECORD OF ADDITIONAL REMARKS OR VISITS	DISPOSITION	SANITARIAN
5-14-79	MR. FRANKLIN OF VALLEY DRILLING CALLED TO SAY CURTIS WANTS A NEW WELL, WILL ISSUE NEW.		
5/25/79	Valley Drilling was not able to grout pump broke - App. was cancelled infill	HOLD for Rech.	Case
6/15/79	ABANDONED WELL WAS BEING FILLED	HOLD	cof
8/21/79	Clz in H ₂ O - could not sample	HOLD	Case
PART II 8/28/79	TOOK MPN Sample	HOLD	Case
9/5/79	SEWAGE DISPOSAL SYSTEM INSPECTION REPORT (To Supplement LHS 141) W.S. OK	Approved	Case

DATE	RECORDS OF REMARKS AND VISITS	DISPOSITION	SANITARIAN
3-29-79	Layout done & permit issued	Hold for pump plan Approval	
5/11/79	Approved pump & plans		HA.
5-21-79	ENTIRE SDS OK TO BF; Pumps OK. HOLD chamber sealing + extension tube cut (is too long now!)	HOLD FG	cof
6-15-79	SDS needs FG (much excess dirt around S.D.S.)	HOLD FG	cof
6-25-79	Same as 6-15-79	HOLD	up
8/21/79	FG OK - LHS 141 Signed	Approved	Case

FAIRFAX COUNTY HEALTH DEPARTMENT - DIVISION OF ENVIRONMENTAL HEALTH

APPLICATION

☐ FOR PERMIT TO:

Install or Repair Sewage Disposal System

Install or Repair Water Supply System

☐ APPROVAL OF BUILDING APPLICATION FOR (Specify): _____

MAP REFERENCE

Plat	Subd.	Blk.	Lot
2-2	002		10

POST OFFICE AND

STREET ADDRESS: 305 Seneca Rd.

SUBDIVISION	SEC.	LOT
Seneca	2	10

OWNER'S NAME Curtis Builders Phone (H) 437-1224 (O) 790-0041

OWNER'S ADDRESS 13754 Lowe Sr. Chantilly Va 22051
Street City & State Zip Code

CONTRACTOR'S NAME same Phone _____

CONTRACTOR'S ADDRESS _____
Street City & State Zip Code

RELEASE PERMIT TO: OWNER 5 BUILDER _____

NEW DWELLING: No of Bedrooms 4 Den _____ Bath in Basement No
yes/no yes/no

Method of Sewage Disposal: Public Sewer _____ Septic Tank ☒ Other _____
(describe)

Water Supply: Public _____ Private Well ☒ Other _____
(describe)

ADDITIONS TO EXISTING DWELLINGS: No. of bedrooms presently in house _____
No of bedrooms to be added: _____
Describe other rooms in addition: _____

Method of Sewage Disposal: Public Sewer _____ Septic Tank _____ Other _____
(Describe)

Water Supply: Public _____ Private Well _____ Other _____
(Describe)

COMMERCIAL USE: No. of Employees _____ Estimated daily water use _____ gal/day.

APPLICANT SIGNATURE: [Signature] DATE _____

TO BE FILLED IN BY HEALTH DEPARTMENT

Building Permit Appl. No. 16130655

Perc Rate 10 Depth 60 S T P R. No. 02698 P6-4-75
Septic Tank 4400 Gallons. Absorption Field 610.488 linear feet. 8-77
Replacement area required, 305.244 linear feet. 4-77 Res -
yes/no

REMARKS: _____

REVIEWED BY: JAB DATE 10-23-78

REVIEWED BY: _____ DATE _____

FAIRFAX COUNTY HEALTH DEPARTMENT
DIVISION OF ENVIRONMENTAL HEALTH

JUN 22 1979

WATER WELL COMPLETION REPORT

OWNER
NAME: Curtis Builders PHONE: 437-1224 790-0041

STREET: 13754 Lowe Street

CITY: Chantilly, V STATE Virginia ZIP 22021

WATER SUPPLY CONTRACTOR: Valley Drilling Corp. PHONE 592-3239

ADDRESS: Upperville, Virginia 22176
City State Zip

WELL PROPERTY LOCATION: Address 305 Seneca Road, Great Falls, 22066
Street City Zip

Tax Map No. 2-2-002-10 SUBDIVISION Seneca FARM LT 10

1. WELL DATA: Type Rig Rotary
Total depth (feet) 145
Depth to bedrock 62' 52 Type bedrock blue stone
Date started 5/15/79 completed 5/16/79
Type well: drilled yes bored Other
Class well: I IIA, IIB code
Well: new x, reworked deepened
Well use: Home yes, Agriculture
Public Industry
Commerical Exploration
Recharge Heat Pump
Other

2. PUMP:
Type Date Installed
Location
Rated capacity at head
Rated horsepower Intake depth ft.

3. WELLHEAD:
Type well seal
Pressure tank gal., Loc.
Sample tap Well vent, Pressure relief valve
Gate valve Check valve (when required
Elec. disconnect switch on power supply

4. TEMPORARY DISINFECTION:
Well disinfected (yes), (no), Date
Disinfectant used
Amount Contact Time
(Hours)

5. ABANDONMENT:
Well abandoned (yes), (no), Date
Casing: None Pulled (yes) (no)
Plugging material
Plugged intervals

6. WATER DATA: Temperature 59 F
Static water level (umpumped level-measured) 43'
Stabilized pumping water level (measured) 43'
Downdraw (pumping level minus static level) 4'
Yield (stabilized) 15 gpm
Water zones: From ft. To ft.
From ft. To ft.
From ft. To ft.
From ft. To ft.
Water analysis? Where
Physical appearance of water. clear

Does well have natural flow (yes), (no) gym
7. HOLE SIZE 10 Inches from 0 to 62 ft.
6 Inches from 62 to 145 ft.
Inches from to ft.
8. REAMING Inches from to ft.
Inches from to ft.
Inches from to ft.
9. CASING 6 Inches from 0 to 62 ft.
Material steel
Wt. per foot 15 or wall thickness
Inches from to ft.
Material
Wt. per foot or wall thickness
Inches from to ft.
Material
Wt. per foot or wall thickness

10. GRAVEL PACK From to ft.
From to ft.
From to ft.
11. SCREENS Inches from to ft.
Inches from to ft.
Inches from to ft.
Type Size Openings
12. GROUT 0 to 55 to
Type cement No. bags cement

(Over)

Name: Curtis Builders

GEOLOGIC DATA:

13. DRILL CUTTINGS: State law requires sending well cuttings to State Water Control Board unless exempted. Sample bags provided free upon request. Contact nearest regional office.
Cuttings taken X (yes) (no), Exemption (yes) (no), From
Cuttings sent to State Water Control Board (yes) (no), Where
14. PUMPING TEST: When a pumping test is conducted, State law requires sending pumping test log to State Water Control Board. See State Water Control Board RULES of the BOARD or GUIDE for WATER WELL CONTRACTORS and GROUNDWATER USERS for required methods.
Pumping test made (yes) (no). If "yes", attach pump test log.
15. GEOPHYSICAL LOGS: Geophysical logs made (yes) (no), Type
Please attach copy.

305 SENECA ROAD

16. DRILLERS LOG				17. Estimated
DEPTH (Feet)		TYPE OF ROCK OR SOIL	REMARKS	Drilling
From	To	(Color, material, fossils, hardness, etc.)	(Water, caving, cavities broken, core, shot, (etc.))	Time (Min.)
0'	52' 52'	overburden		
52'	145' 145'	blue stone		

18. WATER SERVICE PIPE:

Checked under p.s.i for minutes.
Pipe size inches; Material ;

19. I certify that the information contained herein is true and correct and that this well and/or system has been installed and constructed in accordance with the requirements for well construction as specified in compliance with appropriate county or independent city ordinances and the laws and rules of the Commonwealth of Virginia.

Submit one copy of each Water Well Report to:

1. Fairfax County Health Department
Division of Environmental Health
4080 Chain Bridge Road
Fairfax, Virginia 22030
Telephone 691-2201
2. State Water Control Board
Northern Virginia Regional Office
5515 Cherokee Avenue, Suite 404
Alexandria, Virginia 22312
Telephone 750-9111

Signature Anna Huff Asst Sec., Date 5/23/79
(Well driller or authorized person)

License No. 790801309


Revisions	
Date	Revision

Project:	Lazaro Residence		
Location:	305 Seneca Road Great Falls Virginia 22066		
Owner:	Linda and Ralph Lazaro		


--

--


Designer:	Carter Jones, AIA
Job Number:	07002
Date:	04/05/07
Scale:	3/16"=1'-0" Or As Noted
Title:	Demolition Plans
Sheet No.:	A-3



SECOND FLOOR DEMOLITION



1ST FLOOR DEMOLITION



BASEMENT DEMOLITION

HEALTH DEPARTMENT COPY


BENCHMARK
DESIGN GROUP

2800 18th Street South
Arlington, Virginia 22204


703-920-1286

Revisions

Date	Revision



1ST FLOOR PLAN



BASEMENT PLAN

GENERAL NOTES:

1. ALL EXTERIOR DIMENSIONS ARE FROM FACE OF SHEATHING.
2. ALL INT DIMENSIONS ARE FROM FACE OF DRYWALL OR SUBFLOOR.
3. DO NOT SCALE DRAWINGS.
4. DIMENSIONS AT WINDOWS ARE TO CENTER LINE OF WINDOW U.O.N.

Project: **Lazaro Residence**
Location: 305 Seneca Road
Great Falls Virginia 22066
Owner: Linda and Ralph Lazaro

Designer: Carter Jones, AIA
Job Number: 07002
Date: 04/05/07
Scale: 1/4"=1'-0" Or As Noted
Title: New Plans
Sheet No.: A-4

**BENCHMARK
DESIGN GROUP**

2800 18th Street South
Arlington, Virginia 22204


703-920-1286

Revisions

Date	Revision



FRONT ELEVATION



RIGHT SIDE ELEVATION

Project: Lazaro Residence
Location: 305 Seneca Road
 Great Falls Virginia 22066
Owner: Linda and Ralph Lazaro

Designer: Carter Jones, AIA
Job Number: 07002
Date: 04/05/07
Scale: 1/4"=1'-0" Or As Noted
Title: New Elevations
Sheet No.: A-5

ENVIRONMENTAL SERVICES SECTION COMPLAINT REPORT

Area: 1

Subdivision: _____

Tax Map # 2-2-002-10

Location of Complaint 305 Seneca Rd Great Falls, VA 22066
Street City Zip

Received By Lynn Jones ☐ Letter ☒ Telephone ☐ In Person

Person Responsible for Premises Ralph Lazaro 305 Seneca Rd Phone Number (6) 739-3011
(Name) (Address) (H) 404-2799

Complainant Denise w/ Great Falls Septic Phone Number _____
(Name) (Address)

Specific Details of Complaint Replace 1 pump, 3 floats, 2 check valves, electrical junction box, and pump chamber plumbing (Original pumps: Hydromatic 5P50 1/2 HP)

4/8/97 Owner was on phone at time of call and verified need for repairs

To Be Investigated By J. Dickson Date Assigned 4-23-97

RESULTS OF INVESTIGATION

Was Complaint Justified? ☒ Yes ☐ No
 (Show Dates and Results of Investigation and Re-investigation Below.)

129-97-0458

DATE	COMMENTS	FOLLOW-UP DATE	INITIALS
4-23-97	Met with G.F.S. on site. 30" diam. cylind. P.C. repaired to meet existing single grade valve reference line. One pump replaced w/ Zoeller N163, other works OK. 2 new brass check valves. Altered existing Elec. junction box which is @ grade. Alarm tests OK also. (30" dia only @ favorable)	FILED	JAD

Final Disposal: ☒ Abatement J. Dickson Signature of EHS 4/23/97 Date
☐ Other _____ Reviewed By: [Signature] Date 4/23/97

MECH

WATERPROOF
CONCRETE BOX

MANHOLE
COVER

TOP:

292.0

GRADE:

291.8

HEALTH DEPARTMENT NOTES

1. Install 90 degree elbows on distribution box inlets.
2. Pumps and alarms are to be connected to separate electrical circuits. Pump motors must be individually protected with automatic circuit breakers.
3. All electrical connections are to be inspected by the county electrical inspector, and an electrical permit is required.
4. No diaphragm type switches will be approved.
5. Pump chamber casing is to extend a minimum of 12 inches above finished grade.
6. All exterior electrical connection boxes must extend a minimum of 6 inches above finished grade.
7. Pump chamber must be water tight and set in six inches thick concrete slab (inverted well) and not accepted.
8. Pump chamber lid to be sealed with mastic.

4" CAST IRON
INLET. ELEV.

287.0

WATER-TIGHT
SEAL

ALARM

281.5

FIRST PUMP ON

281.0

CUT OFF

281.5

FLOOR

281.2

6x6 WOVEN
WIRE MESH

SECTION

APPROVED SUBJECT TO NOTATIONS SHOWN
FAIRFAX COUNTY HEALTH DEPARTMENT

See notes

NOTES:

1. ALL CONSTRUCTION SHALL CONFORM TO FAIRFAX COUNTY STANDARDS AND SPECIFICATIONS.
2. INSTALLATION TO BE A DUPLICATE ALTERNATOR CONTROL SYSTEM WITH NO HIGH WATER ALARM.
3. THE AVERAGE DAILY USAGE IS 1000 GALLONS.
4. THE MAXIMUM CAPACITY OF THE DRAIN FIELD IS ONE HALF OF THE TOTAL LENGTH (308') $\times$ 0.5 GAL/FT = 300 GAL.
5. THE VOLUME OF THE PUMP CHAMBER REQUIRED IS 60% OF THE FIELD = 120 GALLONS. (132 GALLONS IS PROVIDED).
6. TOTAL HEAD COMPUTATIONS:
ELEV. OF FLOW DIVERSION VALVE: 302.0
ELEV. OF CUT-OFF IN CHAMBER: 281.5
STATIC HEAD: 33.5
FROM PUMP CHAMBER TO FLOW DIVERSION VALVE
THERE IS THE EQUIVALENT OF 30 FT OF 2" STEEL PIPE. AT 50 GAL MIN THE FRICTION LOSS IS
TOTAL DESIGN HEAD: 33.5
7. PUMPS TO BE: HYDR-O-MATIC SP501H 1/2 HP 3450 RPM

SCALE NONE

DATE 7-10-78

DRAWN ROS


REVISIONS

FOR APPROVED
7-20-78

PUMP MANHOLE DETAIL
LOT 10, SECTION 2
SENECA FARMS

WILLIAM O. MCINTOSH & ASSOCIATES
PROFESSIONAL ENGINEERS & LAND SURVEYORS
10560 MAIN STREET FAIRFAX, VIRGINIA
TEL. 438-NE 501-1001

SHEET NO



LOT 11

LOT 10
2.01424 AC.

LOT 9

S 13° 58' 00" W
75.00'

S 01° 36'
50.13'

S 59° 31' 38" E
470.00'

75.56'
N 08° 59' 35" E

SURRENDERED
DWELLING
F

LAND CONSERVATION NOTES

ANY DISTURBED AREAS NOT PAVED, SODDED OR BUILT UPON BY NOVEMBER 1, OR DISTURBED AFTER THAT DATE, ARE TO BE SEEDING WITHIN 15 DAYS WITH OATS, ABRUZZI RYE, OR EQUIVALENT AND MULCHED WITH HAY OR STRAW AT THE RATE OF TWO TONS PER ACRE.

78-82

