3rd Party Construction Inspection Checklist and Certification: Grass Channels

DEQ Spec. No. 3 & PFM 6-1308

Project Na	ame:	Construction Firm:		
Co. Plan N	Number:	3 rd Party Inspection Firm:		
Site Address:		3 rd Party Inspector's Name:	3 rd Party Inspector's Name:	
atitude /	Longitude:_	°N°W Contact Info / Phone Number:		
BMP ID N	lumber as s	hown on plan and general location on the site:		
•	A Virginia Code of	ation is required for all SWM/BMP facilities under PFM 6-1300 et. se a licensed professional engineer or licensed professional meeting th Virginia §54.1-401 must sign the certification at the end of this check	e exemption requirements of the	
•	Check ea	ach item as complete, or write in "N/A" for those items that are not applicated information on dimensions, materials, etc. one or more photos for applicable items; checkboxes indicate items	•	
Pre-Inst	tallation	Meeting and Site Preparation		
CHECK	РНОТО	DESCRIPTION	DATE OF INSPECTION / COMMENTS	
		Pre-Installation Meeting with - contractor designated to install the facility - 3rd party inspector (or designee) - assigned County site inspector A review of checklist and tentative schedule for interim inspections and sign-offs has been discussed Impervious cover constructed, free of construction equipment, material		
		storage, etc.		
		Pervious areas within contributing DA stabilized with thick vegetation.		
		Stormwater diverted around the grass channel area and perimeter E&S controls to protect the BMP during construction have been installed.		
Excava	tion			
CHECK	РНОТО	DESCRIPTION	DATE OF INSPECTION / COMMENTS	
		Horizontal location of BMP is in accordance with the approved plans. Construction sediment removed and soil amendments incorporated per		
		approved plans. Grading for grass channel performed with light equipment and minimal		
		soil compaction.		
		Perforated underdrains are placed in layer of washed VDOT #57 stone with min. gravel depth above/below underdrain pipe per approved plans. Pipe Diameter (min 6") Gravel Depth (min 2")		
		Soil amendments (required by PFM 6-1308.5C) are incorporated per		
		approved plans. Soil ammendment Depth ft.		
		Channel bottom tilled to a depth of 1 ft. to incorporate amendments		
		Soil tests on final soil mixture performed as required by PFM 6-1308.8A		
		and 6-1308.11D.		
inal St	abilizatio	on		
CHECK	РНОТО	DESCRIPTION	DATE OF INSPECTION / COMMENTS	
		Proper grading for required geometry of the grass channel is per approved plans. Channel Lengthft. Longitudinal Slope (Max 4%)% Bottom Width (4'-8')ft. Side Slopes (3:1 or flatter)? Yes No		
		Check dams (including driveway culverts when required) installed per approved plans.		
		Materialinches Spacingft. Heightinches Overflow Notch Elevation ft.		
		Keyed into side slopes? Yes No Energy dissipater and sediment forebay (when required) installed at areas of concentrated inflow per approved plans.		
		Pretreatment measure for sheet flow entry (sheet flow over grass slopes, gravel diaphragm, etc.) installed per approved plans.		
		Channel bed, banks, and adjacent disturbed areas are adequately stabilized (with matting, if required or needed, to ensure dense vegetative cover) prior to diverting runoff into the channel.		
		Provide a photo of the BMP facility after completion of construction.		
Final Ce	ertificatio	on		
		y that this as-built information for the stormwater management/BMP er my responsible charge) and conforms to the approved plans, exc		
Signatui	re:	Date:		
icense	Number	(Seal):		
		to state or declare a professional opinion based on sufficient and ap	propriate onsite inspections and	
July 111 y	means	to otato or accide a professional opinion based on sufficient and ap	propriate oriente mapetitoria anti-	

material tests conducted during construction)