I-95 Express Lane Project and I-395 HOV Ramp at Seminary Road Project Update

Design

- The design is about 98% complete, with anticipation that remaining two AFC Plans will be signed in next 30 days, including noise wall approval in segment 1, 2 and 3.

Sound Wall

- The Noise Wall study for Segment 4 has been reviewed and found acceptable. Noise wall at I-395 NB at Turkeycock ramp is almost done. Clearing and grubbing for soundwall at Overlook is underway.

- The Noise Wall Study for Segments 1 through 3 is currently under review and final approval process. Hopefully, few remaining issues will be resolved and voting process to start in next 30-45 days.

Construction

- **SEGMENT 1 (Dumfries to Garrisonville Rd.)**: Continue erosion and sediment control measures; continue installation of deep, large diameter storm drain pipe; continue excavation and installation of box culverts; completing substructure at Joplin Flyover Bridge, JHS Flyover, GHS Flyover, Chopawamsic Creek and Aquia Creak; installed Russell Road Girder erection; Telegraph Road demolition completed and pile driving at substructure has begun, continues working on MSE retaining walls.
- Steel Erection for Joplin Flyover Bridge requiring I-95 SB closure and detouring traffic is tentatively scheduled for mid June.

Construction

- **SEGMENT 2 (Dumfries to PW Parkway)**: Barrier placement; continue erosion and sediment controls measures; continue installation of ITS Duct bank direct burial and junction box; begin Swan's Creek Wetland mitigation site construction; sign foundation soil borings; installation of storm drain ponds and crossovers; asphalt paving at slip ramps.

Construction

- **SEGMENT 3 (from PW Parkway to Springfield Interchange)**: Continue erosion and sediment control measures; construction of sediment ponds; continue maintenance of HOV pavement; Completing substructure installation at Ramp C and Furnace Road and Fairfax/Boudnoat Flyover abutment B for MSE Wall installation.
- Steel Erection at Ramp C and Furnaces Rd bridges scheduled for the week of May 22nd.

Construction

- **SEGMENT 4** (**North of Springfield Interchange**): continue drilling shafts for pole foundations, sign structures and toll gantries; drainage installation at median and THN area; continue installingr drainage and barrier on Westside. Continue constructing substructure for Turkeycock flyover.

Schedule

- Project is on schedule.
- Substantial completion in December 2014.

I-395 HOV Ramp at Seminary Road

- The NTP will be sometime in May.
- The Interim Milestone remains in September 2015.
- Physical construction will take place in 2014-2015.
- Final Completion has been shifted to May of 2016.