# Transportation Design Division

Summary Status - District Report

Mar 2026

| Project Name / Fund # / Project/Sub Project # / Focus # / Project Status | District / Current TPE ($) / FUT ($) | Design PHASE Dates: A/E NTP Date | Prelim Date | Intermed Date | Pre-Final Date | Final Plan Date | Permit Submission: Approved Date | Estimated Date | Right-of-Way PHASE Dates: Project Plats | Utility Plats | VDOT Auth | NTP Date | Est Comp Date | Util NTP Date | Util Comp Date | Construction PHASE Dates: VDOT Auth | Const Auth | Bid Adv Date | Bid Open Date | Const Award | Approved Comp | Est Comp Date |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| **Burke Rd - Burke Village II Street Acceptance**<br>**124/400-C40011**<br>**2G40-010-001-0**<br>**2G40-010-001**<br>**Post-Construction** | Springfield<br>Braddock<br>$10,000<br>$10,000 | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | | NA | NA | NA | NA | | NA |
| **Shirley Gate Road**<br>**124/400-C40013**<br>**2G40-079-000-0**<br>**2G40-079-000**<br>**Design** | Braddock<br>Springfield<br>$42,500,000<br>$26,000,000 | 12/22 | 04/22 | 07/24 | 07/25 | 10/26 | 08/25 | 06/27 | 02/26 | 04/26 | 06/26 | 07/26 | 03/27 | 04/27 | 02/28 | 10/27 | 11/27 | 12/27 | 01/28 | 04/28 | 12/28 | 12/29 |
| **Backlick Road and Industrial Road**<br>**Six Year Plan HB2313 Local Spot Improvements**<br>**124/400-C40013**<br>**2G40-087-010-0**<br>**2G40-087-010**<br>**Construction** | Mason<br>Braddock<br>$7,000,000<br>$0 | 04/19 | 12/19 | 08/20 | 06/22 | 11/23 | 03/23 | 07/25 | 04/23 | NA | NA | 04/23 | 06/25 | NA | NA | NA | 08/25 | 12/25 | 01/26 | 03/26 | 12/24 | 06/27 |
| **7619 Route 29 WB at Waples Mills Rd**<br>**124/400-C40011**<br>**TS-000011-038-0**<br>**TS-000011-038**<br>**Design** | Braddock<br>$0<br>$0 | 04/25 | NA | 07/25 | NA | 09/25 | TBD | TBD | NA | NA | NA | NA | NA | NA | NA | TBD | TBD | NA | NA | TBD | TBD | TBD |

**Burke Rd - Burke Village II Street Acceptance**

Project Manager/Assignments
PM TDD: Nabavi, Seyed
PM UTL:
PM LAD:
PM UDCD:
PM CPTED:

Project Description
Street Acceptance and abandonment for old Burke Rd alignment.

Monthly Remarks
Coordination work on going. Project initiation meeting held on 9/12/25.

On Hold ☐

**Shirley Gate Road**

Project Manager/Assignments
PM TDD: Marsh, Dennis
PM UTL: Maisel, Michael
PM LAD: Monahan, Clyde
PM UDCD: Fasceski, Jeff
PM CPTED: Curtis, Tina

Project Description
Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including active transportation facilities and access to future Patriot Park East

Monthly Remarks
**Revenue sharing project number AA1400170-25 UPC#125754 effective 4/05/25.** 2nd Prefinal plans in progress. 17 properties affected. plats received 2/13/26. Preparing for a public hearing in April. Utility coordination with NOVEC, Verizon, Cox, Fairfax Water (42" and 24" relocations) and Colonial Pipeline (No Objections Letter) ongoing. WGL issued no-conflict letter. Dominion Transmission encroachment agreement sent 1/28/25.

On Hold ☐

**Backlick Road and Industrial Road**

Project Manager/Assignments
PM TDD: Nabavi, Seyed
PM UTL: Yusufoglu, Eldar
PM LAD: Herider, Jay
PM UDCD: Fasceski, Jeff
PM CPTED: Alexandrow, Nikolai

Project Description
Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road

Monthly Remarks
**TPP ID# 21 & 91** Construction award is in progress. Bids opened 01/21/26.

On Hold ☐

**7619 Route 29 WB at Waples Mills Rd**

Project Manager/Assignments
PM TDD: Ahangari, Samira
PM UTL:
PM LAD:
PM UDCD: Carlin, Craig
PM CPTED:

Project Description
Installing 5' X 25' Concrete Loading Pad

Monthly Remarks
Final plan approved. Construction will be on hold due to site developments. Construction anticipated completion date June 2026.

On Hold ☐

# Transportation Design Division

Summary Status - District Report

Mar 2026

| Project Name / Fund # / Project/Sub Project # / Focus # / Project Status | District / Current TPE ($) / FUT ($) | Design PHASE Dates: A/E NTP Date | Prelim Date | Intermed Date | Pre-Final Date | Final Plan Date | Permit Submission: Approved Date | Estimated Date | Right-of-Way PHASE Dates: Project Plats | Utility Plats | VDOT Auth | NTP Date | Est Comp Date | Util NTP Date | Util Comp Date | Construction PHASE Dates: VDOT Auth | Const Auth | Bid Adv Date | Bid Open Date | Const Award | Approved Comp | Est Comp Date |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | 04/25 | NA | 06/25 | NA | 09/25 | 10/25 | 10/25 | NA | NA | NA | NA | NA | NA | NA | TBD | 11/25 | NA | NA | 02/26 | 04/26 | 04/26 |
| **7620 Route 29 EB at Shirley Gate Rd**<br>**124/400-C40011** Braddock<br>**TS-000011-039-0**<br>**TS-000011-039** $0<br>$0<br>**Construction** | Project Manager/Assignments<br>PM TDD: Ahangari, Samira<br>PM UTL:<br>PM LAD:<br>PM UDCD: Carlin, Craig<br>PM CPTED: | Project Description<br>Install Bus Stop Loading Pad | | | | | | | Monthly Remarks<br>Construction awarded on 02/02/26. Final Construction package submitted to UDCD on 11/24/25. Use County wide permit. | | | | | | | | | | | | | On Hold ☐ |
| **Guinea Rd/Bronte Dr** | | 06/23 | 12/23 | 01/24 | 06/24 | 09/24 | 10/24 | 03/26 | NA | NA | NA | NA | NA | NA | NA | NA | 04/26 | 05/26 | 05/26 | 05/26 | 06/25 | 08/26 |
| **Bicycle/Pedestrian Imprv DOT**<br>**304/300-C30050** Braddock<br>**2G40-197-002-0**<br>**2G40-197-002** $450,000<br>$50,000<br>**Design** | Project Manager/Assignments<br>PM TDD: Madhusudhan, Galappa<br>PM UTL:<br>PM LAD:<br>PM UDCD:<br>PM CPTED: Askarzadeh, Negin | Project Description<br>Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop | | | | | | | Monthly Remarks<br>**TPP ID #23005.** Final Design is in progress. Revised final design plans & comment responses sent to VDOT on 1/2/26. | | | | | | | | | | | | | On Hold ☐ |
| **Heritage Dr/Commons Dr Crosswalk** | | 10/24 | NA | 05/25 | 08/25 | 02/26 | 08/26 | 08/26 | 10/25 | NA | NA | 11/25 | 07/26 | NA | NA | NA | 09/26 | 10/26 | 10/26 | 11/26 | 04/27 | 04/27 |
| **Bicycle/Pedestrian Imprv DOT**<br>**304/300-C30050** Braddock<br>**2G40-197-030-0** Mason<br>**2G40-197-030** $525,000<br>$0<br>**Design** | Project Manager/Assignments<br>PM TDD: Pandey, Dipesh<br>PM UTL: Nguyen, Tan<br>PM LAD:<br>PM UDCD:<br>PM CPTED: Omar, Hedayat | Project Description<br>Add pedestrian refuge island at existing marked crosswalk | | | | | | | Monthly Remarks<br>Project is currently on hold. Scope revision is needed from ACTD for crosswalk across Commons Drive. Scope revision to be received from ACTD. | | | | | | | | | | | | | On Hold ☒ |
| **Guinea Rd/Lakepointe Dr Crosswalk** | | 10/25 | TBD | TBD | TBD | TBD | TBD | TBD | TBD | TBD | NA | TBD | TBD | TBD | TBD | NA | TBD | TBD | TBD | TBD | TBD | TBD |
| **Bicycle/Pedestrian Access DOT**<br>**304/300-C30050** Braddock<br>**ST-000053-015-0**<br>**ST-000053-015** $324,000<br>$0<br>**Survey** | Project Manager/Assignments<br>PM TDD: Sirousi, Rojin<br>PM UTL:<br>PM LAD:<br>PM UDCD:<br>PM CPTED: Luo, Caijun | Project Description<br>Install RRFBs at existing high visibility crosswalk on Guinea Road at Lakepointe Drive. | | | | | | | Monthly Remarks<br>**TPP ID #23049**. Awaiting VDOT approval of Crosswalk Study prior to issuing the Notice to Proceed for design. Revised Crosswalk Determination Study was submitted to VDOT on 1/29/26. Schedule to be completed after approval of Crosswalk Study. | | | | | | | | | | | | | On Hold ☐ |